# Eagle Mountain – Woodfibre Gas Pipeline Project

# BCER Waste Discharge Permit Weekly Report

## Contents

Preamble ..... 3
Introduction ..... 3
Sampling Methodology ..... 3
Summary-BC Rail Site ..... 5
Site Activities ..... 5
Discharge from Water Treatment Plant ..... 5
Receiving Environment Monitoring-Squamish River ..... 5
**Summary-Woodfibre Site** ..... 6
Site Activities ..... 6
Exceedances ..... 6
Discharge from Water Treatment Plant ..... 6
Receiving Environment Monitoring-East Creek ..... 6

Appendix A: BC Rail Point of Discharge from Water Treatment System Documentation

Appendix B: BC Rail Receiving Environment Documentation

Appendix C: Woodfibre Point of Discharge from Water Treatment System Documentation

Appendix D: Woodfibre Receiving Environment Documentation

Appendix E: Lab Documentation

# Preamble

This weekly report for the British Columbia Energy Regulator (BCER) Waste Discharge Permit (BCER number PE-110163) for the FortisBC Eagle Mountain – Woodfibre Gas Pipeline (EGP) Project includes the results of water quality monitoring and sampling of the receiving environments (upstream and downstream) and points of discharge during the reporting period.

FortisBC has retained Hatfield Consultants as the Qualified Professional to implement and oversee the monitoring and sampling programs. The data represented below, including laboratory reported exceedances, represent conditions measured from final discharge points and the associated receiving environments, as required under the Waste Discharge Permit.

# Introduction

The results provided in this document have been submitted to BCER by FortisBC as per the requirements listed in Section 4.2 of the Waste Discharge Permit PE-110163:

> The Permittee shall summarize the results of the discharge and receiving environment compliance sampling and monitoring program in a report that shall be submitted weekly over the term of this permit. The sampling and monitoring results shall be suitably tabulated and include comparison to the respective British Columbia Approved and Working Water Quality Guidelines for Freshwater & Marine Aquatic Life, as published by the Ministry of Environment & Climate Change Strategy. Any exceedance of regulatory guidelines shall be clearly highlighted, and any missed sampling events/missing data shall be identified with an explanation provided. Reporting frequency may be reduced upon a history of compliance and by written confirmation from the BCER. These reports shall be submitted to Waste.Management@bc-er.ca. A copy of the reports shall be provided to each First Nation consulted with regarding the subject permit, and also made publicly available on the FortisBC Eagle Mountain-Woodfibre Gas Pipeline Project | Talking Energy webpage.

## Sampling Methodology

The monitoring and sampling has been carried out in accordance with the procedures described in the most recent edition of the “British Columbia Field Sampling Manual” using field equipment and laboratory samples to meet daily and real-time requirements for the Waste Discharge Permit.

In the receiving environments, real-time and daily readings were monitored at the same time with one piece of equipment, allowing real-time daily readings. Visible sheen was monitored through visual inspections during times of discharge or sampling.

At the point of discharges, parameters are monitored using field equipment and water quality sondes, as well as discrete weekly water quality sampling events for laboratory analyses. Table 1 and Table 2 below describe this monitoring.

**Table 1. Monitor Details for the Point of Discharge from the Water Treatment System-BC Rail and Woodfibre**

| Permit Frequency | Parameters | Details |
|---|---|---|
| During discharges | Visible Sheen | In field inspection |
| Daily (or per batch) | DO | Monitoring using YSI ProDSS |
| | ORP | Monitoring using YSI ProDSS |
| | Salinity | Monitoring using YSI ProDSS |
| Real-time (or per batch) | pH | Monitoring using GF Dryloc pH Series NPT |
| | Temperature | Monitoring using LevelPro PT100 Temperature and Signet 2350 Temp sensor |
| | NTU | Monitoring using Observator NEP9504GPI |
| | Electrical Conductivity | Monitoring using ProCon C450 |
| Weekly (or per batch) Lab Samples | List prescribed in permit | Lab samples* |

*Indicates that weekly lab samples are currently only collected at the Woodfibre site, as approved by BCER, given that there is currently no discharge from the BC Rail site.

**Table 2. Monitor Details for the Receiving Environment (upstream and downstream)-BC Rail and Woodfibre**

| Permit Frequency | Parameters | Details |
|---|---|---|
| During discharges | Visible Sheen | In field inspection |
| Daily | DO | Monitoring using Sonde- AquaTROLL 600 datalogger |
| | ORP | Monitoring using Sonde- AquaTROLL 600 datalogger |
| | Salinity | Monitoring using Sonde- AquaTROLL 600 datalogger |
| Real-time | pH | Monitoring using Sonde- AquaTROLL 600 datalogger |
| | Temperature | Monitoring using Sonde- AquaTROLL 600 datalogger |
| | NTU | Monitoring using Sonde- AquaTROLL 600 datalogger |
| | Electrical Conductivity | Monitoring using Sonde- AquaTROLL 600 datalogger |
| Weekly Lab Samples | List prescribed in permit | Lab samples* |

*Indicates that weekly lab samples are currently only collected at the Woodfibre site, as approved by BCER, given that there is currently no discharge from the BC Rail site.

# Summary-BC Rail Site

## Site Activities

- The soft ground tunnel has been completed and FortisBC is in the process of demobilizing equipment and preparations for pipe stringing.

## Discharge from Water Treatment Plant

- There was no discharge this week from the BC Rail Site.

## Receiving Environment Monitoring-Squamish River

Tables 3 and 4 below provide information on water quality monitoring. Lab sampling has been put on hold with permission from BCER as there are currently no discharges. Appendix B includes a full set of results with real-time data. The receiving environment is being monitored as outlined in the permit and confirmed by BCER, with additional oversight by the QP.

**Table 3. Upstream Monitoring Information**

| Location | Date of Lab Sample | Real-time Monitored | Results |
|---|---|---|---|
| Squamish River Upstream | N/A | Yes * | Full set of real time monitoring results are provided in Appendix B. ** |

**Table 4. Downstream Monitoring Information**

| Location | Date of Lab Sample | Real-time Monitored | Results |
|---|---|---|---|
| Squamish River Downstream | N/A | Yes * | Full set of real time monitoring results are provided in Appendix B.** |

* Sondes set up to log temperature, specific conductivity, salinity (in PSU), pH, ORP, DO (mg/L), and turbidity (NTU) at 15-minute intervals.

** Data gaps in available in-situ continuous monitoring data, included:

- SQU US
  - No data gaps reported.
- SQU DS
  - No data gaps reported.

# Summary-Woodfibre Site

## Site Activities

- Weekly upstream, downstream, and end of pipe water quality sampling performed by the QP.
- On-going tunnelling at WLNG and grouting works to mitigate water ingress.

## Exceedances

There were no reportable exceedances identified during the August 31 to September 6, 2026 reporting period.

## Discharge from Water Treatment Plant

Appendix C includes volume information and real-time/field samples from the discharge.

## Receiving Environment Monitoring-East Creek

Tables 5 and 6 below provide information on water quality monitoring. Appendix D includes a full set of results with real-time data. The receiving environment is being monitored as outlined in the permit with additional oversight by the QP.

**Table 5. Upstream Monitoring Information**

| Location | Date of Lab Sample | Real-time Monitored | Results |
|---|---|---|---|
| East Creek Upstream | 2026-09-01 | Yes * | Full set of results are provided in Appendix D.** |

**Table 6. Downstream Monitoring Information**

| Location | Date of Lab Sample | Real-time Monitored | Results |
|---|---|---|---|
| East Creek Downstream | 2026-09-01 | Yes * | Full set of results are provided in Appendix D.** |

* Sondes set up to log temperature, specific conductivity, salinity (in PSU), pH, ORP, DO (mg/L), and turbidity (NTU) at 15-minute intervals.

**Data gaps in available in-situ continuous monitoring data, included:

- EAS US
  - 2026/08/30 at 00:15 to 2026/09/05 ay 15:45: Sonde sensor set to 60-minute recording interval rather than 15-minute recording interval, therefore creating three data gaps an hour.
- EAS DS
  - No data gaps reported.

# Appendix A:
# BCR Site Point of Discharge from Water Treatment Plant Documentation

# BCR Site Batch Sample Analysis
# No Discharge

# BCR Site WTP Discharge Field Notes and Logs
# No Discharge

# Appendix B:
# BCR Site Receiving Environment Documentation

# BCR Site Receiving Environment Sample Analysis No Discharge

# BCR Site Receiving Environment
# Field Notes and Logs
# No Discharge

| Squamish River | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Station | Date/Time | Temperature (C) | Specific Conductivity (µS/cm) | ORP (V) | pH (pH units) | Dissolved Oxygen (mg/L) | Turbidity (NTU) | Salinity (PSU) |
| SQU-DS | 2026-08-30 00:00:00 | 11.34 | 31.24 | 0.32 | 7.27 | 10.73 | 80.52 | 0.01 |
| SQU-DS | 2026-08-30 00:15:00 | 11.33 | 30.91 | 0.29 | 7.29 | 10.73 | 84.22 | 0.01 |
| SQU-DS | 2026-08-30 00:30:00 | 11.32 | 30.94 | 0.31 | 7.28 | 10.73 | 55.10 | 0.01 |
| SQU-DS | 2026-08-30 00:45:00 | 11.31 | 30.95 | 0.32 | 7.31 | 10.75 | 76.83 | 0.01 |
| SQU-DS | 2026-08-30 01:00:00 | 11.30 | 31.50 | 0.33 | 7.30 | 10.72 | 96.44 | 0.01 |
| SQU-DS | 2026-08-30 01:15:00 | 11.28 | 30.93 | 0.29 | 7.28 | 10.74 | 85.70 | 0.01 |
| SQU-DS | 2026-08-30 01:30:00 | 11.26 | 30.85 | 0.31 | 7.27 | 10.72 | 93.51 | 0.01 |
| SQU-DS | 2026-08-30 01:45:00 | 11.24 | 30.70 | 0.32 | 7.29 | 10.75 | 58.90 | 0.01 |
| SQU-DS | 2026-08-30 02:00:00 | 11.21 | 31.13 | 0.33 | 7.30 | 10.73 | 69.74 | 0.01 |
| SQU-DS | 2026-08-30 02:15:00 | 11.18 | 30.85 | 0.29 | 7.29 | 10.76 | 76.30 | 0.01 |
| SQU-DS | 2026-08-30 02:30:00 | 11.15 | 31.05 | 0.31 | 7.29 | 10.75 | 74.92 | 0.01 |
| SQU-DS | 2026-08-30 02:45:00 | 11.11 | 30.90 | 0.32 | 7.28 | 10.76 | 61.74 | 0.01 |
| SQU-DS | 2026-08-30 03:00:00 | 11.07 | 30.88 | 0.33 | 7.30 | 10.77 | 63.87 | 0.01 |
| SQU-DS | 2026-08-30 03:15:00 | 11.04 | 30.74 | 0.29 | 7.30 | 10.79 | 63.96 | 0.01 |
| SQU-DS | 2026-08-30 03:30:00 | 11.00 | 30.69 | 0.30 | 7.31 | 10.80 | 60.20 | 0.01 |
| SQU-DS | 2026-08-30 03:45:00 | 10.97 | 30.80 | 0.32 | 7.30 | 10.80 | 76.50 | 0.01 |
| SQU-DS | 2026-08-30 04:00:00 | 10.94 | 30.93 | 0.33 | 7.30 | 10.82 | 67.94 | 0.01 |
| SQU-DS | 2026-08-30 04:15:00 | 10.91 | 30.90 | 0.28 | 7.29 | 10.81 | 58.52 | 0.01 |
| SQU-DS | 2026-08-30 04:30:00 | 10.89 | 30.72 | 0.31 | 7.31 | 10.83 | 61.33 | 0.01 |
| SQU-DS | 2026-08-30 04:45:00 | 10.87 | 30.90 | 0.32 | 7.30 | 10.83 | 68.70 | 0.01 |
| SQU-DS | 2026-08-30 05:00:00 | 10.85 | 30.40 | 0.33 | 7.32 | 10.85 | 48.62 | 0.01 |
| SQU-DS | 2026-08-30 05:15:00 | 10.83 | 30.77 | 0.28 | 7.28 | 10.83 | 58.76 | 0.01 |
| SQU-DS | 2026-08-30 05:30:00 | 10.81 | 30.56 | 0.30 | 7.31 | 10.85 | 68.42 | 0.01 |
| SQU-DS | 2026-08-30 05:45:00 | 10.79 | 30.24 | 0.32 | 7.31 | 10.86 | 62.17 | 0.01 |
| SQU-DS | 2026-08-30 06:00:00 | 10.77 | 30.20 | 0.33 | 7.31 | 10.86 | 57.61 | 0.01 |
| SQU-DS | 2026-08-30 06:15:00 | 10.75 | 30.48 | 0.29 | 7.30 | 10.86 | 62.66 | 0.01 |
| SQU-DS | 2026-08-30 06:30:00 | 10.73 | 30.06 | 0.31 | 7.33 | 10.88 | 71.67 | 0.01 |
| SQU-DS | 2026-08-30 06:45:00 | 10.72 | 30.29 | 0.32 | 7.33 | 10.89 | 49.19 | 0.01 |
| SQU-DS | 2026-08-30 07:00:00 | 10.70 | 30.26 | 0.33 | 7.34 | 10.89 | 85.37 | 0.01 |
| SQU-DS | 2026-08-30 07:15:00 | 10.68 | 30.48 | 0.28 | 7.32 | 10.90 | 96.24 | 0.01 |
| SQU-DS | 2026-08-30 07:30:00 | 10.66 | 30.68 | 0.31 | 7.34 | 10.90 | 69.27 | 0.01 |
| SQU-DS | 2026-08-30 07:45:00 | 10.65 | 30.64 | 0.32 | 7.34 | 10.90 | 74.62 | 0.01 |
| SQU-DS | 2026-08-30 08:00:00 | 10.63 | 30.80 | 0.33 | 7.35 | 10.91 | 52.53 | 0.01 |
| SQU-DS | 2026-08-30 08:15:00 | 10.62 | 31.14 | 0.30 | 7.30 | 10.91 | 63.92 | 0.01 |
| SQU-DS | 2026-08-30 08:30:00 | 10.61 | 31.48 | 0.31 | 7.34 | 10.90 | 60.02 | 0.01 |
| SQU-DS | 2026-08-30 08:45:00 | 10.60 | 31.48 | 0.32 | 7.30 | 10.90 | 60.62 | 0.01 |
| SQU-DS | 2026-08-30 09:00:00 | 10.60 | 31.11 | 0.33 | 7.30 | 10.90 | 70.52 | 0.01 |
| SQU-DS | 2026-08-30 09:15:00 | 10.60 | 31.21 | 0.29 | 7.29 | 10.91 | 56.00 | 0.01 |
| SQU-DS | 2026-08-30 09:30:00 | 10.61 | 31.15 | 0.31 | 7.28 | 10.91 | 64.86 | 0.01 |
| SQU-DS | 2026-08-30 09:45:00 | 10.62 | 31.55 | 0.32 | 7.26 | 10.89 | 43.39 | 0.01 |
| SQU-DS | 2026-08-30 10:00:00 | 10.63 | 31.19 | 0.32 | 7.28 | 10.92 | 59.40 | 0.01 |
| SQU-DS | 2026-08-30 10:15:00 | 10.65 | 31.31 | 0.30 | 7.26 | 10.92 | 64.19 | 0.01 |
| SQU-DS | 2026-08-30 10:30:00 | 10.68 | 31.35 | 0.31 | 7.26 | 10.93 | 80.10 | 0.01 |
| SQU-DS | 2026-08-30 10:45:00 | 10.70 | 31.72 | 0.32 | 7.23 | 10.91 | 62.64 | 0.01 |
| SQU-DS | 2026-08-30 11:00:00 | 10.72 | 31.35 | 0.32 | 7.28 | 10.93 | 53.80 | 0.01 |
| SQU-DS | 2026-08-30 11:15:00 | 10.75 | 31.53 | 0.29 | 7.25 | 10.91 | 46.13 | 0.01 |
| SQU-DS | 2026-08-30 11:30:00 | 10.78 | 31.57 | 0.31 | 7.27 | 10.94 | 41.24 | 0.01 |
| SQU-DS | 2026-08-30 11:45:00 | 10.81 | 31.69 | 0.31 | 7.27 | 10.93 | 52.38 | 0.01 |
| SQU-DS | 2026-08-30 12:00:00 | 10.84 | 31.74 | 0.32 | 7.28 | 10.94 | 47.75 | 0.01 |
| SQU-DS | 2026-08-30 12:15:00 | 10.88 | 32.14 | 0.30 | 7.22 | 10.90 | 69.64 | 0.01 |
| SQU-DS | 2026-08-30 12:30:00 | 10.91 | 31.57 | 0.31 | 7.27 | 10.93 | 50.14 | 0.01 |
| SQU-DS | 2026-08-30 12:45:00 | 10.93 | 32.09 | 0.32 | 7.27 | 10.91 | 72.43 | 0.01 |
| SQU-DS | 2026-08-30 13:00:00 | 10.95 | 31.86 | 0.33 | 7.28 | 10.93 | 43.48 | 0.01 |
| SQU-DS | 2026-08-30 13:15:00 | 10.98 | 31.90 | 0.29 | 7.27 | 10.91 | 46.93 | 0.01 |
| SQU-DS | 2026-08-30 13:30:00 | 11.01 | 32.15 | 0.30 | 7.30 | 10.92 | 58.26 | 0.01 |
| SQU-DS | 2026-08-30 13:45:00 | 11.04 | 32.28 | 0.31 | 7.29 | 10.91 | 40.58 | 0.01 |
| SQU-DS | 2026-08-30 14:00:00 | 11.06 | 32.57 | 0.32 | 7.27 | 10.90 | 52.74 | 0.01 |
| SQU-DS | 2026-08-30 14:15:00 | 11.08 | 32.56 | 0.30 | 7.28 | 10.89 | 42.55 | 0.01 |

| Squamish River | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Station | Date/Time | Temperature (C) | Specific Conductivity (µS/cm) | ORP (V) | pH (pH units) | Dissolved Oxygen (mg/L) | Turbidity (NTU) | Salinity (PSU) |
| SQU-DS | 2026-08-30 14:30:00 | 11.11 | 32.58 | 0.31 | 7.29 | 10.90 | 46.42 | 0.01 |
| SQU-DS | 2026-08-30 14:45:00 | 11.14 | 32.40 | 0.32 | 7.30 | 10.90 | 55.36 | 0.01 |
| SQU-DS | 2026-08-30 15:00:00 | 11.16 | 32.68 | 0.32 | 7.30 | 10.89 | 37.20 | 0.01 |
| SQU-DS | 2026-08-30 15:15:00 | 11.20 | 32.57 | 0.30 | 7.30 | 10.89 | 48.41 | 0.01 |
| SQU-DS | 2026-08-30 15:30:00 | 11.24 | 33.02 | 0.31 | 7.31 | 10.87 | 62.59 | 0.01 |
| SQU-DS | 2026-08-30 15:45:00 | 11.27 | 32.81 | 0.32 | 7.32 | 10.89 | 56.14 | 0.01 |
| SQU-DS | 2026-08-30 16:00:00 | 11.30 | 33.03 | 0.32 | 7.30 | 10.87 | 45.18 | 0.01 |
| SQU-DS | 2026-08-30 16:15:00 | 11.32 | 33.21 | 0.31 | 7.29 | 10.87 | 52.87 | 0.01 |
| SQU-DS | 2026-08-30 16:30:00 | 11.34 | 33.08 | 0.32 | 7.30 | 10.87 | 45.04 | 0.01 |
| SQU-DS | 2026-08-30 16:45:00 | 11.36 | 33.46 | 0.32 | 7.31 | 10.85 | 43.81 | 0.01 |
| SQU-DS | 2026-08-30 17:00:00 | 11.38 | 33.52 | 0.32 | 7.31 | 10.86 | 51.61 | 0.01 |
| SQU-DS | 2026-08-30 17:15:00 | 11.39 | 33.28 | 0.30 | 7.30 | 10.86 | 42.64 | 0.01 |
| SQU-DS | 2026-08-30 17:30:00 | 11.40 | 33.43 | 0.31 | 7.33 | 10.85 | 53.00 | 0.01 |
| SQU-DS | 2026-08-30 17:45:00 | 11.41 | 33.48 | 0.32 | 7.32 | 10.85 | 52.20 | 0.01 |
| SQU-DS | 2026-08-30 18:00:00 | 11.41 | 33.29 | 0.32 | 7.35 | 10.87 | 29.15 | 0.01 |
| SQU-DS | 2026-08-30 18:15:00 | 11.41 | 33.08 | 0.30 | 7.34 | 10.87 | 67.14 | 0.01 |
| SQU-DS | 2026-08-30 18:30:00 | 11.41 | 33.19 | 0.32 | 7.37 | 10.87 | 45.91 | 0.01 |
| SQU-DS | 2026-08-30 18:45:00 | 11.41 | 33.10 | 0.33 | 7.38 | 10.87 | 40.28 | 0.01 |
| SQU-DS | 2026-08-30 19:00:00 | 11.39 | 33.41 | 0.34 | 7.38 | 10.86 | 44.93 | 0.01 |
| SQU-DS | 2026-08-30 19:15:00 | 11.38 | 33.47 | 0.30 | 7.38 | 10.85 | 67.93 | 0.01 |
| SQU-DS | 2026-08-30 19:30:00 | 11.37 | 33.69 | 0.31 | 7.40 | 10.85 | 53.78 | 0.01 |
| SQU-DS | 2026-08-30 19:45:00 | 11.36 | 33.91 | 0.33 | 7.39 | 10.84 | 29.42 | 0.01 |
| SQU-DS | 2026-08-30 20:00:00 | 11.36 | 34.31 | 0.33 | 7.41 | 10.83 | 39.80 | 0.01 |
| SQU-DS | 2026-08-30 20:15:00 | 11.35 | 34.99 | 0.30 | 7.42 | 10.82 | 92.76 | 0.02 |
| SQU-DS | 2026-08-30 20:30:00 | 11.35 | 35.48 | 0.31 | 7.41 | 10.81 | 44.76 | 0.02 |
| SQU-DS | 2026-08-30 20:45:00 | 11.36 | 35.94 | 0.32 | 7.48 | 10.79 | 26.92 | 0.02 |
| SQU-DS | 2026-08-30 21:00:00 | 11.37 | 36.89 | 0.32 | 7.45 | 10.76 | 41.73 | 0.02 |
| SQU-DS | 2026-08-30 21:15:00 | 11.37 | 37.38 | 0.28 | 7.39 | 10.74 | 101.24 | 0.02 |
| SQU-DS | 2026-08-30 21:30:00 | 11.38 | 37.60 | 0.30 | 7.37 | 10.72 | 39.57 | 0.02 |
| SQU-DS | 2026-08-30 21:45:00 | 11.39 | 37.86 | 0.31 | 7.36 | 10.71 | 48.35 | 0.02 |
| SQU-DS | 2026-08-30 22:00:00 | 11.39 | 37.50 | 0.32 | 7.35 | 10.70 | 56.00 | 0.02 |
| SQU-DS | 2026-08-30 22:15:00 | 11.40 | 37.37 | 0.29 | 7.33 | 10.69 | 52.58 | 0.02 |
| SQU-DS | 2026-08-30 22:30:00 | 11.41 | 36.81 | 0.31 | 7.34 | 10.69 | 35.55 | 0.02 |
| SQU-DS | 2026-08-30 22:45:00 | 11.40 | 36.68 | 0.31 | 7.33 | 10.71 | 40.55 | 0.02 |
| SQU-DS | 2026-08-30 23:00:00 | 11.41 | 36.46 | 0.32 | 7.33 | 10.68 | 37.79 | 0.02 |
| SQU-DS | 2026-08-30 23:15:00 | 11.40 | 36.12 | 0.29 | 7.29 | 10.67 | 31.11 | 0.02 |
| SQU-DS | 2026-08-30 23:30:00 | 11.39 | 35.96 | 0.30 | 7.30 | 10.68 | 44.26 | 0.02 |
| SQU-DS | 2026-08-30 23:45:00 | 11.38 | 35.73 | 0.31 | 7.30 | 10.68 | 48.33 | 0.02 |
| SQU-DS | 2026-08-31 00:00:00 | 11.36 | 35.69 | 0.32 | 7.28 | 10.69 | 34.15 | 0.02 |
| SQU-DS | 2026-08-31 00:15:00 | 11.34 | 35.17 | 0.29 | 7.29 | 10.69 | 37.47 | 0.02 |
| SQU-DS | 2026-08-31 00:30:00 | 11.33 | 34.89 | 0.31 | 7.31 | 10.71 | 44.85 | 0.02 |
| SQU-DS | 2026-08-31 00:45:00 | 11.31 | 34.94 | 0.32 | 7.28 | 10.69 | 47.98 | 0.02 |
| SQU-DS | 2026-08-31 01:00:00 | 11.28 | 34.79 | 0.32 | 7.31 | 10.72 | 40.44 | 0.02 |
| SQU-DS | 2026-08-31 01:15:00 | 11.25 | 35.03 | 0.29 | 7.29 | 10.71 | 56.80 | 0.02 |
| SQU-DS | 2026-08-31 01:30:00 | 11.24 | 34.32 | 0.30 | 7.29 | 10.73 | 46.72 | 0.01 |
| SQU-DS | 2026-08-31 01:45:00 | 11.21 | 34.55 | 0.31 | 7.29 | 10.72 | 31.19 | 0.01 |
| SQU-DS | 2026-08-31 02:00:00 | 11.18 | 34.62 | 0.32 | 7.31 | 10.73 | 33.19 | 0.01 |
| SQU-DS | 2026-08-31 02:15:00 | 11.15 | 34.48 | 0.30 | 7.29 | 10.73 | 34.13 | 0.01 |
| SQU-DS | 2026-08-31 02:30:00 | 11.12 | 34.32 | 0.31 | 7.32 | 10.75 | 35.12 | 0.01 |
| SQU-DS | 2026-08-31 02:45:00 | 11.09 | 34.47 | 0.32 | 7.31 | 10.76 | 34.13 | 0.01 |
| SQU-DS | 2026-08-31 03:00:00 | 11.06 | 34.24 | 0.32 | 7.31 | 10.77 | 45.03 | 0.01 |
| SQU-DS | 2026-08-31 03:15:00 | 11.03 | 34.14 | 0.30 | 7.30 | 10.76 | 59.50 | 0.01 |
| SQU-DS | 2026-08-31 03:30:00 | 11.00 | 34.31 | 0.30 | 7.30 | 10.77 | 24.44 | 0.01 |
| SQU-DS | 2026-08-31 03:45:00 | 10.97 | 34.08 | 0.31 | 7.31 | 10.78 | 49.90 | 0.01 |
| SQU-DS | 2026-08-31 04:00:00 | 10.94 | 34.07 | 0.32 | 7.31 | 10.79 | 30.07 | 0.01 |
| SQU-DS | 2026-08-31 04:15:00 | 10.91 | 34.03 | 0.29 | 7.30 | 10.79 | 52.96 | 0.01 |
| SQU-DS | 2026-08-31 04:30:00 | 10.89 | 34.03 | 0.30 | 7.30 | 10.80 | 51.30 | 0.01 |
| SQU-DS | 2026-08-31 04:45:00 | 10.86 | 33.96 | 0.32 | 7.32 | 10.81 | 37.87 | 0.01 |

| Squamish River | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Station | Date/Time | Temperature (C) | Specific Conductivity (µS/cm) | ORP (V) | pH (pH units) | Dissolved Oxygen (mg/L) | Turbidity (NTU) | Salinity (PSU) |
| SQU-DS | 2026-08-31 05:00:00 | 10.84 | 33.78 | 0.32 | 7.31 | 10.82 | 43.16 | 0.01 |
| SQU-DS | 2026-08-31 05:15:00 | 10.82 | 33.96 | 0.30 | 7.29 | 10.80 | 38.06 | 0.01 |
| SQU-DS | 2026-08-31 05:30:00 | 10.80 | 34.05 | 0.31 | 7.30 | 10.81 | 38.09 | 0.01 |
| SQU-DS | 2026-08-31 05:45:00 | 10.78 | 34.23 | 0.32 | 7.31 | 10.83 | 40.99 | 0.01 |
| SQU-DS | 2026-08-31 06:00:00 | 10.76 | 34.07 | 0.32 | 7.31 | 10.82 | 34.30 | 0.01 |
| SQU-DS | 2026-08-31 06:15:00 | 10.74 | 33.80 | 0.30 | 7.30 | 10.83 | 43.36 | 0.01 |
| SQU-DS | 2026-08-31 06:30:00 | 10.71 | 33.80 | 0.31 | 7.32 | 10.84 | 43.50 | 0.01 |
| SQU-DS | 2026-08-31 06:45:00 | 10.69 | 33.90 | 0.32 | 7.33 | 10.86 | 41.42 | 0.01 |
| SQU-DS | 2026-08-31 07:00:00 | 10.66 | 33.63 | 0.33 | 7.33 | 10.86 | 36.28 | 0.01 |
| SQU-DS | 2026-08-31 07:15:00 | 10.64 | 33.49 | 0.30 | 7.32 | 10.87 | 36.00 | 0.01 |
| SQU-DS | 2026-08-31 07:30:00 | 10.61 | 33.46 | 0.31 | 7.35 | 10.89 | 55.70 | 0.01 |
| SQU-DS | 2026-08-31 07:45:00 | 10.59 | 33.32 | 0.32 | 7.35 | 10.89 | 37.66 | 0.01 |
| SQU-DS | 2026-08-31 08:00:00 | 10.57 | 33.49 | 0.33 | 7.35 | 10.90 | 31.57 | 0.01 |
| SQU-DS | 2026-08-31 08:15:00 | 10.55 | 33.65 | 0.31 | 7.34 | 10.92 | 68.33 | 0.01 |
| SQU-DS | 2026-08-31 08:30:00 | 10.55 | 33.88 | 0.32 | 7.34 | 10.92 | 36.60 | 0.01 |
| SQU-DS | 2026-08-31 08:45:00 | 10.54 | 33.74 | 0.33 | 7.36 | 10.93 | 33.44 | 0.01 |
| SQU-DS | 2026-08-31 09:00:00 | 10.53 | 33.87 | 0.33 | 7.35 | 10.94 | 29.70 | 0.01 |
| SQU-DS | 2026-08-31 09:15:00 | 10.55 | 34.13 | 0.30 | 7.35 | 10.95 | 25.67 | 0.01 |
| SQU-DS | 2026-08-31 09:30:00 | 10.57 | 34.25 | 0.31 | 7.35 | 10.94 | 29.45 | 0.01 |
| SQU-DS | 2026-08-31 09:45:00 | 10.58 | 34.65 | 0.32 | 7.34 | 10.94 | 41.22 | 0.01 |
| SQU-DS | 2026-08-31 10:00:00 | 10.63 | 34.63 | 0.32 | 7.34 | 10.95 | 53.79 | 0.01 |
| SQU-DS | 2026-08-31 10:15:00 | 10.66 | 34.71 | 0.31 | 7.30 | 10.93 | 73.95 | 0.01 |
| SQU-DS | 2026-08-31 10:30:00 | 10.69 | 34.72 | 0.31 | 7.33 | 10.94 | 53.20 | 0.01 |
| SQU-DS | 2026-08-31 10:45:00 | 10.74 | 34.71 | 0.32 | 7.30 | 10.94 | 44.81 | 0.01 |
| SQU-DS | 2026-08-31 11:00:00 | 10.81 | 34.30 | 0.33 | 7.31 | 10.93 | 48.50 | 0.01 |
| SQU-DS | 2026-08-31 11:15:00 | 10.86 | 34.56 | 0.30 | 7.30 | 10.94 | 64.93 | 0.01 |
| SQU-DS | 2026-08-31 11:30:00 | 10.92 | 34.66 | 0.31 | 7.18 | 10.86 | 85.55 | 0.01 |
| SQU-DS | 2026-08-31 11:45:00 | 10.99 | 34.27 | 0.32 | 7.32 | 10.93 | 40.05 | 0.01 |
| SQU-DS | 2026-08-31 12:00:00 | 11.06 | 34.05 | 0.32 | 7.31 | 10.94 | 32.59 | 0.01 |
| SQU-DS | 2026-08-31 12:15:00 | 11.14 | 34.33 | 0.32 | 7.28 | 10.91 | 52.50 | 0.01 |
| SQU-DS | 2026-08-31 12:30:00 | 11.23 | 33.99 | 0.32 | 7.30 | 10.93 | 35.16 | 0.01 |
| SQU-DS | 2026-08-31 12:45:00 | 11.31 | 33.88 | 0.32 | 7.31 | 10.92 | 42.39 | 0.01 |
| SQU-DS | 2026-08-31 13:00:00 | 11.38 | 34.05 | 0.33 | 7.31 | 10.90 | 35.36 | 0.01 |
| SQU-DS | 2026-08-31 13:15:00 | 11.47 | 33.82 | 0.30 | 7.31 | 10.91 | 52.91 | 0.01 |
| SQU-DS | 2026-08-31 13:30:00 | 11.56 | 34.21 | 0.31 | 7.31 | 10.88 | 37.19 | 0.01 |
| SQU-DS | 2026-08-31 13:45:00 | 11.64 | 34.01 | 0.32 | 7.32 | 10.88 | 46.41 | 0.01 |
| SQU-DS | 2026-08-31 14:00:00 | 11.73 | 34.15 | 0.33 | 7.30 | 10.88 | 47.52 | 0.01 |
| SQU-DS | 2026-08-31 14:15:00 | 11.80 | 34.08 | 0.31 | 7.31 | 10.85 | 30.08 | 0.01 |
| SQU-DS | 2026-08-31 14:30:00 | 11.88 | 34.14 | 0.31 | 7.33 | 10.84 | 30.63 | 0.01 |
| SQU-DS | 2026-08-31 14:45:00 | 11.96 | 34.18 | 0.32 | 7.33 | 10.83 | 40.49 | 0.01 |
| SQU-DS | 2026-08-31 15:00:00 | 12.03 | 33.84 | 0.33 | 7.33 | 10.82 | 41.81 | 0.01 |
| SQU-DS | 2026-08-31 15:15:00 | 12.11 | 33.81 | 0.30 | 7.32 | 10.82 | 33.09 | 0.01 |
| SQU-DS | 2026-08-31 15:30:00 | 12.16 | 33.58 | 0.31 | 7.35 | 10.81 | 38.16 | 0.01 |
| SQU-DS | 2026-08-31 15:45:00 | 12.21 | 33.54 | 0.33 | 7.31 | 10.80 | 33.75 | 0.01 |
| SQU-DS | 2026-08-31 16:00:00 | 12.25 | 33.32 | 0.33 | 7.35 | 10.81 | 24.92 | 0.01 |
| SQU-DS | 2026-08-31 16:15:00 | 12.28 | 33.27 | 0.30 | 7.33 | 10.79 | 52.96 | 0.01 |
| SQU-DS | 2026-08-31 16:30:00 | 12.31 | 33.07 | 0.31 | 7.35 | 10.80 | 30.94 | 0.01 |
| SQU-DS | 2026-08-31 16:45:00 | 12.33 | 33.10 | 0.33 | 7.35 | 10.78 | 38.48 | 0.01 |
| SQU-DS | 2026-08-31 17:00:00 | 12.34 | 33.14 | 0.33 | 7.37 | 10.80 | 17.83 | 0.01 |
| SQU-DS | 2026-08-31 17:15:00 | 12.34 | 33.19 | 0.31 | 7.35 | 10.77 | 26.46 | 0.01 |
| SQU-DS | 2026-08-31 17:30:00 | 12.32 | 33.17 | 0.31 | 7.36 | 10.77 | 25.95 | 0.01 |
| SQU-DS | 2026-08-31 17:45:00 | 12.30 | 33.35 | 0.33 | 7.38 | 10.76 | 38.92 | 0.01 |
| SQU-DS | 2026-08-31 18:00:00 | 12.29 | 33.46 | 0.34 | 7.39 | 10.75 | 39.81 | 0.01 |
| SQU-DS | 2026-08-31 18:15:00 | 12.30 | 33.60 | 0.31 | 7.39 | 10.75 | 62.34 | 0.01 |
| SQU-DS | 2026-08-31 18:30:00 | 12.32 | 33.79 | 0.32 | 7.42 | 10.75 | 30.45 | 0.01 |
| SQU-DS | 2026-08-31 18:45:00 | 12.36 | 34.12 | 0.33 | 7.43 | 10.72 | 27.65 | 0.01 |
| SQU-DS | 2026-08-31 19:00:00 | 12.39 | 34.48 | 0.34 | 7.44 | 10.71 | 22.80 | 0.01 |
| SQU-DS | 2026-08-31 19:15:00 | 12.44 | 34.64 | 0.31 | 7.42 | 10.67 | 39.45 | 0.01 |

| Squamish River | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| SQU-DS | 2026-08-31 19:30:00 | 12.46 | 34.99 | 0.31 | 7.46 | 10.67 | 26.64 | 0.02 |
| SQU-DS | 2026-08-31 19:45:00 | 12.48 | 35.39 | 0.33 | 7.47 | 10.68 | 29.14 | 0.02 |
| SQU-DS | 2026-08-31 20:00:00 | 12.50 | 35.67 | 0.34 | 7.47 | 10.64 | 32.88 | 0.02 |
| SQU-DS | 2026-08-31 20:15:00 | 12.51 | 36.09 | 0.31 | 7.51 | 10.61 | 34.32 | 0.02 |
| SQU-DS | 2026-08-31 20:30:00 | 12.51 | 36.67 | 0.31 | 7.50 | 10.61 | 36.59 | 0.02 |
| SQU-DS | 2026-08-31 20:45:00 | 12.51 | 36.85 | 0.32 | 7.53 | 10.59 | 59.01 | 0.02 |
| SQU-DS | 2026-08-31 21:00:00 | 12.49 | 37.51 | 0.33 | 7.51 | 10.57 | 23.17 | 0.02 |
| SQU-DS | 2026-08-31 21:15:00 | 12.49 | 38.52 | 0.30 | 7.49 | 10.55 | 77.85 | 0.02 |
| SQU-DS | 2026-08-31 21:30:00 | 12.49 | 39.08 | 0.31 | 7.45 | 10.53 | 31.21 | 0.02 |
| SQU-DS | 2026-08-31 21:45:00 | 12.51 | 39.50 | 0.32 | 7.45 | 10.51 | 21.59 | 0.02 |
| SQU-DS | 2026-08-31 22:00:00 | 12.51 | 39.63 | 0.33 | 7.42 | 10.49 | 27.10 | 0.02 |
| SQU-DS | 2026-08-31 22:15:00 | 12.51 | 39.61 | 0.30 | 7.40 | 10.48 | 62.45 | 0.02 |
| SQU-DS | 2026-08-31 22:30:00 | 12.54 | 39.09 | 0.31 | 7.38 | 10.47 | 73.84 | 0.02 |
| SQU-DS | 2026-08-31 22:45:00 | 12.55 | 38.69 | 0.32 | 7.41 | 10.48 | 28.09 | 0.02 |
| SQU-DS | 2026-08-31 23:00:00 | 12.56 | 38.32 | 0.33 | 7.41 | 10.47 | 33.74 | 0.02 |
| SQU-DS | 2026-08-31 23:15:00 | 12.54 | 38.24 | 0.30 | 7.38 | 10.43 | 51.20 | 0.02 |
| SQU-DS | 2026-08-31 23:30:00 | 12.54 | 37.82 | 0.31 | 7.38 | 10.46 | 28.65 | 0.02 |
| SQU-DS | 2026-08-31 23:45:00 | 12.52 | 37.72 | 0.32 | 7.39 | 10.44 | 22.98 | 0.02 |
| SQU-DS | 2026-09-01 00:00:00 | 12.51 | 37.31 | 0.32 | 7.40 | 10.45 | 30.39 | 0.02 |
| SQU-DS | 2026-09-01 00:15:00 | 12.51 | 36.79 | 0.31 | 7.38 | 10.43 | 69.88 | 0.02 |
| SQU-DS | 2026-09-01 00:30:00 | 12.48 | 36.68 | 0.32 | 7.36 | 10.42 | 41.72 | 0.02 |
| SQU-DS | 2026-09-01 00:45:00 | 12.48 | 36.27 | 0.32 | 7.38 | 10.45 | 39.69 | 0.02 |
| SQU-DS | 2026-09-01 01:00:00 | 12.45 | 36.43 | 0.33 | 7.38 | 10.44 | 48.02 | 0.02 |
| SQU-DS | 2026-09-01 01:15:00 | 12.44 | 36.46 | 0.30 | 7.36 | 10.42 | 51.81 | 0.02 |
| SQU-DS | 2026-09-01 01:30:00 | 12.42 | 36.10 | 0.31 | 7.37 | 10.44 | 52.25 | 0.02 |
| SQU-DS | 2026-09-01 01:45:00 | 12.40 | 36.07 | 0.32 | 7.36 | 10.44 | 45.26 | 0.02 |
| SQU-DS | 2026-09-01 02:00:00 | 12.38 | 36.25 | 0.33 | 7.37 | 10.43 | 47.15 | 0.02 |
| SQU-DS | 2026-09-01 02:15:00 | 12.36 | 36.34 | 0.30 | 7.35 | 10.43 | 56.35 | 0.02 |
| SQU-DS | 2026-09-01 02:30:00 | 12.34 | 36.17 | 0.31 | 7.37 | 10.43 | 40.97 | 0.02 |
| SQU-DS | 2026-09-01 02:45:00 | 12.31 | 36.32 | 0.32 | 7.36 | 10.42 | 46.15 | 0.02 |
| SQU-DS | 2026-09-01 03:00:00 | 12.29 | 35.99 | 0.33 | 7.36 | 10.43 | 62.82 | 0.02 |
| SQU-DS | 2026-09-01 03:15:00 | 12.26 | 36.09 | 0.30 | 7.35 | 10.43 | 92.20 | 0.02 |
| SQU-DS | 2026-09-01 03:30:00 | 12.23 | 35.76 | 0.31 | 7.32 | 10.46 | 61.91 | 0.02 |
| SQU-DS | 2026-09-01 03:45:00 | 12.20 | 35.84 | 0.32 | 7.34 | 10.44 | 48.59 | 0.02 |
| SQU-DS | 2026-09-01 04:00:00 | 12.16 | 35.74 | 0.33 | 7.36 | 10.46 | 65.65 | 0.02 |
| SQU-DS | 2026-09-01 04:15:00 | 12.12 | 35.88 | 0.30 | 7.35 | 10.45 | 66.51 | 0.02 |
| SQU-DS | 2026-09-01 04:30:00 | 12.09 | 35.69 | 0.31 | 7.34 | 10.47 | 73.24 | 0.02 |
| SQU-DS | 2026-09-01 04:45:00 | 12.05 | 35.54 | 0.33 | 7.35 | 10.47 | 60.85 | 0.02 |
| SQU-DS | 2026-09-01 05:00:00 | 12.00 | 35.63 | 0.33 | 7.34 | 10.48 | 71.91 | 0.02 |
| SQU-DS | 2026-09-01 05:15:00 | 11.94 | 35.44 | 0.30 | 7.32 | 10.47 | 72.93 | 0.02 |
| SQU-DS | 2026-09-01 05:30:00 | 11.87 | 34.94 | 0.31 | 7.33 | 10.49 | 73.49 | 0.02 |
| SQU-DS | 2026-09-01 05:45:00 | 11.79 | 34.79 | 0.32 | 7.31 | 10.50 | 80.41 | 0.02 |
| SQU-DS | 2026-09-01 06:00:00 | 11.71 | 34.30 | 0.33 | 7.32 | 10.51 | 60.48 | 0.01 |
| SQU-DS | 2026-09-01 06:15:00 | 11.62 | 33.92 | 0.31 | 7.29 | 10.52 | 64.56 | 0.01 |
| SQU-DS | 2026-09-01 06:30:00 | 11.55 | 33.50 | 0.31 | 7.32 | 10.54 | 62.94 | 0.01 |
| SQU-DS | 2026-09-01 06:45:00 | 11.48 | 33.45 | 0.33 | 7.31 | 10.55 | 60.74 | 0.01 |
| SQU-DS | 2026-09-01 07:00:00 | 11.42 | 33.45 | 0.33 | 7.31 | 10.56 | 43.53 | 0.01 |
| SQU-DS | 2026-09-01 07:15:00 | 11.36 | 33.32 | 0.31 | 7.28 | 10.58 | 68.62 | 0.01 |
| SQU-DS | 2026-09-01 07:30:00 | 11.31 | 33.19 | 0.31 | 7.33 | 10.60 | 47.17 | 0.01 |
| SQU-DS | 2026-09-01 07:45:00 | 11.26 | 33.35 | 0.33 | 7.33 | 10.62 | 56.63 | 0.01 |
| SQU-DS | 2026-09-01 08:00:00 | 11.22 | 33.40 | 0.34 | 7.33 | 10.65 | 50.95 | 0.01 |
| SQU-DS | 2026-09-01 08:15:00 | 11.18 | 33.59 | 0.32 | 7.32 | 10.65 | 69.18 | 0.01 |
| SQU-DS | 2026-09-01 08:30:00 | 11.16 | 33.43 | 0.33 | 7.35 | 10.67 | 52.85 | 0.01 |
| SQU-DS | 2026-09-01 08:45:00 | 11.13 | 33.37 | 0.34 | 7.35 | 10.69 | 58.59 | 0.01 |
| SQU-DS | 2026-09-01 09:00:00 | 11.10 | 33.35 | 0.34 | 7.34 | 10.71 | 44.88 | 0.01 |
| SQU-DS | 2026-09-01 09:15:00 | 11.08 | 33.25 | 0.31 | 7.33 | 10.72 | 76.82 | 0.01 |
| SQU-DS | 2026-09-01 09:30:00 | 11.06 | 33.20 | 0.32 | 7.34 | 10.74 | 48.05 | 0.01 |
| SQU-DS | 2026-09-01 09:45:00 | 11.04 | 32.94 | 0.33 | 7.35 | 10.76 | 66.78 | 0.01 |

| Squamish River | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Station | Date/Time | Temperature (C) | Specific Conductivity (µS/cm) | ORP (V) | pH (pH units) | Dissolved Oxygen (mg/L) | Turbidity (NTU) | Salinity (PSU) |
| SQU-DS | 2026-09-01 10:00:00 | 11.02 | 33.03 | 0.34 | 7.36 | 10.77 | 61.11 | 0.01 |
| SQU-DS | 2026-09-01 10:15:00 | 11.01 | 33.03 | 0.31 | 7.31 | 10.77 | 79.05 | 0.01 |
| SQU-DS | 2026-09-01 10:30:00 | 11.01 | 32.96 | 0.32 | 7.34 | 10.77 | 60.75 | 0.01 |
| SQU-DS | 2026-09-01 10:45:00 | 11.01 | 33.06 | 0.33 | 7.30 | 10.77 | 54.76 | 0.01 |
| SQU-DS | 2026-09-01 11:00:00 | 11.02 | 33.09 | 0.34 | 7.33 | 10.76 | 56.10 | 0.01 |
| SQU-DS | 2026-09-01 11:15:00 | 11.04 | 32.96 | 0.31 | 7.31 | 10.77 | 69.50 | 0.01 |
| SQU-DS | 2026-09-01 11:30:00 | 11.06 | 33.07 | 0.32 | 7.33 | 10.77 | 56.06 | 0.01 |
| SQU-DS | 2026-09-01 11:45:00 | 11.10 | 33.22 | 0.33 | 7.32 | 10.76 | 56.94 | 0.01 |
| SQU-DS | 2026-09-01 12:00:00 | 11.14 | 33.47 | 0.34 | 7.32 | 10.75 | 58.57 | 0.01 |
| SQU-DS | 2026-09-01 12:15:00 | 11.19 | 33.77 | 0.32 | 7.29 | 10.75 | 65.73 | 0.01 |
| SQU-DS | 2026-09-01 12:30:00 | 11.21 | 33.51 | 0.32 | 7.30 | 10.74 | 51.66 | 0.01 |
| SQU-DS | 2026-09-01 12:45:00 | 11.23 | 33.64 | 0.33 | 7.30 | 10.75 | 59.76 | 0.01 |
| SQU-DS | 2026-09-01 13:00:00 | 11.26 | 33.34 | 0.34 | 7.26 | 10.76 | 58.46 | 0.01 |
| SQU-DS | 2026-09-01 13:15:00 | 11.29 | 33.15 | 0.30 | 7.29 | 10.74 | 43.63 | 0.01 |
| SQU-DS | 2026-09-01 13:30:00 | 11.34 | 33.05 | 0.31 | 7.31 | 10.75 | 51.42 | 0.01 |
| SQU-DS | 2026-09-01 13:45:00 | 11.40 | 32.84 | 0.32 | 7.30 | 10.75 | 53.35 | 0.01 |
| SQU-DS | 2026-09-01 14:00:00 | 11.45 | 32.84 | 0.33 | 7.31 | 10.74 | 56.36 | 0.01 |
| SQU-DS | 2026-09-01 14:15:00 | 11.52 | 32.55 | 0.31 | 7.30 | 10.73 | 67.88 | 0.01 |
| SQU-DS | 2026-09-01 14:30:00 | 11.58 | 32.34 | 0.32 | 7.32 | 10.72 | 59.28 | 0.01 |
| SQU-DS | 2026-09-01 14:45:00 | 11.63 | 32.37 | 0.33 | 7.33 | 10.71 | 77.08 | 0.01 |
| SQU-DS | 2026-09-01 15:00:00 | 11.69 | 32.15 | 0.34 | 7.31 | 10.70 | 58.20 | 0.01 |
| SQU-DS | 2026-09-01 15:15:00 | 11.74 | 32.10 | 0.32 | 7.31 | 10.70 | 62.29 | 0.01 |
| SQU-DS | 2026-09-01 15:30:00 | 11.80 | 32.16 | 0.32 | 7.32 | 10.69 | 58.06 | 0.01 |
| SQU-DS | 2026-09-01 15:45:00 | 11.87 | 32.32 | 0.33 | 7.33 | 10.68 | 49.83 | 0.01 |
| SQU-DS | 2026-09-01 16:00:00 | 11.93 | 32.37 | 0.34 | 7.34 | 10.68 | 52.78 | 0.01 |
| SQU-DS | 2026-09-01 16:15:00 | 11.97 | 32.48 | 0.32 | 7.31 | 10.66 | 63.13 | 0.01 |
| SQU-DS | 2026-09-01 16:30:00 | 12.00 | 32.38 | 0.33 | 7.33 | 10.66 | 50.89 | 0.01 |
| SQU-DS | 2026-09-01 16:45:00 | 12.03 | 32.40 | 0.34 | 7.35 | 10.66 | 48.82 | 0.01 |
| SQU-DS | 2026-09-01 17:00:00 | 12.06 | 32.30 | 0.35 | 7.34 | 10.66 | 55.54 | 0.01 |
| SQU-DS | 2026-09-01 17:15:00 | 12.09 | 32.49 | 0.29 | 7.34 | 10.66 | 57.40 | 0.01 |
| SQU-DS | 2026-09-01 17:30:00 | 12.13 | 32.60 | 0.31 | 7.36 | 10.65 | 49.96 | 0.01 |
| SQU-DS | 2026-09-01 17:45:00 | 12.18 | 32.73 | 0.33 | 7.36 | 10.66 | 54.77 | 0.01 |
| SQU-DS | 2026-09-01 18:00:00 | 12.23 | 32.98 | 0.33 | 7.40 | 10.65 | 48.55 | 0.01 |
| SQU-DS | 2026-09-01 18:15:00 | 12.28 | 33.25 | 0.32 | 7.40 | 10.63 | 40.85 | 0.01 |
| SQU-DS | 2026-09-01 18:30:00 | 12.33 | 33.15 | 0.33 | 7.40 | 10.64 | 54.24 | 0.01 |
| SQU-DS | 2026-09-01 18:45:00 | 12.34 | 33.44 | 0.34 | 7.41 | 10.63 | 30.70 | 0.01 |
| SQU-DS | 2026-09-01 19:00:00 | 12.35 | 33.66 | 0.35 | 7.43 | 10.63 | 30.80 | 0.01 |
| SQU-DS | 2026-09-01 19:15:00 | 12.36 | 33.89 | 0.31 | 7.43 | 10.61 | 52.67 | 0.01 |
| SQU-DS | 2026-09-01 19:30:00 | 12.35 | 33.94 | 0.32 | 7.45 | 10.62 | 29.47 | 0.01 |
| SQU-DS | 2026-09-01 19:45:00 | 12.33 | 34.10 | 0.34 | 7.44 | 10.61 | 49.45 | 0.01 |
| SQU-DS | 2026-09-01 20:00:00 | 12.31 | 34.24 | 0.35 | 7.44 | 10.61 | 35.91 | 0.01 |
| SQU-DS | 2026-09-01 20:15:00 | 12.29 | 34.47 | 0.32 | 7.49 | 10.59 | 53.84 | 0.01 |
| SQU-DS | 2026-09-01 20:30:00 | 12.28 | 34.79 | 0.32 | 7.49 | 10.58 | 39.62 | 0.02 |
| SQU-DS | 2026-09-01 20:45:00 | 12.28 | 34.99 | 0.34 | 7.48 | 10.58 | 37.21 | 0.02 |
| SQU-DS | 2026-09-01 21:00:00 | 12.27 | 35.46 | 0.34 | 7.48 | 10.56 | 40.83 | 0.02 |
| SQU-DS | 2026-09-01 21:15:00 | 12.28 | 36.06 | 0.29 | 7.51 | 10.54 | 102.51 | 0.02 |
| SQU-DS | 2026-09-01 21:30:00 | 12.29 | 36.28 | 0.31 | 7.47 | 10.54 | 30.36 | 0.02 |
| SQU-DS | 2026-09-01 21:45:00 | 12.30 | 36.87 | 0.33 | 7.44 | 10.52 | 34.56 | 0.02 |
| SQU-DS | 2026-09-01 22:00:00 | 12.29 | 37.33 | 0.34 | 7.43 | 10.51 | 41.43 | 0.02 |
| SQU-DS | 2026-09-01 22:15:00 | 12.30 | 37.61 | 0.31 | 7.45 | 10.49 | 42.48 | 0.02 |
| SQU-DS | 2026-09-01 22:30:00 | 12.31 | 38.16 | 0.32 | 7.43 | 10.48 | 30.25 | 0.02 |
| SQU-DS | 2026-09-01 22:45:00 | 12.31 | 38.54 | 0.33 | 7.39 | 10.46 | 45.08 | 0.02 |
| SQU-DS | 2026-09-01 23:00:00 | 12.34 | 38.40 | 0.33 | 7.40 | 10.47 | 35.73 | 0.02 |
| SQU-DS | 2026-09-01 23:15:00 | 12.35 | 37.89 | 0.30 | 7.39 | 10.44 | 51.72 | 0.02 |
| SQU-DS | 2026-09-01 23:30:00 | 12.37 | 37.49 | 0.32 | 7.38 | 10.43 | 29.79 | 0.02 |
| SQU-DS | 2026-09-01 23:45:00 | 12.40 | 37.00 | 0.33 | 7.41 | 10.44 | 38.42 | 0.02 |
| SQU-DS | 2026-09-02 00:00:00 | 12.41 | 36.72 | 0.33 | 7.39 | 10.43 | 34.60 | 0.02 |
| SQU-DS | 2026-09-02 00:15:00 | 12.43 | 35.98 | 0.32 | 7.39 | 10.44 | 72.51 | 0.02 |

| Squamish River | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| SQU-DS | 2026-09-02 00:30:00 | 12.44 | 35.72 | 0.33 | 7.39 | 10.44 | 36.72 | 0.02 |
| SQU-DS | 2026-09-02 00:45:00 | 12.44 | 35.25 | 0.34 | 7.37 | 10.42 | 29.89 | 0.02 |
| SQU-DS | 2026-09-02 01:00:00 | 12.44 | 34.93 | 0.34 | 7.39 | 10.43 | 39.21 | 0.02 |
| SQU-DS | 2026-09-02 01:15:00 | 12.42 | 34.82 | 0.32 | 7.37 | 10.44 | 37.86 | 0.02 |
| SQU-DS | 2026-09-02 01:30:00 | 12.40 | 34.77 | 0.32 | 7.39 | 10.44 | 40.46 | 0.02 |
| SQU-DS | 2026-09-02 01:45:00 | 12.38 | 35.07 | 0.34 | 7.38 | 10.43 | 45.54 | 0.02 |
| SQU-DS | 2026-09-02 02:00:00 | 12.35 | 35.19 | 0.34 | 7.38 | 10.45 | 40.98 | 0.02 |
| SQU-DS | 2026-09-02 02:15:00 | 12.33 | 35.11 | 0.32 | 7.36 | 10.44 | 36.94 | 0.02 |
| SQU-DS | 2026-09-02 02:30:00 | 12.30 | 35.19 | 0.33 | 7.38 | 10.45 | 32.62 | 0.02 |
| SQU-DS | 2026-09-02 02:45:00 | 12.27 | 35.15 | 0.34 | 7.37 | 10.45 | 27.37 | 0.02 |
| SQU-DS | 2026-09-02 03:00:00 | 12.25 | 35.19 | 0.34 | 7.38 | 10.46 | 35.37 | 0.02 |
| SQU-DS | 2026-09-02 03:15:00 | 12.23 | 35.20 | 0.32 | 7.36 | 10.46 | 40.58 | 0.02 |
| SQU-DS | 2026-09-02 03:30:00 | 12.21 | 34.98 | 0.32 | 7.39 | 10.46 | 46.52 | 0.02 |
| SQU-DS | 2026-09-02 03:45:00 | 12.19 | 34.87 | 0.33 | 7.39 | 10.48 | 31.85 | 0.02 |
| SQU-DS | 2026-09-02 04:00:00 | 12.17 | 34.77 | 0.33 | 7.38 | 10.49 | 35.83 | 0.02 |
| SQU-DS | 2026-09-02 04:15:00 | 12.15 | 35.18 | 0.32 | 7.37 | 10.47 | 43.15 | 0.02 |
| SQU-DS | 2026-09-02 04:30:00 | 12.12 | 35.01 | 0.33 | 7.38 | 10.49 | 38.40 | 0.02 |
| SQU-DS | 2026-09-02 04:45:00 | 12.09 | 35.01 | 0.33 | 7.38 | 10.49 | 53.33 | 0.02 |
| SQU-DS | 2026-09-02 05:00:00 | 12.05 | 34.97 | 0.34 | 7.36 | 10.49 | 48.41 | 0.02 |
| SQU-DS | 2026-09-02 05:15:00 | 12.00 | 34.76 | 0.33 | 7.34 | 10.49 | 41.94 | 0.02 |
| SQU-DS | 2026-09-02 05:30:00 | 11.93 | 34.34 | 0.32 | 7.38 | 10.51 | 42.13 | 0.01 |
| SQU-DS | 2026-09-02 05:45:00 | 11.85 | 34.24 | 0.33 | 7.35 | 10.52 | 33.38 | 0.01 |
| SQU-DS | 2026-09-02 06:00:00 | 11.77 | 33.74 | 0.34 | 7.37 | 10.53 | 35.91 | 0.01 |
| SQU-DS | 2026-09-02 06:15:00 | 11.69 | 33.64 | 0.33 | 7.34 | 10.54 | 52.66 | 0.01 |
| SQU-DS | 2026-09-02 06:30:00 | 11.62 | 33.14 | 0.33 | 7.37 | 10.57 | 40.11 | 0.01 |
| SQU-DS | 2026-09-02 06:45:00 | 11.55 | 32.91 | 0.34 | 7.34 | 10.59 | 35.44 | 0.01 |
| SQU-DS | 2026-09-02 07:00:00 | 11.50 | 32.92 | 0.34 | 7.36 | 10.59 | 38.48 | 0.01 |
| SQU-DS | 2026-09-02 07:15:00 | 11.45 | 32.62 | 0.33 | 7.35 | 10.61 | 35.51 | 0.01 |
| SQU-DS | 2026-09-02 07:30:00 | 11.41 | 32.29 | 0.33 | 7.35 | 10.63 | 42.79 | 0.01 |
| SQU-DS | 2026-09-02 07:45:00 | 11.38 | 32.23 | 0.34 | 7.37 | 10.63 | 35.47 | 0.01 |
| SQU-DS | 2026-09-02 08:00:00 | 11.36 | 32.03 | 0.35 | 7.37 | 10.64 | 43.19 | 0.01 |
| SQU-DS | 2026-09-02 08:15:00 | 11.34 | 31.63 | 0.32 | 7.36 | 10.67 | 62.04 | 0.01 |
| SQU-DS | 2026-09-02 08:30:00 | 11.34 | 31.39 | 0.33 | 7.40 | 10.69 | 42.19 | 0.01 |
| SQU-DS | 2026-09-02 08:45:00 | 11.33 | 31.07 | 0.34 | 7.41 | 10.69 | 44.11 | 0.01 |
| SQU-DS | 2026-09-02 09:00:00 | 11.33 | 30.71 | 0.35 | 7.39 | 10.71 | 46.54 | 0.01 |
| SQU-DS | 2026-09-02 09:15:00 | 11.32 | 30.76 | 0.33 | 7.38 | 10.71 | 52.85 | 0.01 |
| SQU-DS | 2026-09-02 09:30:00 | 11.32 | 30.32 | 0.33 | 7.41 | 10.72 | 47.49 | 0.01 |
| SQU-DS | 2026-09-02 09:45:00 | 11.31 | 30.43 | 0.35 | 7.40 | 10.74 | 46.27 | 0.01 |
| SQU-DS | 2026-09-02 10:00:00 | 11.30 | 30.50 | 0.36 | 7.43 | 10.74 | 41.31 | 0.01 |
| SQU-DS | 2026-09-02 10:15:00 | 11.28 | 30.26 | 0.34 | 7.39 | 10.73 | 62.70 | 0.01 |
| SQU-DS | 2026-09-02 10:30:00 | 11.28 | 30.32 | 0.35 | 7.44 | 10.74 | 53.25 | 0.01 |
| SQU-DS | 2026-09-02 10:45:00 | 11.28 | 30.31 | 0.36 | 7.42 | 10.75 | 53.07 | 0.01 |
| SQU-DS | 2026-09-02 11:00:00 | 11.28 | 30.13 | 0.36 | 7.43 | 10.74 | 61.04 | 0.01 |
| SQU-DS | 2026-09-02 11:15:00 | 11.28 | 30.30 | 0.32 | 7.43 | 10.74 | 68.80 | 0.01 |
| SQU-DS | 2026-09-02 11:30:00 | 11.28 | 30.00 | 0.34 | 7.41 | 10.76 | 44.63 | 0.01 |
| SQU-DS | 2026-09-02 11:45:00 | 11.28 | 30.26 | 0.35 | 7.42 | 10.76 | 74.32 | 0.01 |
| SQU-DS | 2026-09-02 12:00:00 | 11.28 | 29.72 | 0.36 | 7.42 | 10.77 | 61.83 | 0.01 |
| SQU-DS | 2026-09-02 12:15:00 | 11.26 | 29.53 | 0.33 | 7.42 | 10.76 | 79.65 | 0.01 |
| SQU-DS | 2026-09-02 12:30:00 | 11.28 | 29.44 | 0.34 | 7.41 | 10.77 | 61.39 | 0.01 |
| SQU-DS | 2026-09-02 12:45:00 | 11.27 | 29.16 | 0.35 | 7.43 | 10.78 | 74.16 | 0.01 |
| SQU-DS | 2026-09-02 13:00:00 | 11.26 | 29.01 | 0.36 | 7.43 | 10.78 | 71.70 | 0.01 |
| SQU-DS | 2026-09-02 13:15:00 | 11.25 | 28.90 | 0.32 | 7.41 | 10.79 | 75.41 | 0.01 |
| SQU-DS | 2026-09-02 13:30:00 | 11.24 | 28.67 | 0.33 | 7.42 | 10.78 | 71.32 | 0.01 |
| SQU-DS | 2026-09-02 13:45:00 | 11.24 | 28.78 | 0.35 | 7.40 | 10.79 | 84.21 | 0.01 |
| SQU-DS | 2026-09-02 14:00:00 | 11.23 | 28.26 | 0.36 | 7.40 | 10.81 | 86.68 | 0.01 |
| SQU-DS | 2026-09-02 14:15:00 | 11.23 | 28.45 | 0.32 | 7.39 | 10.80 | 175.87 | 0.01 |
| SQU-DS | 2026-09-02 14:30:00 | 11.22 | 28.30 | 0.34 | 7.44 | 10.82 | 105.96 | 0.01 |
| SQU-DS | 2026-09-02 14:45:00 | 11.21 | 28.22 | 0.36 | 7.36 | 10.82 | 155.28 | 0.01 |

| Squamish River | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Station | Date/Time | Temperature (C) | Specific Conductivity (µS/cm) | ORP (V) | pH (pH units) | Dissolved Oxygen (mg/L) | Turbidity (NTU) | Salinity (PSU) |
| SQU-DS | 2026-09-02 15:00:00 | 11.19 | 28.00 | 0.37 | 7.29 | 10.81 | 137.13 | 0.01 |
| SQU-DS | 2026-09-02 15:15:00 | 11.18 | 28.15 | 0.32 | 7.39 | 10.83 | 160.67 | 0.01 |
| SQU-DS | 2026-09-02 15:30:00 | 11.16 | 27.90 | 0.33 | 7.44 | 10.86 | 137.17 | 0.01 |
| SQU-DS | 2026-09-02 15:45:00 | 11.14 | 27.85 | 0.35 | 7.42 | 10.86 | 150.80 | 0.01 |
| SQU-DS | 2026-09-02 16:00:00 | 11.13 | 27.70 | 0.36 | 7.41 | 10.86 | 175.06 | 0.01 |
| SQU-DS | 2026-09-02 16:15:00 | 11.11 | 27.96 | 0.28 | 7.44 | 10.85 | 296.88 | 0.01 |
| SQU-DS | 2026-09-02 16:30:00 | 11.08 | 27.64 | 0.31 | 7.49 | 10.84 | 146.12 | 0.01 |
| SQU-DS | 2026-09-02 16:45:00 | 11.06 | 27.87 | 0.33 | 7.45 | 10.80 | 149.81 | 0.01 |
| SQU-DS | 2026-09-02 17:00:00 | 11.03 | 27.61 | 0.35 | 7.44 | 10.75 | 216.11 | 0.01 |
| SQU-DS | 2026-09-02 17:15:00 | 11.01 | 28.23 | 0.28 | 7.47 | 10.81 | 263.12 | 0.01 |
| SQU-DS | 2026-09-02 17:30:00 | 10.99 | 27.38 | 0.31 | 7.43 | 10.88 | 196.73 | 0.01 |
| SQU-DS | 2026-09-02 17:45:00 | 10.98 | 26.97 | 0.33 | 7.40 | 10.89 | 214.66 | 0.01 |
| SQU-DS | 2026-09-02 18:00:00 | 10.97 | 26.63 | 0.35 | 7.39 | 10.89 | 209.64 | 0.01 |
| SQU-DS | 2026-09-02 18:15:00 | 10.96 | 26.38 | 0.28 | 7.45 | 10.87 | 253.70 | 0.01 |
| SQU-DS | 2026-09-02 18:30:00 | 10.95 | 25.98 | 0.30 | 7.59 | 10.90 | 167.90 | 0.01 |
| SQU-DS | 2026-09-02 18:45:00 | 10.94 | 25.36 | 0.33 | 7.55 | 10.90 | 185.85 | 0.01 |
| SQU-DS | 2026-09-02 19:00:00 | 10.93 | 25.35 | 0.34 | 7.52 | 10.90 | 149.69 | 0.01 |
| SQU-DS | 2026-09-02 19:15:00 | 10.93 | 25.37 | 0.29 | 7.53 | 10.89 | 143.44 | 0.01 |
| SQU-DS | 2026-09-02 19:30:00 | 10.91 | 25.01 | 0.31 | 7.59 | 10.91 | 130.11 | 0.01 |
| SQU-DS | 2026-09-02 19:45:00 | 10.90 | 24.80 | 0.33 | 7.55 | 10.90 | 165.66 | 0.01 |
| SQU-DS | 2026-09-02 20:00:00 | 10.88 | 24.37 | 0.35 | 7.51 | 10.90 | 85.31 | 0.01 |
| SQU-DS | 2026-09-02 20:15:00 | 10.87 | 24.65 | 0.35 | 7.60 | 10.85 | 10.51 | 0.01 |
| SQU-DS | 2026-09-02 20:30:00 | 10.85 | 24.80 | 0.37 | 7.54 | 10.82 | 0.00 | 0.01 |
| SQU-DS | 2026-09-02 20:45:00 | 10.82 | 24.67 | 0.38 | 7.50 | 10.80 | 0.00 | 0.01 |
| SQU-DS | 2026-09-02 21:00:00 | 10.82 | 24.89 | 0.38 | 7.50 | 10.77 | 0.00 | 0.01 |
| SQU-DS | 2026-09-02 21:15:00 | 10.79 | 25.02 | 0.31 | 7.56 | 10.76 | 0.00 | 0.01 |
| SQU-DS | 2026-09-02 21:30:00 | 10.77 | 25.66 | 0.32 | 7.57 | 10.89 | 0.00 | 0.01 |
| SQU-DS | 2026-09-02 21:45:00 | 10.76 | 26.02 | 0.34 | 7.52 | 10.88 | 0.00 | 0.01 |
| SQU-DS | 2026-09-02 22:00:00 | 10.76 | 26.24 | 0.36 | 7.49 | 10.85 | 0.00 | 0.01 |
| SQU-DS | 2026-09-02 22:15:00 | 10.74 | 26.08 | 0.28 | 7.35 | 10.82 | 0.00 | 0.01 |
| SQU-DS | 2026-09-02 22:30:00 | 10.73 | 26.12 | 0.30 | 7.57 | 10.79 | 0.00 | 0.01 |
| SQU-DS | 2026-09-02 22:45:00 | 10.73 | 26.45 | 0.33 | 7.51 | 10.75 | 0.00 | 0.01 |
| SQU-DS | 2026-09-02 23:00:00 | 10.71 | 24.24 | 0.34 | 7.51 | 10.68 | 0.00 | 0.01 |
| SQU-DS | 2026-09-02 23:15:00 | 10.71 | 26.77 | 0.30 | 7.56 | 10.73 | 40.58 | 0.01 |
| SQU-DS | 2026-09-02 23:30:00 | 10.71 | 25.85 | 0.31 | 7.57 | 10.90 | 170.79 | 0.01 |
| SQU-DS | 2026-09-02 23:45:00 | 10.71 | 26.16 | 0.33 | 7.53 | 10.89 | 144.89 | 0.01 |
| SQU-DS | 2026-09-03 00:00:00 | 10.69 | 26.19 | 0.35 | 7.48 | 10.90 | 115.36 | 0.01 |
| SQU-DS | 2026-09-03 00:15:00 | 10.68 | 27.10 | 0.30 | 7.49 | 10.91 | 215.87 | 0.01 |
| SQU-DS | 2026-09-03 00:30:00 | 10.66 | 26.94 | 0.32 | 7.52 | 10.91 | 137.94 | 0.01 |
| SQU-DS | 2026-09-03 00:45:00 | 10.64 | 27.06 | 0.34 | 7.47 | 10.92 | 193.46 | 0.01 |
| SQU-DS | 2026-09-03 01:00:00 | 10.62 | 27.09 | 0.35 | 7.43 | 10.93 | 117.61 | 0.01 |
| SQU-DS | 2026-09-03 01:15:00 | 10.60 | 27.43 | 0.32 | 7.43 | 10.92 | 188.35 | 0.01 |
| SQU-DS | 2026-09-03 01:30:00 | 10.58 | 27.63 | 0.33 | 7.43 | 10.94 | 196.94 | 0.01 |
| SQU-DS | 2026-09-03 01:45:00 | 10.56 | 27.55 | 0.35 | 7.38 | 10.94 | 191.72 | 0.01 |
| SQU-DS | 2026-09-03 02:00:00 | 10.54 | 27.44 | 0.36 | 7.41 | 10.95 | 172.42 | 0.01 |
| SQU-DS | 2026-09-03 02:15:00 | 10.53 | 27.67 | 0.31 | 7.39 | 10.96 | 199.61 | 0.01 |
| SQU-DS | 2026-09-03 02:30:00 | 10.51 | 27.69 | 0.33 | 7.41 | 10.96 | 204.03 | 0.01 |
| SQU-DS | 2026-09-03 02:45:00 | 10.50 | 27.69 | 0.35 | 7.44 | 10.97 | 141.55 | 0.01 |
| SQU-DS | 2026-09-03 03:00:00 | 10.49 | 27.89 | 0.36 | 7.39 | 10.97 | 184.53 | 0.01 |
| SQU-DS | 2026-09-03 03:15:00 | 10.46 | 27.20 | 0.30 | 7.39 | 10.97 | 190.97 | 0.01 |
| SQU-DS | 2026-09-03 03:30:00 | 10.44 | 27.14 | 0.32 | 7.40 | 10.99 | 163.74 | 0.01 |
| SQU-DS | 2026-09-03 03:45:00 | 10.42 | 26.85 | 0.34 | 7.38 | 11.00 | 140.56 | 0.01 |
| SQU-DS | 2026-09-03 04:00:00 | 10.40 | 26.76 | 0.35 | 7.38 | 11.01 | 166.30 | 0.01 |
| SQU-DS | 2026-09-03 04:15:00 | 10.38 | 26.72 | 0.28 | 7.38 | 10.99 | 301.74 | 0.01 |
| SQU-DS | 2026-09-03 04:30:00 | 10.36 | 26.63 | 0.31 | 7.42 | 11.00 | 167.20 | 0.01 |
| SQU-DS | 2026-09-03 04:45:00 | 10.35 | 26.68 | 0.34 | 7.43 | 11.02 | 130.75 | 0.01 |
| SQU-DS | 2026-09-03 05:00:00 | 10.34 | 27.10 | 0.36 | 7.34 | 11.01 | 139.56 | 0.01 |
| SQU-DS | 2026-09-03 05:15:00 | 10.32 | 27.08 | 0.24 | 7.43 | 10.99 | 593.57 | 0.01 |

| Squamish River | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Station | Date/Time | Temperature (C) | Specific Conductivity (µS/cm) | ORP (V) | pH (pH units) | Dissolved Oxygen (mg/L) | Turbidity (NTU) | Salinity (PSU) |
| SQU-DS | 2026-09-03 05:30:00 | 10.31 | 27.28 | 0.30 | 7.39 | 11.02 | 135.05 | 0.01 |
| SQU-DS | 2026-09-03 05:45:00 | 10.29 | 27.34 | 0.33 | 7.37 | 11.03 | 152.08 | 0.01 |
| SQU-DS | 2026-09-03 06:00:00 | 10.28 | 27.14 | 0.35 | 7.35 | 11.04 | 142.46 | 0.01 |
| SQU-DS | 2026-09-03 06:15:00 | 10.26 | 27.33 | 0.26 | 7.43 | 10.97 | 196.89 | 0.01 |
| SQU-DS | 2026-09-03 06:30:00 | 10.24 | 27.00 | 0.31 | 7.42 | 11.04 | 160.60 | 0.01 |
| SQU-DS | 2026-09-03 06:45:00 | 10.22 | 26.89 | 0.34 | 7.40 | 11.05 | 159.17 | 0.01 |
| SQU-DS | 2026-09-03 07:00:00 | 10.20 | 26.67 | 0.35 | 7.36 | 11.06 | 124.47 | 0.01 |
| SQU-DS | 2026-09-03 07:15:00 | 10.19 | 26.77 | 0.26 | 7.42 | 11.04 | 268.52 | 0.01 |
| SQU-DS | 2026-09-03 07:30:00 | 10.17 | 26.42 | 0.31 | 7.40 | 11.07 | 118.24 | 0.01 |
| SQU-DS | 2026-09-03 07:45:00 | 10.15 | 26.12 | 0.34 | 7.38 | 11.08 | 102.22 | 0.01 |
| SQU-DS | 2026-09-03 08:00:00 | 10.14 | 26.16 | 0.36 | 7.35 | 11.08 | 120.24 | 0.01 |
| SQU-DS | 2026-09-03 08:15:00 | 10.14 | 26.31 | 0.29 | 7.42 | 11.04 | 252.31 | 0.01 |
| SQU-DS | 2026-09-03 08:30:00 | 10.13 | 25.99 | 0.33 | 7.40 | 11.06 | 119.74 | 0.01 |
| SQU-DS | 2026-09-03 08:45:00 | 10.13 | 26.12 | 0.35 | 7.41 | 11.08 | 109.10 | 0.01 |
| SQU-DS | 2026-09-03 09:00:00 | 10.12 | 26.01 | 0.36 | 7.39 | 11.08 | 120.22 | 0.01 |
| SQU-DS | 2026-09-03 09:15:00 | 10.11 | 26.04 | 0.27 | 7.45 | 11.09 | 156.12 | 0.01 |
| SQU-DS | 2026-09-03 09:30:00 | 10.12 | 26.00 | 0.32 | 7.38 | 11.10 | 147.78 | 0.01 |
| SQU-DS | 2026-09-03 09:45:00 | 10.14 | 26.21 | 0.34 | 7.32 | 11.10 | 107.93 | 0.01 |
| SQU-DS | 2026-09-03 10:00:00 | 10.15 | 26.05 | 0.36 | 7.34 | 11.08 | 119.62 | 0.01 |
| SQU-DS | 2026-09-03 10:15:00 | 10.19 | 26.24 | 0.28 | 7.40 | 11.05 | 228.05 | 0.01 |
| SQU-DS | 2026-09-03 10:30:00 | 10.22 | 26.49 | 0.32 | 7.39 | 11.13 | 110.53 | 0.01 |
| SQU-DS | 2026-09-03 10:45:00 | 10.27 | 26.54 | 0.34 | 7.41 | 11.13 | 160.34 | 0.01 |
| SQU-DS | 2026-09-03 11:00:00 | 10.31 | 26.83 | 0.36 | 7.44 | 11.12 | 137.31 | 0.01 |
| SQU-DS | 2026-09-03 11:15:00 | 10.37 | 26.83 | 0.29 | 7.47 | 11.12 | 163.97 | 0.01 |
| SQU-DS | 2026-09-03 11:30:00 | 10.39 | 27.08 | 0.32 | 7.51 | 11.14 | 98.19 | 0.01 |
| SQU-DS | 2026-09-03 11:45:00 | 10.45 | 27.28 | 0.34 | 7.52 | 11.13 | 87.34 | 0.01 |
| SQU-DS | 2026-09-03 12:00:00 | 10.52 | 27.47 | 0.36 | 7.50 | 11.13 | 112.59 | 0.01 |
| SQU-DS | 2026-09-03 12:15:00 | 10.59 | 27.74 | 0.32 | 7.52 | 11.12 | 119.87 | 0.01 |
| SQU-DS | 2026-09-03 12:30:00 | 10.62 | 27.82 | 0.34 | 7.48 | 11.12 | 84.40 | 0.01 |
| SQU-DS | 2026-09-03 12:45:00 | 10.66 | 28.13 | 0.35 | 7.52 | 11.12 | 71.14 | 0.01 |
| SQU-DS | 2026-09-03 13:00:00 | 10.74 | 28.37 | 0.36 | 7.50 | 11.12 | 77.76 | 0.01 |
| SQU-DS | 2026-09-03 13:15:00 | 10.85 | 28.51 | 0.32 | 7.50 | 11.10 | 132.03 | 0.01 |
| SQU-DS | 2026-09-03 13:30:00 | 10.91 | 28.43 | 0.34 | 7.46 | 11.11 | 110.18 | 0.01 |
| SQU-DS | 2026-09-03 13:45:00 | 10.95 | 28.49 | 0.35 | 7.44 | 11.10 | 72.46 | 0.01 |
| SQU-DS | 2026-09-03 14:00:00 | 10.97 | 28.44 | 0.36 | 7.43 | 11.09 | 81.26 | 0.01 |
| SQU-DS | 2026-09-03 14:15:00 | 10.95 | 28.47 | 0.31 | 7.48 | 11.06 | 119.29 | 0.01 |
| SQU-DS | 2026-09-03 14:30:00 | 10.95 | 28.57 | 0.33 | 7.45 | 11.08 | 97.03 | 0.01 |
| SQU-DS | 2026-09-03 14:45:00 | 10.98 | 28.59 | 0.35 | 7.44 | 11.07 | 74.14 | 0.01 |
| SQU-DS | 2026-09-03 15:00:00 | 11.01 | 28.51 | 0.36 | 7.42 | 11.06 | 100.58 | 0.01 |
| SQU-DS | 2026-09-03 15:15:00 | 11.07 | 28.41 | 0.33 | 7.41 | 11.06 | 198.07 | 0.01 |
| SQU-DS | 2026-09-03 15:30:00 | 11.16 | 28.57 | 0.34 | 7.41 | 11.07 | 84.02 | 0.01 |
| SQU-DS | 2026-09-03 15:45:00 | 11.18 | 28.64 | 0.35 | 7.42 | 11.06 | 64.89 | 0.01 |
| SQU-DS | 2026-09-03 16:00:00 | 11.22 | 28.69 | 0.36 | 7.42 | 11.05 | 66.72 | 0.01 |
| SQU-DS | 2026-09-03 16:15:00 | 11.26 | 28.81 | 0.32 | 7.38 | 11.04 | 111.95 | 0.01 |
| SQU-DS | 2026-09-03 16:30:00 | 11.30 | 28.78 | 0.34 | 7.40 | 11.03 | 68.01 | 0.01 |
| SQU-DS | 2026-09-03 16:45:00 | 11.33 | 29.24 | 0.36 | 7.36 | 11.02 | 65.55 | 0.01 |
| SQU-DS | 2026-09-03 17:00:00 | 11.34 | 29.29 | 0.36 | 7.39 | 11.01 | 65.36 | 0.01 |
| SQU-DS | 2026-09-03 17:15:00 | 11.34 | 29.13 | 0.35 | 7.37 | 11.00 | 84.06 | 0.01 |
| SQU-DS | 2026-09-03 17:30:00 | 11.33 | 29.46 | 0.35 | 7.41 | 10.98 | 82.32 | 0.01 |
| SQU-DS | 2026-09-03 17:45:00 | 11.32 | 29.57 | 0.36 | 7.40 | 10.96 | 73.15 | 0.01 |
| SQU-DS | 2026-09-03 18:00:00 | 11.30 | 29.66 | 0.36 | 7.40 | 10.97 | 68.04 | 0.01 |
| SQU-DS | 2026-09-03 18:15:00 | 11.29 | 29.83 | 0.35 | 7.39 | 10.94 | 96.65 | 0.01 |
| SQU-DS | 2026-09-03 18:30:00 | 11.26 | 30.03 | 0.35 | 7.39 | 10.94 | 80.51 | 0.01 |
| SQU-DS | 2026-09-03 18:45:00 | 11.23 | 30.02 | 0.36 | 7.39 | 10.93 | 86.89 | 0.01 |
| SQU-DS | 2026-09-03 19:00:00 | 11.20 | 29.79 | 0.36 | 7.40 | 10.94 | 69.01 | 0.01 |
| SQU-DS | 2026-09-03 19:15:00 | 11.17 | 29.77 | 0.33 | 7.39 | 10.93 | 63.00 | 0.01 |
| SQU-DS | 2026-09-03 19:30:00 | 11.14 | 29.76 | 0.35 | 7.40 | 10.93 | 58.19 | 0.01 |
| SQU-DS | 2026-09-03 19:45:00 | 11.12 | 30.09 | 0.37 | 7.40 | 10.91 | 65.84 | 0.01 |

| Squamish River | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Station | Date/Time | Temperature (C) | Specific Conductivity (µS/cm) | ORP (V) | pH (pH units) | Dissolved Oxygen (mg/L) | Turbidity (NTU) | Salinity (PSU) |
| SQU-DS | 2026-09-03 20:00:00 | 11.11 | 30.21 | 0.37 | 7.38 | 10.90 | 111.62 | 0.01 |
| SQU-DS | 2026-09-03 20:15:00 | 11.10 | 30.62 | 0.34 | 7.40 | 10.89 | 121.87 | 0.01 |
| SQU-DS | 2026-09-03 20:30:00 | 11.10 | 30.86 | 0.35 | 7.43 | 10.88 | 106.79 | 0.01 |
| SQU-DS | 2026-09-03 20:45:00 | 11.09 | 31.60 | 0.36 | 7.43 | 10.88 | 96.96 | 0.01 |
| SQU-DS | 2026-09-03 21:00:00 | 11.08 | 31.73 | 0.36 | 7.45 | 10.87 | 86.43 | 0.01 |
| SQU-DS | 2026-09-03 21:15:00 | 11.07 | 32.46 | 0.33 | 7.47 | 10.85 | 121.73 | 0.01 |
| SQU-DS | 2026-09-03 21:30:00 | 11.06 | 32.77 | 0.33 | 7.45 | 10.87 | 87.62 | 0.01 |
| SQU-DS | 2026-09-03 21:45:00 | 11.06 | 32.78 | 0.35 | 7.46 | 10.85 | 91.14 | 0.01 |
| SQU-DS | 2026-09-03 22:00:00 | 11.05 | 32.70 | 0.35 | 7.46 | 10.85 | 71.16 | 0.01 |
| SQU-DS | 2026-09-03 22:15:00 | 11.05 | 32.61 | 0.33 | 7.45 | 10.83 | 98.24 | 0.01 |
| SQU-DS | 2026-09-03 22:30:00 | 11.05 | 32.91 | 0.34 | 7.45 | 10.83 | 57.71 | 0.01 |
| SQU-DS | 2026-09-03 22:45:00 | 11.05 | 32.98 | 0.35 | 7.43 | 10.82 | 82.16 | 0.01 |
| SQU-DS | 2026-09-03 23:00:00 | 11.05 | 32.94 | 0.35 | 7.42 | 10.80 | 58.57 | 0.01 |
| SQU-DS | 2026-09-03 23:15:00 | 11.05 | 33.17 | 0.31 | 7.40 | 10.78 | 98.80 | 0.01 |
| SQU-DS | 2026-09-03 23:30:00 | 11.04 | 33.18 | 0.32 | 7.40 | 10.78 | 65.40 | 0.01 |
| SQU-DS | 2026-09-03 23:45:00 | 11.03 | 32.94 | 0.33 | 7.39 | 10.77 | 77.14 | 0.01 |
| SQU-DS | 2026-09-04 00:00:00 | 11.01 | 32.84 | 0.33 | 7.37 | 10.75 | 64.10 | 0.01 |
| SQU-DS | 2026-09-04 00:15:00 | 10.98 | 32.50 | 0.31 | 7.36 | 10.74 | 88.08 | 0.01 |
| SQU-DS | 2026-09-04 00:30:00 | 10.95 | 32.24 | 0.33 | 7.34 | 10.74 | 56.09 | 0.01 |
| SQU-DS | 2026-09-04 00:45:00 | 10.91 | 32.18 | 0.34 | 7.33 | 10.74 | 55.50 | 0.01 |
| SQU-DS | 2026-09-04 01:00:00 | 10.86 | 31.70 | 0.34 | 7.27 | 10.74 | 89.72 | 0.01 |
| SQU-DS | 2026-09-04 01:15:00 | 10.82 | 31.40 | 0.31 | 7.31 | 10.75 | 90.73 | 0.01 |
| SQU-DS | 2026-09-04 01:30:00 | 10.77 | 31.35 | 0.33 | 7.26 | 10.79 | 79.65 | 0.01 |
| SQU-DS | 2026-09-04 01:45:00 | 10.73 | 31.22 | 0.34 | 7.34 | 10.80 | 89.74 | 0.01 |
| SQU-DS | 2026-09-04 02:00:00 | 10.69 | 31.25 | 0.34 | 7.34 | 10.80 | 70.30 | 0.01 |
| SQU-DS | 2026-09-04 02:15:00 | 10.64 | 31.16 | 0.34 | 7.31 | 10.82 | 83.45 | 0.01 |
| SQU-DS | 2026-09-04 02:30:00 | 10.61 | 31.18 | 0.34 | 7.31 | 10.81 | 69.11 | 0.01 |
| SQU-DS | 2026-09-04 02:45:00 | 10.57 | 31.13 | 0.34 | 7.30 | 10.82 | 54.53 | 0.01 |
| SQU-DS | 2026-09-04 03:00:00 | 10.53 | 30.83 | 0.34 | 7.29 | 10.84 | 49.75 | 0.01 |
| SQU-DS | 2026-09-04 03:15:00 | 10.49 | 30.70 | 0.32 | 7.31 | 10.85 | 80.93 | 0.01 |
| SQU-DS | 2026-09-04 03:30:00 | 10.47 | 31.17 | 0.33 | 7.26 | 10.85 | 65.56 | 0.01 |
| SQU-DS | 2026-09-04 03:45:00 | 10.43 | 31.00 | 0.33 | 7.34 | 10.86 | 62.80 | 0.01 |
| SQU-DS | 2026-09-04 04:00:00 | 10.40 | 31.08 | 0.34 | 7.30 | 10.87 | 57.66 | 0.01 |
| SQU-DS | 2026-09-04 04:15:00 | 10.38 | 31.27 | 0.33 | 7.31 | 10.86 | 53.16 | 0.01 |
| SQU-DS | 2026-09-04 04:30:00 | 10.35 | 31.35 | 0.34 | 7.28 | 10.86 | 48.89 | 0.01 |
| SQU-DS | 2026-09-04 04:45:00 | 10.32 | 31.22 | 0.34 | 7.31 | 10.88 | 72.46 | 0.01 |
| SQU-DS | 2026-09-04 05:00:00 | 10.30 | 31.44 | 0.34 | 7.33 | 10.88 | 53.75 | 0.01 |
| SQU-DS | 2026-09-04 05:15:00 | 10.27 | 31.80 | 0.33 | 7.29 | 10.87 | 82.33 | 0.01 |
| SQU-DS | 2026-09-04 05:30:00 | 10.23 | 31.37 | 0.34 | 7.31 | 10.90 | 59.44 | 0.01 |
| SQU-DS | 2026-09-04 05:45:00 | 10.21 | 31.64 | 0.34 | 7.31 | 10.88 | 91.65 | 0.01 |
| SQU-DS | 2026-09-04 06:00:00 | 10.17 | 31.70 | 0.34 | 7.31 | 10.89 | 93.84 | 0.01 |
| SQU-DS | 2026-09-04 06:15:00 | 10.14 | 31.36 | 0.33 | 7.32 | 10.91 | 61.19 | 0.01 |
| SQU-DS | 2026-09-04 06:30:00 | 10.12 | 31.68 | 0.34 | 7.31 | 10.90 | 57.19 | 0.01 |
| SQU-DS | 2026-09-04 06:45:00 | 10.10 | 31.72 | 0.34 | 7.27 | 10.90 | 73.16 | 0.01 |
| SQU-DS | 2026-09-04 07:00:00 | 10.08 | 31.77 | 0.34 | 7.31 | 10.92 | 54.59 | 0.01 |
| SQU-DS | 2026-09-04 07:15:00 | 10.06 | 31.82 | 0.33 | 7.29 | 10.93 | 45.12 | 0.01 |
| SQU-DS | 2026-09-04 07:30:00 | 10.05 | 31.86 | 0.33 | 7.30 | 10.93 | 45.64 | 0.01 |
| SQU-DS | 2026-09-04 07:45:00 | 10.04 | 31.81 | 0.34 | 7.31 | 10.95 | 59.68 | 0.01 |
| SQU-DS | 2026-09-04 08:00:00 | 10.03 | 31.73 | 0.33 | 7.33 | 10.95 | 53.71 | 0.01 |
| SQU-DS | 2026-09-04 08:15:00 | 10.02 | 31.62 | 0.34 | 7.29 | 10.96 | 70.78 | 0.01 |
| SQU-DS | 2026-09-04 08:30:00 | 10.02 | 31.44 | 0.33 | 7.32 | 10.98 | 77.42 | 0.01 |
| SQU-DS | 2026-09-04 08:45:00 | 10.02 | 31.66 | 0.34 | 7.26 | 10.98 | 63.30 | 0.01 |
| SQU-DS | 2026-09-04 09:00:00 | 10.03 | 31.55 | 0.34 | 7.31 | 10.99 | 53.96 | 0.01 |
| SQU-DS | 2026-09-04 09:15:00 | 10.05 | 31.43 | 0.33 | 7.31 | 11.01 | 67.08 | 0.01 |
| SQU-DS | 2026-09-04 09:30:00 | 10.07 | 31.44 | 0.34 | 7.32 | 11.02 | 47.12 | 0.01 |
| SQU-DS | 2026-09-04 09:45:00 | 10.09 | 31.50 | 0.34 | 7.32 | 11.01 | 61.39 | 0.01 |
| SQU-DS | 2026-09-04 10:00:00 | 10.14 | 31.25 | 0.34 | 7.34 | 11.04 | 47.10 | 0.01 |
| SQU-DS | 2026-09-04 10:15:00 | 10.21 | 31.75 | 0.34 | 7.30 | 10.99 | 48.74 | 0.01 |

| Squamish River | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| SQU-DS | 2026-09-04 10:30:00 | 10.32 | 31.74 | 0.34 | 7.29 | 11.03 | 40.39 | 0.01 |
| SQU-DS | 2026-09-04 10:45:00 | 10.40 | 32.16 | 0.34 | 7.34 | 11.02 | 54.04 | 0.01 |
| SQU-DS | 2026-09-04 11:00:00 | 10.51 | 32.38 | 0.35 | 7.34 | 11.02 | 33.39 | 0.01 |
| SQU-DS | 2026-09-04 11:15:00 | 10.60 | 32.49 | 0.34 | 7.36 | 11.02 | 79.23 | 0.01 |
| SQU-DS | 2026-09-04 11:30:00 | 10.65 | 32.58 | 0.34 | 7.38 | 11.02 | 44.61 | 0.01 |
| SQU-DS | 2026-09-04 11:45:00 | 10.70 | 32.67 | 0.35 | 7.40 | 11.02 | 41.63 | 0.01 |
| SQU-DS | 2026-09-04 12:00:00 | 10.75 | 32.76 | 0.35 | 7.39 | 11.03 | 56.09 | 0.01 |
| SQU-DS | 2026-09-04 12:15:00 | 10.79 | 32.95 | 0.35 | 7.41 | 11.01 | 98.82 | 0.01 |
| SQU-DS | 2026-09-04 12:30:00 | 10.84 | 33.18 | 0.36 | 7.43 | 11.02 | 29.28 | 0.01 |
| SQU-DS | 2026-09-04 12:45:00 | 10.88 | 33.29 | 0.36 | 7.43 | 11.01 | 35.92 | 0.01 |
| SQU-DS | 2026-09-04 13:00:00 | 10.91 | 33.48 | 0.36 | 7.43 | 11.00 | 57.88 | 0.01 |
| SQU-DS | 2026-09-04 13:15:00 | 10.93 | 33.80 | 0.35 | 7.42 | 10.99 | 56.01 | 0.01 |
| SQU-DS | 2026-09-04 13:30:00 | 10.94 | 34.11 | 0.35 | 7.44 | 10.98 | 39.97 | 0.01 |
| SQU-DS | 2026-09-04 13:45:00 | 10.95 | 34.33 | 0.36 | 7.45 | 10.99 | 39.49 | 0.01 |
| SQU-DS | 2026-09-04 14:00:00 | 10.94 | 34.19 | 0.36 | 7.44 | 10.98 | 30.28 | 0.01 |
| SQU-DS | 2026-09-04 14:15:00 | 10.95 | 34.63 | 0.34 | 7.43 | 10.97 | 47.33 | 0.01 |
| SQU-DS | 2026-09-04 14:30:00 | 10.97 | 34.65 | 0.35 | 7.44 | 10.97 | 49.37 | 0.01 |
| SQU-DS | 2026-09-04 14:45:00 | 11.00 | 34.79 | 0.35 | 7.43 | 10.97 | 34.58 | 0.02 |
| SQU-DS | 2026-09-04 15:00:00 | 11.03 | 34.77 | 0.35 | 7.44 | 10.97 | 46.08 | 0.02 |
| SQU-DS | 2026-09-04 15:15:00 | 11.05 | 34.95 | 0.34 | 7.43 | 10.95 | 37.81 | 0.02 |
| SQU-DS | 2026-09-04 15:30:00 | 11.06 | 35.05 | 0.34 | 7.44 | 10.95 | 38.98 | 0.02 |
| SQU-DS | 2026-09-04 15:45:00 | 11.07 | 35.05 | 0.34 | 7.42 | 10.96 | 49.53 | 0.02 |
| SQU-DS | 2026-09-04 16:00:00 | 11.06 | 34.55 | 0.35 | 7.44 | 10.96 | 58.42 | 0.01 |
| SQU-DS | 2026-09-04 16:15:00 | 11.06 | 34.43 | 0.34 | 7.40 | 10.95 | 64.34 | 0.01 |
| SQU-DS | 2026-09-04 16:30:00 | 11.06 | 34.17 | 0.34 | 7.40 | 10.95 | 40.06 | 0.01 |
| SQU-DS | 2026-09-04 16:45:00 | 11.06 | 34.17 | 0.35 | 7.43 | 10.95 | 44.86 | 0.01 |
| SQU-DS | 2026-09-04 17:00:00 | 11.07 | 33.77 | 0.35 | 7.43 | 10.94 | 47.40 | 0.01 |
| SQU-DS | 2026-09-04 17:15:00 | 11.08 | 34.03 | 0.33 | 7.41 | 10.94 | 47.66 | 0.01 |
| SQU-DS | 2026-09-04 17:30:00 | 11.09 | 33.93 | 0.34 | 7.43 | 10.94 | 31.88 | 0.01 |
| SQU-DS | 2026-09-04 17:45:00 | 11.09 | 33.51 | 0.35 | 7.43 | 10.95 | 37.42 | 0.01 |
| SQU-DS | 2026-09-04 18:00:00 | 11.09 | 33.07 | 0.36 | 7.43 | 10.95 | 37.24 | 0.01 |
| SQU-DS | 2026-09-04 18:15:00 | 11.08 | 32.78 | 0.35 | 7.42 | 10.96 | 53.99 | 0.01 |
| SQU-DS | 2026-09-04 18:30:00 | 11.07 | 32.40 | 0.35 | 7.44 | 10.97 | 45.83 | 0.01 |
| SQU-DS | 2026-09-04 18:45:00 | 11.06 | 32.43 | 0.36 | 7.44 | 10.96 | 32.28 | 0.01 |
| SQU-DS | 2026-09-04 19:00:00 | 11.05 | 32.18 | 0.36 | 7.42 | 10.97 | 56.46 | 0.01 |
| SQU-DS | 2026-09-04 19:15:00 | 11.03 | 31.76 | 0.35 | 7.43 | 10.97 | 43.66 | 0.01 |
| SQU-DS | 2026-09-04 19:30:00 | 10.99 | 31.32 | 0.35 | 7.44 | 10.99 | 55.21 | 0.01 |
| SQU-DS | 2026-09-04 19:45:00 | 10.96 | 31.30 | 0.36 | 7.44 | 11.00 | 45.08 | 0.01 |
| SQU-DS | 2026-09-04 20:00:00 | 10.91 | 30.74 | 0.37 | 7.45 | 11.01 | 66.34 | 0.01 |
| SQU-DS | 2026-09-04 20:15:00 | 10.88 | 30.94 | 0.36 | 7.44 | 11.01 | 67.35 | 0.01 |
| SQU-DS | 2026-09-04 20:30:00 | 10.85 | 30.93 | 0.37 | 7.44 | 11.00 | 61.39 | 0.01 |
| SQU-DS | 2026-09-04 20:45:00 | 10.81 | 30.72 | 0.37 | 7.45 | 11.01 | 36.63 | 0.01 |
| SQU-DS | 2026-09-04 21:00:00 | 10.78 | 30.60 | 0.38 | 7.41 | 11.01 | 53.02 | 0.01 |
| SQU-DS | 2026-09-04 21:15:00 | 10.76 | 30.45 | 0.36 | 7.42 | 11.01 | 84.59 | 0.01 |
| SQU-DS | 2026-09-04 21:30:00 | 10.73 | 30.16 | 0.36 | 7.44 | 11.03 | 46.80 | 0.01 |
| SQU-DS | 2026-09-04 21:45:00 | 10.71 | 30.09 | 0.37 | 7.45 | 11.02 | 55.46 | 0.01 |
| SQU-DS | 2026-09-04 22:00:00 | 10.69 | 29.83 | 0.37 | 7.44 | 11.04 | 40.54 | 0.01 |
| SQU-DS | 2026-09-04 22:15:00 | 10.67 | 29.87 | 0.37 | 7.45 | 11.04 | 95.60 | 0.01 |
| SQU-DS | 2026-09-04 22:30:00 | 10.65 | 29.82 | 0.37 | 7.50 | 11.05 | 64.56 | 0.01 |
| SQU-DS | 2026-09-04 22:45:00 | 10.62 | 29.35 | 0.37 | 7.56 | 11.06 | 75.08 | 0.01 |
| SQU-DS | 2026-09-04 23:00:00 | 10.59 | 29.14 | 0.37 | 7.51 | 11.07 | 55.31 | 0.01 |
| SQU-DS | 2026-09-04 23:15:00 | 10.57 | 29.54 | 0.35 | 7.53 | 11.06 | 82.54 | 0.01 |
| SQU-DS | 2026-09-04 23:30:00 | 10.55 | 29.75 | 0.35 | 7.52 | 11.07 | 44.53 | 0.01 |
| SQU-DS | 2026-09-04 23:45:00 | 10.52 | 29.51 | 0.36 | 7.51 | 11.07 | 67.20 | 0.01 |
| SQU-DS | 2026-09-05 00:00:00 | 10.49 | 29.00 | 0.37 | 7.50 | 11.09 | 41.87 | 0.01 |
| SQU-DS | 2026-09-05 00:15:00 | 10.46 | 29.19 | 0.36 | 7.44 | 11.08 | 94.29 | 0.01 |
| SQU-DS | 2026-09-05 00:30:00 | 10.42 | 28.90 | 0.37 | 7.45 | 11.11 | 67.77 | 0.01 |
| SQU-DS | 2026-09-05 00:45:00 | 10.39 | 29.09 | 0.37 | 7.39 | 11.11 | 62.12 | 0.01 |

| Squamish River | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| SQU-DS | 2026-09-05 01:00:00 | 10.35 | 28.76 | 0.37 | 7.41 | 11.11 | 55.82 | 0.01 |
| SQU-DS | 2026-09-05 01:15:00 | 10.30 | 28.44 | 0.35 | 7.39 | 11.12 | 70.60 | 0.01 |
| SQU-DS | 2026-09-05 01:30:00 | 10.26 | 28.51 | 0.36 | 7.41 | 11.13 | 82.49 | 0.01 |
| SQU-DS | 2026-09-05 01:45:00 | 10.22 | 28.23 | 0.36 | 7.41 | 11.15 | 107.24 | 0.01 |
| SQU-DS | 2026-09-05 02:00:00 | 10.18 | 28.08 | 0.37 | 7.40 | 11.16 | 94.34 | 0.01 |
| SQU-DS | 2026-09-05 02:15:00 | 10.15 | 28.17 | 0.35 | 7.37 | 11.16 | 85.21 | 0.01 |
| SQU-DS | 2026-09-05 02:30:00 | 10.11 | 27.92 | 0.37 | 7.41 | 11.16 | 80.45 | 0.01 |
| SQU-DS | 2026-09-05 02:45:00 | 10.08 | 28.10 | 0.37 | 7.38 | 11.17 | 58.19 | 0.01 |
| SQU-DS | 2026-09-05 03:00:00 | 10.04 | 27.72 | 0.37 | 7.40 | 11.20 | 91.21 | 0.01 |
| SQU-DS | 2026-09-05 03:15:00 | 10.02 | 27.76 | 0.35 | 7.38 | 11.18 | 129.56 | 0.01 |
| SQU-DS | 2026-09-05 03:30:00 | 9.99 | 27.43 | 0.37 | 7.38 | 11.21 | 109.66 | 0.01 |
| SQU-DS | 2026-09-05 03:45:00 | 9.96 | 27.28 | 0.37 | 7.38 | 11.21 | 92.96 | 0.01 |
| SQU-DS | 2026-09-05 04:00:00 | 9.94 | 27.47 | 0.38 | 7.36 | 11.21 | 63.00 | 0.01 |
| SQU-DS | 2026-09-05 04:15:00 | 9.92 | 27.31 | 0.36 | 7.36 | 11.21 | 88.03 | 0.01 |
| SQU-DS | 2026-09-05 04:30:00 | 9.89 | 27.08 | 0.37 | 7.36 | 11.22 | 74.79 | 0.01 |
| SQU-DS | 2026-09-05 04:45:00 | 9.88 | 27.37 | 0.38 | 7.35 | 11.21 | 87.28 | 0.01 |
| SQU-DS | 2026-09-05 05:00:00 | 9.86 | 27.08 | 0.38 | 7.36 | 11.23 | 153.09 | 0.01 |
| SQU-DS | 2026-09-05 05:15:00 | 9.84 | 27.09 | 0.36 | 7.36 | 11.22 | 130.24 | 0.01 |
| SQU-DS | 2026-09-05 05:30:00 | 9.83 | 27.20 | 0.37 | 7.35 | 11.22 | 114.72 | 0.01 |
| SQU-DS | 2026-09-05 05:45:00 | 9.82 | 27.47 | 0.38 | 7.35 | 11.22 | 90.56 | 0.01 |
| SQU-DS | 2026-09-05 06:00:00 | 9.81 | 27.14 | 0.38 | 7.36 | 11.24 | 99.94 | 0.01 |
| SQU-DS | 2026-09-05 06:15:00 | 9.80 | 27.27 | 0.36 | 7.34 | 11.22 | 102.79 | 0.01 |
| SQU-DS | 2026-09-05 06:30:00 | 9.79 | 27.07 | 0.37 | 7.36 | 11.23 | 57.68 | 0.01 |
| SQU-DS | 2026-09-05 06:45:00 | 9.79 | 27.21 | 0.38 | 7.35 | 11.22 | 69.06 | 0.01 |
| SQU-DS | 2026-09-05 07:00:00 | 9.78 | 27.17 | 0.38 | 7.33 | 11.21 | 89.90 | 0.01 |
| SQU-DS | 2026-09-05 07:15:00 | 9.77 | 27.22 | 0.35 | 7.34 | 11.22 | 84.38 | 0.01 |
| SQU-DS | 2026-09-05 07:30:00 | 9.78 | 27.41 | 0.37 | 7.33 | 11.22 | 91.53 | 0.01 |
| SQU-DS | 2026-09-05 07:45:00 | 9.79 | 27.67 | 0.38 | 7.30 | 11.21 | 87.71 | 0.01 |
| SQU-DS | 2026-09-05 08:00:00 | 9.78 | 27.43 | 0.38 | 7.32 | 11.22 | 70.08 | 0.01 |
| SQU-DS | 2026-09-05 08:15:00 | 9.79 | 27.44 | 0.36 | 7.32 | 11.22 | 95.46 | 0.01 |
| SQU-DS | 2026-09-05 08:30:00 | 9.81 | 27.72 | 0.37 | 7.31 | 11.23 | 70.70 | 0.01 |
| SQU-DS | 2026-09-05 08:45:00 | 9.83 | 27.92 | 0.37 | 7.33 | 11.22 | 68.39 | 0.01 |
| SQU-DS | 2026-09-05 09:00:00 | 9.85 | 27.77 | 0.37 | 7.33 | 11.22 | 99.38 | 0.01 |
| SQU-DS | 2026-09-05 09:15:00 | 9.86 | 27.77 | 0.35 | 7.32 | 11.22 | 98.44 | 0.01 |
| SQU-DS | 2026-09-05 09:30:00 | 9.90 | 27.88 | 0.37 | 7.33 | 11.22 | 59.91 | 0.01 |
| SQU-DS | 2026-09-05 09:45:00 | 9.93 | 27.95 | 0.37 | 7.33 | 11.23 | 51.61 | 0.01 |
| SQU-DS | 2026-09-05 10:00:00 | 9.96 | 27.81 | 0.37 | 7.34 | 11.23 | 49.18 | 0.01 |
| SQU-DS | 2026-09-05 10:15:00 | 10.00 | 28.10 | 0.36 | 7.32 | 11.22 | 69.12 | 0.01 |
| SQU-DS | 2026-09-05 10:30:00 | 10.05 | 28.28 | 0.36 | 7.34 | 11.22 | 71.28 | 0.01 |
| SQU-DS | 2026-09-05 10:45:00 | 10.11 | 28.13 | 0.37 | 7.31 | 11.21 | 57.81 | 0.01 |
| SQU-DS | 2026-09-05 11:00:00 | 10.19 | 28.38 | 0.36 | 7.34 | 11.22 | 78.92 | 0.01 |
| SQU-DS | 2026-09-05 11:15:00 | 10.25 | 28.48 | 0.36 | 7.33 | 11.21 | 108.06 | 0.01 |
| SQU-DS | 2026-09-05 11:30:00 | 10.30 | 28.63 | 0.36 | 7.34 | 11.22 | 57.10 | 0.01 |
| SQU-DS | 2026-09-05 11:45:00 | 10.35 | 28.57 | 0.37 | 7.34 | 11.20 | 71.41 | 0.01 |
| SQU-DS | 2026-09-05 12:00:00 | 10.41 | 28.64 | 0.37 | 7.36 | 11.20 | 60.32 | 0.01 |
| SQU-DS | 2026-09-05 12:15:00 | 10.47 | 28.96 | 0.36 | 7.33 | 11.19 | 100.27 | 0.01 |
| SQU-DS | 2026-09-05 12:30:00 | 10.51 | 28.80 | 0.36 | 7.37 | 11.20 | 62.76 | 0.01 |
| SQU-DS | 2026-09-05 12:45:00 | 10.54 | 28.83 | 0.37 | 7.38 | 11.20 | 63.48 | 0.01 |
| SQU-DS | 2026-09-05 13:00:00 | 10.60 | 28.84 | 0.37 | 7.38 | 11.20 | 43.31 | 0.01 |
| SQU-DS | 2026-09-05 13:15:00 | 10.65 | 29.05 | 0.35 | 7.39 | 11.18 | 81.87 | 0.01 |
| SQU-DS | 2026-09-05 13:30:00 | 10.72 | 29.12 | 0.37 | 7.39 | 11.19 | 59.08 | 0.01 |
| SQU-DS | 2026-09-05 13:45:00 | 10.76 | 29.13 | 0.37 | 7.40 | 11.18 | 41.13 | 0.01 |
| SQU-DS | 2026-09-05 14:00:00 | 10.84 | 29.44 | 0.38 | 7.38 | 11.18 | 43.14 | 0.01 |
| SQU-DS | 2026-09-05 14:15:00 | 10.93 | 29.44 | 0.36 | 7.43 | 11.16 | 72.35 | 0.01 |
| SQU-DS | 2026-09-05 14:30:00 | 11.02 | 29.52 | 0.37 | 7.46 | 11.16 | 60.63 | 0.01 |
| SQU-DS | 2026-09-05 14:45:00 | 11.08 | 29.81 | 0.37 | 7.42 | 11.14 | 43.87 | 0.01 |
| SQU-DS | 2026-09-05 15:00:00 | 11.15 | 30.21 | 0.38 | 7.40 | 11.15 | 48.85 | 0.01 |
| SQU-DS | 2026-09-05 15:15:00 | 11.21 | 30.25 | 0.36 | 7.41 | 11.13 | 53.75 | 0.01 |

| Squamish River | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Station | Date/Time | Temperature (C) | Specific Conductivity (µS/cm) | ORP (V) | pH (pH units) | Dissolved Oxygen (mg/L) | Turbidity (NTU) | Salinity (PSU) |
| SQU-DS | 2026-09-05 15:30:00 | 11.24 | 30.47 | 0.37 | 7.42 | 11.12 | 47.10 | 0.01 |
| SQU-DS | 2026-09-05 15:45:00 | 11.30 | 30.94 | 0.37 | 7.45 | 11.11 | 55.23 | 0.01 |
| SQU-DS | 2026-09-05 16:00:00 | 11.37 | 30.87 | 0.37 | 7.43 | 11.11 | 38.57 | 0.01 |
| SQU-DS | 2026-09-05 16:15:00 | 11.44 | 31.35 | 0.36 | 7.42 | 11.08 | 59.33 | 0.01 |
| SQU-DS | 2026-09-05 16:30:00 | 11.42 | 31.47 | 0.37 | 7.42 | 11.08 | 38.35 | 0.01 |
| SQU-DS | 2026-09-05 16:45:00 | 11.38 | 31.26 | 0.37 | 7.41 | 11.07 | 40.74 | 0.01 |
| SQU-DS | 2026-09-05 17:00:00 | 11.40 | 32.00 | 0.36 | 7.41 | 11.05 | 51.33 | 0.01 |
| SQU-DS | 2026-09-05 17:15:00 | 11.39 | 31.90 | 0.34 | 7.38 | 11.04 | 68.61 | 0.01 |
| SQU-DS | 2026-09-05 17:30:00 | 11.36 | 31.63 | 0.36 | 7.41 | 11.04 | 36.12 | 0.01 |
| SQU-DS | 2026-09-05 17:45:00 | 11.32 | 32.30 | 0.36 | 7.37 | 11.02 | 50.51 | 0.01 |
| SQU-DS | 2026-09-05 18:00:00 | 11.31 | 32.05 | 0.36 | 7.39 | 11.01 | 30.64 | 0.01 |
| SQU-DS | 2026-09-05 18:15:00 | 11.30 | 32.17 | 0.35 | 7.37 | 11.00 | 53.60 | 0.01 |
| SQU-DS | 2026-09-05 18:30:00 | 11.30 | 32.35 | 0.36 | 7.39 | 10.99 | 38.80 | 0.01 |
| SQU-DS | 2026-09-05 18:45:00 | 11.31 | 32.51 | 0.36 | 7.37 | 10.97 | 49.96 | 0.01 |
| SQU-DS | 2026-09-05 19:00:00 | 11.31 | 32.88 | 0.36 | 7.39 | 10.96 | 36.10 | 0.01 |
| SQU-DS | 2026-09-05 19:15:00 | 11.32 | 32.92 | 0.34 | 7.35 | 10.94 | 45.83 | 0.01 |
| SQU-DS | 2026-09-05 19:30:00 | 11.34 | 33.05 | 0.35 | 7.38 | 10.94 | 48.05 | 0.01 |
| SQU-DS | 2026-09-05 19:45:00 | 11.35 | 33.32 | 0.35 | 7.34 | 10.91 | 40.36 | 0.01 |
| SQU-DS | 2026-09-05 20:00:00 | 11.36 | 33.56 | 0.35 | 7.37 | 10.90 | 43.55 | 0.01 |
| SQU-DS | 2026-09-05 20:15:00 | 11.36 | 33.54 | 0.34 | 7.36 | 10.87 | 33.45 | 0.01 |
| SQU-DS | 2026-09-05 20:30:00 | 11.36 | 33.73 | 0.35 | 7.38 | 10.88 | 30.86 | 0.01 |
| SQU-DS | 2026-09-05 20:45:00 | 11.34 | 34.27 | 0.35 | 7.37 | 10.85 | 22.11 | 0.01 |
| SQU-DS | 2026-09-05 21:00:00 | 11.33 | 34.64 | 0.35 | 7.39 | 10.85 | 29.78 | 0.01 |
| SQU-DS | 2026-09-05 21:15:00 | 11.30 | 34.43 | 0.34 | 7.37 | 10.86 | 44.17 | 0.01 |
| SQU-DS | 2026-09-05 21:30:00 | 11.28 | 34.98 | 0.35 | 7.38 | 10.84 | 40.69 | 0.02 |
| SQU-DS | 2026-09-05 21:45:00 | 11.27 | 34.71 | 0.35 | 7.38 | 10.84 | 34.03 | 0.01 |
| SQU-DS | 2026-09-05 22:00:00 | 11.26 | 34.51 | 0.35 | 7.39 | 10.83 | 26.04 | 0.01 |
| SQU-DS | 2026-09-05 22:15:00 | 11.26 | 34.29 | 0.34 | 7.36 | 10.82 | 48.09 | 0.01 |
| SQU-DS | 2026-09-05 22:30:00 | 11.26 | 34.51 | 0.35 | 7.38 | 10.82 | 31.69 | 0.01 |
| SQU-DS | 2026-09-05 22:45:00 | 11.24 | 34.59 | 0.35 | 7.35 | 10.82 | 33.89 | 0.01 |
| SQU-DS | 2026-09-05 23:00:00 | 11.22 | 34.69 | 0.35 | 7.38 | 10.80 | 32.10 | 0.01 |
| SQU-DS | 2026-09-05 23:15:00 | 11.18 | 34.59 | 0.34 | 7.35 | 10.81 | 29.48 | 0.01 |
| SQU-DS | 2026-09-05 23:30:00 | 11.13 | 34.68 | 0.35 | 7.39 | 10.82 | 41.18 | 0.01 |
| SQU-DS | 2026-09-05 23:45:00 | 11.06 | 34.67 | 0.35 | 7.38 | 10.81 | 26.78 | 0.01 |
| SQU-US | 2026-08-30 00:00:00 | 11.34 | 38.10 | 0.38 | 6.35 | 0.11 | 56.39 | 0.02 |
| SQU-US | 2026-08-30 00:15:00 | 11.32 | 37.71 | 0.38 | 6.35 | 0.11 | 68.29 | 0.02 |
| SQU-US | 2026-08-30 00:30:00 | 11.32 | 37.79 | 0.38 | 6.34 | 0.11 | 64.53 | 0.02 |
| SQU-US | 2026-08-30 00:45:00 | 11.31 | 37.53 | 0.38 | 6.34 | 0.10 | 71.39 | 0.02 |
| SQU-US | 2026-08-30 01:00:00 | 11.30 | 37.33 | 0.38 | 6.34 | 0.09 | 70.25 | 0.02 |
| SQU-US | 2026-08-30 01:15:00 | 11.28 | 37.27 | 0.38 | 6.34 | 0.06 | 59.76 | 0.02 |
| SQU-US | 2026-08-30 01:30:00 | 11.26 | 37.26 | 0.38 | 6.34 | 0.04 | 71.20 | 0.02 |
| SQU-US | 2026-08-30 01:45:00 | 11.24 | 37.25 | 0.38 | 6.35 | 0.02 | 84.13 | 0.02 |
| SQU-US | 2026-08-30 02:00:00 | 11.21 | 37.21 | 0.38 | 6.35 | 0.00 | 70.03 | 0.02 |
| SQU-US | 2026-08-30 02:15:00 | 11.19 | 37.34 | 0.38 | 6.35 | 0.00 | 81.03 | 0.02 |
| SQU-US | 2026-08-30 02:30:00 | 11.15 | 37.46 | 0.38 | 6.35 | 0.00 | 79.85 | 0.02 |
| SQU-US | 2026-08-30 02:45:00 | 11.12 | 37.66 | 0.38 | 6.35 | 0.00 | 65.25 | 0.02 |
| SQU-US | 2026-08-30 03:00:00 | 11.09 | 37.83 | 0.38 | 6.35 | 0.00 | 67.96 | 0.02 |
| SQU-US | 2026-08-30 03:15:00 | 11.05 | 37.88 | 0.38 | 6.35 | 0.00 | 64.34 | 0.02 |
| SQU-US | 2026-08-30 03:30:00 | 11.02 | 37.97 | 0.38 | 6.35 | 0.00 | 63.06 | 0.02 |
| SQU-US | 2026-08-30 03:45:00 | 10.98 | 37.94 | 0.38 | 6.35 | 0.00 | 63.74 | 0.02 |
| SQU-US | 2026-08-30 04:00:00 | 10.95 | 37.86 | 0.38 | 6.35 | 0.00 | 69.37 | 0.02 |
| SQU-US | 2026-08-30 04:15:00 | 10.93 | 37.92 | 0.38 | 6.35 | 0.00 | 69.86 | 0.02 |
| SQU-US | 2026-08-30 04:30:00 | 10.91 | 37.86 | 0.38 | 6.35 | 0.00 | 68.96 | 0.02 |
| SQU-US | 2026-08-30 04:45:00 | 10.89 | 37.76 | 0.38 | 6.35 | 0.00 | 77.28 | 0.02 |
| SQU-US | 2026-08-30 05:00:00 | 10.87 | 37.71 | 0.38 | 6.36 | 0.00 | 63.47 | 0.02 |
| SQU-US | 2026-08-30 05:15:00 | 10.85 | 37.76 | 0.38 | 6.36 | 0.00 | 66.94 | 0.02 |
| SQU-US | 2026-08-30 05:30:00 | 10.83 | 37.58 | 0.38 | 6.36 | 0.00 | 60.95 | 0.02 |
| SQU-US | 2026-08-30 05:45:00 | 10.80 | 37.52 | 0.38 | 6.36 | 0.00 | 46.70 | 0.02 |

| Squamish River | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Station | Date/Time | Temperature (C) | Specific Conductivity (µS/cm) | ORP (V) | pH (pH units) | Dissolved Oxygen (mg/L) | Turbidity (NTU) | Salinity (PSU) |
| SQU-US | 2026-08-30 06:00:00 | 10.79 | 37.52 | 0.38 | 6.36 | 0.00 | 36.99 | 0.02 |
| SQU-US | 2026-08-30 06:15:00 | 10.77 | 37.57 | 0.38 | 6.36 | 0.00 | 2.18 | 0.02 |
| SQU-US | 2026-08-30 06:30:00 | 10.75 | 37.39 | 0.38 | 6.36 | 0.00 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 06:45:00 | 10.73 | 37.18 | 0.38 | 6.36 | 0.00 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 07:00:00 | 10.71 | 37.17 | 0.38 | 6.35 | 0.00 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 07:15:00 | 10.69 | 37.12 | 0.38 | 6.35 | 0.00 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 07:30:00 | 10.68 | 37.15 | 0.38 | 6.35 | 0.00 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 07:45:00 | 10.66 | 37.13 | 0.38 | 6.35 | 0.00 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 08:00:00 | 10.65 | 37.22 | 0.38 | 6.35 | 0.00 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 08:15:00 | 10.63 | 37.26 | 0.38 | 6.34 | 0.00 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 08:30:00 | 10.62 | 37.34 | 0.38 | 6.34 | 0.00 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 08:45:00 | 10.62 | 37.17 | 0.38 | 6.33 | 0.00 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 09:00:00 | 10.62 | 37.08 | 0.38 | 6.33 | 0.00 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 09:15:00 | 10.62 | 37.02 | 0.38 | 6.33 | 0.00 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 09:30:00 | 10.62 | 36.83 | 0.38 | 6.32 | 0.00 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 09:45:00 | 10.63 | 36.68 | 0.38 | 6.30 | 0.04 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 10:00:00 | 10.65 | 36.59 | 0.38 | 6.27 | 0.17 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 10:15:00 | 10.67 | 36.41 | 0.38 | 6.25 | 0.34 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 10:30:00 | 10.70 | 36.44 | 0.38 | 6.24 | 0.57 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 10:45:00 | 10.72 | 36.37 | 0.38 | 6.24 | 0.65 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 11:00:00 | 10.74 | 36.29 | 0.38 | 6.25 | 0.77 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 11:15:00 | 10.77 | 36.27 | 0.38 | 6.26 | 0.83 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 11:30:00 | 10.80 | 36.27 | 0.38 | 6.29 | 0.81 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 11:45:00 | 10.83 | 36.23 | 0.38 | 6.33 | 0.83 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 12:00:00 | 10.87 | 36.19 | 0.38 | 6.35 | 0.94 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 12:15:00 | 10.91 | 36.26 | 0.38 | 6.38 | 1.07 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 12:30:00 | 10.93 | 36.23 | 0.38 | 6.40 | 1.20 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 12:45:00 | 10.95 | 36.17 | 0.38 | 6.41 | 1.30 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 13:00:00 | 10.98 | 36.28 | 0.38 | 6.42 | 1.37 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 13:15:00 | 11.01 | 36.33 | 0.38 | 6.42 | 1.44 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 13:30:00 | 11.03 | 36.37 | 0.38 | 6.43 | 1.53 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 13:45:00 | 11.06 | 36.47 | 0.38 | 6.43 | 1.63 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 14:00:00 | 11.08 | 36.60 | 0.38 | 6.43 | 1.73 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 14:15:00 | 11.10 | 36.66 | 0.39 | 6.44 | 1.83 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 14:30:00 | 11.12 | 36.82 | 0.38 | 6.45 | 1.89 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 14:45:00 | 11.15 | 36.87 | 0.39 | 6.48 | 1.88 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 15:00:00 | 11.17 | 36.90 | 0.39 | 6.50 | 1.87 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 15:15:00 | 11.21 | 36.95 | 0.39 | 6.51 | 1.89 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 15:30:00 | 11.25 | 37.15 | 0.39 | 6.51 | 1.95 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 15:45:00 | 11.28 | 37.23 | 0.39 | 6.52 | 2.02 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 16:00:00 | 11.31 | 37.28 | 0.39 | 6.52 | 2.11 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 16:15:00 | 11.33 | 37.45 | 0.39 | 6.55 | 2.10 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 16:30:00 | 11.35 | 37.42 | 0.39 | 6.56 | 2.09 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 16:45:00 | 11.36 | 37.52 | 0.39 | 6.56 | 2.03 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 17:00:00 | 11.38 | 37.59 | 0.39 | 6.57 | 1.99 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 17:15:00 | 11.39 | 37.66 | 0.39 | 6.57 | 2.00 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 17:30:00 | 11.40 | 37.69 | 0.39 | 6.58 | 2.03 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 17:45:00 | 11.40 | 37.73 | 0.39 | 6.58 | 2.07 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 18:00:00 | 11.40 | 37.80 | 0.39 | 6.58 | 2.12 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 18:15:00 | 11.39 | 37.84 | 0.39 | 6.58 | 2.16 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 18:30:00 | 11.38 | 37.88 | 0.39 | 6.58 | 2.20 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 18:45:00 | 11.37 | 37.93 | 0.39 | 6.59 | 2.22 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 19:00:00 | 11.36 | 37.94 | 0.39 | 6.59 | 2.24 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 19:15:00 | 11.34 | 37.97 | 0.39 | 6.60 | 2.29 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 19:30:00 | 11.32 | 38.05 | 0.39 | 6.59 | 2.33 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 19:45:00 | 11.31 | 38.08 | 0.39 | 6.59 | 2.37 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 20:00:00 | 11.30 | 38.13 | 0.39 | 6.59 | 2.41 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 20:15:00 | 11.29 | 38.30 | 0.39 | 6.59 | 2.44 | 0.00 | 0.02 |

| Squamish River | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Station | Date/Time | Temperature (C) | Specific Conductivity (µS/cm) | ORP (V) | pH (pH units) | Dissolved Oxygen (mg/L) | Turbidity (NTU) | Salinity (PSU) |
| SQU-US | 2026-08-30 20:30:00 | 11.28 | 38.51 | 0.39 | 6.59 | 2.47 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 20:45:00 | 11.28 | 38.70 | 0.39 | 6.59 | 2.51 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 21:00:00 | 11.29 | 39.03 | 0.39 | 6.59 | 2.57 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 21:15:00 | 11.29 | 39.31 | 0.39 | 6.59 | 2.63 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 21:30:00 | 11.30 | 39.66 | 0.39 | 6.61 | 2.63 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 21:45:00 | 11.30 | 39.79 | 0.40 | 6.59 | 2.59 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 22:00:00 | 11.30 | 39.90 | 0.40 | 6.59 | 2.48 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 22:15:00 | 11.30 | 39.93 | 0.39 | 6.63 | 2.43 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 22:30:00 | 11.30 | 39.88 | 0.39 | 6.60 | 2.35 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 22:45:00 | 11.30 | 39.94 | 0.39 | 6.60 | 2.32 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 23:00:00 | 11.29 | 40.16 | 0.39 | 6.65 | 2.24 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 23:15:00 | 11.29 | 39.99 | 0.39 | 6.62 | 2.09 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 23:30:00 | 11.28 | 39.69 | 0.39 | 6.60 | 1.94 | 0.00 | 0.02 |
| SQU-US | 2026-08-30 23:45:00 | 11.27 | 39.42 | 0.39 | 6.58 | 1.83 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 00:00:00 | 11.26 | 39.17 | 0.40 | 6.56 | 1.88 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 00:15:00 | 11.24 | 38.92 | 0.40 | 6.56 | 2.02 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 00:30:00 | 11.21 | 38.65 | 0.40 | 6.56 | 2.17 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 00:45:00 | 11.19 | 38.37 | 0.40 | 6.56 | 2.30 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 01:00:00 | 11.17 | 38.19 | 0.40 | 6.57 | 2.41 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 01:15:00 | 11.15 | 37.99 | 0.40 | 6.57 | 2.50 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 01:30:00 | 11.12 | 38.03 | 0.40 | 6.57 | 2.57 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 01:45:00 | 11.10 | 38.13 | 0.40 | 6.57 | 2.61 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 02:00:00 | 11.07 | 38.17 | 0.40 | 6.58 | 2.50 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 02:15:00 | 11.04 | 38.44 | 0.40 | 6.60 | 2.42 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 02:30:00 | 11.02 | 38.50 | 0.40 | 6.65 | 2.36 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 02:45:00 | 10.99 | 38.59 | 0.40 | 6.63 | 2.34 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 03:00:00 | 10.97 | 38.56 | 0.40 | 6.65 | 2.36 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 03:15:00 | 10.94 | 38.30 | 0.40 | 6.65 | 2.32 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 03:30:00 | 10.91 | 38.13 | 0.40 | 6.65 | 2.26 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 03:45:00 | 10.88 | 38.00 | 0.40 | 6.64 | 2.21 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 04:00:00 | 10.86 | 37.91 | 0.40 | 6.64 | 2.19 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 04:15:00 | 10.83 | 37.80 | 0.40 | 6.63 | 2.17 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 04:30:00 | 10.81 | 37.73 | 0.40 | 6.62 | 2.18 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 04:45:00 | 10.79 | 37.66 | 0.40 | 6.62 | 2.20 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 05:00:00 | 10.77 | 37.60 | 0.40 | 6.62 | 2.22 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 05:15:00 | 10.75 | 37.52 | 0.40 | 6.62 | 2.24 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 05:30:00 | 10.73 | 37.53 | 0.40 | 6.62 | 2.26 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 05:45:00 | 10.71 | 37.50 | 0.40 | 6.62 | 2.28 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 06:00:00 | 10.69 | 37.46 | 0.40 | 6.62 | 2.30 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 06:15:00 | 10.67 | 37.42 | 0.40 | 6.62 | 2.33 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 06:30:00 | 10.64 | 37.38 | 0.40 | 6.62 | 2.34 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 06:45:00 | 10.61 | 37.38 | 0.40 | 6.62 | 2.34 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 07:00:00 | 10.59 | 37.33 | 0.40 | 6.62 | 2.34 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 07:15:00 | 10.56 | 37.33 | 0.40 | 6.62 | 2.34 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 07:30:00 | 10.54 | 37.32 | 0.40 | 6.63 | 2.34 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 07:45:00 | 10.53 | 37.37 | 0.40 | 6.62 | 2.36 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 08:00:00 | 10.50 | 37.47 | 0.40 | 6.63 | 2.44 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 08:15:00 | 10.49 | 37.66 | 0.40 | 6.64 | 2.39 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 08:30:00 | 10.49 | 37.89 | 0.40 | 6.64 | 2.43 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 08:45:00 | 10.48 | 38.00 | 0.40 | 6.65 | 2.45 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 09:00:00 | 10.48 | 38.09 | 0.40 | 6.66 | 2.49 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 09:15:00 | 10.51 | 38.26 | 0.40 | 6.66 | 2.56 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 09:30:00 | 10.53 | 38.39 | 0.40 | 6.67 | 2.64 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 09:45:00 | 10.56 | 38.57 | 0.40 | 6.67 | 2.70 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 10:00:00 | 10.61 | 38.67 | 0.40 | 6.68 | 2.74 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 10:15:00 | 10.65 | 38.80 | 0.40 | 6.68 | 2.79 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 10:30:00 | 10.68 | 38.92 | 0.40 | 6.68 | 2.83 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 10:45:00 | 10.75 | 39.07 | 0.40 | 6.68 | 2.86 | 0.00 | 0.02 |

| Squamish River | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Station | Date/Time | Temperature (C) | Specific Conductivity (µS/cm) | ORP (V) | pH (pH units) | Dissolved Oxygen (mg/L) | Turbidity (NTU) | Salinity (PSU) |
| SQU-US | 2026-08-31 11:00:00 | 10.82 | 39.14 | 0.40 | 6.68 | 2.88 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 11:15:00 | 10.89 | 39.28 | 0.40 | 6.68 | 2.89 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 11:30:00 | 10.96 | 39.37 | 0.40 | 6.68 | 2.91 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 11:45:00 | 11.03 | 39.44 | 0.40 | 6.68 | 2.91 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 12:00:00 | 11.11 | 39.48 | 0.40 | 6.68 | 2.91 | 1.96 | 0.02 |
| SQU-US | 2026-08-31 12:15:00 | 11.20 | 39.57 | 0.40 | 6.68 | 2.89 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 12:30:00 | 11.29 | 39.58 | 0.40 | 6.68 | 2.88 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 12:45:00 | 11.38 | 39.63 | 0.40 | 6.68 | 2.87 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 13:00:00 | 11.46 | 39.65 | 0.40 | 6.69 | 2.86 | 147.53 | 0.02 |
| SQU-US | 2026-08-31 13:15:00 | 11.55 | 39.66 | 0.40 | 6.69 | 2.87 | 13.60 | 0.02 |
| SQU-US | 2026-08-31 13:30:00 | 11.66 | 39.71 | 0.40 | 6.69 | 2.88 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 13:45:00 | 11.75 | 39.76 | 0.40 | 6.69 | 2.90 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 14:00:00 | 11.82 | 39.77 | 0.40 | 6.69 | 2.90 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 14:15:00 | 11.90 | 39.90 | 0.40 | 6.69 | 2.89 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 14:30:00 | 11.98 | 39.93 | 0.40 | 6.69 | 2.87 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 14:45:00 | 12.06 | 39.90 | 0.40 | 6.69 | 2.84 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 15:00:00 | 12.14 | 39.87 | 0.40 | 6.69 | 2.83 | 30.05 | 0.02 |
| SQU-US | 2026-08-31 15:15:00 | 12.21 | 39.87 | 0.41 | 6.69 | 2.84 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 15:30:00 | 12.27 | 39.83 | 0.41 | 6.69 | 2.85 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 15:45:00 | 12.32 | 39.83 | 0.41 | 6.69 | 2.87 | 4.22 | 0.02 |
| SQU-US | 2026-08-31 16:00:00 | 12.35 | 39.83 | 0.41 | 6.69 | 2.87 | 53.02 | 0.02 |
| SQU-US | 2026-08-31 16:15:00 | 12.38 | 39.79 | 0.41 | 6.69 | 2.87 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 16:30:00 | 12.40 | 39.80 | 0.41 | 6.69 | 2.86 | 60.85 | 0.02 |
| SQU-US | 2026-08-31 16:45:00 | 12.41 | 39.79 | 0.41 | 6.69 | 2.84 | 12.66 | 0.02 |
| SQU-US | 2026-08-31 17:00:00 | 12.41 | 39.81 | 0.41 | 6.69 | 2.81 | 115.21 | 0.02 |
| SQU-US | 2026-08-31 17:15:00 | 12.40 | 39.76 | 0.41 | 6.69 | 2.78 | 196.10 | 0.02 |
| SQU-US | 2026-08-31 17:30:00 | 12.37 | 39.79 | 0.41 | 6.69 | 2.75 | 69.39 | 0.02 |
| SQU-US | 2026-08-31 17:45:00 | 12.33 | 39.78 | 0.41 | 6.69 | 2.74 | 69.06 | 0.02 |
| SQU-US | 2026-08-31 18:00:00 | 12.30 | 39.73 | 0.41 | 6.69 | 2.73 | 37.30 | 0.02 |
| SQU-US | 2026-08-31 18:15:00 | 12.29 | 39.69 | 0.41 | 6.69 | 2.69 | 20.48 | 0.02 |
| SQU-US | 2026-08-31 18:30:00 | 12.29 | 39.64 | 0.41 | 6.69 | 2.67 | 66.95 | 0.02 |
| SQU-US | 2026-08-31 18:45:00 | 12.30 | 39.55 | 0.41 | 6.69 | 2.65 | 101.52 | 0.02 |
| SQU-US | 2026-08-31 19:00:00 | 12.32 | 39.43 | 0.41 | 6.69 | 2.66 | 70.00 | 0.02 |
| SQU-US | 2026-08-31 19:15:00 | 12.34 | 39.13 | 0.41 | 6.70 | 2.69 | 13.08 | 0.02 |
| SQU-US | 2026-08-31 19:30:00 | 12.35 | 39.03 | 0.41 | 6.70 | 2.73 | 75.12 | 0.02 |
| SQU-US | 2026-08-31 19:45:00 | 12.35 | 39.10 | 0.41 | 6.68 | 2.79 | 73.62 | 0.02 |
| SQU-US | 2026-08-31 20:00:00 | 12.35 | 39.16 | 0.41 | 6.68 | 2.71 | 41.54 | 0.02 |
| SQU-US | 2026-08-31 20:15:00 | 12.35 | 39.22 | 0.41 | 6.69 | 2.65 | 73.35 | 0.02 |
| SQU-US | 2026-08-31 20:30:00 | 12.35 | 39.23 | 0.41 | 6.69 | 2.62 | 60.41 | 0.02 |
| SQU-US | 2026-08-31 20:45:00 | 12.32 | 39.28 | 0.41 | 6.69 | 2.64 | 66.96 | 0.02 |
| SQU-US | 2026-08-31 21:00:00 | 12.31 | 39.37 | 0.41 | 6.69 | 2.65 | 32.53 | 0.02 |
| SQU-US | 2026-08-31 21:15:00 | 12.30 | 39.44 | 0.41 | 6.69 | 2.66 | 17.27 | 0.02 |
| SQU-US | 2026-08-31 21:30:00 | 12.30 | 39.61 | 0.41 | 6.69 | 2.67 | 7.89 | 0.02 |
| SQU-US | 2026-08-31 21:45:00 | 12.30 | 39.79 | 0.41 | 6.69 | 2.67 | 3.14 | 0.02 |
| SQU-US | 2026-08-31 22:00:00 | 12.31 | 39.98 | 0.41 | 6.69 | 2.67 | 2.13 | 0.02 |
| SQU-US | 2026-08-31 22:15:00 | 12.33 | 40.17 | 0.41 | 6.71 | 2.65 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 22:30:00 | 12.32 | 40.33 | 0.41 | 6.70 | 2.60 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 22:45:00 | 12.33 | 40.31 | 0.41 | 6.70 | 2.51 | 0.00 | 0.02 |
| SQU-US | 2026-08-31 23:00:00 | 12.34 | 40.31 | 0.41 | 6.72 | 2.38 | 64.98 | 0.02 |
| SQU-US | 2026-08-31 23:15:00 | 12.34 | 40.48 | 0.41 | 6.70 | 2.34 | 150.61 | 0.02 |
| SQU-US | 2026-08-31 23:30:00 | 12.34 | 40.89 | 0.41 | 6.72 | 2.18 | 99.82 | 0.02 |
| SQU-US | 2026-08-31 23:45:00 | 12.33 | 40.88 | 0.41 | 6.68 | 1.99 | 147.33 | 0.02 |
| SQU-US | 2026-09-01 00:00:00 | 12.31 | 40.92 | 0.41 | 6.67 | 1.89 | 158.03 | 0.02 |
| SQU-US | 2026-09-01 00:15:00 | 12.30 | 40.89 | 0.41 | 6.67 | 1.86 | 204.98 | 0.02 |
| SQU-US | 2026-09-01 00:30:00 | 12.29 | 40.90 | 0.41 | 6.68 | 1.88 | 141.92 | 0.02 |
| SQU-US | 2026-09-01 00:45:00 | 12.28 | 40.91 | 0.41 | 6.68 | 1.93 | 113.38 | 0.02 |
| SQU-US | 2026-09-01 01:00:00 | 12.26 | 40.91 | 0.41 | 6.69 | 1.97 | 107.78 | 0.02 |
| SQU-US | 2026-09-01 01:15:00 | 12.25 | 40.91 | 0.41 | 6.69 | 2.01 | 133.96 | 0.02 |

| Squamish River | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Station | Date/Time | Temperature (C) | Specific Conductivity (µS/cm) | ORP (V) | pH (pH units) | Dissolved Oxygen (mg/L) | Turbidity (NTU) | Salinity (PSU) |
| SQU-US | 2026-09-01 01:30:00 | 12.23 | 40.88 | 0.41 | 6.69 | 2.05 | 147.80 | 0.02 |
| SQU-US | 2026-09-01 01:45:00 | 12.22 | 40.91 | 0.41 | 6.69 | 2.08 | 111.95 | 0.02 |
| SQU-US | 2026-09-01 02:00:00 | 12.20 | 40.92 | 0.41 | 6.69 | 2.10 | 191.81 | 0.02 |
| SQU-US | 2026-09-01 02:15:00 | 12.20 | 40.92 | 0.41 | 6.69 | 2.15 | 145.21 | 0.02 |
| SQU-US | 2026-09-01 02:30:00 | 12.18 | 40.94 | 0.41 | 6.69 | 2.21 | 75.85 | 0.02 |
| SQU-US | 2026-09-01 02:45:00 | 12.15 | 41.08 | 0.41 | 6.74 | 2.22 | 97.24 | 0.02 |
| SQU-US | 2026-09-01 03:00:00 | 12.14 | 41.05 | 0.41 | 6.70 | 2.18 | 75.05 | 0.02 |
| SQU-US | 2026-09-01 03:15:00 | 12.11 | 40.95 | 0.41 | 6.69 | 2.14 | 97.93 | 0.02 |
| SQU-US | 2026-09-01 03:30:00 | 12.08 | 40.85 | 0.41 | 6.69 | 2.16 | 99.68 | 0.02 |
| SQU-US | 2026-09-01 03:45:00 | 12.06 | 40.78 | 0.41 | 6.69 | 2.21 | 129.70 | 0.02 |
| SQU-US | 2026-09-01 04:00:00 | 12.03 | 40.68 | 0.41 | 6.69 | 2.26 | 75.42 | 0.02 |
| SQU-US | 2026-09-01 04:15:00 | 12.00 | 40.52 | 0.41 | 6.70 | 2.30 | 85.41 | 0.02 |
| SQU-US | 2026-09-01 04:30:00 | 11.96 | 40.39 | 0.41 | 6.70 | 2.35 | 97.03 | 0.02 |
| SQU-US | 2026-09-01 04:45:00 | 11.92 | 40.32 | 0.41 | 6.70 | 2.39 | 93.66 | 0.02 |
| SQU-US | 2026-09-01 05:00:00 | 11.88 | 40.29 | 0.41 | 6.70 | 2.42 | 91.96 | 0.02 |
| SQU-US | 2026-09-01 05:15:00 | 11.83 | 40.21 | 0.41 | 6.70 | 2.43 | 84.41 | 0.02 |
| SQU-US | 2026-09-01 05:30:00 | 11.77 | 40.11 | 0.41 | 6.70 | 2.42 | 101.11 | 0.02 |
| SQU-US | 2026-09-01 05:45:00 | 11.71 | 40.06 | 0.41 | 6.70 | 2.39 | 78.18 | 0.02 |
| SQU-US | 2026-09-01 06:00:00 | 11.63 | 39.95 | 0.41 | 6.70 | 2.37 | 123.40 | 0.02 |
| SQU-US | 2026-09-01 06:15:00 | 11.55 | 39.82 | 0.41 | 6.70 | 2.36 | 90.02 | 0.02 |
| SQU-US | 2026-09-01 06:30:00 | 11.48 | 39.69 | 0.41 | 6.70 | 2.37 | 54.44 | 0.02 |
| SQU-US | 2026-09-01 06:45:00 | 11.42 | 39.57 | 0.41 | 6.70 | 2.38 | 148.61 | 0.02 |
| SQU-US | 2026-09-01 07:00:00 | 11.36 | 39.43 | 0.41 | 6.71 | 2.35 | 49.29 | 0.02 |
| SQU-US | 2026-09-01 07:15:00 | 11.30 | 39.35 | 0.41 | 6.71 | 2.33 | 80.28 | 0.02 |
| SQU-US | 2026-09-01 07:30:00 | 11.24 | 39.30 | 0.41 | 6.71 | 2.32 | 128.76 | 0.02 |
| SQU-US | 2026-09-01 07:45:00 | 11.19 | 39.27 | 0.41 | 6.71 | 2.31 | 108.60 | 0.02 |
| SQU-US | 2026-09-01 08:00:00 | 11.15 | 39.25 | 0.41 | 6.71 | 2.30 | 114.88 | 0.02 |
| SQU-US | 2026-09-01 08:15:00 | 11.12 | 39.17 | 0.41 | 6.71 | 2.31 | 94.19 | 0.02 |
| SQU-US | 2026-09-01 08:30:00 | 11.09 | 39.11 | 0.41 | 6.71 | 2.32 | 102.96 | 0.02 |
| SQU-US | 2026-09-01 08:45:00 | 11.07 | 39.07 | 0.41 | 6.71 | 2.32 | 100.18 | 0.02 |
| SQU-US | 2026-09-01 09:00:00 | 11.05 | 39.03 | 0.41 | 6.71 | 2.33 | 98.40 | 0.02 |
| SQU-US | 2026-09-01 09:15:00 | 11.03 | 38.97 | 0.41 | 6.71 | 2.32 | 113.05 | 0.02 |
| SQU-US | 2026-09-01 09:30:00 | 11.01 | 38.94 | 0.41 | 6.71 | 2.32 | 125.75 | 0.02 |
| SQU-US | 2026-09-01 09:45:00 | 11.00 | 38.89 | 0.41 | 6.71 | 2.32 | 108.22 | 0.02 |
| SQU-US | 2026-09-01 10:00:00 | 10.99 | 38.80 | 0.41 | 6.71 | 2.34 | 97.16 | 0.02 |
| SQU-US | 2026-09-01 10:15:00 | 10.98 | 38.77 | 0.41 | 6.71 | 2.37 | 83.51 | 0.02 |
| SQU-US | 2026-09-01 10:30:00 | 10.99 | 38.78 | 0.41 | 6.71 | 2.38 | 91.01 | 0.02 |
| SQU-US | 2026-09-01 10:45:00 | 11.00 | 38.72 | 0.41 | 6.72 | 2.40 | 73.82 | 0.02 |
| SQU-US | 2026-09-01 11:00:00 | 11.02 | 38.69 | 0.41 | 6.71 | 2.39 | 67.81 | 0.02 |
| SQU-US | 2026-09-01 11:15:00 | 11.04 | 38.71 | 0.41 | 6.71 | 2.35 | 72.82 | 0.02 |
| SQU-US | 2026-09-01 11:30:00 | 11.07 | 38.70 | 0.41 | 6.71 | 2.34 | 68.97 | 0.02 |
| SQU-US | 2026-09-01 11:45:00 | 11.12 | 38.76 | 0.41 | 6.71 | 2.30 | 69.73 | 0.02 |
| SQU-US | 2026-09-01 12:00:00 | 11.17 | 38.71 | 0.41 | 6.74 | 2.22 | 63.87 | 0.02 |
| SQU-US | 2026-09-01 12:15:00 | 11.21 | 39.33 | 0.40 | 6.80 | 2.09 | 72.06 | 0.02 |
| SQU-US | 2026-09-01 12:30:00 | 11.23 | 39.22 | 0.41 | 6.74 | 2.00 | 57.23 | 0.02 |
| SQU-US | 2026-09-01 12:45:00 | 11.25 | 39.15 | 0.41 | 6.70 | 1.88 | 64.10 | 0.02 |
| SQU-US | 2026-09-01 13:00:00 | 11.28 | 39.06 | 0.41 | 6.68 | 1.80 | 71.53 | 0.02 |
| SQU-US | 2026-09-01 13:15:00 | 11.31 | 39.00 | 0.41 | 6.68 | 1.79 | 62.67 | 0.02 |
| SQU-US | 2026-09-01 13:30:00 | 11.35 | 38.86 | 0.41 | 6.68 | 1.79 | 61.53 | 0.02 |
| SQU-US | 2026-09-01 13:45:00 | 11.40 | 38.72 | 0.41 | 6.69 | 1.79 | 61.07 | 0.02 |
| SQU-US | 2026-09-01 14:00:00 | 11.46 | 38.55 | 0.41 | 6.69 | 1.82 | 56.96 | 0.02 |
| SQU-US | 2026-09-01 14:15:00 | 11.51 | 38.39 | 0.41 | 6.70 | 1.87 | 54.14 | 0.02 |
| SQU-US | 2026-09-01 14:30:00 | 11.57 | 38.23 | 0.41 | 6.70 | 1.95 | 65.30 | 0.02 |
| SQU-US | 2026-09-01 14:45:00 | 11.62 | 38.12 | 0.41 | 6.70 | 2.04 | 63.16 | 0.02 |
| SQU-US | 2026-09-01 15:00:00 | 11.67 | 38.00 | 0.41 | 6.70 | 2.13 | 64.13 | 0.02 |
| SQU-US | 2026-09-01 15:15:00 | 11.72 | 37.87 | 0.41 | 6.70 | 2.23 | 82.97 | 0.02 |
| SQU-US | 2026-09-01 15:30:00 | 11.76 | 37.80 | 0.41 | 6.70 | 2.30 | 77.42 | 0.02 |
| SQU-US | 2026-09-01 15:45:00 | 11.82 | 37.68 | 0.41 | 6.70 | 2.33 | 57.94 | 0.02 |

| Squamish River | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Station | Date/Time | Temperature (C) | Specific Conductivity (µS/cm) | ORP (V) | pH (pH units) | Dissolved Oxygen (mg/L) | Turbidity (NTU) | Salinity (PSU) |
| SQU-US | 2026-09-01 16:00:00 | 11.87 | 37.62 | 0.41 | 6.70 | 2.38 | 69.91 | 0.02 |
| SQU-US | 2026-09-01 16:15:00 | 11.91 | 37.53 | 0.41 | 6.70 | 2.39 | 56.86 | 0.02 |
| SQU-US | 2026-09-01 16:30:00 | 11.93 | 37.43 | 0.41 | 6.70 | 2.45 | 62.48 | 0.02 |
| SQU-US | 2026-09-01 16:45:00 | 11.95 | 37.36 | 0.41 | 6.70 | 2.52 | 52.40 | 0.02 |
| SQU-US | 2026-09-01 17:00:00 | 11.97 | 37.32 | 0.41 | 6.70 | 2.59 | 65.45 | 0.02 |
| SQU-US | 2026-09-01 17:15:00 | 12.00 | 37.34 | 0.41 | 6.70 | 2.63 | 65.78 | 0.02 |
| SQU-US | 2026-09-01 17:30:00 | 12.04 | 37.39 | 0.41 | 6.70 | 2.61 | 63.79 | 0.02 |
| SQU-US | 2026-09-01 17:45:00 | 12.08 | 37.48 | 0.41 | 6.70 | 2.56 | 54.81 | 0.02 |
| SQU-US | 2026-09-01 18:00:00 | 12.13 | 37.60 | 0.41 | 6.70 | 2.57 | 49.91 | 0.02 |
| SQU-US | 2026-09-01 18:15:00 | 12.17 | 37.79 | 0.41 | 6.71 | 2.63 | 75.96 | 0.02 |
| SQU-US | 2026-09-01 18:30:00 | 12.20 | 38.03 | 0.41 | 6.71 | 2.73 | 77.78 | 0.02 |
| SQU-US | 2026-09-01 18:45:00 | 12.22 | 38.20 | 0.41 | 6.72 | 2.89 | 42.48 | 0.02 |
| SQU-US | 2026-09-01 19:00:00 | 12.23 | 38.38 | 0.41 | 6.73 | 3.02 | 48.20 | 0.02 |
| SQU-US | 2026-09-01 19:15:00 | 12.22 | 38.54 | 0.41 | 6.74 | 3.14 | 46.39 | 0.02 |
| SQU-US | 2026-09-01 19:30:00 | 12.22 | 38.67 | 0.41 | 6.75 | 3.24 | 40.80 | 0.02 |
| SQU-US | 2026-09-01 19:45:00 | 12.20 | 38.88 | 0.41 | 6.76 | 3.32 | 43.13 | 0.02 |
| SQU-US | 2026-09-01 20:00:00 | 12.18 | 39.04 | 0.41 | 6.76 | 3.38 | 37.23 | 0.02 |
| SQU-US | 2026-09-01 20:15:00 | 12.16 | 39.24 | 0.41 | 6.76 | 3.42 | 24.50 | 0.02 |
| SQU-US | 2026-09-01 20:30:00 | 12.15 | 39.40 | 0.41 | 6.77 | 3.46 | 20.18 | 0.02 |
| SQU-US | 2026-09-01 20:45:00 | 12.14 | 39.60 | 0.41 | 6.77 | 3.49 | 19.62 | 0.02 |
| SQU-US | 2026-09-01 21:00:00 | 12.14 | 39.78 | 0.41 | 6.76 | 3.50 | 16.55 | 0.02 |
| SQU-US | 2026-09-01 21:15:00 | 12.14 | 40.05 | 0.41 | 6.77 | 3.53 | 14.00 | 0.02 |
| SQU-US | 2026-09-01 21:30:00 | 12.16 | 40.27 | 0.41 | 6.77 | 3.57 | 13.07 | 0.02 |
| SQU-US | 2026-09-01 21:45:00 | 12.16 | 40.53 | 0.41 | 6.77 | 3.60 | 14.35 | 0.02 |
| SQU-US | 2026-09-01 22:00:00 | 12.15 | 40.84 | 0.41 | 6.79 | 3.62 | 9.73 | 0.02 |
| SQU-US | 2026-09-01 22:15:00 | 12.16 | 41.09 | 0.41 | 6.76 | 3.58 | 7.97 | 0.02 |
| SQU-US | 2026-09-01 22:30:00 | 12.16 | 41.41 | 0.41 | 6.76 | 3.49 | 8.93 | 0.02 |
| SQU-US | 2026-09-01 22:45:00 | 12.17 | 41.65 | 0.41 | 6.76 | 3.45 | 7.44 | 0.02 |
| SQU-US | 2026-09-01 23:00:00 | 12.18 | 41.88 | 0.41 | 6.80 | 3.43 | 20.96 | 0.02 |
| SQU-US | 2026-09-01 23:15:00 | 12.19 | 42.12 | 0.41 | 6.81 | 3.39 | 52.95 | 0.02 |
| SQU-US | 2026-09-01 23:30:00 | 12.22 | 42.30 | 0.41 | 6.80 | 3.41 | 41.83 | 0.02 |
| SQU-US | 2026-09-01 23:45:00 | 12.25 | 42.05 | 0.41 | 6.80 | 3.35 | 42.43 | 0.02 |
| SQU-US | 2026-09-02 00:00:00 | 12.28 | 41.88 | 0.41 | 6.78 | 3.44 | 50.39 | 0.02 |
| SQU-US | 2026-09-02 00:15:00 | 12.29 | 41.93 | 0.41 | 6.74 | 3.52 | 50.63 | 0.02 |
| SQU-US | 2026-09-02 00:30:00 | 12.31 | 42.00 | 0.41 | 6.71 | 3.38 | 47.62 | 0.02 |
| SQU-US | 2026-09-02 00:45:00 | 12.31 | 42.08 | 0.41 | 6.75 | 3.10 | 46.67 | 0.02 |
| SQU-US | 2026-09-02 01:00:00 | 12.30 | 42.17 | 0.41 | 6.74 | 2.86 | 44.65 | 0.02 |
| SQU-US | 2026-09-02 01:15:00 | 12.29 | 42.22 | 0.41 | 6.73 | 2.67 | 42.41 | 0.02 |
| SQU-US | 2026-09-02 01:30:00 | 12.28 | 42.26 | 0.41 | 6.73 | 2.58 | 48.67 | 0.02 |
| SQU-US | 2026-09-02 01:45:00 | 12.26 | 42.35 | 0.41 | 6.74 | 2.58 | 55.81 | 0.02 |
| SQU-US | 2026-09-02 02:00:00 | 12.24 | 42.36 | 0.41 | 6.74 | 2.61 | 58.15 | 0.02 |
| SQU-US | 2026-09-02 02:15:00 | 12.21 | 42.37 | 0.41 | 6.74 | 2.62 | 59.90 | 0.02 |
| SQU-US | 2026-09-02 02:30:00 | 12.19 | 42.35 | 0.41 | 6.74 | 2.58 | 52.39 | 0.02 |
| SQU-US | 2026-09-02 02:45:00 | 12.16 | 42.40 | 0.41 | 6.74 | 2.56 | 51.30 | 0.02 |
| SQU-US | 2026-09-02 03:00:00 | 12.14 | 42.46 | 0.41 | 6.73 | 2.59 | 48.37 | 0.02 |
| SQU-US | 2026-09-02 03:15:00 | 12.12 | 42.50 | 0.41 | 6.73 | 2.63 | 46.94 | 0.02 |
| SQU-US | 2026-09-02 03:30:00 | 12.11 | 42.52 | 0.41 | 6.73 | 2.67 | 42.59 | 0.02 |
| SQU-US | 2026-09-02 03:45:00 | 12.08 | 42.57 | 0.41 | 6.73 | 2.68 | 44.51 | 0.02 |
| SQU-US | 2026-09-02 04:00:00 | 12.07 | 42.58 | 0.41 | 6.73 | 2.72 | 42.91 | 0.02 |
| SQU-US | 2026-09-02 04:15:00 | 12.05 | 42.67 | 0.41 | 6.74 | 2.77 | 40.19 | 0.02 |
| SQU-US | 2026-09-02 04:30:00 | 12.02 | 42.76 | 0.41 | 6.74 | 2.82 | 42.34 | 0.02 |
| SQU-US | 2026-09-02 04:45:00 | 11.99 | 42.74 | 0.41 | 6.74 | 2.89 | 41.57 | 0.02 |
| SQU-US | 2026-09-02 05:00:00 | 11.95 | 42.73 | 0.41 | 6.75 | 2.94 | 50.89 | 0.02 |
| SQU-US | 2026-09-02 05:15:00 | 11.91 | 42.75 | 0.41 | 6.75 | 3.00 | 47.53 | 0.02 |
| SQU-US | 2026-09-02 05:30:00 | 11.85 | 42.73 | 0.41 | 6.75 | 3.01 | 43.25 | 0.02 |
| SQU-US | 2026-09-02 05:45:00 | 11.77 | 42.68 | 0.41 | 6.75 | 2.99 | 40.31 | 0.02 |
| SQU-US | 2026-09-02 06:00:00 | 11.70 | 42.65 | 0.41 | 6.75 | 2.99 | 39.25 | 0.02 |
| SQU-US | 2026-09-02 06:15:00 | 11.63 | 42.63 | 0.41 | 6.76 | 2.99 | 54.26 | 0.02 |

| Squamish River | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| SQU-US | 2026-09-02 06:30:00 | 11.56 | 42.63 | 0.41 | 6.76 | 2.98 | 43.52 | 0.02 |
| SQU-US | 2026-09-02 06:45:00 | 11.50 | 42.60 | 0.41 | 6.76 | 2.98 | 33.71 | 0.02 |
| SQU-US | 2026-09-02 07:00:00 | 11.44 | 42.58 | 0.41 | 6.76 | 3.00 | 53.82 | 0.02 |
| SQU-US | 2026-09-02 07:15:00 | 11.40 | 42.42 | 0.41 | 6.76 | 3.05 | 29.56 | 0.02 |
| SQU-US | 2026-09-02 07:30:00 | 11.36 | 42.17 | 0.41 | 6.80 | 3.11 | 50.49 | 0.02 |
| SQU-US | 2026-09-02 07:45:00 | 11.34 | 42.08 | 0.41 | 6.77 | 3.15 | 40.81 | 0.02 |
| SQU-US | 2026-09-02 08:00:00 | 11.32 | 41.88 | 0.41 | 6.76 | 3.17 | 51.21 | 0.02 |
| SQU-US | 2026-09-02 08:15:00 | 11.30 | 41.76 | 0.41 | 6.76 | 3.22 | 47.36 | 0.02 |
| SQU-US | 2026-09-02 08:30:00 | 11.30 | 41.68 | 0.41 | 6.77 | 3.27 | 52.36 | 0.02 |
| SQU-US | 2026-09-02 08:45:00 | 11.30 | 41.56 | 0.41 | 6.77 | 3.32 | 46.74 | 0.02 |
| SQU-US | 2026-09-02 09:00:00 | 11.30 | 41.50 | 0.41 | 6.78 | 3.36 | 49.37 | 0.02 |
| SQU-US | 2026-09-02 09:15:00 | 11.30 | 41.41 | 0.41 | 6.78 | 3.40 | 49.88 | 0.02 |
| SQU-US | 2026-09-02 09:30:00 | 11.30 | 41.33 | 0.41 | 6.78 | 3.42 | 49.28 | 0.02 |
| SQU-US | 2026-09-02 09:45:00 | 11.29 | 41.25 | 0.41 | 6.78 | 3.44 | 52.18 | 0.02 |
| SQU-US | 2026-09-02 10:00:00 | 11.28 | 41.45 | 0.41 | 6.78 | 3.45 | 46.65 | 0.02 |
| SQU-US | 2026-09-02 10:15:00 | 11.27 | 41.23 | 0.41 | 6.79 | 3.47 | 51.10 | 0.02 |
| SQU-US | 2026-09-02 10:30:00 | 11.27 | 41.06 | 0.41 | 6.84 | 3.45 | 39.58 | 0.02 |
| SQU-US | 2026-09-02 10:45:00 | 11.27 | 40.77 | 0.41 | 6.80 | 3.37 | 41.06 | 0.02 |
| SQU-US | 2026-09-02 11:00:00 | 11.27 | 40.71 | 0.41 | 6.78 | 3.43 | 36.45 | 0.02 |
| SQU-US | 2026-09-02 11:15:00 | 11.27 | 40.64 | 0.41 | 6.77 | 3.46 | 27.75 | 0.02 |
| SQU-US | 2026-09-02 11:30:00 | 11.27 | 40.62 | 0.41 | 6.77 | 3.48 | 21.42 | 0.02 |
| SQU-US | 2026-09-02 11:45:00 | 11.27 | 40.61 | 0.41 | 6.77 | 3.49 | 37.31 | 0.02 |
| SQU-US | 2026-09-02 12:00:00 | 11.27 | 40.49 | 0.41 | 6.78 | 3.51 | 62.04 | 0.02 |
| SQU-US | 2026-09-02 12:15:00 | 11.26 | 40.40 | 0.41 | 6.78 | 3.51 | 61.31 | 0.02 |
| SQU-US | 2026-09-02 12:30:00 | 11.27 | 40.33 | 0.41 | 6.78 | 3.52 | 55.96 | 0.02 |
| SQU-US | 2026-09-02 12:45:00 | 11.27 | 40.24 | 0.41 | 6.78 | 3.56 | 51.45 | 0.02 |
| SQU-US | 2026-09-02 13:00:00 | 11.27 | 40.18 | 0.41 | 6.78 | 3.60 | 67.00 | 0.02 |
| SQU-US | 2026-09-02 13:15:00 | 11.26 | 40.06 | 0.41 | 6.78 | 3.64 | 69.33 | 0.02 |
| SQU-US | 2026-09-02 13:30:00 | 11.26 | 39.96 | 0.41 | 6.79 | 3.67 | 77.35 | 0.02 |
| SQU-US | 2026-09-02 13:45:00 | 11.26 | 40.05 | 0.41 | 6.79 | 3.72 | 69.30 | 0.02 |
| SQU-US | 2026-09-02 14:00:00 | 11.24 | 39.85 | 0.41 | 6.78 | 3.74 | 84.07 | 0.02 |
| SQU-US | 2026-09-02 14:15:00 | 11.25 | 39.81 | 0.41 | 6.78 | 3.69 | 87.48 | 0.02 |
| SQU-US | 2026-09-02 14:30:00 | 11.24 | 39.74 | 0.41 | 6.79 | 3.66 | 101.66 | 0.02 |
| SQU-US | 2026-09-02 14:45:00 | 11.22 | 39.59 | 0.41 | 6.81 | 3.62 | 98.15 | 0.02 |
| SQU-US | 2026-09-02 15:00:00 | 11.21 | 39.44 | 0.41 | 6.80 | 3.58 | 121.55 | 0.02 |
| SQU-US | 2026-09-02 15:15:00 | 11.19 | 39.44 | 0.41 | 6.79 | 3.59 | 105.05 | 0.02 |
| SQU-US | 2026-09-02 15:30:00 | 11.18 | 39.52 | 0.41 | 6.79 | 3.56 | 99.86 | 0.02 |
| SQU-US | 2026-09-02 15:45:00 | 11.16 | 39.23 | 0.41 | 6.79 | 3.55 | 141.67 | 0.02 |
| SQU-US | 2026-09-02 16:00:00 | 11.15 | 39.11 | 0.41 | 6.79 | 3.55 | 119.05 | 0.02 |
| SQU-US | 2026-09-02 16:15:00 | 11.13 | 38.89 | 0.41 | 6.79 | 3.55 | 136.69 | 0.02 |
| SQU-US | 2026-09-02 16:30:00 | 11.10 | 38.68 | 0.42 | 6.79 | 3.50 | 149.09 | 0.02 |
| SQU-US | 2026-09-02 16:45:00 | 11.07 | 38.57 | 0.42 | 6.79 | 3.51 | 107.25 | 0.02 |
| SQU-US | 2026-09-02 17:00:00 | 11.05 | 38.47 | 0.42 | 6.79 | 3.51 | 114.46 | 0.02 |
| SQU-US | 2026-09-02 17:15:00 | 11.02 | 38.20 | 0.42 | 6.79 | 3.46 | 107.62 | 0.02 |
| SQU-US | 2026-09-02 17:30:00 | 11.00 | 37.99 | 0.42 | 6.79 | 3.41 | 140.67 | 0.02 |
| SQU-US | 2026-09-02 17:45:00 | 10.99 | 37.79 | 0.42 | 6.78 | 3.37 | 126.76 | 0.02 |
| SQU-US | 2026-09-02 18:00:00 | 10.98 | 37.48 | 0.42 | 6.78 | 3.32 | 107.27 | 0.02 |
| SQU-US | 2026-09-02 18:15:00 | 10.98 | 37.28 | 0.42 | 6.78 | 3.28 | 47.82 | 0.02 |
| SQU-US | 2026-09-02 18:30:00 | 10.97 | 37.11 | 0.42 | 6.78 | 3.19 | 182.51 | 0.02 |
| SQU-US | 2026-09-02 18:45:00 | 10.96 | 36.89 | 0.42 | 6.77 | 3.11 | 175.73 | 0.02 |
| SQU-US | 2026-09-02 19:00:00 | 10.95 | 36.70 | 0.42 | 6.77 | 3.08 | 136.64 | 0.02 |
| SQU-US | 2026-09-02 19:15:00 | 10.94 | 36.51 | 0.42 | 6.77 | 3.04 | 134.90 | 0.02 |
| SQU-US | 2026-09-02 19:30:00 | 10.93 | 35.92 | 0.42 | 6.77 | 2.97 | 93.91 | 0.02 |
| SQU-US | 2026-09-02 19:45:00 | 10.92 | 35.54 | 0.42 | 6.76 | 2.89 | 97.10 | 0.02 |
| SQU-US | 2026-09-02 20:00:00 | 10.90 | 35.28 | 0.42 | 6.76 | 2.82 | 95.20 | 0.02 |
| SQU-US | 2026-09-02 20:15:00 | 10.88 | 35.02 | 0.42 | 6.75 | 2.75 | 117.34 | 0.02 |
| SQU-US | 2026-09-02 20:30:00 | 10.86 | 34.84 | 0.42 | 6.75 | 2.68 | 111.08 | 0.02 |
| SQU-US | 2026-09-02 20:45:00 | 10.85 | 34.79 | 0.42 | 6.75 | 2.60 | 145.56 | 0.02 |

| Squamish River | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| SQU-US | 2026-09-02 21:00:00 | 10.83 | 34.80 | 0.42 | 6.74 | 2.51 | 151.13 | 0.02 |
| SQU-US | 2026-09-02 21:15:00 | 10.82 | 34.57 | 0.42 | 6.73 | 2.43 | 140.43 | 0.02 |
| SQU-US | 2026-09-02 21:30:00 | 10.81 | 34.82 | 0.42 | 6.73 | 2.35 | 143.95 | 0.02 |
| SQU-US | 2026-09-02 21:45:00 | 10.80 | 34.90 | 0.42 | 6.72 | 2.28 | 144.47 | 0.02 |
| SQU-US | 2026-09-02 22:00:00 | 10.80 | 35.91 | 0.42 | 6.72 | 2.23 | 91.34 | 0.02 |
| SQU-US | 2026-09-02 22:15:00 | 10.78 | 35.44 | 0.42 | 6.72 | 2.17 | 91.10 | 0.02 |
| SQU-US | 2026-09-02 22:30:00 | 10.78 | 35.25 | 0.42 | 6.73 | 2.10 | 98.27 | 0.02 |
| SQU-US | 2026-09-02 22:45:00 | 10.78 | 34.83 | 0.42 | 6.73 | 2.03 | 101.15 | 0.02 |
| SQU-US | 2026-09-02 23:00:00 | 10.76 | 34.26 | 0.42 | 6.76 | 1.94 | 121.58 | 0.01 |
| SQU-US | 2026-09-02 23:15:00 | 10.76 | 33.83 | 0.42 | 6.76 | 1.93 | 143.62 | 0.01 |
| SQU-US | 2026-09-02 23:30:00 | 10.77 | 33.90 | 0.42 | 6.73 | 2.07 | 113.44 | 0.01 |
| SQU-US | 2026-09-02 23:45:00 | 10.76 | 33.41 | 0.42 | 6.72 | 2.07 | 127.79 | 0.01 |
| SQU-US | 2026-09-03 00:00:00 | 10.74 | 33.24 | 0.42 | 6.71 | 1.95 | 136.57 | 0.01 |
| SQU-US | 2026-09-03 00:15:00 | 10.73 | 33.06 | 0.42 | 6.74 | 1.82 | 153.16 | 0.01 |
| SQU-US | 2026-09-03 00:30:00 | 10.71 | 32.69 | 0.42 | 6.73 | 1.76 | 201.42 | 0.01 |
| SQU-US | 2026-09-03 00:45:00 | 10.68 | 32.35 | 0.42 | 6.72 | 1.82 | 137.12 | 0.01 |
| SQU-US | 2026-09-03 01:00:00 | 10.67 | 32.48 | 0.42 | 6.72 | 1.92 | 220.44 | 0.01 |
| SQU-US | 2026-09-03 01:15:00 | 10.65 | 32.44 | 0.42 | 6.72 | 1.96 | 31.28 | 0.01 |
| SQU-US | 2026-09-03 01:30:00 | 10.63 | 32.47 | 0.42 | 6.72 | 1.89 | 14.75 | 0.01 |
| SQU-US | 2026-09-03 01:45:00 | 10.60 | 32.50 | 0.42 | 6.72 | 1.82 | 10.38 | 0.01 |
| SQU-US | 2026-09-03 02:00:00 | 10.58 | 32.54 | 0.42 | 6.72 | 1.75 | 14.85 | 0.01 |
| SQU-US | 2026-09-03 02:15:00 | 10.56 | 32.26 | 0.42 | 6.72 | 1.66 | 31.16 | 0.01 |
| SQU-US | 2026-09-03 02:30:00 | 10.54 | 32.09 | 0.42 | 6.75 | 1.55 | 0.48 | 0.01 |
| SQU-US | 2026-09-03 02:45:00 | 10.53 | 31.88 | 0.42 | 6.73 | 1.44 | 6.80 | 0.01 |
| SQU-US | 2026-09-03 03:00:00 | 10.51 | 31.53 | 0.42 | 6.73 | 1.34 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 03:15:00 | 10.48 | 31.25 | 0.42 | 6.76 | 1.21 | 0.66 | 0.01 |
| SQU-US | 2026-09-03 03:30:00 | 10.46 | 30.98 | 0.42 | 6.75 | 1.14 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 03:45:00 | 10.43 | 30.62 | 0.42 | 6.72 | 1.18 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 04:00:00 | 10.40 | 30.29 | 0.42 | 6.71 | 1.12 | 8.11 | 0.01 |
| SQU-US | 2026-09-03 04:15:00 | 10.39 | 30.24 | 0.42 | 6.71 | 1.05 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 04:30:00 | 10.37 | 30.41 | 0.42 | 6.78 | 0.91 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 04:45:00 | 10.35 | 30.20 | 0.42 | 6.72 | 0.82 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 05:00:00 | 10.33 | 30.03 | 0.42 | 6.70 | 0.76 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 05:15:00 | 10.32 | 29.87 | 0.42 | 6.69 | 0.73 | 3.32 | 0.01 |
| SQU-US | 2026-09-03 05:30:00 | 10.31 | 29.83 | 0.42 | 6.70 | 0.76 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 05:45:00 | 10.30 | 29.77 | 0.42 | 6.72 | 0.84 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 06:00:00 | 10.28 | 29.59 | 0.42 | 6.74 | 0.96 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 06:15:00 | 10.27 | 29.51 | 0.42 | 6.74 | 1.09 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 06:30:00 | 10.25 | 29.56 | 0.42 | 6.76 | 1.19 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 06:45:00 | 10.23 | 29.53 | 0.42 | 6.75 | 1.30 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 07:00:00 | 10.21 | 29.54 | 0.42 | 6.76 | 1.38 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 07:15:00 | 10.20 | 29.54 | 0.42 | 6.76 | 1.45 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 07:30:00 | 10.18 | 29.52 | 0.42 | 6.76 | 1.52 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 07:45:00 | 10.17 | 29.49 | 0.42 | 6.76 | 1.60 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 08:00:00 | 10.16 | 29.44 | 0.42 | 6.77 | 1.66 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 08:15:00 | 10.15 | 29.48 | 0.42 | 6.77 | 1.72 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 08:30:00 | 10.16 | 29.46 | 0.42 | 6.77 | 1.76 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 08:45:00 | 10.15 | 29.47 | 0.42 | 6.77 | 1.79 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 09:00:00 | 10.14 | 29.47 | 0.42 | 6.77 | 1.81 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 09:15:00 | 10.14 | 29.46 | 0.42 | 6.77 | 1.83 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 09:30:00 | 10.15 | 29.45 | 0.42 | 6.78 | 1.83 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 09:45:00 | 10.17 | 29.45 | 0.42 | 6.78 | 1.83 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 10:00:00 | 10.19 | 29.48 | 0.42 | 6.78 | 1.82 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 10:15:00 | 10.24 | 29.53 | 0.42 | 6.77 | 1.81 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 10:30:00 | 10.28 | 29.50 | 0.42 | 6.77 | 1.79 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 10:45:00 | 10.34 | 29.54 | 0.42 | 6.77 | 1.76 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 11:00:00 | 10.39 | 29.58 | 0.42 | 6.77 | 1.73 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 11:15:00 | 10.44 | 29.56 | 0.42 | 6.77 | 1.70 | 0.00 | 0.01 |


| Squamish River | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Station | Date/Time | Temperature (C) | Specific Conductivity (µS/cm) | ORP (V) | pH (pH units) | Dissolved Oxygen (mg/L) | Turbidity (NTU) | Salinity (PSU) |
| SQU-US | 2026-09-03 11:30:00 | 10.47 | 29.55 | 0.42 | 6.76 | 1.67 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 11:45:00 | 10.54 | 29.58 | 0.42 | 6.76 | 1.62 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 12:00:00 | 10.62 | 29.57 | 0.42 | 6.76 | 1.58 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 12:15:00 | 10.68 | 29.56 | 0.42 | 6.75 | 1.54 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 12:30:00 | 10.72 | 29.55 | 0.42 | 6.75 | 1.48 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 12:45:00 | 10.76 | 29.53 | 0.42 | 6.74 | 1.43 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 13:00:00 | 10.84 | 29.55 | 0.42 | 6.74 | 1.38 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 13:15:00 | 10.94 | 29.55 | 0.42 | 6.74 | 1.32 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 13:30:00 | 11.02 | 29.57 | 0.42 | 6.73 | 1.27 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 13:45:00 | 11.07 | 29.61 | 0.42 | 6.73 | 1.22 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 14:00:00 | 11.10 | 29.61 | 0.42 | 6.73 | 1.17 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 14:15:00 | 11.07 | 29.58 | 0.42 | 6.72 | 1.13 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 14:30:00 | 11.09 | 29.57 | 0.42 | 6.72 | 1.09 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 14:45:00 | 11.11 | 29.50 | 0.42 | 6.72 | 1.05 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 15:00:00 | 11.13 | 29.51 | 0.42 | 6.72 | 1.01 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 15:15:00 | 11.19 | 29.43 | 0.42 | 6.71 | 0.96 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 15:30:00 | 11.27 | 29.39 | 0.42 | 6.71 | 0.89 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 15:45:00 | 11.30 | 29.35 | 0.42 | 6.71 | 0.81 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 16:00:00 | 11.34 | 29.35 | 0.42 | 6.72 | 0.74 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 16:15:00 | 11.37 | 29.59 | 0.42 | 6.73 | 0.63 | 0.00 | 0.01 |
| SQU-US | 2026-09-03 16:30:00 | 11.42 | 30.79 | 0.41 | 6.71 | 10.21 | 51.93 | 0.01 |
| SQU-US | 2026-09-03 16:45:00 | 11.42 | 30.75 | 0.40 | 6.70 | 10.22 | 76.01 | 0.01 |
| SQU-US | 2026-09-03 17:00:00 | 11.44 | 30.99 | 0.39 | 6.71 | 10.22 | 58.95 | 0.01 |
| SQU-US | 2026-09-03 17:15:00 | 11.43 | 30.90 | 0.39 | 6.68 | 10.20 | 66.30 | 0.01 |
| SQU-US | 2026-09-03 17:30:00 | 11.41 | 31.20 | 0.38 | 6.68 | 10.20 | 59.57 | 0.01 |
| SQU-US | 2026-09-03 17:45:00 | 11.39 | 31.27 | 0.38 | 6.71 | 10.18 | 71.28 | 0.01 |
| SQU-US | 2026-09-03 18:00:00 | 11.37 | 31.48 | 0.39 | 6.58 | 10.17 | 73.78 | 0.01 |
| SQU-US | 2026-09-03 18:15:00 | 11.34 | 31.50 | 0.37 | 6.70 | 10.15 | 75.95 | 0.01 |
| SQU-US | 2026-09-03 18:30:00 | 11.31 | 31.65 | 0.37 | 6.70 | 10.15 | 63.42 | 0.01 |
| SQU-US | 2026-09-03 18:45:00 | 11.27 | 31.44 | 0.37 | 6.72 | 10.15 | 61.67 | 0.01 |
| SQU-US | 2026-09-03 19:00:00 | 11.23 | 31.44 | 0.37 | 6.77 | 10.17 | 76.14 | 0.01 |
| SQU-US | 2026-09-03 19:15:00 | 11.20 | 31.78 | 0.37 | 6.70 | 10.14 | 81.63 | 0.01 |
| SQU-US | 2026-09-03 19:30:00 | 11.17 | 31.76 | 0.37 | 6.73 | 10.14 | 73.12 | 0.01 |
| SQU-US | 2026-09-03 19:45:00 | 11.14 | 31.59 | 0.37 | 6.65 | 10.13 | 73.62 | 0.01 |
| SQU-US | 2026-09-03 20:00:00 | 11.13 | 32.06 | 0.37 | 6.72 | 10.12 | 92.26 | 0.01 |
| SQU-US | 2026-09-03 20:15:00 | 11.12 | 31.99 | 0.37 | 6.77 | 10.13 | 73.90 | 0.01 |
| SQU-US | 2026-09-03 20:30:00 | 11.11 | 32.67 | 0.37 | 6.71 | 10.12 | 101.99 | 0.01 |
| SQU-US | 2026-09-03 20:45:00 | 11.10 | 33.19 | 0.37 | 6.74 | 10.11 | 104.35 | 0.01 |
| SQU-US | 2026-09-03 21:00:00 | 11.09 | 33.61 | 0.37 | 6.78 | 10.12 | 77.77 | 0.01 |
| SQU-US | 2026-09-03 21:15:00 | 11.10 | 34.65 | 0.37 | 6.78 | 10.10 | 86.14 | 0.02 |
| SQU-US | 2026-09-03 21:30:00 | 11.09 | 34.69 | 0.37 | 6.75 | 10.09 | 92.06 | 0.02 |
| SQU-US | 2026-09-03 21:45:00 | 11.08 | 34.78 | 0.37 | 6.72 | 10.10 | 82.24 | 0.02 |
| SQU-US | 2026-09-03 22:00:00 | 11.08 | 34.68 | 0.37 | 6.76 | 10.08 | 97.34 | 0.02 |
| SQU-US | 2026-09-03 22:15:00 | 11.08 | 34.53 | 0.37 | 6.73 | 10.08 | 79.19 | 0.02 |
| SQU-US | 2026-09-03 22:30:00 | 11.09 | 35.06 | 0.37 | 6.71 | 10.06 | 74.63 | 0.02 |
| SQU-US | 2026-09-03 22:45:00 | 11.09 | 34.98 | 0.37 | 6.68 | 10.05 | 87.01 | 0.02 |
| SQU-US | 2026-09-03 23:00:00 | 11.10 | 35.56 | 0.37 | 6.71 | 10.01 | 77.22 | 0.02 |
| SQU-US | 2026-09-03 23:15:00 | 11.10 | 35.59 | 0.37 | 6.64 | 9.98 | 61.94 | 0.02 |
| SQU-US | 2026-09-03 23:30:00 | 11.10 | 36.11 | 0.36 | 6.68 | 9.96 | 63.59 | 0.02 |
| SQU-US | 2026-09-03 23:45:00 | 11.09 | 36.07 | 0.35 | 6.65 | 9.93 | 77.31 | 0.02 |
| SQU-US | 2026-09-04 00:00:00 | 11.07 | 35.77 | 0.35 | 6.54 | 9.96 | 70.75 | 0.02 |
| SQU-US | 2026-09-04 00:15:00 | 11.04 | 35.32 | 0.34 | 6.63 | 9.96 | 84.67 | 0.02 |
| SQU-US | 2026-09-04 00:30:00 | 11.00 | 34.60 | 0.34 | 6.60 | 9.98 | 93.82 | 0.02 |
| SQU-US | 2026-09-04 00:45:00 | 10.95 | 33.90 | 0.34 | 6.62 | 10.00 | 87.30 | 0.01 |
| SQU-US | 2026-09-04 01:00:00 | 10.91 | 34.10 | 0.33 | 6.67 | 10.01 | 74.30 | 0.01 |
| SQU-US | 2026-09-04 01:15:00 | 10.86 | 33.52 | 0.34 | 6.58 | 10.02 | 75.38 | 0.01 |
| SQU-US | 2026-09-04 01:30:00 | 10.81 | 33.11 | 0.34 | 6.65 | 10.03 | 78.84 | 0.01 |
| SQU-US | 2026-09-04 01:45:00 | 10.77 | 33.25 | 0.34 | 6.66 | 10.03 | 73.69 | 0.01 |

| Squamish River | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| SQU-US | 2026-09-04 02:00:00 | 10.72 | 32.83 | 0.34 | 6.68 | 10.05 | 83.00 | 0.01 |
| SQU-US | 2026-09-04 02:15:00 | 10.67 | 32.73 | 0.34 | 6.65 | 10.06 | 71.89 | 0.01 |
| SQU-US | 2026-09-04 02:30:00 | 10.64 | 32.77 | 0.34 | 6.70 | 10.07 | 76.79 | 0.01 |
| SQU-US | 2026-09-04 02:45:00 | 10.59 | 32.75 | 0.34 | 6.64 | 10.07 | 82.81 | 0.01 |
| SQU-US | 2026-09-04 03:00:00 | 10.55 | 32.45 | 0.34 | 6.70 | 10.09 | 62.68 | 0.01 |
| SQU-US | 2026-09-04 03:15:00 | 10.53 | 32.49 | 0.34 | 6.68 | 10.09 | 78.29 | 0.01 |
| SQU-US | 2026-09-04 03:30:00 | 10.49 | 32.31 | 0.34 | 6.64 | 10.10 | 74.90 | 0.01 |
| SQU-US | 2026-09-04 03:45:00 | 10.47 | 32.41 | 0.34 | 6.68 | 10.10 | 78.75 | 0.01 |
| SQU-US | 2026-09-04 04:00:00 | 10.44 | 32.59 | 0.34 | 6.68 | 10.11 | 73.17 | 0.01 |
| SQU-US | 2026-09-04 04:15:00 | 10.41 | 32.72 | 0.34 | 6.61 | 10.11 | 72.50 | 0.01 |
| SQU-US | 2026-09-04 04:30:00 | 10.39 | 32.87 | 0.34 | 6.65 | 10.12 | 68.18 | 0.01 |
| SQU-US | 2026-09-04 04:45:00 | 10.36 | 32.63 | 0.34 | 6.66 | 10.13 | 75.74 | 0.01 |
| SQU-US | 2026-09-04 05:00:00 | 10.33 | 32.90 | 0.34 | 6.67 | 10.13 | 70.44 | 0.01 |
| SQU-US | 2026-09-04 05:15:00 | 10.30 | 32.92 | 0.34 | 6.68 | 10.15 | 69.27 | 0.01 |
| SQU-US | 2026-09-04 05:30:00 | 10.27 | 32.75 | 0.34 | 6.68 | 10.14 | 77.05 | 0.01 |
| SQU-US | 2026-09-04 05:45:00 | 10.23 | 32.59 | 0.34 | 6.66 | 10.16 | 71.00 | 0.01 |
| SQU-US | 2026-09-04 06:00:00 | 10.21 | 32.71 | 0.34 | 6.66 | 10.16 | 69.90 | 0.01 |
| SQU-US | 2026-09-04 06:15:00 | 10.17 | 32.69 | 0.34 | 6.67 | 10.16 | 60.30 | 0.01 |
| SQU-US | 2026-09-04 06:30:00 | 10.15 | 32.83 | 0.34 | 6.67 | 10.17 | 65.66 | 0.01 |
| SQU-US | 2026-09-04 06:45:00 | 10.13 | 32.87 | 0.34 | 6.63 | 10.18 | 79.72 | 0.01 |
| SQU-US | 2026-09-04 07:00:00 | 10.10 | 32.63 | 0.34 | 6.66 | 10.18 | 77.91 | 0.01 |
| SQU-US | 2026-09-04 07:15:00 | 10.09 | 32.79 | 0.34 | 6.68 | 10.20 | 61.81 | 0.01 |
| SQU-US | 2026-09-04 07:30:00 | 10.07 | 32.59 | 0.34 | 6.63 | 10.19 | 63.22 | 0.01 |
| SQU-US | 2026-09-04 07:45:00 | 10.06 | 32.85 | 0.34 | 6.67 | 10.20 | 75.00 | 0.01 |
| SQU-US | 2026-09-04 08:00:00 | 10.06 | 32.78 | 0.34 | 6.68 | 10.22 | 76.87 | 0.01 |
| SQU-US | 2026-09-04 08:15:00 | 10.05 | 32.54 | 0.34 | 6.67 | 10.22 | 62.55 | 0.01 |
| SQU-US | 2026-09-04 08:30:00 | 10.05 | 32.58 | 0.34 | 6.68 | 10.24 | 73.78 | 0.01 |
| SQU-US | 2026-09-04 08:45:00 | 10.05 | 32.57 | 0.34 | 6.69 | 10.24 | 63.95 | 0.01 |
| SQU-US | 2026-09-04 09:00:00 | 10.07 | 32.63 | 0.34 | 6.69 | 10.26 | 58.39 | 0.01 |
| SQU-US | 2026-09-04 09:15:00 | 10.09 | 32.64 | 0.34 | 6.71 | 10.27 | 55.40 | 0.01 |
| SQU-US | 2026-09-04 09:30:00 | 10.11 | 32.90 | 0.33 | 6.72 | 10.26 | 53.80 | 0.01 |
| SQU-US | 2026-09-04 09:45:00 | 10.14 | 32.80 | 0.34 | 6.72 | 10.28 | 55.21 | 0.01 |
| SQU-US | 2026-09-04 10:00:00 | 10.20 | 33.04 | 0.33 | 6.73 | 10.28 | 46.89 | 0.01 |
| SQU-US | 2026-09-04 10:15:00 | 10.30 | 33.60 | 0.34 | 6.71 | 10.27 | 47.93 | 0.01 |
| SQU-US | 2026-09-04 10:30:00 | 10.41 | 33.39 | 0.34 | 6.70 | 10.27 | 59.91 | 0.01 |
| SQU-US | 2026-09-04 10:45:00 | 10.50 | 33.37 | 0.34 | 6.67 | 10.28 | 54.01 | 0.01 |
| SQU-US | 2026-09-04 11:00:00 | 10.62 | 34.05 | 0.34 | 6.70 | 10.27 | 54.26 | 0.01 |
| SQU-US | 2026-09-04 11:15:00 | 10.70 | 34.03 | 0.34 | 6.67 | 10.26 | 55.63 | 0.01 |
| SQU-US | 2026-09-04 11:30:00 | 10.75 | 34.35 | 0.34 | 6.70 | 10.26 | 50.12 | 0.01 |
| SQU-US | 2026-09-04 11:45:00 | 10.80 | 34.22 | 0.34 | 6.62 | 10.27 | 59.01 | 0.01 |
| SQU-US | 2026-09-04 12:00:00 | 10.83 | 33.78 | 0.34 | 6.72 | 10.28 | 47.26 | 0.01 |
| SQU-US | 2026-09-04 12:15:00 | 10.88 | 34.05 | 0.34 | 6.75 | 10.27 | 49.74 | 0.01 |
| SQU-US | 2026-09-04 12:30:00 | 10.93 | 34.56 | 0.33 | 6.77 | 10.27 | 55.41 | 0.02 |
| SQU-US | 2026-09-04 12:45:00 | 10.97 | 34.80 | 0.33 | 6.79 | 10.26 | 45.36 | 0.02 |
| SQU-US | 2026-09-04 13:00:00 | 11.00 | 35.12 | 0.34 | 6.74 | 10.26 | 58.68 | 0.02 |
| SQU-US | 2026-09-04 13:15:00 | 11.01 | 35.09 | 0.34 | 6.75 | 10.26 | 57.22 | 0.02 |
| SQU-US | 2026-09-04 13:30:00 | 11.01 | 35.16 | 0.34 | 6.79 | 10.25 | 58.95 | 0.02 |
| SQU-US | 2026-09-04 13:45:00 | 11.01 | 35.83 | 0.34 | 6.80 | 10.25 | 40.47 | 0.02 |
| SQU-US | 2026-09-04 14:00:00 | 11.00 | 35.58 | 0.34 | 6.79 | 10.24 | 52.71 | 0.02 |
| SQU-US | 2026-09-04 14:15:00 | 11.01 | 36.40 | 0.34 | 6.79 | 10.23 | 48.95 | 0.02 |
| SQU-US | 2026-09-04 14:30:00 | 11.03 | 36.75 | 0.34 | 6.75 | 10.21 | 44.19 | 0.02 |
| SQU-US | 2026-09-04 14:45:00 | 11.05 | 36.26 | 0.34 | 6.74 | 10.23 | 49.12 | 0.02 |
| SQU-US | 2026-09-04 15:00:00 | 11.08 | 36.63 | 0.33 | 6.80 | 10.22 | 36.84 | 0.02 |
| SQU-US | 2026-09-04 15:15:00 | 11.10 | 36.70 | 0.33 | 6.77 | 10.21 | 55.17 | 0.02 |
| SQU-US | 2026-09-04 15:30:00 | 11.11 | 37.24 | 0.33 | 6.78 | 10.20 | 43.50 | 0.02 |
| SQU-US | 2026-09-04 15:45:00 | 11.09 | 36.23 | 0.33 | 6.78 | 10.21 | 40.27 | 0.02 |
| SQU-US | 2026-09-04 16:00:00 | 11.09 | 36.22 | 0.33 | 6.77 | 10.21 | 39.85 | 0.02 |
| SQU-US | 2026-09-04 16:15:00 | 11.09 | 36.21 | 0.34 | 6.70 | 10.21 | 48.50 | 0.02 |

| Squamish River | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| SQU-US | 2026-09-04 16:30:00 | 11.07 | 35.74 | 0.33 | 6.77 | 10.20 | 49.00 | 0.02 |
| SQU-US | 2026-09-04 16:45:00 | 11.07 | 35.28 | 0.33 | 6.73 | 10.20 | 39.04 | 0.02 |
| SQU-US | 2026-09-04 17:00:00 | 11.08 | 34.94 | 0.33 | 6.75 | 10.21 | 35.95 | 0.02 |
| SQU-US | 2026-09-04 17:15:00 | 11.09 | 35.30 | 0.33 | 6.71 | 10.19 | 52.17 | 0.02 |
| SQU-US | 2026-09-04 17:30:00 | 11.09 | 35.08 | 0.33 | 6.75 | 10.20 | 35.30 | 0.02 |
| SQU-US | 2026-09-04 17:45:00 | 11.09 | 34.74 | 0.34 | 6.67 | 10.20 | 44.77 | 0.02 |
| SQU-US | 2026-09-04 18:00:00 | 11.08 | 34.32 | 0.34 | 6.68 | 10.22 | 39.69 | 0.01 |
| SQU-US | 2026-09-04 18:15:00 | 11.07 | 33.89 | 0.34 | 6.70 | 10.21 | 41.74 | 0.01 |
| SQU-US | 2026-09-04 18:30:00 | 11.06 | 33.24 | 0.34 | 6.71 | 10.21 | 44.76 | 0.01 |
| SQU-US | 2026-09-04 18:45:00 | 11.05 | 33.04 | 0.34 | 6.72 | 10.23 | 49.93 | 0.01 |
| SQU-US | 2026-09-04 19:00:00 | 11.03 | 32.74 | 0.34 | 6.70 | 10.23 | 49.98 | 0.01 |
| SQU-US | 2026-09-04 19:15:00 | 11.01 | 32.47 | 0.34 | 6.66 | 10.23 | 43.38 | 0.01 |
| SQU-US | 2026-09-04 19:30:00 | 10.97 | 31.94 | 0.34 | 6.71 | 10.24 | 53.05 | 0.01 |
| SQU-US | 2026-09-04 19:45:00 | 10.94 | 32.06 | 0.34 | 6.74 | 10.25 | 52.18 | 0.01 |
| SQU-US | 2026-09-04 20:00:00 | 10.90 | 31.57 | 0.34 | 6.71 | 10.26 | 58.66 | 0.01 |
| SQU-US | 2026-09-04 20:15:00 | 10.87 | 31.65 | 0.35 | 6.71 | 10.26 | 58.94 | 0.01 |
| SQU-US | 2026-09-04 20:30:00 | 10.85 | 32.14 | 0.34 | 6.77 | 10.25 | 59.24 | 0.01 |
| SQU-US | 2026-09-04 20:45:00 | 10.81 | 31.63 | 0.35 | 6.71 | 10.27 | 56.35 | 0.01 |
| SQU-US | 2026-09-04 21:00:00 | 10.77 | 31.10 | 0.35 | 6.77 | 10.28 | 47.94 | 0.01 |
| SQU-US | 2026-09-04 21:15:00 | 10.75 | 31.08 | 0.35 | 6.76 | 10.27 | 65.13 | 0.01 |
| SQU-US | 2026-09-04 21:30:00 | 10.73 | 30.93 | 0.35 | 6.77 | 10.28 | 57.25 | 0.01 |
| SQU-US | 2026-09-04 21:45:00 | 10.70 | 30.49 | 0.35 | 6.72 | 10.27 | 62.52 | 0.01 |
| SQU-US | 2026-09-04 22:00:00 | 10.68 | 30.22 | 0.35 | 6.77 | 10.29 | 45.82 | 0.01 |
| SQU-US | 2026-09-04 22:15:00 | 10.67 | 30.68 | 0.35 | 6.77 | 10.29 | 58.58 | 0.01 |
| SQU-US | 2026-09-04 22:30:00 | 10.64 | 30.10 | 0.36 | 6.73 | 10.29 | 46.97 | 0.01 |
| SQU-US | 2026-09-04 22:45:00 | 10.62 | 30.16 | 0.36 | 6.74 | 10.31 | 70.48 | 0.01 |
| SQU-US | 2026-09-04 23:00:00 | 10.60 | 30.13 | 0.36 | 6.70 | 10.30 | 54.51 | 0.01 |
| SQU-US | 2026-09-04 23:15:00 | 10.58 | 30.36 | 0.35 | 6.79 | 10.30 | 63.53 | 0.01 |
| SQU-US | 2026-09-04 23:30:00 | 10.57 | 30.75 | 0.36 | 6.77 | 10.30 | 56.73 | 0.01 |
| SQU-US | 2026-09-04 23:45:00 | 10.55 | 30.81 | 0.36 | 6.76 | 10.31 | 69.95 | 0.01 |
| SQU-US | 2026-09-05 00:00:00 | 10.51 | 30.04 | 0.36 | 6.69 | 10.33 | 59.76 | 0.01 |
| SQU-US | 2026-09-05 00:15:00 | 10.49 | 30.26 | 0.36 | 6.72 | 10.32 | 62.51 | 0.01 |
| SQU-US | 2026-09-05 00:30:00 | 10.45 | 30.19 | 0.36 | 6.67 | 10.32 | 58.71 | 0.01 |
| SQU-US | 2026-09-05 00:45:00 | 10.42 | 29.87 | 0.36 | 6.72 | 10.34 | 62.50 | 0.01 |
| SQU-US | 2026-09-05 01:00:00 | 10.39 | 29.98 | 0.36 | 6.67 | 10.33 | 55.89 | 0.01 |
| SQU-US | 2026-09-05 01:15:00 | 10.34 | 29.71 | 0.36 | 6.65 | 10.33 | 67.06 | 0.01 |
| SQU-US | 2026-09-05 01:30:00 | 10.30 | 29.62 | 0.36 | 6.65 | 10.35 | 52.81 | 0.01 |
| SQU-US | 2026-09-05 01:45:00 | 10.27 | 29.63 | 0.36 | 6.74 | 10.34 | 62.50 | 0.01 |
| SQU-US | 2026-09-05 02:00:00 | 10.23 | 29.54 | 0.36 | 6.62 | 10.37 | 61.87 | 0.01 |
| SQU-US | 2026-09-05 02:15:00 | 10.20 | 29.45 | 0.35 | 6.70 | 10.37 | 59.68 | 0.01 |
| SQU-US | 2026-09-05 02:30:00 | 10.16 | 29.21 | 0.35 | 6.73 | 10.39 | 73.10 | 0.01 |
| SQU-US | 2026-09-05 02:45:00 | 10.14 | 29.27 | 0.35 | 6.72 | 10.38 | 144.78 | 0.01 |
| SQU-US | 2026-09-05 03:00:00 | 10.11 | 29.13 | 0.35 | 6.70 | 10.40 | 71.14 | 0.01 |
| SQU-US | 2026-09-05 03:15:00 | 10.07 | 28.75 | 0.35 | 6.64 | 10.40 | 77.61 | 0.01 |
| SQU-US | 2026-09-05 03:30:00 | 10.05 | 28.79 | 0.35 | 6.64 | 10.41 | 73.83 | 0.01 |
| SQU-US | 2026-09-05 03:45:00 | 10.02 | 28.18 | 0.35 | 6.61 | 10.42 | 84.10 | 0.01 |
| SQU-US | 2026-09-05 04:00:00 | 10.01 | 28.67 | 0.35 | 6.70 | 10.41 | 76.03 | 0.01 |
| SQU-US | 2026-09-05 04:15:00 | 9.98 | 28.44 | 0.35 | 6.71 | 10.42 | 87.75 | 0.01 |
| SQU-US | 2026-09-05 04:30:00 | 9.95 | 27.95 | 0.35 | 6.68 | 10.44 | 69.67 | 0.01 |
| SQU-US | 2026-09-05 04:45:00 | 9.94 | 28.29 | 0.35 | 6.64 | 10.43 | 78.08 | 0.01 |
| SQU-US | 2026-09-05 05:00:00 | 9.93 | 28.39 | 0.35 | 6.67 | 10.43 | 84.29 | 0.01 |
| SQU-US | 2026-09-05 05:15:00 | 9.91 | 28.26 | 0.35 | 6.60 | 10.43 | 71.75 | 0.01 |
| SQU-US | 2026-09-05 05:30:00 | 9.89 | 28.18 | 0.35 | 6.56 | 10.44 | 82.31 | 0.01 |
| SQU-US | 2026-09-05 05:45:00 | 9.88 | 28.11 | 0.35 | 6.62 | 10.43 | 60.03 | 0.01 |
| SQU-US | 2026-09-05 06:00:00 | 9.87 | 28.19 | 0.35 | 6.61 | 10.44 | 87.12 | 0.01 |
| SQU-US | 2026-09-05 06:15:00 | 9.86 | 28.13 | 0.35 | 6.58 | 10.44 | 76.36 | 0.01 |
| SQU-US | 2026-09-05 06:30:00 | 9.85 | 27.98 | 0.35 | 6.64 | 10.44 | 73.75 | 0.01 |
| SQU-US | 2026-09-05 06:45:00 | 9.84 | 27.92 | 0.34 | 6.63 | 10.43 | 79.52 | 0.01 |

| Squamish River | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| SQU-US | 2026-09-05 07:00:00 | 9.84 | 28.13 | 0.34 | 6.64 | 10.44 | 94.44 | 0.01 |
| SQU-US | 2026-09-05 07:15:00 | 9.83 | 28.02 | 0.35 | 6.59 | 10.45 | 74.67 | 0.01 |
| SQU-US | 2026-09-05 07:30:00 | 9.83 | 28.19 | 0.35 | 6.56 | 10.44 | 77.21 | 0.01 |
| SQU-US | 2026-09-05 07:45:00 | 9.84 | 28.46 | 0.34 | 6.60 | 10.44 | 59.56 | 0.01 |
| SQU-US | 2026-09-05 08:00:00 | 9.84 | 28.40 | 0.34 | 6.60 | 10.44 | 69.23 | 0.01 |
| SQU-US | 2026-09-05 08:15:00 | 9.85 | 28.49 | 0.34 | 6.61 | 10.45 | 83.30 | 0.01 |
| SQU-US | 2026-09-05 08:30:00 | 9.86 | 28.16 | 0.34 | 6.56 | 10.45 | 84.32 | 0.01 |
| SQU-US | 2026-09-05 08:45:00 | 9.88 | 28.47 | 0.34 | 6.65 | 10.45 | 67.95 | 0.01 |
| SQU-US | 2026-09-05 09:00:00 | 9.91 | 28.59 | 0.34 | 6.62 | 10.45 | 87.91 | 0.01 |
| SQU-US | 2026-09-05 09:15:00 | 9.92 | 28.86 | 0.34 | 6.61 | 10.45 | 62.43 | 0.01 |
| SQU-US | 2026-09-05 09:30:00 | 9.96 | 28.90 | 0.34 | 6.62 | 10.45 | 61.52 | 0.01 |
| SQU-US | 2026-09-05 09:45:00 | 9.99 | 28.71 | 0.34 | 6.58 | 10.45 | 62.20 | 0.01 |
| SQU-US | 2026-09-05 10:00:00 | 10.02 | 28.90 | 0.33 | 6.65 | 10.46 | 64.78 | 0.01 |
| SQU-US | 2026-09-05 10:15:00 | 10.06 | 29.03 | 0.34 | 6.59 | 10.46 | 63.30 | 0.01 |
| SQU-US | 2026-09-05 10:30:00 | 10.12 | 29.19 | 0.33 | 6.60 | 10.45 | 60.92 | 0.01 |
| SQU-US | 2026-09-05 10:45:00 | 10.19 | 29.26 | 0.33 | 6.60 | 10.45 | 67.33 | 0.01 |
| SQU-US | 2026-09-05 11:00:00 | 10.26 | 28.96 | 0.33 | 6.60 | 10.44 | 68.87 | 0.01 |
| SQU-US | 2026-09-05 11:15:00 | 10.32 | 29.37 | 0.33 | 6.59 | 10.44 | 54.30 | 0.01 |
| SQU-US | 2026-09-05 11:30:00 | 10.38 | 29.45 | 0.33 | 6.68 | 10.44 | 69.99 | 0.01 |
| SQU-US | 2026-09-05 11:45:00 | 10.44 | 29.28 | 0.33 | 6.57 | 10.45 | 61.16 | 0.01 |
| SQU-US | 2026-09-05 12:00:00 | 10.52 | 29.70 | 0.34 | 6.54 | 10.43 | 81.99 | 0.01 |
| SQU-US | 2026-09-05 12:15:00 | 10.57 | 29.35 | 0.33 | 6.65 | 10.43 | 67.02 | 0.01 |
| SQU-US | 2026-09-05 12:30:00 | 10.62 | 29.74 | 0.33 | 6.60 | 10.42 | 52.19 | 0.01 |
| SQU-US | 2026-09-05 12:45:00 | 10.66 | 29.50 | 0.33 | 6.63 | 10.43 | 55.32 | 0.01 |
| SQU-US | 2026-09-05 13:00:00 | 10.71 | 29.50 | 0.33 | 6.72 | 10.43 | 54.75 | 0.01 |
| SQU-US | 2026-09-05 13:15:00 | 10.77 | 29.21 | 0.34 | 6.56 | 10.43 | 63.34 | 0.01 |
| SQU-US | 2026-09-05 13:30:00 | 10.84 | 29.46 | 0.34 | 6.62 | 10.42 | 62.49 | 0.01 |
| SQU-US | 2026-09-05 13:45:00 | 10.90 | 29.75 | 0.33 | 6.73 | 10.42 | 51.40 | 0.01 |
| SQU-US | 2026-09-05 14:00:00 | 10.97 | 29.69 | 0.34 | 6.68 | 10.42 | 40.66 | 0.01 |
| SQU-US | 2026-09-05 14:15:00 | 11.06 | 29.58 | 0.33 | 6.76 | 10.41 | 48.94 | 0.01 |
| SQU-US | 2026-09-05 14:30:00 | 11.16 | 29.77 | 0.33 | 6.75 | 10.39 | 50.35 | 0.01 |
| SQU-US | 2026-09-05 14:45:00 | 11.23 | 30.36 | 0.33 | 6.76 | 10.38 | 59.62 | 0.01 |
| SQU-US | 2026-09-05 15:00:00 | 11.30 | 30.91 | 0.33 | 6.81 | 10.36 | 54.55 | 0.01 |
| SQU-US | 2026-09-05 15:15:00 | 11.34 | 30.95 | 0.34 | 6.75 | 10.36 | 45.87 | 0.01 |
| SQU-US | 2026-09-05 15:30:00 | 11.37 | 31.05 | 0.34 | 6.74 | 10.35 | 45.24 | 0.01 |
| SQU-US | 2026-09-05 15:45:00 | 11.43 | 31.21 | 0.34 | 6.69 | 10.33 | 41.94 | 0.01 |
| SQU-US | 2026-09-05 16:00:00 | 11.53 | 31.70 | 0.34 | 6.72 | 10.32 | 52.65 | 0.01 |
| SQU-US | 2026-09-05 16:15:00 | 11.59 | 32.58 | 0.34 | 6.71 | 10.30 | 42.26 | 0.01 |
| SQU-US | 2026-09-05 16:30:00 | 11.53 | 32.44 | 0.34 | 6.68 | 10.29 | 43.00 | 0.01 |
| SQU-US | 2026-09-05 16:45:00 | 11.50 | 32.77 | 0.34 | 6.73 | 10.26 | 45.37 | 0.01 |
| SQU-US | 2026-09-05 17:00:00 | 11.52 | 33.70 | 0.34 | 6.66 | 10.24 | 40.44 | 0.01 |
| SQU-US | 2026-09-05 17:15:00 | 11.48 | 32.93 | 0.33 | 6.70 | 10.25 | 47.00 | 0.01 |
| SQU-US | 2026-09-05 17:30:00 | 11.43 | 32.92 | 0.33 | 6.74 | 10.25 | 48.03 | 0.01 |
| SQU-US | 2026-09-05 17:45:00 | 11.40 | 33.28 | 0.33 | 6.68 | 10.23 | 45.72 | 0.01 |
| SQU-US | 2026-09-05 18:00:00 | 11.39 | 33.90 | 0.33 | 6.57 | 10.21 | 41.19 | 0.01 |
| SQU-US | 2026-09-05 18:15:00 | 11.37 | 33.60 | 0.32 | 6.73 | 10.22 | 46.11 | 0.01 |
| SQU-US | 2026-09-05 18:30:00 | 11.36 | 34.05 | 0.33 | 6.58 | 10.20 | 41.62 | 0.01 |
| SQU-US | 2026-09-05 18:45:00 | 11.35 | 33.98 | 0.33 | 6.67 | 10.19 | 41.68 | 0.01 |
| SQU-US | 2026-09-05 19:00:00 | 11.34 | 34.11 | 0.33 | 6.56 | 10.18 | 41.47 | 0.01 |
| SQU-US | 2026-09-05 19:15:00 | 11.34 | 34.61 | 0.33 | 6.66 | 10.16 | 46.28 | 0.02 |
| SQU-US | 2026-09-05 19:30:00 | 11.34 | 34.44 | 0.33 | 6.58 | 10.14 | 39.66 | 0.02 |
| SQU-US | 2026-09-05 19:45:00 | 11.35 | 34.53 | 0.32 | 6.70 | 10.12 | 48.55 | 0.02 |
| SQU-US | 2026-09-05 20:00:00 | 11.34 | 34.98 | 0.33 | 6.61 | 10.12 | 40.91 | 0.02 |
| SQU-US | 2026-09-05 20:15:00 | 11.33 | 35.19 | 0.33 | 6.61 | 10.10 | 46.68 | 0.02 |
| SQU-US | 2026-09-05 20:30:00 | 11.31 | 35.42 | 0.33 | 6.60 | 10.10 | 46.70 | 0.02 |
| SQU-US | 2026-09-05 20:45:00 | 11.28 | 36.06 | 0.33 | 6.59 | 10.08 | 35.57 | 0.02 |
| SQU-US | 2026-09-05 21:00:00 | 11.26 | 36.61 | 0.33 | 6.63 | 10.08 | 40.02 | 0.02 |
| SQU-US | 2026-09-05 21:15:00 | 11.22 | 36.51 | 0.33 | 6.64 | 10.08 | 38.17 | 0.02 |

| Squamish River | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| SQU-US | 2026-09-05 21:30:00 | 11.21 | 36.71 | 0.32 | 6.69 | 10.07 | 36.13 | 0.02 |
| SQU-US | 2026-09-05 21:45:00 | 11.18 | 36.58 | 0.33 | 6.66 | 10.07 | 33.37 | 0.02 |
| SQU-US | 2026-09-05 22:00:00 | 11.18 | 36.14 | 0.33 | 6.64 | 10.06 | 54.79 | 0.02 |
| SQU-US | 2026-09-05 22:15:00 | 11.17 | 35.63 | 0.33 | 6.62 | 10.08 | 33.44 | 0.02 |
| SQU-US | 2026-09-05 22:30:00 | 11.17 | 36.18 | 0.33 | 6.64 | 10.06 | 39.96 | 0.02 |
| SQU-US | 2026-09-05 22:45:00 | 11.15 | 36.49 | 0.33 | 6.63 | 10.06 | 45.32 | 0.02 |
| SQU-US | 2026-09-05 23:00:00 | 11.13 | 36.56 | 0.33 | 6.60 | 10.05 | 36.89 | 0.02 |
| SQU-US | 2026-09-05 23:15:00 | 11.09 | 36.11 | 0.32 | 6.73 | 10.06 | 38.90 | 0.02 |
| SQU-US | 2026-09-05 23:30:00 | 11.04 | 36.83 | 0.33 | 6.68 | 10.05 | 44.89 | 0.02 |
| SQU-US | 2026-09-05 23:45:00 | 11.00 | 36.25 | 0.33 | 6.63 | 10.06 | 41.38 | 0.02 |


600
400
200
0
Turbidity (NTU)
30-Aug
31-Aug
01-Sep
02-Sep
03-Sep
04-Sep
05-Sep
06-Sep
Guideline
BC FWAL - Acute
Monitoring location
SQU-DS
SQU-US

# Appendix C:
# Woodfibre Site Point of Discharge from Water Treatment Plant Documentation

# Woodfibre Site Sample Analysis

| *Analyte* | Unit | Permit PE-110163 Discharge Limit | BC Approved Water Quality Guideline - Freshwater Aquatic Life - Long Term Average | BC Approved Water Quality Guideline - Freshwater Aquatic Life - Short Term Max | BC Working Water Quality Guideline - Freshwater Aquatic Life - Long Term Average | BC Approved Water Quality Guideline - Marine Aquatic Life - Long Term Average | BC Approved Water Quality Guideline - Marine Aquatic Life - Short Term Max | BC Working Water Quality Guideline - Marine Aquatic Life - Long Term Average | **WLNG EOP 2026-09-01 10:00:00** |
|---|---|---|---|---|---|---|---|---|---|
| **In situ Parameters** | | | | | | | | | |
| Field pH | pH Units | | | 6.5 - 9 | | | 7 - 8.7 | | 7.12 |
| Field Temperature | °C | | 18 | 19 | | | | | 13.4 |
| **General Parameters** | | | | | | | | | |
| pH | pH Units | | | | | | | | 6.86 |
| Alkalinity (Total as $CaCO_3$) | mg/L | | | | | | | | 44 |
| Alkalinity (PP as $CaCO_3$) | mg/L | | | | | | | | <1 |
| Hardness ($CaCO_3$)-Total | mg/L | | | | | | | | 65.1 |
| Hardness ($CaCO_3$)-Dissolved | mg/L | | | | | | | | 62.1 |
| Sulphide-Total | mg/L | | | | | | | | <0.0018 |
| Sulphide (as $H_2S$) | mg/L | | | | 0.002 | | | | <0.002 |
| Un-ionized Hydrogen Sulfide as $H_2S$-Total | mg/L | | | | | | | | <0.0019 |
| Un-ionized Hydrogen Sulfide as S-Total | mg/L | | | | | | | | <0.0018 |
| **Anions and Nutrients** | | | | | | | | | |
| Ammonia (N)-Total | mg/L | | 1.79 | 17.1 | | 20 | 131 | | <0.015 |
| Bicarbonate ($HCO_3$) | mg/L | | | | | | | | 53 |
| Carbonate ($CO_3$) | mg/L | | | | | | | | <1 |
| Hydroxide (OH) | mg/L | | | | | | | | <1 |
| Nitrate (N) | mg/L | | 3 | 32.8 | | 3.7 | | | <0.02 |
| Nitrite (N) | mg/L | | 0.2 | 0.6 | | | | | <0.005 |
| Nitrate plus Nitrite (N) | mg/L | | | | | | | | <0.02 |
| Nitrogen (N)-Total | mg/L | | | | | | | | 0.216 |
| Phosphorus (P)-Total (4500-P) | mg/L | | | | | | | | 0.0011 |
| Bromide (Br) | mg/L | | | | | | | | <0.01 |
| Chloride (Cl) | mg/L | | 150 | 600 | | | | | 19 |
| Fluoride (F) | mg/L | | | 1.161532 | | | 1.5 | | 0.26 |
| Sulphate ($SO_4$)-Dissolved | mg/L | | 218 | | | | | | 15 |
| **Total Metals** | | | | | | | | | |
| Aluminum (Al)-Total | mg/L | | 0.0885526 | | | | | | 0.083 |
| Antimony (Sb)-Total | mg/L | | 0.074 | 0.25 | | | | | 0.000934 |
| Arsenic (As)-Total | mg/L | | 0.005 | | | 0.0125 | | | 0.000794 |
| Barium (Ba)-Total | mg/L | | | | 1 | | | | 0.00555 |
| Beryllium (Be)-Total | mg/L | | | | 0.00013 | | | 0.1 | <0.00001 |
| Bismuth (Bi)-Total | mg/L | | | | | | | | <0.000005 |
| Boron (B)-Total | mg/L | | 1.2 | | | 1.2 | | | 0.013 |
| Cadmium (Cd)-Total | mg/L | | | | | | | 0.00012 | <0.000005 |
| Calcium (Ca)-Total | mg/L | | | | | | | | 23.8 |
| Cesium (Cs)-Total | mg/L | | | | | | | | <0.00005 |
| Chromium (Cr)-Total | mg/L | | | | | | | | <0.0001 |
| Chromium (Cr III)-Total | mg/L | | | | 0.0089 | | | 0.056 | <0.00099 |
| Chromium (Cr VI)-Total | mg/L | | | | 0.0025 | | | 0.0015 | <0.00099 |

[1] Guideline calculated using the in-situ measurements (pH (field),Temperature (field), Turbidity (field), Hardness (as $CaCO_3$) – total, Dissolved Organic Carbon (DOC), Total Alkalinity ($CaCO_3$), and Chloride).

[2] Guideline values presented represent the lower of the co-factor dependent guidelines for the upstream and downstream stations when they differ, but exceedance bolding is dependent on guidelines calculated using in situ co-factor considerations.

[3] **Bold text** denotes value exceeding guidelines, except in cases where they are below a station-specific guideline that isn't displayed as per [1] and [2] above. Given that application of chronic BC water quality guidelines for protection of aquatic life in the receiving environment downstream of the discharge does not represent a regulatory requirement and instead data are intended to be assessed relative to monthly average concentrations, exceedances of these guidelines are highlighted for information purposes, but detailed interpretation of guideline exceedances are not provided given that an interpretation of monthly trends and consideration of background influences and discharge chemistry is required.

[4] **Bold and shaded text** outlines a reportable exceedance given that it exceeds the applicable BC water quality guideline (i.e., the short-term acute freshwater aquatic life guideline), or discharge concentration limit, consistent with recommendations outlined in Hatfield (2024).

| *Analyte* | Unit | Permit PE-110163 Discharge Limit | BC Approved Water Quality Guideline - Freshwater Aquatic Life - Long Term Average | BC Approved Water Quality Guideline - Freshwater Aquatic Life - Short Term Max | BC Working Water Quality Guideline - Freshwater Aquatic Life - Long Term Average | BC Approved Water Quality Guideline - Marine Aquatic Life - Long Term Average | BC Approved Water Quality Guideline - Marine Aquatic Life - Short Term Max | BC Working Water Quality Guideline - Marine Aquatic Life - Long Term Average | **WLNG EOP 2026-09-01 10:00:00** |
|---|---|---|---|---|---|---|---|---|---|
| **Total Metals (Cont'd.)** | | | | | | | | | |
| Cobalt (Co)-Total | mg/L | | | | | | | | 0.0000264 |
| Copper (Cu)-Total | mg/L | | | | | 0.002 | 0.003 | | 0.000064 |
| Iron (Fe)-Total | mg/L | | 0.11 | 1 | | | | | 0.0106 |
| Lead (Pb)-Total | mg/L | | | | | 0.002 | 0.14 | | <0.000005 |
| Lithium (Li)-Total | mg/L | | | | | | | | 0.00957 |
| Magnesium (Mg)-Total | mg/L | | | | | | | | 1.38 |
| Manganese (Mn)-Total | mg/L | | | | | | | 0.1 | 0.0214 |
| Mercury (Hg)-Total | mg/L | | 0.00002 | | | 0.0001 | | | <0.0000019 |
| Molybdenum (Mo)-Total | mg/L | | 7.6 | 46 | | | | | 0.0444 |
| Nickel (Ni)-Total | mg/L | | | | | | | 0.0083 | 0.000174 |
| Phosphorus (P)-Total (ICPMS) | mg/L | | | | | | | | 0.0032 |
| Potassium (K)-Total | mg/L | | | | | | | | 1.79 |
| Rubidium (Rb)-Total | mg/L | | | | | | | | 0.00353 |
| Selenium (Se)-Total | mg/L | | 0.002 | | | 0.002 | | | 0.00005 |
| Silicon (Si)-Total | mg/L | | | | | | | | 6.91 |
| Silver (Ag)-Total | mg/L | | 0.00012 | | | 0.0005 | 0.0037 | 0.0005 | <0.000005 |
| Sodium (Na)-Total | mg/L | | | | | | | | 8.41 |
| Strontium (Sr)-Total | mg/L | | | | | | | | 0.0492 |
| Sulphur (S)-Total | mg/L | | | | | | | | 5.1 |
| Tellurium (Te)-Total | mg/L | | | | | | | | <0.00002 |
| Thallium (Tl)-Total | mg/L | | | | 0.00003 | | | | 0.0000075 |
| Thorium (Th)-Total | mg/L | | | | | | | | <0.00005 |
| Tin (Sn)-Total | mg/L | | | | | | | | <0.0002 |
| Titanium (Ti)-Total | mg/L | | | | | | | | <0.0005 |
| Uranium (U)-Total | mg/L | | | 0.0165 | 0.0075 | | | | 0.000202 |
| Vanadium (V)-Total | mg/L | | | | 0.06 | | | 0.005 | <0.0002 |
| Zinc (Zn)-Total | mg/L | | | | | 0.01 | 0.055 | | 0.00312 |
| Zirconium (Zr)-Total | mg/L | | | | | | | | <0.0001 |
| **Dissolved Metals** | | | | | | | | | |
| Aluminum (Al)-Dissolved | mg/L | | | | | | | | 0.0382 |
| Antimony (Sb)-Dissolved | mg/L | | | | | | | | 0.000866 |
| Arsenic (As)-Dissolved | mg/L | | | | | | | | 0.000775 |
| Barium (Ba)-Dissolved | mg/L | | | | | | | | 0.00505 |
| Beryllium (Be)-Dissolved | mg/L | | | | | | | | <0.00001 |
| Bismuth (Bi)-Dissolved | mg/L | | | | | | | | <0.000005 |
| Boron (B)-Dissolved | mg/L | | | | | | | | 0.011 |
| Cadmium (Cd)-Dissolved | mg/L | | 0.0001542 | 0.000378 | | | | | <0.000005 |
| Calcium (Ca)-Dissolved | mg/L | | | | | | | | 22.7 |
| Cesium (Cs)-Dissolved | mg/L | | | | | | | | <0.00005 |
| Chromium (Cr)-Dissolved | mg/L | | | | | | | | <0.0001 |

[1] Guideline calculated using the in-situ measurements (pH (field),Temperature (field), Turbidity (field), Hardness (as $CaCO_3$) – total, Dissolved Organic Carbon (DOC), Total Alkalinity ($CaCO_3$), and Chloride).

[2] Guideline values presented represent the lower of the co-factor dependent guidelines for the upstream and downstream stations when they differ, but exceedance bolding is dependent on guidelines calculated using in situ co-factor considerations.

[3] **Bold text** denotes value exceeding guidelines, except in cases where they are below a station-specific guideline that isn't displayed as per [1] and [2] above. Given that application of chronic BC water quality guidelines for protection of aquatic life in the receiving environment downstream of the discharge does not represent a regulatory requirement and instead data are intended to be assessed relative to monthly average concentrations, exceedances of these guidelines are highlighted for information purposes, but detailed interpretation of guideline exceedances are not provided given that an interpretation of monthly trends and consideration of background influences and discharge chemistry is required.

[4] **Bold and shaded text** outlines a reportable exceedance given that it exceeds the applicable BC water quality guideline (i.e., the short-term acute freshwater aquatic life guideline), or discharge concentration limit, consistent with recommendations outlined in Hatfield (2024).

| *Analyte* | Unit | Permit PE-110163 Discharge Limit | BC Approved Water Quality Guideline - Freshwater Aquatic Life - Long Term Average | BC Approved Water Quality Guideline - Freshwater Aquatic Life - Short Term Max | BC Working Water Quality Guideline - Freshwater Aquatic Life - Long Term Average | BC Approved Water Quality Guideline - Marine Aquatic Life - Long Term Average | BC Approved Water Quality Guideline - Marine Aquatic Life - Short Term Max | BC Working Water Quality Guideline - Marine Aquatic Life - Long Term Average | **WLNG EOP 2026-09-01 10:00:00** |
|---|---|---|---|---|---|---|---|---|---|
| **Dissolved Metals (Cont'd.)** | | | | | | | | | |
| Cobalt (Co)-Dissolved | mg/L | | 0.0004269 | | | | | | 0.0000221 |
| Copper (Cu)-Dissolved | mg/L | 0.00366 | | | | | | | 0.000069 |
| Iron (Fe)-Dissolved | mg/L | | | | | | | | 0.0025 |
| Lead (Pb)-Dissolved | mg/L | | 0.0024048 | | | | | | <0.000005 |
| Lithium (Li)-Dissolved | mg/L | | | | | | | | 0.00902 |
| Manganese (Mn)-Dissolved | mg/L | | 0.245 | 2.283157 | | | | | 0.0208 |
| Magnesium (Mg)-Dissolved | mg/L | | | | | | | | 1.31 |
| Mercury (Hg)-Dissolved | mg/L | | | | | | | | <0.0000019 |
| Molybdenum (Mo)-Dissolved | mg/L | | | | | | | | 0.0435 |
| Nickel (Ni)-Dissolved | mg/L | | 0.0013 | 0.0222 | | | | | 0.000177 |
| Phosphorus (P)-Dissolved | mg/L | | | | | | | | 0.0028 |
| Potassium (K)-Dissolved | mg/L | | | | | | | | 1.76 |
| Rubidium (Rb)-Dissolved | mg/L | | | | | | | | 0.00343 |
| Selenium (Se)-Dissolved | mg/L | | | | | | | | 0.000041 |
| Silicon (Si)-Dissolved | mg/L | | | | | | | | 6.09 |
| Silver (Ag)-Dissolved | mg/L | | | | | | | | <0.000005 |
| Sodium (Na)-Dissolved | mg/L | | | | | | | | 8 |
| Strontium (Sr)-Dissolved | mg/L | | | | 1.25 | | | | 0.0434 |
| Sulphur (S)-Dissolved | mg/L | | | | | | | | 5.3 |
| Tellurium (Te)-Dissolved | mg/L | | | | | | | | <0.00002 |
| Thallium (Tl)-Dissolved | mg/L | | | | | | | | 0.0000059 |
| Thorium (Th)-Dissolved | mg/L | | | | | | | | <0.000005 |
| Tin (Sn)-Dissolved | mg/L | | | | | | | | <0.0002 |
| Titanium (Ti)-Dissolved | mg/L | | | | | | | | <0.0005 |
| Uranium (U)-Dissolved | mg/L | | | | | | | | 0.000167 |
| Vanadium (V)-Dissolved | mg/L | | | | | | | | <0.0002 |
| Zinc (Zn)-Dissolved | mg/L | | 0.0096863 | 0.030698 | | | | | 0.00304 |
| Zirconium (Zr)-Dissolved | mg/L | | | | | | | | <0.0001 |
| **Inorganics** | | | | | | | | | |
| Organic Carbon (C)-Total | mg/L | | | | | | | | 1.6 |
| Organic Carbon (C)-Dissolved | mg/L | | | | | | | | 1.6 |
| Solids-Total Dissolved | mg/L | | | | | | | | 84 |
| Solids-Total Suspended | mg/L | | 6 | 26 | | | | | 3.2 |
| **Organics** | | | | | | | | | |
| HEPH (C19-C32 less PAH) | mg/L | | | | | | | | <0.2 |
| LEPH (C10-C19 less PAH) | mg/L | | | | | | | | <0.2 |
| EPH (C10-C19) | mg/L | | | | | | | | <0.2 |
| EPH (C19-C32) | mg/L | | | | | | | | <0.2 |
| Ethylene Glycol | mg/L | | | | | | | | <3 |

[1] Guideline calculated using the in-situ measurements (pH (field),Temperature (field), Turbidity (field), Hardness (as $CaCO_3$) – total, Dissolved Organic Carbon (DOC), Total Alkalinity ($CaCO_3$), and Chloride).

[2] Guideline values presented represent the lower of the co-factor dependent guidelines for the upstream and downstream stations when they differ, but exceedance bolding is dependent on guidelines calculated using in situ co-factor considerations.

[3] **Bold text** denotes value exceeding guidelines, except in cases where they are below a station-specific guideline that isn't displayed as per [1] and [2] above. Given that application of chronic BC water quality guidelines for protection of aquatic life in the receiving environment downstream of the discharge does not represent a regulatory requirement and instead data are intended to be assessed relative to monthly average concentrations, exceedances of these guidelines are highlighted for information purposes, but detailed interpretation of guideline exceedances are not provided given that an interpretation of monthly trends and consideration of background influences and discharge chemistry is required.

[4] **Bold and shaded text** outlines a reportable exceedance given that it exceeds the applicable BC water quality guideline (i.e., the short-term acute freshwater aquatic life guideline), or discharge concentration limit, consistent with recommendations outlined in Hatfield (2024).

| *Analyte* | Unit | Permit PE-110163 Discharge Limit | BC Approved Water Quality Guideline - Freshwater Aquatic Life - Long Term Average | BC Approved Water Quality Guideline - Freshwater Aquatic Life - Short Term Max | BC Working Water Quality Guideline - Freshwater Aquatic Life - Long Term Average | BC Approved Water Quality Guideline - Marine Aquatic Life - Long Term Average | BC Approved Water Quality Guideline - Marine Aquatic Life - Short Term Max | BC Working Water Quality Guideline - Marine Aquatic Life - Long Term Average | **WLNG EOP 2026-09-01 10:00:00** |
|---|---|---|---|---|---|---|---|---|---|
| **Organics (Cont'd.)** | | | | | | | | | |
| Diethylene Glycol | mg/L | | | | | | | | <5 |
| Triethylene Glycol | mg/L | | | | | | | | <5 |
| Propylene Glycol | mg/L | | | | | | | | <5 |
| Acenaphthene | mg/L | | 0.006 | | | 0.006 | | | <0.00005 |
| Acenaphthylene | mg/L | | | | | | | | <0.00005 |
| Acridine | mg/L | | 0.003 | | | | | | <0.00005 |
| Anthracene | mg/L | | 0.004 | | | | | | <0.00001 |
| Benzo(a)anthracene | mg/L | | 0.0001 | | | | | | <0.00001 |
| Benzo(a)pyrene | mg/L | | 0.00001 | | | 0.00001 | | | <0.000005 |
| Benzo(b&j)fluoranthene | mg/L | | | | | | | | <0.00003 |
| Benzo(g,h,i)perylene | mg/L | | | | | | | | <0.00005 |
| Benzo(k)fluoranthene | mg/L | | | | | | | | <0.00005 |
| Chrysene | mg/L | | | | | 0.0001 | | | <0.00002 |
| Dibenz(a,h)anthracene | mg/L | | | | | | | | <0.000003 |
| Fluoranthene | mg/L | | 0.004 | | | | | | <0.00002 |
| Fluorene | mg/L | | 0.012 | | | 0.012 | | | <0.00005 |
| Indeno(1,2,3-cd)pyrene | mg/L | | | | | | | | <0.00005 |
| 1-Methylnaphthalene | mg/L | | | | | 0.001 | | | <0.00005 |
| 2-Methylnaphthalene | mg/L | | | | | 0.001 | | | <0.0001 |
| Naphthalene | mg/L | | 0.001 | 0.001 | | 0.001 | | | <0.0001 |
| Phenanthrene | mg/L | | 0.0003 | | | | | | <0.00005 |
| Pyrene | mg/L | | | | | | | | <0.00002 |
| Quinoline | mg/L | | | | | | | | <0.00002 |
| Low Molecular Weight PAH`s | mg/L | | | | | | | | <0.0001 |
| High Molecular Weight PAH`s | mg/L | | | | | | | | <0.00005 |
| Total PAH | mg/L | | | | | | | | <0.0001 |
| VH C6-C10 | mg/L | | | | | | | | <0.3 |
| 1,1,1,2-Tetrachloroethane | mg/L | | | | | | | | <0.0005 |
| 1,1,1-Trichloroethane | mg/L | | | | | | | | <0.0005 |
| 1,1,2,2-Tetrachloroethane | mg/L | | | | | | | | <0.0005 |
| 1,1,2Trichloro-1,2,2Trifluoroethane | mg/L | | | | | | | | <0.002 |
| 1,1,2-Trichloroethane | mg/L | | | | | | | | <0.0005 |
| 1,1-Dichloroethane | mg/L | | | | | | | | <0.0005 |
| 1,1-Dichloroethene | mg/L | | | | | | | | <0.0005 |
| 1,2,3-trichlorobenzene | mg/L | | | | 0.008 | | | | <0.002 |
| 1,2,4-trichlorobenzene | mg/L | | | | 0.024 | | | 0.0054 | <0.002 |
| 1,2-dibromoethane | mg/L | | | | | | | | <0.0002 |
| 1,2-Dichlorobenzene | mg/L | | | | 0.0007 | | | 0.042 | <0.0005 |
| 1,2-Dichloroethane | mg/L | | | | 0.1 | | | | <0.0005 |
| 1,2-Dichloropropane | mg/L | | | | | | | | <0.0005 |

[1] Guideline calculated using the in-situ measurements (pH (field),Temperature (field), Turbidity (field), Hardness (as $CaCO_3$) – total, Dissolved Organic Carbon (DOC), Total Alkalinity ($CaCO_3$), and Chloride).

[2] Guideline values presented represent the lower of the co-factor dependent guidelines for the upstream and downstream stations when they differ, but exceedance bolding is dependent on guidelines calculated using in situ co-factor considerations.

[3] **Bold text** denotes value exceeding guidelines, except in cases where they are below a station-specific guideline that isn't displayed as per [1] and [2] above. Given that application of chronic BC water quality guidelines for protection of aquatic life in the receiving environment downstream of the discharge does not represent a regulatory requirement and instead data are intended to be assessed relative to monthly average concentrations, exceedances of these guidelines are highlighted for information purposes, but detailed interpretation of guideline exceedances are not provided given that an interpretation of monthly trends and consideration of background influences and discharge chemistry is required.

[4] **Bold and shaded text** outlines a reportable exceedance given that it exceeds the applicable BC water quality guideline (i.e., the short-term acute freshwater aquatic life guideline), or discharge concentration limit, consistent with recommendations outlined in Hatfield (2024).

| *Analyte* | Unit | Permit PE-110163 Discharge Limit | BC Approved Water Quality Guideline - Freshwater Aquatic Life - Long Term Average | BC Approved Water Quality Guideline - Freshwater Aquatic Life - Short Term Max | BC Working Water Quality Guideline - Freshwater Aquatic Life - Long Term Average | BC Approved Water Quality Guideline - Marine Aquatic Life - Long Term Average | BC Approved Water Quality Guideline - Marine Aquatic Life - Short Term Max | BC Working Water Quality Guideline - Marine Aquatic Life - Long Term Average | **WLNG EOP 2026-09-01 10:00:00** |
|---|---|---|---|---|---|---|---|---|---|
| **Organics (Cont'd.)** | | | | | | | | | |
| 1,3,5-trimethylbenzene | mg/L | | | | | | | | <0.002 |
| 1,3-Butadiene | mg/L | | | | | | | | <0.0005 |
| 1,3-Dichlorobenzene | mg/L | | | | 0.15 | | | | <0.0005 |
| 1,3-dichloropropane | mg/L | | | | | | | | <0.001 |
| 1,4-Dichlorobenzene | mg/L | | | | 0.026 | | | | <0.0005 |
| Benzene | mg/L | | 0.04 | | | 0.11 | | | <0.0004 |
| Bromobenzene | mg/L | | | | | | | | <0.002 |
| Bromodichloromethane | mg/L | | | | | | | | <0.0001 |
| Bromoform | mg/L | | | | | | | | <0.001 |
| Bromomethane | mg/L | | | | | | | | <0.001 |
| Carbon tetrachloride | mg/L | | | | | | | | <0.0005 |
| Chlorobenzene | mg/L | | | | 0.0013 | | | 0.025 | <0.0005 |
| Chloroethane | mg/L | | | | | | | | <0.001 |
| Chloroform | mg/L | | | | | | | | <0.001 |
| Chloromethane | mg/L | | | | | | | | <0.001 |
| cis-1,2-Dichloroethene | mg/L | | | | | | | | <0.001 |
| cis-1,3-Dichloropropene | mg/L | | | | | | | | <0.001 |
| Dibromochloromethane | mg/L | | | | | | | | <0.001 |
| Dichlorodifluoromethane | mg/L | | | | | | | | <0.002 |
| Dichloromethane | mg/L | | | | 0.0981 | | | | <0.002 |
| Ethylbenzene | mg/L | | 0.2 | | | 0.25 | | | <0.0004 |
| Hexachlorobutadiene | mg/L | | | | | | | | <0.0005 |
| Isopropylbenzene | mg/L | | | | | | | | <0.002 |
| Methyl-tert-butylether (MTBE) | mg/L | | | 3.4 | | | 0.44 | | <0.004 |
| Styrene | mg/L | | | | 0.072 | | | | <0.0005 |
| Tetrachloroethene | mg/L | | | | | | | | <0.0005 |
| Toluene | mg/L | | 0.0005 | | | | | | <0.0004 |
| trans-1,2-dichloroethene | mg/L | | | | | | | | <0.001 |
| trans-1,3-dichloropropene | mg/L | | | | | | | | <0.001 |
| Trichloroethene | mg/L | | | | | | | | <0.0005 |
| Trichlorofluoromethane | mg/L | | | | | | | | <0.004 |
| Vinyl chloride | mg/L | | | | | | | | <0.00005 |
| VPH (VH6 to 10 - BTEX) | mg/L | | | | | | | | <0.3 |
| Xylenes (Total) | mg/L | | 0.03 | | | | | | <0.0004 |
| m & p-Xylene | mg/L | | | | | | | | <0.0004 |
| o-Xylene | mg/L | | | | | | | | <0.0004 |
| Phenols | mg/L | | | 0.05 | | | | | <0.0015 |

[1] Guideline calculated using the in-situ measurements (pH (field),Temperature (field), Turbidity (field), Hardness (as $CaCO_3$) – total, Dissolved Organic Carbon (DOC), Total Alkalinity ($CaCO_3$), and Chloride).

[2] Guideline values presented represent the lower of the co-factor dependent guidelines for the upstream and downstream stations when they differ, but exceedance bolding is dependent on guidelines calculated using in situ co-factor considerations.

[3] **Bold text** denotes value exceeding guidelines, except in cases where they are below a station-specific guideline that isn't displayed as per [1] and [2] above. Given that application of chronic BC water quality guidelines for protection of aquatic life in the receiving environment downstream of the discharge does not represent a regulatory requirement and instead data are intended to be assessed relative to monthly average concentrations, exceedances of these guidelines are highlighted for information purposes, but detailed interpretation of guideline exceedances are not provided given that an interpretation of monthly trends and consideration of background influences and discharge chemistry is required.

[4] **Bold and shaded text** outlines a reportable exceedance given that it exceeds the applicable BC water quality guideline (i.e., the short-term acute freshwater aquatic life guideline), or discharge concentration limit, consistent with recommendations outlined in Hatfield (2024).

# Woodfibre Site WTP Discharge Field Notes and Logs

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

**Table of Contents:**


1. Executive Summary and Field Notes
2. Daily Volume Summary
3. Portal Discharge Parameter Summary
4. CP2 Discharge Parameter Summary
5. In-situ Readings
6. WTP Calibration Log

**Appendices:**

Appendix A- Portal WTP Data Log
Appendix B- CP2 WTP Data Log
Appendix C- Photos


## 1. Executive Summary and Field Notes:

Parameters, including temperature, NTU, pH, DO, salinity, conductivity, and oxidation-reduction potential (ORP), were monitored throughout the reporting period.

Between August 31st and September 6th there were 13 temperature readings >19.0°C recorded on the Check Point 2 Water Treatment Plant (CP2 WTP) data logs. The readings were recorded when there was low discharge flow rate; the discharge pump was off at the time, minimal water was syphoning past the flow meter, and no water was flowing past the temperature sensor. When the pump turned on and forced water through the tubing and past the temperature sensor the actual temperature was generally 14 to 15°C.

On September 3rd there were 4 readings >700 NTU and another single reading on September 4th >700 NTU recorded on the CP2 WTP data logs when there was low flow and water was not contacting the NTU probe. The discharged water was <1 NTU.

Between August 31st and September 6th there were 34 conductivity readings of 0 uS/cm and a few misreadings recorded on the CP2 WTP data logs. These readings were recorded during low flows and water was not contacting the conductivity probe. Discharge conductivity was ~240 uS/cm.

No visible sheen was observed on the surface of the Portal Water Treatment Plant (PWTP) and CP2 WTP tanks or in the discharged water. All relevant parameters were measured using YSI instruments, Hanna NTU meters and WTP NTU, pH, conductivity and temperature probes.

CP2 WTP received ~291 GPM (1.10 $m^3$/min) and the PWTP received ~182 GPM (0.69 $m^3$/min) from the tunnel.

The total discharge volume up to September 6th was 1,760,939 $m^3$.

## 2. Daily Volume Summary:

**Table 1: Discharge Volumes Daily Summary**

| Date | Location | Volume (m3) | Comments |
|---|---|---|---|
| August 31 | Woodfibre (WF) | 2,623 | None |
| September 1 | WF | 2,533 | None |
| September 2 | WF | 2,621 | None |
| September 3 | WF | 2,693 | None |
| September 4 | WF | 2,449 | None |
| September 5 | WF | 2,571 | None |
| September 6 | WF | 2,504 | None |
| | **Total** | 17,994 | None |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

## 3. Discharge Parameter Summary:

**Table 2: Portal Discharge Parameter Summary**

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 8/31/2026 | 0:00:00 | 7.4 | 1.4915 | 0.3 | 1,464,832 | 14.9 | 296 |
| 8/31/2026 | 0:30:00 | 7.4 | 1.5028 | 0.1 | 1,464,855 | 15.1 | 293 |
| 8/31/2026 | 0:45:00 | 7.4 | 1.4877 | 0 | 1,464,877 | 15 | 291 |
| 8/31/2026 | 1:15:00 | 7.4 | 1.1735 | 0 | 1,464,897 | 15.4 | 287 |
| 8/31/2026 | 1:45:00 | 7.4 | 1.0486 | 0 | 1,464,925 | 15.3 | 287 |
| 8/31/2026 | 2:00:00 | 7.4 | 1.4650 | 0 | 1,464,944 | 15.4 | 289 |
| 8/31/2026 | 2:45:00 | 7.4 | 1.4915 | 0.4 | 1,464,968 | 14.8 | 289 |
| 8/31/2026 | 3:00:00 | 7.4 | 1.5104 | 0.3 | 1,464,990 | 14.8 | 291 |
| 8/31/2026 | 3:15:00 | 7.4 | 1.0031 | 0.2 | 1,465,012 | 14.8 | 293 |
| 8/31/2026 | 4:15:00 | 7.3 | 1.5028 | 0 | 1,465,053 | 14.9 | 294 |
| 8/31/2026 | 4:30:00 | 7.3 | 1.5028 | 0 | 1,465,076 | 15 | 299 |
| 8/31/2026 | 4:45:00 | 7.3 | 0.9804 | 0 | 1,465,098 | 15.2 | 297 |
| 8/31/2026 | 5:15:00 | 7.3 | 1.0561 | 0 | 1,465,115 | 15 | 292 |
| 8/31/2026 | 5:30:00 | 7.4 | 1.0637 | 0 | 1,465,131 | 14.7 | 294 |
| 8/31/2026 | 5:45:00 | 7.4 | 1.0561 | 0 | 1,465,147 | 14.7 | 294 |
| 8/31/2026 | 6:00:00 | 7.4 | 1.0637 | 0 | 1,465,163 | 15 | 292 |
| 8/31/2026 | 6:15:00 | 7.4 | 1.0448 | 0 | 1,465,178 | 15.2 | 292 |
| 8/31/2026 | 6:30:00 | 7.4 | 1.0334 | 0 | 1,465,191 | 15.3 | 291 |
| 8/31/2026 | 6:45:00 | 7.4 | 1.0372 | 0 | 1,465,207 | 15.3 | 293 |
| 8/31/2026 | 7:00:00 | 7.4 | 1.0448 | 0 | 1,465,222 | 14.9 | 292 |
| 8/31/2026 | 7:15:00 | 7.4 | 1.5142 | 0.4 | 1,465,240 | 14.7 | 294 |
| 8/31/2026 | 7:30:00 | 7.4 | 0.9653 | 6.4 | 1,465,259 | 14.7 | 291 |
| 8/31/2026 | 7:45:00 | 7.3 | 1.4725 | 0.8 | 1,465,269 | 14.3 | 291 |
| 8/31/2026 | 8:00:00 | 7.4 | 1.4422 | 0.6 | 1,465,290 | 14.2 | 291 |
| 8/31/2026 | 8:30:00 | 7.4 | 1.4952 | 1.4 | 1,465,316 | 14.2 | 289 |
| 8/31/2026 | 8:45:00 | 7.4 | 1.4650 | 1.2 | 1,465,338 | 14.2 | 289 |
| 8/31/2026 | 9:00:00 | 7.4 | 0.8593 | 0.9 | 1,465,355 | 14.3 | 289 |
| 8/31/2026 | 9:15:00 | 7.4 | 1.4877 | 0.4 | 1,465,362 | 14.4 | 286 |
| 8/31/2026 | 9:30:00 | 7.4 | 0.8479 | 0.3 | 1,465,379 | 14.3 | 291 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 8/31/2026 | 9:45:00 | 7.4 | 1.4195 | 0.3 | 1,465,401 | 14.3 | 288 |
| 8/31/2026 | 10:15:00 | 7.4 | 1.4347 | 0.3 | 1,465,427 | 14.4 | 291 |
| 8/31/2026 | 10:30:00 | 7.4 | 0.8441 | 0.4 | 1,465,443 | 14.5 | 291 |
| 8/31/2026 | 10:45:00 | 7.4 | 1.4044 | 0.5 | 1,465,464 | 14.5 | 291 |
| 8/31/2026 | 11:15:00 | 7.4 | 1.4006 | 0.4 | 1,465,479 | 14.7 | 290 |
| 8/31/2026 | 11:30:00 | 7.4 | 0.8782 | 0.2 | 1,465,496 | 14.8 | 289 |
| 8/31/2026 | 11:45:00 | 7.4 | 1.3665 | 0.2 | 1,465,516 | 14.8 | 288 |
| 8/31/2026 | 12:15:00 | 7.4 | 1.3855 | 0.2 | 1,465,542 | 14.9 | 289 |
| 8/31/2026 | 12:30:00 | 7.4 | 1.2681 | 0.3 | 1,465,559 | 15 | 290 |
| 8/31/2026 | 12:45:00 | 7.4 | 1.3665 | 0.3 | 1,465,579 | 15 | 290 |
| 8/31/2026 | 13:15:00 | 7.4 | 1.3968 | 0.2 | 1,465,605 | 15.1 | 291 |
| 8/31/2026 | 13:45:00 | 7.4 | 1.4044 | 0.3 | 1,465,629 | 15.2 | 292 |
| 8/31/2026 | 14:15:00 | 7.4 | 1.4082 | 0.2 | 1,465,645 | 15.5 | 288 |
| 8/31/2026 | 14:30:00 | 7.4 | 1.3930 | 0.4 | 1,465,661 | 15.4 | 290 |
| 8/31/2026 | 14:45:00 | 7.4 | 1.3855 | 0.2 | 1,465,682 | 15.3 | 289 |
| 8/31/2026 | 15:15:00 | 7.4 | 1.4006 | 0.3 | 1,465,708 | 15.4 | 291 |
| 8/31/2026 | 16:00:00 | 7.4 | 1.3817 | 0.2 | 1,465,736 | 15.6 | 291 |
| 8/31/2026 | 16:15:00 | 7.4 | 1.3703 | 0 | 1,465,757 | 15.5 | 291 |
| 8/31/2026 | 16:45:00 | 7.4 | 1.3817 | 0 | 1,465,779 | 15.6 | 293 |
| 8/31/2026 | 17:00:00 | 7.4 | 1.3514 | 0 | 1,465,795 | 15.6 | 293 |
| 8/31/2026 | 17:15:00 | 7.4 | 1.3476 | 0 | 1,465,816 | 15.5 | 293 |
| 8/31/2026 | 17:45:00 | 7.4 | 1.3514 | 0 | 1,465,841 | 15.4 | 293 |
| 8/31/2026 | 18:00:00 | 7.4 | 1.3362 | 0.2 | 1,465,857 | 15.4 | 294 |
| 8/31/2026 | 18:15:00 | 7.4 | 1.3098 | 0.3 | 1,465,877 | 15.3 | 293 |
| 8/31/2026 | 18:45:00 | 7.4 | 1.3211 | 0.3 | 1,465,899 | 15.3 | 294 |
| 8/31/2026 | 19:00:00 | 7.4 | 1.5407 | 0.3 | 1,465,916 | 15.3 | 295 |
| 8/31/2026 | 19:15:00 | 7.4 | 1.5179 | 0.1 | 1,465,939 | 15.2 | 295 |
| 8/31/2026 | 19:30:00 | 7.4 | 1.5369 | 0.1 | 1,465,944 | 15.4 | 297 |
| 8/31/2026 | 19:45:00 | 7.4 | 1.5293 | 0 | 1,465,967 | 15.1 | 294 |
| 8/31/2026 | 20:15:00 | 7.4 | 1.5255 | 0 | 1,465,994 | 15.1 | 295 |
| 8/31/2026 | 20:30:00 | 7.4 | 1.4839 | 0.1 | 1,466,016 | 15 | 293 |
| 8/31/2026 | 21:00:00 | 7.4 | 1.5066 | 0 | 1,466,038 | 14.9 | 292 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 8/31/2026 | 21:15:00 | 7.4 | 1.4877 | 0 | 1,466,060 | 14.9 | 291 |
| 8/31/2026 | 21:30:00 | 7.4 | 0.8555 | 0 | 1,466,061 | 16.3 | 291 |
| 8/31/2026 | 21:45:00 | 7.4 | 1.4990 | 0 | 1,466,083 | 15.1 | 287 |
| 8/31/2026 | 22:00:00 | 7.4 | 1.4877 | 0 | 1,466,105 | 14.9 | 289 |
| 8/31/2026 | 22:30:00 | 7.4 | 1.4915 | 0 | 1,466,130 | 15 | 287 |
| 8/31/2026 | 23:15:00 | 7.4 | 1.6769 | 0 | 1,466,152 | 15.2 | 286 |
| 8/31/2026 | 23:30:00 | 7.4 | 1.4574 | 0 | 1,466,174 | 15.2 | 288 |
| 8/31/2026 | 23:45:00 | 7.4 | 1.4385 | 0 | 1,466,196 | 15.2 | 286 |
| 9/1/2026 | 0:00:00 | 7.4 | 1.4271 | 0 | 1,466,218 | 15.2 | 286 |
| 9/1/2026 | 0:30:00 | 7.4 | 1.7034 | 0 | 1,466,244 | 15 | 286 |
| 9/1/2026 | 1:00:00 | 7.4 | 1.6732 | 0 | 1,466,266 | 14.9 | 284 |
| 9/1/2026 | 1:15:00 | 7.4 | 1.6656 | 0 | 1,466,290 | 14.8 | 286 |
| 9/1/2026 | 1:45:00 | 7.4 | 1.0107 | 0 | 1,466,315 | 15 | 288 |
| 9/1/2026 | 2:00:00 | 7.4 | 1.6732 | 0 | 1,466,322 | 15.2 | 286 |
| 9/1/2026 | 2:30:00 | 7.4 | 1.6694 | 0 | 1,466,341 | 17.1 | 286 |
| 9/1/2026 | 2:45:00 | 7.4 | 1.5974 | 0 | 1,466,366 | 15.1 | 288 |
| 9/1/2026 | 3:15:00 | 7.4 | 0.9577 | 0 | 1,466,389 | 15.2 | 288 |
| 9/1/2026 | 3:30:00 | 7.4 | 1.5596 | 0 | 1,466,413 | 14.9 | 288 |
| 9/1/2026 | 4:00:00 | 7.4 | 1.5482 | 0 | 1,466,439 | 15.2 | 287 |
| 9/1/2026 | 4:15:00 | 7.4 | 1.5823 | 0 | 1,466,463 | 15.4 | 288 |
| 9/1/2026 | 4:30:00 | 7.4 | 1.6353 | 0 | 1,466,465 | 16.2 | 288 |
| 9/1/2026 | 4:45:00 | 7.4 | 0.9653 | 0 | 1,466,484 | 15.7 | 287 |
| 9/1/2026 | 5:15:00 | 7.4 | 1.6239 | 0 | 1,466,516 | 15.2 | 289 |
| 9/1/2026 | 5:45:00 | 7.4 | 1.5974 | 0 | 1,466,541 | 14.9 | 289 |
| 9/1/2026 | 6:00:00 | 7.4 | 0.9729 | 0 | 1,466,563 | 14.8 | 291 |
| 9/1/2026 | 6:15:00 | 7.3 | 1.6391 | 0 | 1,466,568 | 14.8 | 291 |
| 9/1/2026 | 6:30:00 | 7.3 | 0.9312 | 0 | 1,466,591 | 14.6 | 291 |
| 9/1/2026 | 7:00:00 | 7.3 | 0.9577 | 0.4 | 1,466,616 | 14.5 | 291 |
| 9/1/2026 | 7:30:00 | 7.3 | 0.9464 | 0.4 | 1,466,643 | 14.3 | 289 |
| 9/1/2026 | 8:00:00 | 7.3 | 0.9312 | 0.5 | 1,466,669 | 14.2 | 279 |
| 9/1/2026 | 8:30:00 | 7.3 | 0.9047 | 0.5 | 1,466,695 | 14.2 | 288 |
| 9/1/2026 | 9:00:00 | 7.3 | 0.9199 | 0.3 | 1,466,721 | 14.2 | 289 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/1/2026 | 9:30:00 | 7.3 | 1.0486 | 0.5 | 1,466,741 | 14.3 | 289 |
| 9/1/2026 | 9:45:00 | 7.3 | 1.6959 | 0.5 | 1,466,763 | 14.3 | 289 |
| 9/1/2026 | 10:15:00 | 7.3 | 1.6277 | 0.6 | 1,466,790 | 14.4 | 289 |
| 9/1/2026 | 10:45:00 | 7.3 | 1.5823 | 0.5 | 1,466,810 | 14.4 | 280 |
| 9/1/2026 | 11:00:00 | 7.3 | 0.9691 | 0.4 | 1,466,832 | 14.4 | 291 |
| 9/1/2026 | 11:15:00 | 7.3 | 1.5444 | 0.3 | 1,466,852 | 14.5 | 291 |
| 9/1/2026 | 12:00:00 | 7.3 | 0.9426 | 0.1 | 1,466,890 | 14.7 | 298 |
| 9/1/2026 | 12:15:00 | 7.3 | 1.5407 | 0.2 | 1,466,894 | 14.8 | 294 |
| 9/1/2026 | 12:30:00 | 7.3 | 0.9350 | 0.2 | 1,466,915 | 14.7 | 298 |
| 9/1/2026 | 12:45:00 | 7.3 | 1.5672 | 0 | 1,466,921 | 14.9 | 294 |
| 9/1/2026 | 13:00:00 | 7.3 | 0.9539 | 0.1 | 1,466,942 | 14.8 | 298 |
| 9/1/2026 | 13:15:00 | 7.3 | 1.5482 | 0 | 1,466,949 | 14.8 | 294 |
| 9/1/2026 | 13:30:00 | 7.3 | 0.9350 | 0.1 | 1,466,970 | 14.8 | 294 |
| 9/1/2026 | 13:45:00 | 7.3 | 1.5672 | 0.2 | 1,466,978 | 14.8 | 295 |
| 9/1/2026 | 14:00:00 | 7.3 | 0.9350 | 0.1 | 1,466,999 | 14.8 | 294 |
| 9/1/2026 | 14:15:00 | 7.3 | 1.5634 | 0.1 | 1,467,007 | 14.8 | 293 |
| 9/1/2026 | 14:30:00 | 7.3 | 0.9274 | 0.2 | 1,467,028 | 14.9 | 295 |
| 9/1/2026 | 14:45:00 | 7.3 | 1.5520 | 0.3 | 1,467,030 | 15.2 | 295 |
| 9/1/2026 | 15:15:00 | 7.3 | 1.5520 | 0.2 | 1,467,057 | 14.9 | 293 |
| 9/1/2026 | 15:30:00 | 7.3 | 0.9199 | 0.3 | 1,467,078 | 14.9 | 296 |
| 9/1/2026 | 15:45:00 | 7.3 | 1.5331 | 0.2 | 1,467,083 | 15.2 | 295 |
| 9/1/2026 | 16:00:00 | 7.3 | 0.9123 | 0.3 | 1,467,104 | 15 | 300 |
| 9/1/2026 | 16:15:00 | 7.3 | 1.5142 | 0.4 | 1,467,123 | 14.9 | 299 |
| 9/1/2026 | 16:45:00 | 7.3 | 1.5407 | 0.3 | 1,467,148 | 15.1 | 301 |
| 9/1/2026 | 17:00:00 | 7.3 | 0.9388 | 0.3 | 1,467,169 | 15.1 | 303 |
| 9/1/2026 | 17:15:00 | 7.3 | 1.5520 | 0.3 | 1,467,174 | 15.2 | 299 |
| 9/1/2026 | 17:30:00 | 7.3 | 0.9236 | 0.3 | 1,467,195 | 15.1 | 303 |
| 9/1/2026 | 17:45:00 | 7.3 | 1.5217 | 0.4 | 1,467,200 | 15.3 | 300 |
| 9/1/2026 | 18:00:00 | 7.3 | 0.9047 | 0.5 | 1,467,220 | 15.1 | 303 |
| 9/1/2026 | 18:15:00 | 7.3 | 1.5104 | 0.5 | 1,467,227 | 15.1 | 302 |
| 9/1/2026 | 18:30:00 | 7.3 | 0.9085 | 0.4 | 1,467,248 | 15 | 302 |
| 9/1/2026 | 18:45:00 | 7.3 | 1.5558 | 0.5 | 1,467,256 | 15 | 301 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/1/2026 | 19:00:00 | 7.3 | 0.9085 | 0.5 | 1,467,276 | 15 | 302 |
| 9/1/2026 | 19:15:00 | 7.3 | 1.5482 | 0.3 | 1,467,280 | 15.2 | 302 |
| 9/1/2026 | 19:30:00 | 7.3 | 0.9047 | 0.4 | 1,467,301 | 15 | 301 |
| 9/1/2026 | 19:45:00 | 7.3 | 1.5444 | 0.5 | 1,467,306 | 15.1 | 298 |
| 9/1/2026 | 20:00:00 | 7.3 | 0.9274 | 0.4 | 1,467,326 | 14.9 | 300 |
| 9/1/2026 | 20:15:00 | 7.3 | 1.5444 | 0.6 | 1,467,333 | 15 | 298 |
| 9/1/2026 | 20:30:00 | 7.3 | 0.5300 | 0.4 | 1,467,353 | 14.8 | 298 |
| 9/1/2026 | 20:45:00 | 7.3 | 1.5861 | 0.6 | 1,467,360 | 14.8 | 298 |
| 9/1/2026 | 21:15:00 | 7.3 | 1.6277 | 0.6 | 1,467,375 | 16 | 293 |
| 9/1/2026 | 21:30:00 | 7.3 | 0.9577 | 0.6 | 1,467,397 | 14.8 | 293 |
| 9/1/2026 | 21:45:00 | 7.3 | 1.5937 | 0.7 | 1,467,401 | 14.9 | 291 |
| 9/1/2026 | 22:00:00 | 7.3 | 0.8820 | 0.7 | 1,467,406 | 14.7 | 293 |
| 9/1/2026 | 22:15:00 | 7.3 | 1.3590 | 0.8 | 1,467,426 | 14.7 | 293 |
| 9/1/2026 | 22:30:00 | 7.3 | 0.9085 | 0.7 | 1,467,446 | 14.7 | 291 |
| 9/1/2026 | 22:45:00 | 7.3 | 1.4347 | 0.7 | 1,467,466 | 14.7 | 292 |
| 9/1/2026 | 23:00:00 | 7.3 | 0.8744 | 0.8 | 1,467,486 | 14.8 | 293 |
| 9/1/2026 | 23:15:00 | 7.4 | 1.4195 | 0.7 | 1,467,506 | 14.8 | 298 |
| 9/1/2026 | 23:45:00 | 7.4 | 1.4422 | 0.6 | 1,467,527 | 15 | 298 |
| 9/2/2026 | 0:15:00 | 7.4 | 1.4650 | 0 | 1,467,550 | 15.2 | 299 |
| 9/2/2026 | 0:30:00 | 7.4 | 0.9009 | 0 | 1,467,570 | 15.3 | 299 |
| 9/2/2026 | 1:00:00 | 7.4 | 0.9123 | 0 | 1,467,591 | 15.4 | 294 |
| 9/2/2026 | 1:15:00 | 7.4 | 1.4271 | 0 | 1,467,612 | 15.2 | 296 |
| 9/2/2026 | 1:45:00 | 7.4 | 1.4460 | 0 | 1,467,637 | 15.4 | 294 |
| 9/2/2026 | 2:00:00 | 7.4 | 0.8744 | 0 | 1,467,656 | 15.6 | 296 |
| 9/2/2026 | 2:15:00 | 7.4 | 1.4385 | 0 | 1,467,663 | 15.6 | 299 |
| 9/2/2026 | 2:30:00 | 7.4 | 0.9085 | 0 | 1,467,681 | 15.7 | 298 |
| 9/2/2026 | 3:00:00 | 7.4 | 0.9464 | 0 | 1,467,704 | 15.9 | 297 |
| 9/2/2026 | 3:15:00 | 7.4 | 1.5558 | 0 | 1,467,726 | 15.5 | 294 |
| 9/2/2026 | 3:45:00 | 7.4 | 1.5482 | 0 | 1,467,747 | 15.8 | 294 |
| 9/2/2026 | 4:15:00 | 7.4 | 1.5369 | 0 | 1,467,774 | 15.8 | 296 |
| 9/2/2026 | 4:30:00 | 7.4 | 1.0031 | 0 | 1,467,794 | 16 | 296 |
| 9/2/2026 | 4:45:00 | 7.4 | 1.5142 | 0 | 1,467,799 | 17 | 299 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/2/2026 | 5:00:00 | 7.4 | 1.0486 | 0 | 1,467,820 | 16.2 | 299 |
| 9/2/2026 | 5:15:00 | 7.5 | 1.5217 | 0 | 1,467,841 | 16 | 297 |
| 9/2/2026 | 5:45:00 | 7.4 | 1.5293 | 0 | 1,467,865 | 15.9 | 300 |
| 9/2/2026 | 6:45:00 | 7.4 | 1.5104 | 0 | 1,467,900 | 16.2 | 299 |
| 9/2/2026 | 7:00:00 | 7.4 | 0.9199 | 0 | 1,467,920 | 16 | 300 |
| 9/2/2026 | 7:15:00 | 7.4 | 1.5217 | 0.1 | 1,467,925 | 15.7 | 302 |
| 9/2/2026 | 7:45:00 | 7.4 | 1.5331 | 0.4 | 1,467,952 | 15.2 | 300 |
| 9/2/2026 | 8:00:00 | 7.4 | 0.9199 | 0.4 | 1,467,972 | 15.1 | 300 |
| 9/2/2026 | 8:15:00 | 7.4 | 1.5028 | 0.5 | 1,467,978 | 15 | 297 |
| 9/2/2026 | 8:30:00 | 7.4 | 0.9236 | 0.5 | 1,467,998 | 15 | 299 |
| 9/2/2026 | 8:45:00 | 7.4 | 1.5331 | 0.6 | 1,468,004 | 14.9 | 298 |
| 9/2/2026 | 9:00:00 | 7.4 | 0.9274 | 0.5 | 1,468,024 | 14.9 | 296 |
| 9/2/2026 | 9:15:00 | 7.4 | 1.5066 | 0.4 | 1,468,046 | 14.7 | 296 |
| 9/2/2026 | 9:45:00 | 7.4 | 1.5066 | 0.2 | 1,468,066 | 14.8 | 298 |
| 9/2/2026 | 10:15:00 | 7.4 | 1.5179 | 0.3 | 1,468,087 | 14.8 | 298 |
| 9/2/2026 | 10:45:00 | 7.4 | 1.4990 | 0.2 | 1,468,111 | 14.9 | 298 |
| 9/2/2026 | 11:00:00 | 7.4 | 0.9085 | 0.3 | 1,468,131 | 14.9 | 294 |
| 9/2/2026 | 11:15:00 | 7.4 | 1.4763 | 0.3 | 1,468,152 | 14.8 | 293 |
| 9/2/2026 | 11:45:00 | 7.4 | 1.5104 | 0.4 | 1,468,176 | 14.8 | 293 |
| 9/2/2026 | 12:15:00 | 7.4 | 1.5142 | 0.5 | 1,468,201 | 14.8 | 293 |
| 9/2/2026 | 13:00:00 | 7.4 | 0.9123 | 0.5 | 1,468,238 | 14.9 | 301 |
| 9/2/2026 | 13:30:00 | 7.5 | 0.9009 | 0.3 | 1,468,265 | 15 | 304 |
| 9/2/2026 | 13:45:00 | 7.5 | 1.4839 | 0.2 | 1,468,287 | 15 | 304 |
| 9/2/2026 | 14:15:00 | 7.5 | 1.4952 | 0.1 | 1,468,309 | 15.1 | 306 |
| 9/2/2026 | 14:45:00 | 7.5 | 1.4952 | 0.2 | 1,468,333 | 15.2 | 309 |
| 9/2/2026 | 15:30:00 | 7.5 | 0.8971 | 0.2 | 1,468,362 | 15.3 | 309 |
| 9/2/2026 | 15:45:00 | 7.5 | 1.4839 | 0.2 | 1,468,384 | 15.1 | 311 |
| 9/2/2026 | 16:15:00 | 7.5 | 1.4801 | 0.1 | 1,468,406 | 15 | 309 |
| 9/2/2026 | 16:30:00 | 7.5 | 0.9085 | 0.2 | 1,468,425 | 15.2 | 312 |
| 9/2/2026 | 16:45:00 | 7.5 | 1.5028 | 0.1 | 1,468,432 | 15.1 | 314 |
| 9/2/2026 | 17:00:00 | 7.5 | 0.8971 | 0.2 | 1,468,451 | 15.2 | 314 |
| 9/2/2026 | 17:15:00 | 7.5 | 1.4801 | 0.3 | 1,468,473 | 15.1 | 313 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/2/2026 | 17:45:00 | 7.4 | 1.4801 | 0.4 | 1,468,485 | 15.1 | 311 |
| 9/2/2026 | 18:00:00 | 7.4 | 0.9047 | 0.4 | 1,468,503 | 15.2 | 313 |
| 9/2/2026 | 18:30:00 | 7.5 | 0.9047 | 0.6 | 1,468,528 | 15.1 | 314 |
| 9/2/2026 | 18:45:00 | 7.5 | 1.4574 | 0.5 | 1,468,551 | 15 | 314 |
| 9/2/2026 | 19:15:00 | 7.5 | 1.4877 | 0.4 | 1,468,572 | 15.1 | 314 |
| 9/2/2026 | 19:45:00 | 7.5 | 1.4650 | 0.3 | 1,468,594 | 15.1 | 313 |
| 9/2/2026 | 20:15:00 | 7.5 | 1.4763 | 0.3 | 1,468,617 | 15.1 | 314 |
| 9/2/2026 | 20:45:00 | 7.5 | 1.4725 | 0 | 1,468,642 | 15.4 | 308 |
| 9/2/2026 | 21:00:00 | 7.5 | 1.0561 | 0 | 1,468,660 | 15.7 | 307 |
| 9/2/2026 | 21:15:00 | 7.5 | 1.3325 | 0.1 | 1,468,681 | 15.4 | 305 |
| 9/2/2026 | 21:45:00 | 7.5 | 1.3400 | 0.1 | 1,468,702 | 15.4 | 307 |
| 9/2/2026 | 22:15:00 | 7.6 | 1.3400 | 0 | 1,468,718 | 16.1 | 304 |
| 9/2/2026 | 22:45:00 | 7.6 | 1.3590 | 0 | 1,468,740 | 16.1 | 309 |
| 9/2/2026 | 23:00:00 | 7.6 | 1.3400 | 0 | 1,468,757 | 16.2 | 317 |
| 9/2/2026 | 23:15:00 | 7.6 | 1.3287 | 0.3 | 1,468,777 | 15.8 | 315 |
| 9/2/2026 | 23:45:00 | 7.6 | 1.3287 | 0.4 | 1,468,800 | 15.5 | 320 |
| 9/3/2026 | 0:15:00 | 7.6 | 1.4877 | 0.5 | 1,468,831 | 15.4 | 320 |
| 9/3/2026 | 0:45:00 | 7.6 | 1.4877 | 0 | 1,468,861 | 15.5 | 320 |
| 9/3/2026 | 1:00:00 | 7.6 | 1.4687 | 0.1 | 1,468,879 | 15.9 | 320 |
| 9/3/2026 | 1:15:00 | 7.6 | 1.4385 | 0 | 1,468,901 | 15.7 | 320 |
| 9/3/2026 | 1:45:00 | 7.6 | 1.4460 | 0 | 1,468,927 | 15.9 | 319 |
| 9/3/2026 | 2:15:00 | 7.6 | 1.4498 | 0 | 1,468,952 | 15.8 | 317 |
| 9/3/2026 | 2:30:00 | 7.6 | 1.3930 | 0 | 1,468,970 | 16.1 | 317 |
| 9/3/2026 | 2:45:00 | 7.5 | 1.4271 | 0 | 1,468,976 | 15.8 | 315 |
| 9/3/2026 | 3:00:00 | 7.5 | 1.3741 | 0 | 1,468,994 | 16 | 317 |
| 9/3/2026 | 3:45:00 | 7.5 | 1.3287 | 0.2 | 1,469,027 | 15.5 | 312 |
| 9/3/2026 | 4:15:00 | 7.5 | 1.3552 | 0 | 1,469,050 | 15.5 | 315 |
| 9/3/2026 | 4:30:00 | 7.5 | 1.3249 | 0 | 1,469,067 | 15.9 | 313 |
| 9/3/2026 | 5:00:00 | 7.5 | 1.3249 | 0 | 1,469,089 | 16.2 | 310 |
| 9/3/2026 | 5:15:00 | 7.5 | 1.2833 | 0 | 1,469,108 | 15.7 | 308 |
| 9/3/2026 | 5:30:00 | 7.5 | 1.2492 | 0 | 1,469,124 | 15.7 | 308 |
| 9/3/2026 | 5:45:00 | 7.5 | 1.2227 | 0 | 1,469,143 | 15.3 | 310 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/3/2026 | 6:15:00 | 7.5 | 1.2189 | 0 | 1,469,163 | 15.6 | 305 |
| 9/3/2026 | 6:45:00 | 7.5 | 1.2227 | 0 | 1,469,183 | 15.9 | 305 |
| 9/3/2026 | 7:15:00 | 7.4 | 1.1886 | 0 | 1,469,203 | 15.8 | 305 |
| 9/3/2026 | 7:45:00 | 7.4 | 1.5596 | 0.4 | 1,469,215 | 17 | 305 |
| 9/3/2026 | 8:00:00 | 7.4 | 1.4877 | 0.9 | 1,469,234 | 15.2 | 305 |
| 9/3/2026 | 8:30:00 | 7.3 | 1.4801 | 1.2 | 1,469,255 | 14.9 | 305 |
| 9/3/2026 | 8:45:00 | 7.4 | 1.4801 | 0.9 | 1,469,277 | 14.5 | 307 |
| 9/3/2026 | 9:45:00 | 7.4 | 1.4990 | 0.6 | 1,469,310 | 14.6 | 304 |
| 9/3/2026 | 10:15:00 | 7.3 | 1.4915 | 0.4 | 1,469,335 | 14.7 | 305 |
| 9/3/2026 | 10:45:00 | 7.3 | 1.4687 | 0.4 | 1,469,360 | 14.8 | 309 |
| 9/3/2026 | 11:15:00 | 7.3 | 1.4915 | 0.5 | 1,469,380 | 15 | 309 |
| 9/3/2026 | 11:30:00 | 7.4 | 1.4574 | 0.5 | 1,469,399 | 15 | 310 |
| 9/3/2026 | 12:00:00 | 7.4 | 1.4801 | 0.5 | 1,469,419 | 15.2 | 312 |
| 9/3/2026 | 12:15:00 | 7.4 | 1.4650 | 0.4 | 1,469,441 | 15.1 | 312 |
| 9/3/2026 | 12:45:00 | 7.4 | 1.4460 | 0.4 | 1,469,460 | 15.2 | 310 |
| 9/3/2026 | 13:30:00 | 7.4 | 1.4536 | 0.4 | 1,469,485 | 15.5 | 311 |
| 9/3/2026 | 13:45:00 | 7.4 | 1.4385 | 0.3 | 1,469,506 | 15.4 | 309 |
| 9/3/2026 | 14:15:00 | 7.4 | 1.4763 | 0.3 | 1,469,526 | 15.5 | 313 |
| 9/3/2026 | 14:45:00 | 7.3 | 1.4612 | 0.4 | 1,469,547 | 15.6 | 312 |
| 9/3/2026 | 15:15:00 | 7.3 | 1.4801 | 0.3 | 1,469,567 | 15.7 | 313 |
| 9/3/2026 | 15:45:00 | 7.3 | 1.4801 | 0.3 | 1,469,593 | 15.6 | 313 |
| 9/3/2026 | 16:00:00 | 7.3 | 1.4536 | 0.3 | 1,469,612 | 15.6 | 313 |
| 9/3/2026 | 16:45:00 | 7.3 | 1.5407 | 0.5 | 1,469,636 | 15.7 | 309 |
| 9/3/2026 | 17:00:00 | 7.3 | 1.5028 | 0.5 | 1,469,654 | 15.6 | 313 |
| 9/3/2026 | 17:30:00 | 7.3 | 1.5179 | 0.5 | 1,469,678 | 15.6 | 313 |
| 9/3/2026 | 17:45:00 | 7.3 | 1.5104 | 0.3 | 1,469,700 | 15.4 | 311 |
| 9/3/2026 | 18:15:00 | 7.3 | 1.5179 | 0.4 | 1,469,722 | 15.4 | 309 |
| 9/3/2026 | 18:45:00 | 7.3 | 1.5066 | 0.3 | 1,469,745 | 15.3 | 309 |
| 9/3/2026 | 19:15:00 | 7.3 | 1.5217 | 0.5 | 1,469,771 | 15.1 | 309 |
| 9/3/2026 | 19:45:00 | 7.3 | 1.5142 | 0.4 | 1,469,796 | 15 | 309 |
| 9/3/2026 | 20:30:00 | 7.3 | 1.4915 | 0.5 | 1,469,828 | 14.9 | 311 |
| 9/3/2026 | 21:00:00 | 7.3 | 1.5179 | 0.5 | 1,469,851 | 15 | 309 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/3/2026 | 21:15:00 | 7.3 | 1.5028 | 0.5 | 1,469,873 | 14.9 | 308 |
| 9/3/2026 | 22:00:00 | 7.3 | 1.2833 | 0.6 | 1,469,898 | 14.9 | 309 |
| 9/3/2026 | 22:15:00 | 7.3 | 1.2757 | 0.5 | 1,469,918 | 14.8 | 308 |
| 9/3/2026 | 22:30:00 | 7.3 | 1.2568 | 0.4 | 1,469,934 | 14.8 | 311 |
| 9/3/2026 | 22:45:00 | 7.3 | 1.2378 | 0.4 | 1,469,952 | 14.8 | 309 |
| 9/3/2026 | 23:15:00 | 7.3 | 1.3438 | 0.4 | 1,469,974 | 14.8 | 309 |
| 9/3/2026 | 23:45:00 | 7.3 | 1.3211 | 0.3 | 1,469,992 | 14.9 | 308 |
| 9/4/2026 | 0:00:00 | 7.3 | 1.3173 | 0.4 | 1,470,007 | 14.8 | 308 |
| 9/4/2026 | 0:15:00 | 7.3 | 1.3060 | 0.5 | 1,470,026 | 14.7 | 308 |
| 9/4/2026 | 0:45:00 | 7.3 | 1.3135 | 0 | 1,470,051 | 15 | 307 |
| 9/4/2026 | 1:00:00 | 7.3 | 1.2984 | 0 | 1,470,068 | 15.2 | 307 |
| 9/4/2026 | 1:15:00 | 7.3 | 1.2908 | 0 | 1,470,087 | 15.3 | 307 |
| 9/4/2026 | 1:45:00 | 7.3 | 1.2946 | 0 | 1,470,108 | 15.5 | 307 |
| 9/4/2026 | 2:15:00 | 7.3 | 1.3098 | 0 | 1,470,128 | 15.9 | 305 |
| 9/4/2026 | 2:30:00 | 7.3 | 1.2870 | 0.2 | 1,470,144 | 15.7 | 303 |
| 9/4/2026 | 2:45:00 | 7.3 | 1.5709 | 0.6 | 1,470,165 | 15.2 | 304 |
| 9/4/2026 | 3:15:00 | 7.3 | 1.5217 | 0.8 | 1,470,189 | 14.7 | 307 |
| 9/4/2026 | 3:30:00 | 7.3 | 1.5407 | 0.9 | 1,470,208 | 14.7 | 309 |
| 9/4/2026 | 3:45:00 | 7.3 | 1.5293 | 0.8 | 1,470,231 | 14.7 | 310 |
| 9/4/2026 | 4:15:00 | 7.4 | 1.5369 | 0 | 1,470,255 | 14.9 | 310 |
| 9/4/2026 | 4:45:00 | 7.4 | 1.5672 | 0 | 1,470,277 | 15.5 | 305 |
| 9/4/2026 | 5:15:00 | 7.4 | 1.5672 | 0 | 1,470,302 | 15.8 | 303 |
| 9/4/2026 | 5:45:00 | 7.3 | 1.5520 | 0 | 1,470,328 | 15.8 | 303 |
| 9/4/2026 | 6:00:00 | 7.3 | 1.5482 | 0 | 1,470,348 | 15.9 | 304 |
| 9/4/2026 | 6:30:00 | 7.3 | 1.5520 | 0 | 1,470,370 | 16.1 | 303 |
| 9/4/2026 | 6:45:00 | 7.3 | 1.4650 | 0 | 1,470,394 | 15.9 | 304 |
| 9/4/2026 | 7:00:00 | 7.3 | 1.5482 | 0 | 1,470,394 | 16.8 | 305 |
| 9/4/2026 | 7:15:00 | 7.3 | 1.5293 | 0 | 1,470,417 | 15.7 | 305 |
| 9/4/2026 | 7:45:00 | 7.3 | 1.5407 | 0 | 1,470,440 | 15.1 | 305 |
| 9/4/2026 | 8:15:00 | 7.3 | 1.5255 | 0.3 | 1,470,465 | 14.7 | 304 |
| 9/4/2026 | 10:00:00 | 7.2 | 1.5142 | 0.4 | 1,470,474 | 14.9 | 301 |
| 9/4/2026 | 11:30:00 | 7.2 | 1.5255 | 0.4 | 1,470,484 | 16.5 | 286 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/4/2026 | 15:15:00 | 7.3 | 1.5255 | 0.3 | 1,470,512 | 15.6 | 306 |
| 9/4/2026 | 17:00:00 | 7.3 | 1.5331 | 0.2 | 1,470,519 | 16.8 | 309 |
| 9/4/2026 | 23:00:00 | 7.3 | 1.5142 | 0 | 1,470,547 | 23.6 | 317 |
| 9/5/2026 | 4:45:00 | 7.5 | 1.5217 | 5.1 | 1,470,598 | 18.3 | 348 |
| 9/5/2026 | 11:15:00 | 7.5 | 1.4990 | 7.5 | 1,470,622 | 16.9 | 364 |
| 9/5/2026 | 18:00:00 | 7.5 | 0.8631 | 5.1 | 1,470,651 | 17.8 | 365 |
| 9/5/2026 | 23:00:00 | 7.5 | 0.6057 | 4 | 1,470,658 | 19.2 | 366 |
| 9/5/2026 | 23:30:00 | 7.4 | 1.3627 | 5.2 | 1,470,667 | 20.2 | 364 |
| 9/5/2026 | 23:45:00 | 7.5 | 1.3173 | 7.1 | 1,470,686 | 18.6 | 366 |
| 9/6/2026 | 4:30:00 | 7.4 | 1.3590 | 7 | 1,470,701 | 19 | 367 |
| 9/6/2026 | 13:00:00 | 7.3 | 1.3779 | 8.7 | 1,470,712 | 18.1 | 375 |
| 9/6/2026 | 13:45:00 | 7.4 | 1.3325 | 6.3 | 1,470,743 | 17.4 | 376 |
| 9/6/2026 | 14:00:00 | 7.4 | 1.3060 | 3.1 | 1,470,762 | 17.1 | 378 |
| 9/6/2026 | 14:30:00 | 7.4 | 0.5830 | 0.1 | 1,470,781 | 16.7 | 363 |
| 9/6/2026 | 15:15:00 | 7.3 | 1.5823 | 0 | 1,470,810 | 16.7 | 353 |
| 9/6/2026 | 15:45:00 | 7.3 | 1.5709 | 0 | 1,470,829 | 16.5 | 335 |
| 9/6/2026 | 16:15:00 | 7.3 | 1.6391 | 0.1 | 1,470,849 | 16.6 | 327 |
| 9/6/2026 | 16:30:00 | 7.3 | 1.6088 | 0 | 1,470,874 | 16.3 | 322 |
| 9/6/2026 | 17:15:00 | 7.3 | 1.6012 | 0 | 1,470,890 | 16.3 | 317 |
| 9/6/2026 | 17:45:00 | 7.3 | 1.6315 | 0 | 1,470,912 | 16.2 | 314 |
| 9/6/2026 | 18:00:00 | 7.3 | 1.5937 | 0 | 1,470,936 | 16 | 312 |
| 9/6/2026 | 18:30:00 | 7.3 | 1.5482 | 0 | 1,470,952 | 16 | 311 |
| 9/6/2026 | 19:00:00 | 7.3 | 1.6088 | 0 | 1,470,968 | 16 | 309 |
| 9/6/2026 | 19:30:00 | 7.3 | 1.5634 | 0 | 1,470,987 | 15.9 | 304 |
| 9/6/2026 | 20:00:00 | 7.2 | 1.6277 | 0 | 1,471,001 | 15.9 | 304 |
| 9/6/2026 | 20:45:00 | 7.2 | 1.5558 | 0 | 1,471,032 | 15.6 | 299 |
| 9/6/2026 | 21:15:00 | 7.2 | 1.6088 | 0 | 1,471,051 | 15.5 | 299 |
| 9/6/2026 | 22:15:00 | 7.2 | 1.4915 | 0 | 1,471,088 | 15.4 | 296 |
| 9/6/2026 | 22:45:00 | 7.2 | 1.4990 | 0 | 1,471,104 | 15.3 | 293 |
| 9/6/2026 | 23:30:00 | 7.2 | 1.5255 | 0 | 1,471,129 | 15.3 | 293 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

## 4. CP2 Discharge Parameter Summary:

**Table 3: CP2 Discharge Parameter Summary**

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 8/31/2026 | 0:00:00 | 7.08 | 0.3899 | 1 | 278621 | 15.6 | 234 |
| 8/31/2026 | 0:15:00 | 7.05 | 0.0681 | 1 | 278622 | 18.1 | 184 |
| 8/31/2026 | 0:30:00 | 7.09 | 0.0227 | 2 | 278622 | 18.3 | 232 |
| 8/31/2026 | 0:45:00 | 7.11 | 0.2006 | 2 | 278624 | 17.9 | 233 |
| 8/31/2026 | 1:00:00 | 7.07 | 0.1968 | 1 | 278627 | 18.3 | 234 |
| 8/31/2026 | 1:15:00 | 7.09 | 0.6927 | 1 | 278632 | 16.2 | 225 |
| 8/31/2026 | 1:30:00 | 7.08 | 0.0984 | 2 | 278641 | 16.4 | 234 |
| 8/31/2026 | 1:45:00 | 7.1 | 1.7489 | 1 | 278659 | 14.2 | 231 |
| 8/31/2026 | 2:00:00 | 7.1 | 1.7640 | 1 | 278688 | 14 | 230 |
| 8/31/2026 | 2:15:00 | 7.1 | 1.7754 | 1 | 278717 | 13.9 | 233 |
| 8/31/2026 | 2:30:00 | 7.11 | 0.0227 | 1 | 278726 | 14.9 | 0 |
| 8/31/2026 | 2:45:00 | 7.08 | 1.8776 | 1 | 278728 | 15.5 | 234 |
| 8/31/2026 | 3:00:00 | 7.11 | 0.0303 | 1 | 278738 | 14.5 | 233 |
| 8/31/2026 | 3:15:00 | 7.09 | 0.0303 | 1 | 278738 | 16.5 | 0 |
| 8/31/2026 | 3:30:00 | 7.07 | 0.0189 | 1 | 278738 | 17.4 | 0 |
| 8/31/2026 | 3:45:00 | 7.08 | 1.8019 | 2 | 278753 | 13.9 | 231 |
| 8/31/2026 | 4:00:00 | 7.08 | 1.7754 | 1 | 278782 | 13.6 | 236 |
| 8/31/2026 | 4:15:00 | 7.08 | 1.7526 | 2 | 278811 | 13.6 | 234 |
| 8/31/2026 | 4:30:00 | 7.08 | 0.9426 | 1 | 278834 | 13.7 | 236 |
| 8/31/2026 | 4:45:00 | 7.09 | 0.4732 | 1 | 278841 | 14.3 | 236 |
| 8/31/2026 | 5:15:00 | 7.06 | 0.0265 | 1 | 278845 | 17.6 | 243 |
| 8/31/2026 | 5:30:00 | 7.07 | 0.2536 | 1 | 278847 | 17.6 | 236 |
| 8/31/2026 | 5:45:00 | 7.1 | 0.4770 | 2 | 278854 | 14.5 | 229 |
| 8/31/2026 | 6:00:00 | 7.1 | 0.0303 | 2 | 278860 | 14.6 | 233 |
| 8/31/2026 | 6:15:00 | 7.11 | 1.7678 | 2 | 278877 | 13.7 | 234 |
| 8/31/2026 | 6:30:00 | 7.12 | 1.8019 | 1 | 278906 | 13.5 | 234 |
| 8/31/2026 | 6:45:00 | 7.11 | 2.0933 | 2 | 278935 | 13.5 | 236 |
| 8/31/2026 | 7:00:00 | 7.11 | 0.7760 | 1 | 278955 | 13.7 | 236 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 8/31/2026 | 7:15:00 | 7.14 | 0.0303 | 2 | 278960 | 14.5 | 0 |
| 8/31/2026 | 7:30:00 | 7.11 | 1.3135 | 2 | 278961 | 15.2 | 235 |
| 8/31/2026 | 7:45:00 | 7.09 | 0.3975 | 2 | 278967 | 15.9 | 237 |
| 8/31/2026 | 8:00:00 | 7.08 | 0.0416 | 2 | 278968 | 18.1 | 237 |
| 8/31/2026 | 8:15:00 | 7.09 | 0.0492 | 2 | 278968 | 19.1 | 235 |
| 8/31/2026 | 8:30:00 | 7.07 | 0.0341 | 2 | 278968 | 19.4 | 188 |
| 8/31/2026 | 8:45:00 | 7.05 | 0.0303 | 2 | 278970 | 19.5 | 238 |
| 8/31/2026 | 9:00:00 | 7.17 | 0.4807 | 2 | 278971 | 18.2 | 229 |
| 8/31/2026 | 9:15:00 | 7.08 | 0.4770 | 2 | 278977 | 18.7 | 237 |
| 8/31/2026 | 9:30:00 | 7.07 | 1.6580 | 1 | 278986 | 14.9 | 225 |
| 8/31/2026 | 9:45:00 | 7.08 | 1.7451 | 1 | 279012 | 14 | 230 |
| 8/31/2026 | 10:00:00 | 7.07 | 1.7716 | 1 | 279042 | 13.9 | 231 |
| 8/31/2026 | 10:15:00 | 7.08 | 2.0668 | 1 | 279070 | 13.9 | 230 |
| 8/31/2026 | 10:30:00 | 7.11 | 0.4770 | 1 | 279091 | 14.3 | 228 |
| 8/31/2026 | 10:45:00 | 7.09 | 0.0227 | 1 | 279096 | 15 | 230 |
| 8/31/2026 | 11:00:00 | 7.07 | 1.6012 | 1 | 279100 | 14.6 | 226 |
| 8/31/2026 | 11:15:00 | 7.11 | 0.0341 | 1 | 279114 | 14.8 | 227 |
| 8/31/2026 | 11:30:00 | 7.1 | 0.0416 | 1 | 279114 | 16.2 | 0 |
| 8/31/2026 | 11:45:00 | 7.1 | 1.7261 | 1 | 279133 | 14.5 | 226 |
| 8/31/2026 | 12:00:00 | 7.11 | 1.7526 | 1 | 279161 | 14.4 | 226 |
| 8/31/2026 | 12:15:00 | 7.11 | 2.0441 | 1 | 279190 | 14.4 | 228 |
| 8/31/2026 | 12:30:00 | 7.12 | 0.1325 | 1 | 279206 | 15 | 228 |
| 8/31/2026 | 12:45:00 | 7.1 | 1.9760 | 2 | 279214 | 14.8 | 228 |
| 8/31/2026 | 13:00:00 | 7.1 | 1.7451 | 1 | 279240 | 14.6 | 230 |
| 8/31/2026 | 13:15:00 | 7.08 | 2.0366 | 1 | 279270 | 14.5 | 232 |
| 8/31/2026 | 13:30:00 | 7.09 | 0.5451 | 1 | 279287 | 15 | 233 |
| 8/31/2026 | 14:15:00 | 7.07 | 0.0151 | 1 | 279290 | 18.1 | 0 |
| 8/31/2026 | 14:30:00 | 7.08 | 0.1855 | 1 | 279290 | 18.4 | 233 |
| 8/31/2026 | 14:45:00 | 7.06 | 0.0416 | 2 | 279292 | 19.2 | 0 |
| 8/31/2026 | 15:00:00 | 7.05 | 0.0227 | 1 | 279292 | 19.5 | 0 |
| 8/31/2026 | 15:15:00 | 7.05 | 0.1741 | 2 | 279293 | 19.2 | 237 |
| 8/31/2026 | 15:30:00 | 7.03 | 0.2120 | 2 | 279296 | 19.5 | 239 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 8/31/2026 | 15:45:00 | 7.01 | 0.2158 | 2 | 279300 | 19.9 | 237 |
| 8/31/2026 | 16:00:00 | 7.06 | 1.6239 | 2 | 279307 | 16.3 | 232 |
| 8/31/2026 | 16:15:00 | 7.09 | 1.7148 | 1 | 279336 | 15.1 | 241 |
| 8/31/2026 | 16:30:00 | 7.09 | 2.0328 | 1 | 279364 | 15 | 240 |
| 8/31/2026 | 16:45:00 | 7.09 | 1.6959 | 1 | 279392 | 15 | 241 |
| 8/31/2026 | 17:00:00 | 7.09 | 1.1432 | 1 | 279418 | 15 | 241 |
| 8/31/2026 | 17:15:00 | 7.09 | 0.0303 | 1 | 279422 | 16.3 | 0 |
| 8/31/2026 | 17:30:00 | 7.08 | 0.0265 | 1 | 279422 | 17.4 | 0 |
| 8/31/2026 | 17:45:00 | 7.07 | 1.6239 | 2 | 279432 | 15.2 | 238 |
| 8/31/2026 | 18:00:00 | 7.06 | 1.6732 | 1 | 279461 | 14.6 | 240 |
| 8/31/2026 | 18:15:00 | 7.07 | 1.9533 | 1 | 279488 | 14.5 | 241 |
| 8/31/2026 | 18:30:00 | 7.08 | 1.9419 | 1 | 279515 | 14.5 | 240 |
| 8/31/2026 | 18:45:00 | 7.1 | 1.5974 | 1 | 279542 | 14.6 | 239 |
| 8/31/2026 | 19:30:00 | 7.07 | 0.0379 | 1 | 279555 | 16.6 | 242 |
| 8/31/2026 | 19:45:00 | 7.06 | 0.0227 | 1 | 279555 | 17.2 | 241 |
| 8/31/2026 | 20:00:00 | 7.08 | 1.5520 | 1 | 279569 | 14.8 | 237 |
| 8/31/2026 | 20:15:00 | 7.09 | 0.0303 | 1 | 279574 | 15.7 | 162 |
| 8/31/2026 | 20:30:00 | 7.07 | 1.4536 | 1 | 279580 | 14.8 | 235 |
| 8/31/2026 | 20:45:00 | 7.03 | 1.5672 | 1 | 279603 | 14.3 | 234 |
| 8/31/2026 | 21:00:00 | 7.02 | 1.5142 | 1 | 279627 | 14.3 | 233 |
| 8/31/2026 | 21:15:00 | 7.03 | 1.4801 | 1 | 279650 | 14.3 | 231 |
| 8/31/2026 | 21:30:00 | 7.04 | 1.7375 | 1 | 279671 | 14.2 | 230 |
| 8/31/2026 | 21:45:00 | 7.05 | 1.3325 | 1 | 279695 | 14.3 | 231 |
| 8/31/2026 | 22:00:00 | 7.05 | 0.7571 | 1 | 279713 | 14.4 | 230 |
| 8/31/2026 | 22:15:00 | 7.06 | 0.0416 | 1 | 279715 | 15.8 | 230 |
| 8/31/2026 | 22:30:00 | 7.04 | 0.0227 | 1 | 279715 | 16.7 | 232 |
| 8/31/2026 | 22:45:00 | 7.07 | 0.3445 | 1 | 279726 | 14.6 | 230 |
| 8/31/2026 | 23:00:00 | 7.06 | 0.3218 | 1 | 279732 | 15.2 | 233 |
| 8/31/2026 | 23:15:00 | 7.03 | 2.0782 | 1 | 279747 | 13.9 | 228 |
| 8/31/2026 | 23:30:00 | 7.05 | 0.7344 | 1 | 279772 | 13.9 | 227 |
| 9/1/2026 | 0:00:00 | 7.04 | 0.0303 | 2 | 279778 | 16.6 | 0 |
| 9/1/2026 | 0:15:00 | 7.04 | 0.0379 | 1 | 279778 | 17.9 | 0 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/1/2026 | 0:30:00 | 7.06 | 0.2233 | 1 | 279784 | 15.8 | 228 |
| 9/1/2026 | 0:45:00 | 7.05 | 0.2612 | 1 | 279787 | 16.8 | 231 |
| 9/1/2026 | 1:00:00 | 7.03 | 1.7299 | 1 | 279810 | 13.8 | 229 |
| 9/1/2026 | 1:15:00 | 7.04 | 0.7344 | 1 | 279837 | 13.7 | 229 |
| 9/1/2026 | 1:30:00 | 7.04 | 0.4391 | 1 | 279843 | 14.6 | 232 |
| 9/1/2026 | 1:45:00 | 7.03 | 0.0492 | 1 | 279845 | 15.7 | 230 |
| 9/1/2026 | 2:00:00 | 7.01 | 0.0984 | 1 | 279845 | 16.4 | 230 |
| 9/1/2026 | 2:15:00 | 7.06 | 1.0486 | 1 | 279861 | 13.9 | 232 |
| 9/1/2026 | 2:30:00 | 7.06 | 0.0530 | 1 | 279864 | 15.1 | 230 |
| 9/1/2026 | 2:45:00 | 7.07 | 1.6126 | 1 | 279876 | 13.9 | 231 |
| 9/1/2026 | 3:00:00 | 7.08 | 2.0593 | 1 | 279903 | 13.6 | 233 |
| 9/1/2026 | 3:15:00 | 7.1 | 0.0341 | 2 | 279913 | 14.1 | 233 |
| 9/1/2026 | 3:30:00 | 7.09 | 1.6050 | 1 | 279924 | 13.7 | 235 |
| 9/1/2026 | 3:45:00 | 7.08 | 2.0706 | 1 | 279952 | 13.5 | 234 |
| 9/1/2026 | 4:00:00 | 7.06 | 2.0403 | 1 | 279981 | 13.5 | 234 |
| 9/1/2026 | 4:15:00 | 7.08 | 0.0833 | 1 | 279995 | 14.1 | 234 |
| 9/1/2026 | 4:30:00 | 7.08 | 0.0795 | 1 | 280000 | 14.3 | 232 |
| 9/1/2026 | 4:45:00 | 7.06 | 0.4278 | 1 | 280000 | 14.6 | 233 |
| 9/1/2026 | 5:30:00 | 7.02 | 0.1287 | 2 | 280008 | 16.9 | 237 |
| 9/1/2026 | 5:45:00 | 7 | 2.0328 | 1 | 280030 | 13.7 | 234 |
| 9/1/2026 | 6:00:00 | 6.99 | 1.8019 | 1 | 280057 | 13.5 | 234 |
| 9/1/2026 | 6:15:00 | 7.02 | 0.0265 | 1 | 280066 | 14.1 | 235 |
| 9/1/2026 | 6:30:00 | 7 | 0.6511 | 1 | 280069 | 15 | 236 |
| 9/1/2026 | 6:45:00 | 6.99 | 0.9993 | 1 | 280091 | 13.6 | 235 |
| 9/1/2026 | 7:00:00 | 7.01 | 0.0227 | 2 | 280099 | 13.9 | 236 |
| 9/1/2026 | 7:15:00 | 6.97 | 2.0176 | 1 | 280112 | 13.5 | 237 |
| 9/1/2026 | 7:30:00 | 6.99 | 0.0189 | 2 | 280127 | 13.9 | 192 |
| 9/1/2026 | 7:45:00 | 6.98 | 0.0379 | 1 | 280127 | 14.5 | 237 |
| 9/1/2026 | 8:00:00 | 6.97 | 0.0303 | 1 | 280127 | 15 | 235 |
| 9/1/2026 | 8:15:00 | 6.97 | 0.1968 | 1 | 280127 | 15.6 | 234 |
| 9/1/2026 | 8:30:00 | 6.96 | 0.2423 | 1 | 280131 | 15.8 | 235 |
| 9/1/2026 | 8:45:00 | 6.95 | 0.1931 | 1 | 280134 | 16.2 | 234 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/1/2026 | 9:00:00 | 6.93 | 0.2309 | 1 | 280137 | 16.8 | 237 |
| 9/1/2026 | 9:15:00 | 6.92 | 0.2196 | 2 | 280141 | 17.6 | 236 |
| 9/1/2026 | 9:30:00 | 6.9 | 0.2006 | 2 | 280144 | 17.9 | 237 |
| 9/1/2026 | 9:45:00 | 6.99 | 1.3173 | 1 | 280166 | 14.1 | 232 |
| 9/1/2026 | 10:00:00 | 6.98 | 2.0328 | 2 | 280191 | 13.9 | 233 |
| 9/1/2026 | 10:15:00 | 6.98 | 2.0025 | 1 | 280218 | 13.8 | 232 |
| 9/1/2026 | 10:30:00 | 6.98 | 1.9306 | 2 | 280248 | 13.8 | 233 |
| 9/1/2026 | 10:45:00 | 7.01 | 0.4580 | 1 | 280265 | 14.1 | 233 |
| 9/1/2026 | 11:00:00 | 7.01 | 0.0189 | 1 | 280270 | 14.4 | 234 |
| 9/1/2026 | 11:15:00 | 6.99 | 1.6126 | 1 | 280286 | 14 | 231 |
| 9/1/2026 | 11:30:00 | 7.01 | 0.6587 | 2 | 280308 | 14.2 | 230 |
| 9/1/2026 | 11:45:00 | 7 | 0.0265 | 2 | 280309 | 15.2 | 233 |
| 9/1/2026 | 12:00:00 | 6.99 | 1.6012 | 1 | 280314 | 14.5 | 231 |
| 9/1/2026 | 12:15:00 | 7 | 1.6959 | 2 | 280338 | 14.1 | 232 |
| 9/1/2026 | 12:30:00 | 7.01 | 1.6769 | 2 | 280362 | 14.1 | 233 |
| 9/1/2026 | 12:45:00 | 7.03 | 0.6549 | 1 | 280382 | 14.4 | 233 |
| 9/1/2026 | 13:00:00 | 7.04 | 0.0341 | 2 | 280385 | 15 | 232 |
| 9/1/2026 | 13:15:00 | 7.02 | 1.5747 | 2 | 280398 | 14.3 | 233 |
| 9/1/2026 | 13:30:00 | 7.03 | 0.5830 | 2 | 280421 | 14.4 | 233 |
| 9/1/2026 | 13:45:00 | 7.03 | 0.0303 | 1 | 280423 | 15.6 | 0 |
| 9/1/2026 | 14:00:00 | 7 | 0.0265 | 2 | 280423 | 16.4 | 0 |
| 9/1/2026 | 14:15:00 | 6.98 | 0.0189 | 2 | 280423 | 17.2 | 0 |
| 9/1/2026 | 14:30:00 | 6.99 | 0.1741 | 2 | 280425 | 17.6 | 233 |
| 9/1/2026 | 14:45:00 | 6.99 | 0.0303 | 2 | 280426 | 18 | 234 |
| 9/1/2026 | 15:00:00 | 6.98 | 0.1249 | 2 | 280427 | 18.2 | 234 |
| 9/1/2026 | 15:15:00 | 6.97 | 0.5565 | 2 | 280430 | 18.4 | 234 |
| 9/1/2026 | 15:30:00 | 6.96 | 1.7072 | 3 | 280435 | 17.2 | 222 |
| 9/1/2026 | 15:45:00 | 7.02 | 2.0290 | 2 | 280462 | 14.6 | 231 |
| 9/1/2026 | 16:00:00 | 7.04 | 1.6921 | 2 | 280487 | 14.6 | 232 |
| 9/1/2026 | 16:15:00 | 7.05 | 1.6732 | 2 | 280514 | 14.5 | 233 |
| 9/1/2026 | 16:30:00 | 7.05 | 1.1546 | 2 | 280534 | 15 | 234 |
| 9/1/2026 | 16:45:00 | 7.05 | 0.3861 | 2 | 280547 | 15.8 | 236 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/1/2026 | 17:00:00 | 7.03 | 0.0151 | 2 | 280548 | 17.2 | 237 |
| 9/1/2026 | 17:15:00 | 7.02 | 0.0606 | 2 | 280548 | 18.5 | 234 |
| 9/1/2026 | 17:30:00 | 7.02 | 0.0303 | 2 | 280548 | 19.1 | 235 |
| 9/1/2026 | 17:45:00 | 7.02 | 1.6656 | 2 | 280559 | 15.3 | 232 |
| 9/1/2026 | 18:00:00 | 7.03 | 1.7034 | 2 | 280588 | 14.5 | 236 |
| 9/1/2026 | 18:15:00 | 7.04 | 1.9949 | 2 | 280616 | 14.5 | 236 |
| 9/1/2026 | 18:30:00 | 7.06 | 0.9880 | 2 | 280639 | 14.8 | 236 |
| 9/1/2026 | 18:45:00 | 7.07 | 0.0227 | 2 | 280646 | 15.6 | 235 |
| 9/1/2026 | 19:00:00 | 7.04 | 2.0101 | 2 | 280664 | 14.6 | 236 |
| 9/1/2026 | 19:15:00 | 7.06 | 0.0492 | 2 | 280680 | 15 | 237 |
| 9/1/2026 | 19:30:00 | 7.04 | 0.4013 | 2 | 280685 | 16.5 | 237 |
| 9/1/2026 | 19:45:00 | 7.06 | 0.6359 | 2 | 280704 | 14.8 | 238 |
| 9/1/2026 | 20:00:00 | 7.03 | 0.3710 | 2 | 280709 | 15.8 | 238 |
| 9/1/2026 | 20:15:00 | 7.02 | 0.0227 | 2 | 280709 | 17.5 | 0 |
| 9/1/2026 | 20:30:00 | 7.04 | 1.7072 | 2 | 280724 | 14.7 | 238 |
| 9/1/2026 | 20:45:00 | 7.06 | 0.4126 | 2 | 280736 | 15.1 | 240 |
| 9/1/2026 | 21:00:00 | 7.06 | 0.0114 | 2 | 280740 | 15.3 | 240 |
| 9/1/2026 | 21:15:00 | 7.03 | 2.0138 | 2 | 280755 | 14.5 | 237 |
| 9/1/2026 | 21:30:00 | 7.05 | 0.1703 | 2 | 280770 | 14.9 | 239 |
| 9/1/2026 | 21:45:00 | 7.05 | 0.1287 | 2 | 280779 | 15.2 | 237 |
| 9/1/2026 | 22:00:00 | 7.02 | 0.5375 | 2 | 280782 | 16.1 | 241 |
| 9/1/2026 | 22:15:00 | 7.03 | 0.1476 | 2 | 280794 | 15.3 | 238 |
| 9/1/2026 | 22:30:00 | 7.01 | 0.5640 | 2 | 280797 | 16.1 | 237 |
| 9/1/2026 | 22:45:00 | 7.03 | 1.9873 | 2 | 280817 | 14.4 | 233 |
| 9/1/2026 | 23:00:00 | 7.03 | 1.6694 | 2 | 280845 | 14.2 | 235 |
| 9/1/2026 | 23:15:00 | 7.03 | 1.6542 | 2 | 280873 | 14.1 | 237 |
| 9/1/2026 | 23:30:00 | 7.04 | 0.5035 | 1 | 280891 | 14.2 | 235 |
| 9/1/2026 | 23:45:00 | 7.05 | 0.0227 | 2 | 280895 | 14.5 | 235 |
| 9/2/2026 | 0:00:00 | 7.03 | 0.7987 | 2 | 280905 | 14.3 | 237 |
| 9/2/2026 | 0:15:00 | 7.04 | 0.0227 | 2 | 280908 | 15.3 | 238 |
| 9/2/2026 | 0:30:00 | 7 | 1.5369 | 2 | 280914 | 14.7 | 234 |
| 9/2/2026 | 0:45:00 | 6.99 | 1.0410 | 2 | 280937 | 14.2 | 238 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/2/2026 | 1:00:00 | 7.02 | 0.0114 | 2 | 280941 | 14.5 | 237 |
| 9/2/2026 | 1:15:00 | 7.01 | 0.0303 | 2 | 280941 | 15.9 | 239 |
| 9/2/2026 | 1:30:00 | 6.99 | 1.5520 | 2 | 280951 | 14.3 | 237 |
| 9/2/2026 | 1:45:00 | 6.98 | 1.9722 | 2 | 280977 | 14 | 236 |
| 9/2/2026 | 2:00:00 | 6.99 | 1.6542 | 2 | 281002 | 14 | 234 |
| 9/2/2026 | 2:15:00 | 7 | 0.6322 | 2 | 281024 | 14.1 | 233 |
| 9/2/2026 | 2:45:00 | 7.03 | 0.0265 | 2 | 281027 | 14.7 | 234 |
| 9/2/2026 | 3:00:00 | 7.02 | 0.4013 | 2 | 281027 | 14.8 | 233 |
| 9/2/2026 | 3:30:00 | 7 | 0.2574 | 2 | 281038 | 15.9 | 235 |
| 9/2/2026 | 3:45:00 | 6.98 | 0.2271 | 2 | 281041 | 16.7 | 236 |
| 9/2/2026 | 4:00:00 | 6.96 | 1.6580 | 2 | 281056 | 14.1 | 233 |
| 9/2/2026 | 4:15:00 | 6.97 | 1.6504 | 2 | 281080 | 14 | 236 |
| 9/2/2026 | 4:30:00 | 6.99 | 1.2265 | 2 | 281105 | 14 | 236 |
| 9/2/2026 | 4:45:00 | 7.02 | 0.0114 | 2 | 281112 | 14.2 | 236 |
| 9/2/2026 | 5:00:00 | 7 | 1.5142 | 2 | 281115 | 14.2 | 237 |
| 9/2/2026 | 5:15:00 | 7.02 | 0.5716 | 2 | 281138 | 14.1 | 239 |
| 9/2/2026 | 5:30:00 | 7.03 | 0.1136 | 2 | 281140 | 14.9 | 238 |
| 9/2/2026 | 5:45:00 | 7.02 | 0.8669 | 2 | 281153 | 14.2 | 239 |
| 9/2/2026 | 6:00:00 | 7.04 | 0.4050 | 3 | 281158 | 14.3 | 239 |
| 9/2/2026 | 6:15:00 | 7.03 | 0.0189 | 2 | 281163 | 14.3 | 239 |
| 9/2/2026 | 6:30:00 | 7.03 | 1.9343 | 2 | 281174 | 14.1 | 240 |
| 9/2/2026 | 6:45:00 | 7.04 | 1.6391 | 2 | 281200 | 14.1 | 241 |
| 9/2/2026 | 7:00:00 | 7.04 | 1.6467 | 2 | 281229 | 14.1 | 240 |
| 9/2/2026 | 7:15:00 | 7.04 | 1.9343 | 2 | 281257 | 14.1 | 242 |
| 9/2/2026 | 7:30:00 | 7.05 | 0.4807 | 2 | 281270 | 14.3 | 241 |
| 9/2/2026 | 7:45:00 | 7.06 | 0.0227 | 2 | 281273 | 14.6 | 241 |
| 9/2/2026 | 8:00:00 | 7.04 | 1.9533 | 2 | 281293 | 14.2 | 242 |
| 9/2/2026 | 8:15:00 | 7.04 | 1.9306 | 0 | 281324 | 14.5 | 241 |
| 9/2/2026 | 8:30:00 | 7.04 | 1.1053 | 0 | 281350 | 14.7 | 241 |
| 9/2/2026 | 8:45:00 | 7.05 | 0.0189 | 0 | 281355 | 15.8 | 25 |
| 9/2/2026 | 9:00:00 | 7.02 | 0.0114 | 0 | 281355 | 17 | 0 |
| 9/2/2026 | 9:15:00 | 7 | 0.0151 | 0 | 281355 | 18.2 | 0 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/2/2026 | 9:30:00 | 7 | 0.0114 | 0 | 281355 | 19.1 | 246 |
| 9/2/2026 | 9:45:00 | 6.99 | 0.0303 | 0 | 281355 | 19.4 | 244 |
| 9/2/2026 | 10:00:00 | 7.03 | 0.6057 | 0 | 281371 | 15.3 | 237 |
| 9/2/2026 | 10:15:00 | 7.02 | 0.0114 | 0 | 281375 | 16.1 | 241 |
| 9/2/2026 | 10:30:00 | 7.03 | 1.8435 | 0 | 281385 | 14.9 | 239 |
| 9/2/2026 | 10:45:00 | 7.05 | 1.8965 | 0 | 281411 | 14.6 | 239 |
| 9/2/2026 | 11:00:00 | 7.05 | 1.5823 | 0 | 281437 | 14.3 | 236 |
| 9/2/2026 | 11:15:00 | 7.04 | 1.8549 | 0 | 281461 | 14.2 | 238 |
| 9/2/2026 | 11:30:00 | 7.04 | 0.6814 | 0 | 281484 | 14.2 | 237 |
| 9/2/2026 | 11:45:00 | 7.08 | 0.0114 | 0 | 281487 | 15 | 0 |
| 9/2/2026 | 12:00:00 | 7.02 | 1.4195 | 0 | 281496 | 14.2 | 238 |
| 9/2/2026 | 12:15:00 | 7.11 | 0.0379 | 0 | 281515 | 14.5 | 0 |
| 9/2/2026 | 12:30:00 | 6.99 | 1.6807 | 0 | 281518 | 14.4 | 242 |
| 9/2/2026 | 12:45:00 | 7.02 | 0.4921 | 0 | 281531 | 14.2 | 244 |
| 9/2/2026 | 13:00:00 | 7.02 | 1.3552 | 0 | 281538 | 14.2 | 249 |
| 9/2/2026 | 13:15:00 | 7.05 | 0.0265 | 0 | 281544 | 14.8 | 248 |
| 9/2/2026 | 13:30:00 | 7.02 | 1.3173 | 0 | 281547 | 14.4 | 248 |
| 9/2/2026 | 13:45:00 | 7.05 | 1.4877 | 0 | 281569 | 14.2 | 253 |
| 9/2/2026 | 14:00:00 | 7.05 | 1.7564 | 0 | 281591 | 14.2 | 252 |
| 9/2/2026 | 14:15:00 | 7.06 | 1.4233 | 0 | 281615 | 14.2 | 254 |
| 9/2/2026 | 14:30:00 | 7.06 | 1.3665 | 0 | 281636 | 14.2 | 252 |
| 9/2/2026 | 14:45:00 | 7.06 | 1.3022 | 0 | 281658 | 14.1 | 255 |
| 9/2/2026 | 15:00:00 | 7.06 | 1.2643 | 0 | 281678 | 14.2 | 259 |
| 9/2/2026 | 15:15:00 | 7.09 | 0.0303 | 0 | 281688 | 14.7 | 31 |
| 9/2/2026 | 15:30:00 | 7.05 | 1.1962 | 0 | 281690 | 15.1 | 256 |
| 9/2/2026 | 15:45:00 | 7.05 | 0.8025 | 0 | 281706 | 14.2 | 259 |
| 9/2/2026 | 16:00:00 | 7.06 | 0.0341 | 0 | 281709 | 14.7 | 247 |
| 9/2/2026 | 16:15:00 | 7.05 | 1.5974 | 0 | 281728 | 14.1 | 259 |
| 9/2/2026 | 16:30:00 | 7.07 | 0.1552 | 0 | 281743 | 14.2 | 260 |
| 9/2/2026 | 16:45:00 | 7.08 | 0.0189 | 0 | 281743 | 15.1 | 0 |
| 9/2/2026 | 17:00:00 | 7.05 | 1.4763 | 0 | 281747 | 14.5 | 257 |
| 9/2/2026 | 17:15:00 | 7.1 | 0.6170 | 0 | 281769 | 14.2 | 260 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/2/2026 | 17:30:00 | 7.07 | 1.5634 | 0 | 281778 | 14.3 | 261 |
| 9/2/2026 | 17:45:00 | 7.09 | 1.6656 | 0 | 281806 | 14.1 | 261 |
| 9/2/2026 | 18:00:00 | 7.09 | 0.9804 | 0 | 281827 | 14.2 | 259 |
| 9/2/2026 | 18:15:00 | 7.1 | 0.0151 | 0 | 281833 | 14.3 | 257 |
| 9/2/2026 | 18:30:00 | 7.09 | 0.5035 | 0 | 281836 | 14.3 | 255 |
| 9/2/2026 | 18:45:00 | 7.07 | 1.4574 | 0 | 281844 | 14.2 | 255 |
| 9/2/2026 | 19:00:00 | 7.09 | 1.6618 | 0 | 281872 | 14.1 | 252 |
| 9/2/2026 | 19:15:00 | 7.1 | 0.2763 | 0 | 281886 | 14.3 | 254 |
| 9/2/2026 | 19:30:00 | 7.12 | 0.2536 | 0 | 281890 | 14.7 | 254 |
| 9/2/2026 | 19:45:00 | 7.08 | 1.9722 | 0 | 281915 | 14.1 | 251 |
| 9/2/2026 | 20:00:00 | 7.09 | 0.5565 | 0 | 281930 | 14.2 | 250 |
| 9/2/2026 | 20:15:00 | 7.1 | 0.0908 | 0 | 281935 | 14.3 | 248 |
| 9/2/2026 | 20:30:00 | 7.07 | 1.9873 | 0 | 281957 | 14 | 251 |
| 9/2/2026 | 20:45:00 | 7.06 | 1.9722 | 0 | 281983 | 14 | 253 |
| 9/2/2026 | 21:00:00 | 7.07 | 0.1779 | 0 | 281993 | 14.2 | 252 |
| 9/2/2026 | 21:15:00 | 7.07 | 1.0864 | 0 | 282003 | 14.1 | 255 |
| 9/2/2026 | 21:30:00 | 7.09 | 0.0114 | 0 | 282008 | 14.2 | 255 |
| 9/2/2026 | 21:45:00 | 7.08 | 0.7533 | 0 | 282013 | 14.2 | 255 |
| 9/2/2026 | 22:00:00 | 7.08 | 1.9911 | 0 | 282039 | 13.9 | 259 |
| 9/2/2026 | 22:15:00 | 7.08 | 1.9760 | 0 | 282065 | 13.9 | 263 |
| 9/2/2026 | 22:30:00 | 7.09 | 0.5640 | 0 | 282090 | 14.1 | 260 |
| 9/2/2026 | 22:45:00 | 7.1 | 0.4505 | 1 | 282095 | 14.2 | 261 |
| 9/2/2026 | 23:00:00 | 7.1 | 0.0189 | 1 | 282098 | 14.3 | 262 |
| 9/2/2026 | 23:15:00 | 7.08 | 0.4013 | 1 | 282098 | 14.3 | 261 |
| 9/2/2026 | 23:30:00 | 7.09 | 0.3672 | 0 | 282114 | 14.1 | 260 |
| 9/2/2026 | 23:45:00 | 7.09 | 0.5640 | 1 | 282118 | 14.2 | 261 |
| 9/3/2026 | 0:00:00 | 7.09 | 0.3445 | 0 | 282128 | 14.1 | 260 |
| 9/3/2026 | 0:15:00 | 7.1 | 0.6889 | 1 | 282135 | 14.1 | 257 |
| 9/3/2026 | 0:30:00 | 7.1 | 2.0252 | 0 | 282159 | 13.8 | 262 |
| 9/3/2026 | 0:45:00 | 7.09 | 1.9987 | 0 | 282186 | 13.7 | 262 |
| 9/3/2026 | 1:00:00 | 7.1 | 1.6959 | 0 | 282216 | 13.8 | 262 |
| 9/3/2026 | 1:15:00 | 7.09 | 1.9911 | 0 | 282244 | 13.8 | 260 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/3/2026 | 1:30:00 | 7.09 | 1.9987 | 0 | 282271 | 13.8 | 260 |
| 9/3/2026 | 1:45:00 | 7.09 | 1.9836 | 0 | 282302 | 13.7 | 257 |
| 9/3/2026 | 2:00:00 | 7.1 | 0.6814 | 0 | 282319 | 13.9 | 256 |
| 9/3/2026 | 2:15:00 | 7.12 | 0.0114 | 0 | 282322 | 14.8 | 0 |
| 9/3/2026 | 2:30:00 | 7.08 | 0.1136 | 0 | 282327 | 15.4 | 260 |
| 9/3/2026 | 2:45:00 | 7.09 | 0.9123 | 0 | 282336 | 14 | 256 |
| 9/3/2026 | 3:00:00 | 7.09 | 0.1931 | 0 | 282342 | 13.8 | 255 |
| 9/3/2026 | 3:15:00 | 7.08 | 0.6889 | 8 | 282361 | 13.7 | 256 |
| 9/3/2026 | 3:30:00 | 7.06 | 0.2044 | 0 | 282366 | 13.8 | 255 |
| 9/3/2026 | 3:45:00 | 7.07 | 1.6921 | 0 | 282391 | 13.5 | 255 |
| 9/3/2026 | 4:00:00 | 7.08 | 1.0978 | 0 | 282416 | 13.5 | 254 |
| 9/3/2026 | 4:15:00 | 7.1 | 0.0189 | 0 | 282424 | 13.6 | 248 |
| 9/3/2026 | 4:30:00 | 7.09 | 0.5830 | 0 | 282430 | 13.7 | 247 |
| 9/3/2026 | 4:45:00 | 7.07 | 1.9381 | 0 | 282453 | 13.5 | 247 |
| 9/3/2026 | 5:00:00 | 7.08 | 1.2038 | 0 | 282482 | 13.5 | 242 |
| 9/3/2026 | 5:15:00 | 7.09 | 0.4618 | 0 | 282490 | 13.7 | 242 |
| 9/3/2026 | 5:30:00 | 7.09 | 0.1590 | 0 | 282496 | 13.7 | 242 |
| 9/3/2026 | 5:45:00 | 7.08 | 1.1470 | 0 | 282519 | 13.5 | 240 |
| 9/3/2026 | 6:00:00 | 7.09 | 0.0908 | 0 | 282526 | 13.6 | 243 |
| 9/3/2026 | 6:15:00 | 6.99 | 0.6776 | 0 | 282549 | 13.5 | 244 |
| 9/3/2026 | 6:30:00 | 6.99 | 0.4542 | 0 | 282555 | 13.6 | 245 |
| 9/3/2026 | 6:45:00 | 6.96 | 0.1363 | 0 | 282561 | 13.7 | 245 |
| 9/3/2026 | 7:00:00 | 6.87 | 2.0138 | 0 | 282584 | 13.4 | 245 |
| 9/3/2026 | 7:15:00 | 6.84 | 2.0025 | 0 | 282611 | 13.4 | 246 |
| 9/3/2026 | 7:30:00 | 6.84 | 1.6921 | 0 | 282640 | 13.4 | 248 |
| 9/3/2026 | 7:45:00 | 6.87 | 0.6170 | 0 | 282655 | 13.5 | 252 |
| 9/3/2026 | 8:00:00 | 6.88 | 0.0189 | 0 | 282659 | 13.6 | 255 |
| 9/3/2026 | 8:15:00 | 6.86 | 0.5678 | 0 | 282664 | 13.6 | 256 |
| 9/3/2026 | 8:30:00 | 6.81 | 1.5974 | 0 | 282680 | 13.5 | 255 |
| 9/3/2026 | 8:45:00 | 6.82 | 1.6618 | 0 | 282708 | 13.4 | 255 |
| 9/3/2026 | 9:00:00 | 6.89 | 0.5375 | 0 | 282721 | 13.6 | 255 |
| 9/3/2026 | 9:15:00 | 6.89 | 0.0151 | 0 | 282722 | 13.7 | 257 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/3/2026 | 9:30:00 | 6.9 | 1.6580 | 0 | 282737 | 13.5 | 252 |
| 9/3/2026 | 9:45:00 | 6.93 | 0.5072 | 0 | 282751 | 13.6 | 253 |
| 9/3/2026 | 10:00:00 | 6.94 | 1.5293 | 0 | 282762 | 13.6 | 254 |
| 9/3/2026 | 10:15:00 | 7.05 | 0.0303 | 738 | 282769 | 14.1 | 0 |
| 9/3/2026 | 10:30:00 | 6.98 | 1.9949 | 0 | 282790 | 13.6 | 251 |
| 9/3/2026 | 10:45:00 | 7.01 | 1.6542 | 0 | 282818 | 13.7 | 249 |
| 9/3/2026 | 11:00:00 | 7.02 | 1.9760 | 0 | 282848 | 13.7 | 248 |
| 9/3/2026 | 11:15:00 | 7.04 | 0.4391 | 0 | 282858 | 13.9 | 247 |
| 9/3/2026 | 11:30:00 | 7.02 | 1.5217 | 0 | 282870 | 13.9 | 248 |
| 9/3/2026 | 11:45:00 | 7.02 | 1.6542 | 0 | 282898 | 13.9 | 247 |
| 9/3/2026 | 12:00:00 | 7.03 | 0.4240 | 0 | 282909 | 14.1 | 245 |
| 9/3/2026 | 12:15:00 | 7.04 | 0.0151 | 0 | 282912 | 14.7 | 0 |
| 9/3/2026 | 12:30:00 | 6.99 | 2.0290 | 1 | 282917 | 14.3 | 248 |
| 9/3/2026 | 12:45:00 | 7.01 | 1.7489 | 0 | 282946 | 14.1 | 249 |
| 9/3/2026 | 13:00:00 | 7.02 | 0.6776 | 0 | 282968 | 14.2 | 248 |
| 9/3/2026 | 13:15:00 | 6.99 | 2.1123 | 0 | 282980 | 14.3 | 249 |
| 9/3/2026 | 13:30:00 | 6.99 | 1.9003 | 0 | 283013 | 14.3 | 249 |
| 9/3/2026 | 13:45:00 | 7 | 2.1993 | 0 | 283044 | 14.4 | 251 |
| 9/3/2026 | 14:00:00 | 7.01 | 2.1955 | 0 | 283074 | 14.4 | 251 |
| 9/3/2026 | 14:15:00 | 7.02 | 0.4997 | 0 | 283099 | 14.5 | 250 |
| 9/3/2026 | 14:30:00 | 7.03 | 0.0151 | 0 | 283100 | 15 | 248 |
| 9/3/2026 | 14:45:00 | 7 | 1.7148 | 0 | 283106 | 14.7 | 250 |
| 9/3/2026 | 15:00:00 | 7.03 | 0.4921 | 1 | 283125 | 14.6 | 247 |
| 9/3/2026 | 15:15:00 | 7.05 | 0.0227 | 2 | 283127 | 15.3 | 247 |
| 9/3/2026 | 15:30:00 | 7.01 | 1.1167 | 2 | 283128 | 16 | 250 |
| 9/3/2026 | 15:45:00 | 7.01 | 0.0151 | 1 | 283133 | 15.9 | 227 |
| 9/3/2026 | 16:00:00 | 6.99 | 0.0189 | 1 | 283133 | 16.3 | 248 |
| 9/3/2026 | 16:15:00 | 7.02 | 1.7754 | 0 | 283154 | 14.7 | 244 |
| 9/3/2026 | 16:30:00 | 7.05 | 1.7489 | 0 | 283182 | 14.6 | 242 |
| 9/3/2026 | 16:45:00 | 7.06 | 0.0265 | 0 | 283186 | 15.4 | 0 |
| 9/3/2026 | 17:00:00 | 7.05 | 2.0176 | 0 | 283213 | 14.6 | 244 |
| 9/3/2026 | 17:15:00 | 7.08 | 0.0265 | 0 | 283229 | 14.8 | 0 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/3/2026 | 17:30:00 | 7.05 | 0.1779 | 0 | 283230 | 15.4 | 241 |
| 9/3/2026 | 17:45:00 | 7.05 | 0.0908 | 0 | 283238 | 15.3 | 241 |
| 9/3/2026 | 18:00:00 | 7.05 | 0.8328 | 0 | 283253 | 14.5 | 237 |
| 9/3/2026 | 18:15:00 | 7.05 | 0.0303 | 0 | 283257 | 15 | 129 |
| 9/3/2026 | 18:30:00 | 7.02 | 0.0379 | 0 | 283257 | 15.4 | 239 |
| 9/3/2026 | 18:45:00 | 7.04 | 1.3741 | 0 | 283275 | 14.4 | 241 |
| 9/3/2026 | 19:00:00 | 7.05 | 0.4315 | 0 | 283282 | 14.4 | 238 |
| 9/3/2026 | 19:15:00 | 7.2 | 0.0189 | 739 | 283284 | 14.9 | 0 |
| 9/3/2026 | 19:30:00 | 7.03 | 1.5634 | 0 | 283292 | 14.3 | 238 |
| 9/3/2026 | 19:45:00 | 7.13 | 0.0303 | 788 | 283294 | 15.1 | 0 |
| 9/3/2026 | 20:00:00 | 7.12 | 0.0114 | 711 | 283294 | 15.7 | 0 |
| 9/3/2026 | 20:15:00 | 7.04 | 1.7110 | 0 | 283313 | 14.1 | 239 |
| 9/3/2026 | 20:30:00 | 7.04 | 1.7072 | 0 | 283338 | 14 | 241 |
| 9/3/2026 | 20:45:00 | 7.05 | 2.0138 | 0 | 283365 | 14 | 239 |
| 9/3/2026 | 21:00:00 | 7.07 | 0.6587 | 0 | 283388 | 14 | 237 |
| 9/3/2026 | 21:15:00 | 7.08 | 0.0303 | 0 | 283390 | 14.2 | 238 |
| 9/3/2026 | 21:30:00 | 7.06 | 1.7148 | 0 | 283407 | 14 | 241 |
| 9/3/2026 | 21:45:00 | 7.05 | 2.0403 | 0 | 283436 | 13.9 | 240 |
| 9/3/2026 | 22:00:00 | 7.05 | 2.0214 | 0 | 283467 | 13.9 | 241 |
| 9/3/2026 | 22:15:00 | 7.07 | 0.0908 | 0 | 283480 | 14.1 | 238 |
| 9/3/2026 | 22:30:00 | 7.07 | 0.0265 | 0 | 283480 | 14.2 | 238 |
| 9/3/2026 | 22:45:00 | 7.04 | 1.9760 | 0 | 283492 | 13.9 | 238 |
| 9/3/2026 | 23:00:00 | 7.06 | 0.0114 | 0 | 283507 | 14 | 237 |
| 9/3/2026 | 23:15:00 | 7.06 | 0.0151 | 0 | 283507 | 15.3 | 0 |
| 9/3/2026 | 23:30:00 | 7.04 | 0.0265 | 0 | 283507 | 16.5 | 0 |
| 9/3/2026 | 23:45:00 | 7.03 | 0.3180 | 0 | 283511 | 14.3 | 238 |
| 9/4/2026 | 0:00:00 | 7.04 | 0.8744 | 0 | 283531 | 13.8 | 239 |
| 9/4/2026 | 0:15:00 | 7.1 | 0.0114 | 741 | 283537 | 14.1 | 0 |
| 9/4/2026 | 0:30:00 | 7.09 | 0.6284 | 0 | 283541 | 14.5 | 237 |
| 9/4/2026 | 0:45:00 | 7.02 | 1.7034 | 0 | 283561 | 13.6 | 238 |
| 9/4/2026 | 1:00:00 | 7.05 | 0.5186 | 0 | 283572 | 13.7 | 241 |
| 9/4/2026 | 1:15:00 | 7.04 | 0.6624 | 0 | 283575 | 13.7 | 240 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/4/2026 | 1:30:00 | 7.04 | 1.7110 | 0 | 283601 | 13.6 | 241 |
| 9/4/2026 | 1:45:00 | 7.04 | 2.0214 | 0 | 283628 | 13.6 | 241 |
| 9/4/2026 | 2:00:00 | 7.06 | 0.4959 | 0 | 283649 | 13.7 | 241 |
| 9/4/2026 | 2:15:00 | 7.07 | 0.0189 | 0 | 283650 | 13.8 | 238 |
| 9/4/2026 | 2:30:00 | 7.07 | 0.0189 | 0 | 283650 | 13.9 | 237 |
| 9/4/2026 | 2:45:00 | 7.04 | 0.6057 | 0 | 283651 | 13.9 | 238 |
| 9/4/2026 | 3:00:00 | 7.06 | 0.0757 | 0 | 283661 | 13.8 | 242 |
| 9/4/2026 | 3:15:00 | 7.03 | 1.9949 | 0 | 283673 | 13.7 | 241 |
| 9/4/2026 | 3:30:00 | 7.05 | 0.6322 | 0 | 283694 | 13.7 | 241 |
| 9/4/2026 | 3:45:00 | 7.05 | 0.0341 | 0 | 283697 | 13.8 | 241 |
| 9/4/2026 | 4:00:00 | 7.03 | 1.6277 | 0 | 283709 | 13.7 | 241 |
| 9/4/2026 | 4:15:00 | 7 | 1.9873 | 0 | 283733 | 13.6 | 241 |
| 9/4/2026 | 4:30:00 | 7.01 | 1.6996 | 0 | 283761 | 13.6 | 241 |
| 9/4/2026 | 4:45:00 | 7.04 | 0.0795 | 0 | 283773 | 13.7 | 241 |
| 9/4/2026 | 5:00:00 | 7.03 | 0.5413 | 0 | 283777 | 13.8 | 241 |
| 9/4/2026 | 5:15:00 | 7.01 | 1.1659 | 0 | 283794 | 13.6 | 243 |
| 9/4/2026 | 5:30:00 | 7.05 | 0.0341 | 0 | 283800 | 13.8 | 238 |
| 9/4/2026 | 5:45:00 | 6.98 | 2.0025 | 0 | 283822 | 13.5 | 240 |
| 9/4/2026 | 6:00:00 | 7.01 | 0.1968 | 0 | 283837 | 13.7 | 239 |
| 9/4/2026 | 6:15:00 | 7.01 | 0.0189 | 0 | 283842 | 13.8 | 241 |
| 9/4/2026 | 6:30:00 | 7 | 0.4732 | 0 | 283842 | 13.8 | 240 |
| 9/4/2026 | 6:45:00 | 7 | 1.6769 | 0 | 283865 | 13.5 | 242 |
| 9/4/2026 | 7:00:00 | 7 | 2.0214 | 0 | 283893 | 13.5 | 242 |
| 9/4/2026 | 7:15:00 | 6.99 | 1.9911 | 0 | 283920 | 13.5 | 242 |
| 9/4/2026 | 7:30:00 | 7.03 | 0.1136 | 0 | 283932 | 13.6 | 241 |
| 9/4/2026 | 7:45:00 | 7.02 | 0.5148 | 0 | 283937 | 13.6 | 241 |
| 9/4/2026 | 8:00:00 | 6.99 | 1.8700 | 0 | 283948 | 13.5 | 241 |
| 9/4/2026 | 8:15:00 | 6.99 | 1.6618 | 0 | 283976 | 13.5 | 241 |
| 9/4/2026 | 8:30:00 | 7.01 | 0.6057 | 0 | 283990 | 13.6 | 239 |
| 9/4/2026 | 8:45:00 | 7.01 | 0.1173 | 0 | 283994 | 13.7 | 240 |
| 9/4/2026 | 9:00:00 | 6.99 | 2.3659 | 0 | 284023 | 13.5 | 238 |
| 9/4/2026 | 9:15:00 | 6.98 | 2.3583 | 0 | 284056 | 13.6 | 237 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/4/2026 | 9:30:00 | 6.99 | 0.6776 | 0 | 284078 | 13.6 | 236 |
| 9/4/2026 | 9:45:00 | 6.98 | 2.3432 | 0 | 284095 | 13.6 | 234 |
| 9/4/2026 | 10:00:00 | 6.96 | 2.3318 | 0 | 284128 | 13.7 | 233 |
| 9/4/2026 | 10:15:00 | 7 | 0.4050 | 0 | 284152 | 14.2 | 233 |
| 9/4/2026 | 10:30:00 | 6.97 | 2.3545 | 0 | 284166 | 14 | 230 |
| 9/4/2026 | 10:45:00 | 6.97 | 2.3242 | 0 | 284198 | 14 | 230 |
| 9/4/2026 | 11:00:00 | 7 | 0.4391 | 0 | 284222 | 14.3 | 230 |
| 9/4/2026 | 11:15:00 | 6.99 | 0.4694 | 0 | 284224 | 15 | 229 |
| 9/4/2026 | 11:30:00 | 6.97 | 1.9684 | 0 | 284252 | 14.3 | 228 |
| 9/4/2026 | 11:45:00 | 6.96 | 1.9608 | 0 | 284286 | 14.2 | 228 |
| 9/4/2026 | 12:00:00 | 6.98 | 1.0940 | 0 | 284302 | 14.3 | 228 |
| 9/4/2026 | 12:15:00 | 6.95 | 2.3659 | 0 | 284319 | 14.2 | 228 |
| 9/4/2026 | 12:30:00 | 6.94 | 2.2069 | 0 | 284351 | 14.1 | 229 |
| 9/4/2026 | 12:45:00 | 6.94 | 1.9911 | 0 | 284384 | 14 | 228 |
| 9/4/2026 | 13:00:00 | 6.94 | 2.3091 | 0 | 284418 | 14 | 228 |
| 9/4/2026 | 13:15:00 | 6.95 | 2.2826 | 0 | 284450 | 14 | 228 |
| 9/4/2026 | 13:30:00 | 6.96 | 1.9457 | 0 | 284483 | 14 | 228 |
| 9/4/2026 | 13:45:00 | 6.96 | 1.9154 | 0 | 284516 | 14 | 227 |
| 9/4/2026 | 14:00:00 | 6.97 | 2.2145 | 0 | 284547 | 13.9 | 228 |
| 9/4/2026 | 14:15:00 | 6.97 | 2.1880 | 0 | 284578 | 13.9 | 226 |
| 9/4/2026 | 14:30:00 | 6.97 | 1.8435 | 0 | 284609 | 13.9 | 225 |
| 9/4/2026 | 14:45:00 | 6.99 | 0.1893 | 0 | 284625 | 14.1 | 224 |
| 9/4/2026 | 15:00:00 | 6.97 | 1.9608 | 0 | 284642 | 14 | 229 |
| 9/4/2026 | 15:15:00 | 6.96 | 1.9533 | 0 | 284675 | 13.9 | 225 |
| 9/4/2026 | 15:30:00 | 6.97 | 1.9495 | 0 | 284708 | 13.9 | 226 |
| 9/4/2026 | 15:45:00 | 6.97 | 2.2372 | 0 | 284741 | 13.8 | 226 |
| 9/4/2026 | 16:00:00 | 6.99 | 0.0416 | 0 | 284750 | 14.6 | 190 |
| 9/4/2026 | 16:15:00 | 6.97 | 2.1388 | 0 | 284759 | 14.1 | 226 |
| 9/4/2026 | 16:30:00 | 6.97 | 1.8624 | 0 | 284791 | 13.9 | 227 |
| 9/4/2026 | 16:45:00 | 6.96 | 1.8511 | 0 | 284822 | 13.8 | 226 |
| 9/4/2026 | 17:00:00 | 6.96 | 2.1047 | 0 | 284850 | 13.8 | 228 |
| 9/4/2026 | 17:15:00 | 6.97 | 0.1060 | 0 | 284864 | 14.2 | 229 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/4/2026 | 17:30:00 | 6.99 | 0.7760 | 0 | 284872 | 14.4 | 225 |
| 9/4/2026 | 17:45:00 | 6.97 | 1.9608 | 0 | 284881 | 14.1 | 227 |
| 9/4/2026 | 18:00:00 | 6.99 | 1.6277 | 0 | 284911 | 13.9 | 227 |
| 9/4/2026 | 18:15:00 | 6.99 | 1.7451 | 0 | 284937 | 13.9 | 226 |
| 9/4/2026 | 18:30:00 | 6.99 | 1.1205 | 0 | 284958 | 14 | 226 |
| 9/4/2026 | 18:45:00 | 6.99 | 1.3741 | 0 | 284978 | 14.1 | 228 |
| 9/4/2026 | 19:00:00 | 6.99 | 0.6587 | 0 | 284993 | 14.2 | 227 |
| 9/4/2026 | 19:15:00 | 6.96 | 1.9987 | 0 | 285014 | 14 | 229 |
| 9/4/2026 | 19:30:00 | 6.96 | 2.0101 | 0 | 285047 | 13.8 | 227 |
| 9/4/2026 | 19:45:00 | 6.97 | 2.3280 | 0 | 285079 | 13.7 | 226 |
| 9/4/2026 | 20:00:00 | 6.99 | 1.1924 | 0 | 285102 | 13.8 | 226 |
| 9/4/2026 | 20:15:00 | 6.98 | 1.9836 | 0 | 285117 | 13.8 | 226 |
| 9/4/2026 | 20:30:00 | 6.99 | 0.9123 | 0 | 285147 | 14 | 235 |
| 9/4/2026 | 20:45:00 | 6.97 | 1.2643 | 0 | 285162 | 13.9 | 227 |
| 9/4/2026 | 21:00:00 | 6.99 | 0.1779 | 0 | 285179 | 13.9 | 226 |
| 9/4/2026 | 21:15:00 | 7.02 | 0.2120 | 0 | 285181 | 14.2 | 228 |
| 9/4/2026 | 21:30:00 | 7.01 | 1.6012 | 0 | 285196 | 13.9 | 229 |
| 9/4/2026 | 21:45:00 | 7 | 1.4915 | 0 | 285217 | 13.7 | 225 |
| 9/4/2026 | 22:00:00 | 6.98 | 2.3621 | 0 | 285246 | 13.7 | 230 |
| 9/4/2026 | 22:15:00 | 6.98 | 2.3545 | 0 | 285278 | 13.7 | 229 |
| 9/4/2026 | 22:30:00 | 6.98 | 2.3432 | 0 | 285310 | 13.6 | 229 |
| 9/4/2026 | 22:45:00 | 6.99 | 0.8139 | 0 | 285334 | 13.7 | 227 |
| 9/4/2026 | 23:00:00 | 6.99 | 2.3621 | 0 | 285355 | 13.7 | 227 |
| 9/4/2026 | 23:15:00 | 6.99 | 2.3621 | 0 | 285387 | 13.6 | 224 |
| 9/4/2026 | 23:30:00 | 6.98 | 2.0252 | 0 | 285420 | 13.6 | 226 |
| 9/4/2026 | 23:45:00 | 6.98 | 2.0290 | 0 | 285454 | 13.6 | 227 |
| 9/5/2026 | 0:00:00 | 7 | 0.7912 | 0 | 285476 | 13.8 | 227 |
| 9/5/2026 | 0:15:00 | 6.99 | 2.3810 | 0 | 285493 | 13.7 | 229 |
| 9/5/2026 | 0:30:00 | 7 | 2.0063 | 0 | 285526 | 13.6 | 232 |
| 9/5/2026 | 0:45:00 | 7.01 | 2.3242 | 0 | 285560 | 13.7 | 230 |
| 9/5/2026 | 1:00:00 | 7.02 | 2.3205 | 0 | 285592 | 13.7 | 231 |
| 9/5/2026 | 1:15:00 | 7.02 | 2.2788 | 0 | 285625 | 13.7 | 232 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/5/2026 | 1:30:00 | 7.04 | 0.3028 | 0 | 285646 | 14 | 232 |
| 9/5/2026 | 1:45:00 | 7.03 | 2.3356 | 4 | 285657 | 13.9 | 230 |
| 9/5/2026 | 2:00:00 | 7.04 | 2.3394 | 0 | 285691 | 13.8 | 232 |
| 9/5/2026 | 2:15:00 | 7.04 | 1.9798 | 0 | 285723 | 13.7 | 233 |
| 9/5/2026 | 2:30:00 | 7.04 | 0.6473 | 0 | 285751 | 13.8 | 233 |
| 9/5/2026 | 2:45:00 | 7.04 | 0.0265 | 0 | 285753 | 14.4 | 233 |
| 9/5/2026 | 3:00:00 | 7.04 | 2.3280 | 0 | 285780 | 13.7 | 236 |
| 9/5/2026 | 3:15:00 | 7.04 | 2.3167 | 0 | 285811 | 13.7 | 236 |
| 9/5/2026 | 3:30:00 | 7.06 | 0.0151 | 0 | 285825 | 14.1 | 237 |
| 9/5/2026 | 3:45:00 | 7.04 | 0.9312 | 0 | 285835 | 13.9 | 234 |
| 9/5/2026 | 4:00:00 | 7.04 | 0.3634 | 0 | 285840 | 14.3 | 234 |
| 9/5/2026 | 4:15:00 | 6.98 | 2.3167 | 0 | 285868 | 13.7 | 234 |
| 9/5/2026 | 4:30:00 | 6.96 | 2.3091 | 0 | 285900 | 13.6 | 232 |
| 9/5/2026 | 4:45:00 | 6.98 | 0.1741 | 0 | 285915 | 14.1 | 231 |
| 9/5/2026 | 5:00:00 | 6.94 | 1.9646 | 0 | 285924 | 13.8 | 228 |
| 9/5/2026 | 5:15:00 | 6.87 | 1.9760 | 0 | 285957 | 13.6 | 233 |
| 9/5/2026 | 5:30:00 | 6.89 | 0.7041 | 0 | 285972 | 14 | 234 |
| 9/5/2026 | 5:45:00 | 6.83 | 2.2788 | 0 | 285989 | 13.9 | 233 |
| 9/5/2026 | 6:00:00 | 6.82 | 1.9495 | 0 | 286023 | 13.7 | 236 |
| 9/5/2026 | 6:15:00 | 6.81 | 2.2296 | 0 | 286056 | 13.7 | 237 |
| 9/5/2026 | 6:30:00 | 6.81 | 2.1880 | 0 | 286087 | 13.7 | 236 |
| 9/5/2026 | 6:45:00 | 6.81 | 2.0555 | 0 | 286119 | 13.6 | 237 |
| 9/5/2026 | 7:00:00 | 6.82 | 2.1047 | 0 | 286155 | 13.6 | 237 |
| 9/5/2026 | 7:15:00 | 6.83 | 2.3886 | 0 | 286189 | 13.6 | 237 |
| 9/5/2026 | 7:30:00 | 6.85 | 2.3772 | 0 | 286222 | 13.6 | 236 |
| 9/5/2026 | 7:45:00 | 6.87 | 2.3735 | 0 | 286254 | 13.7 | 237 |
| 9/5/2026 | 8:00:00 | 6.88 | 2.0328 | 0 | 286287 | 13.7 | 235 |
| 9/5/2026 | 8:15:00 | 6.9 | 2.0290 | 0 | 286321 | 13.7 | 238 |
| 9/5/2026 | 8:30:00 | 6.94 | 1.2454 | 0 | 286352 | 13.8 | 237 |
| 9/5/2026 | 8:45:00 | 6.93 | 0.6965 | 0 | 286360 | 14.1 | 238 |
| 9/5/2026 | 9:00:00 | 6.95 | 0.4088 | 0 | 286381 | 13.9 | 239 |
| 9/5/2026 | 9:15:00 | 6.97 | 0.1136 | 0 | 286385 | 14.3 | 237 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/5/2026 | 9:30:00 | 6.99 | 2.0328 | 0 | 286410 | 13.9 | 242 |
| 9/5/2026 | 9:45:00 | 7.02 | 2.0441 | 0 | 286443 | 13.9 | 246 |
| 9/5/2026 | 10:00:00 | 7.03 | 2.0403 | 0 | 286476 | 13.9 | 244 |
| 9/5/2026 | 10:15:00 | 7.04 | 2.3621 | 0 | 286509 | 14 | 242 |
| 9/5/2026 | 10:30:00 | 7.04 | 2.3583 | 0 | 286540 | 14 | 240 |
| 9/5/2026 | 10:45:00 | 7.04 | 2.3205 | 0 | 286573 | 14.1 | 238 |
| 9/5/2026 | 11:00:00 | 7.03 | 2.0290 | 0 | 286606 | 14.1 | 238 |
| 9/5/2026 | 11:15:00 | 7.05 | 0.3634 | 0 | 286625 | 14.3 | 233 |
| 9/5/2026 | 11:30:00 | 7.03 | 0.0341 | 0 | 286627 | 15.1 | 210 |
| 9/5/2026 | 11:45:00 | 7.03 | 0.5565 | 0 | 286640 | 14.6 | 235 |
| 9/5/2026 | 12:00:00 | 7.02 | 1.9722 | 0 | 286654 | 14.3 | 234 |
| 9/5/2026 | 12:15:00 | 7.03 | 2.3772 | 0 | 286688 | 14.3 | 233 |
| 9/5/2026 | 12:30:00 | 7.03 | 2.3735 | 0 | 286720 | 14.3 | 234 |
| 9/5/2026 | 12:45:00 | 7.02 | 2.3621 | 0 | 286753 | 14.3 | 231 |
| 9/5/2026 | 13:00:00 | 7.02 | 2.0328 | 0 | 286787 | 14.4 | 233 |
| 9/5/2026 | 13:15:00 | 7.01 | 2.3318 | 0 | 286819 | 14.3 | 233 |
| 9/5/2026 | 13:30:00 | 7.01 | 2.3129 | 0 | 286852 | 14.3 | 233 |
| 9/5/2026 | 13:45:00 | 7.03 | 0.9653 | 0 | 286885 | 14.3 | 231 |
| 9/5/2026 | 14:00:00 | 7.04 | 0.6322 | 0 | 286894 | 14.8 | 231 |
| 9/5/2026 | 14:15:00 | 7 | 1.9608 | 0 | 286907 | 14.6 | 229 |
| 9/5/2026 | 14:30:00 | 7.02 | 0.5224 | 2 | 286938 | 14.5 | 231 |
| 9/5/2026 | 14:45:00 | 7 | 2.4643 | 7 | 286941 | 14.8 | 228 |
| 9/5/2026 | 15:00:00 | 7.05 | 1.9192 | 0 | 286974 | 14.5 | 229 |
| 9/5/2026 | 15:15:00 | 7.05 | 2.1728 | 0 | 287006 | 14.5 | 229 |
| 9/5/2026 | 15:30:00 | 7.04 | 2.1312 | 0 | 287036 | 14.6 | 231 |
| 9/5/2026 | 15:45:00 | 7.03 | 1.8927 | 0 | 287065 | 14.6 | 229 |
| 9/5/2026 | 16:00:00 | 7.03 | 1.7602 | 0 | 287095 | 14.6 | 229 |
| 9/5/2026 | 16:15:00 | 7.01 | 1.9608 | 0 | 287124 | 14.5 | 228 |
| 9/5/2026 | 16:30:00 | 7 | 2.3697 | 0 | 287153 | 14.4 | 226 |
| 9/5/2026 | 16:45:00 | 7 | 2.0290 | 0 | 287186 | 14.3 | 227 |
| 9/5/2026 | 17:00:00 | 6.99 | 2.0290 | 0 | 287218 | 14.3 | 228 |
| 9/5/2026 | 17:15:00 | 6.99 | 2.0176 | 0 | 287251 | 14.2 | 226 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/5/2026 | 17:30:00 | 7 | 0.7684 | 0 | 287276 | 14.4 | 225 |
| 9/5/2026 | 17:45:00 | 6.99 | 0.0303 | 0 | 287278 | 15.2 | 225 |
| 9/5/2026 | 18:00:00 | 6.99 | 2.3318 | 0 | 287297 | 14.2 | 226 |
| 9/5/2026 | 18:15:00 | 7 | 2.3318 | 0 | 287329 | 14.1 | 225 |
| 9/5/2026 | 18:30:00 | 7.01 | 2.3091 | 0 | 287362 | 14 | 225 |
| 9/5/2026 | 18:45:00 | 7.02 | 1.9798 | 0 | 287395 | 13.9 | 224 |
| 9/5/2026 | 19:00:00 | 7.02 | 2.2750 | 0 | 287429 | 13.9 | 224 |
| 9/5/2026 | 19:15:00 | 7.02 | 2.2485 | 0 | 287461 | 13.8 | 223 |
| 9/5/2026 | 19:30:00 | 7.03 | 0.8517 | 0 | 287489 | 13.9 | 222 |
| 9/5/2026 | 19:45:00 | 7.02 | 0.5337 | 0 | 287499 | 14 | 223 |
| 9/5/2026 | 20:00:00 | 7.02 | 2.2675 | 0 | 287529 | 13.7 | 223 |
| 9/5/2026 | 20:15:00 | 7.03 | 0.6700 | 0 | 287552 | 13.8 | 222 |
| 9/5/2026 | 20:30:00 | 7.05 | 0.0303 | 0 | 287557 | 14.6 | 159 |
| 9/5/2026 | 20:45:00 | 7.04 | 2.3205 | 0 | 287577 | 13.8 | 226 |
| 9/5/2026 | 21:00:00 | 7.06 | 1.9798 | 0 | 287610 | 13.7 | 228 |
| 9/5/2026 | 21:15:00 | 7.06 | 0.4315 | 0 | 287631 | 13.9 | 228 |
| 9/5/2026 | 21:30:00 | 7.06 | 1.9003 | 0 | 287642 | 13.8 | 229 |
| 9/5/2026 | 21:45:00 | 7.07 | 2.2599 | 0 | 287673 | 13.7 | 230 |
| 9/5/2026 | 22:00:00 | 7.06 | 2.2372 | 0 | 287706 | 13.6 | 231 |
| 9/5/2026 | 22:15:00 | 7.05 | 1.9078 | 0 | 287738 | 13.6 | 228 |
| 9/5/2026 | 22:30:00 | 7.03 | 2.1577 | 0 | 287769 | 13.5 | 227 |
| 9/5/2026 | 22:45:00 | 7.04 | 0.0341 | 0 | 287782 | 14.3 | 0 |
| 9/5/2026 | 23:00:00 | 7.04 | 0.8176 | 1 | 287792 | 14.1 | 226 |
| 9/5/2026 | 23:15:00 | 6.99 | 2.1123 | 6 | 287802 | 14.7 | 227 |
| 9/5/2026 | 23:30:00 | 6.97 | 1.7678 | 0 | 287832 | 13.5 | 229 |
| 9/5/2026 | 23:45:00 | 6.97 | 1.9798 | 0 | 287860 | 13.4 | 228 |
| 9/6/2026 | 0:00:00 | 6.96 | 1.8284 | 0 | 287887 | 13.5 | 228 |
| 9/6/2026 | 0:15:00 | 6.96 | 1.6126 | 0 | 287914 | 13.5 | 229 |
| 9/6/2026 | 0:30:00 | 6.99 | 0.8631 | 0 | 287924 | 13.9 | 227 |
| 9/6/2026 | 0:45:00 | 6.96 | 1.3968 | 0 | 287943 | 13.7 | 228 |
| 9/6/2026 | 1:00:00 | 6.92 | 2.3735 | 0 | 287973 | 13.4 | 230 |
| 9/6/2026 | 1:15:00 | 6.93 | 2.3735 | 0 | 288005 | 13.4 | 230 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/6/2026 | 1:30:00 | 6.95 | 2.0328 | 0 | 288038 | 13.4 | 229 |
| 9/6/2026 | 1:45:00 | 6.97 | 2.0328 | 0 | 288070 | 13.4 | 231 |
| 9/6/2026 | 2:00:00 | 6.99 | 0.5186 | 0 | 288093 | 13.7 | 229 |
| 9/6/2026 | 2:15:00 | 7 | 0.0341 | 0 | 288094 | 13.9 | 228 |
| 9/6/2026 | 2:30:00 | 6.98 | 2.3470 | 0 | 288122 | 13.4 | 231 |
| 9/6/2026 | 2:45:00 | 6.98 | 2.3356 | 0 | 288154 | 13.4 | 228 |
| 9/6/2026 | 3:00:00 | 6.99 | 2.3242 | 0 | 288186 | 13.3 | 230 |
| 9/6/2026 | 3:15:00 | 7.01 | 0.9539 | 0 | 288217 | 13.4 | 227 |
| 9/6/2026 | 3:30:00 | 7.01 | 0.6057 | 0 | 288226 | 14.3 | 227 |
| 9/6/2026 | 3:45:00 | 7 | 1.1432 | 0 | 288244 | 13.6 | 227 |
| 9/6/2026 | 4:00:00 | 6.99 | 0.1173 | 0 | 288249 | 14.3 | 227 |
| 9/6/2026 | 4:15:00 | 6.99 | 2.3962 | 0 | 288278 | 13.3 | 227 |
| 9/6/2026 | 4:30:00 | 6.99 | 2.3621 | 0 | 288310 | 13.3 | 230 |
| 9/6/2026 | 4:45:00 | 7 | 0.4542 | 0 | 288332 | 13.5 | 227 |
| 9/6/2026 | 5:00:00 | 6.98 | 0.3899 | 0 | 288333 | 15.2 | 231 |
| 9/6/2026 | 5:15:00 | 6.96 | 0.0227 | 0 | 288335 | 16.3 | 230 |
| 9/6/2026 | 5:30:00 | 6.97 | 0.9123 | 0 | 288345 | 14 | 226 |
| 9/6/2026 | 5:45:00 | 6.97 | 2.0630 | 0 | 288364 | 13.5 | 228 |
| 9/6/2026 | 6:00:00 | 6.99 | 2.3735 | 0 | 288397 | 13.3 | 231 |
| 9/6/2026 | 6:15:00 | 6.99 | 2.3924 | 0 | 288428 | 13.3 | 231 |
| 9/6/2026 | 6:30:00 | 6.98 | 2.0593 | 0 | 288465 | 13.2 | 231 |
| 9/6/2026 | 6:45:00 | 6.98 | 2.3735 | 0 | 288498 | 13.3 | 233 |
| 9/6/2026 | 7:00:00 | 6.98 | 2.3621 | 0 | 288531 | 13.3 | 233 |
| 9/6/2026 | 7:15:00 | 6.99 | 2.0290 | 0 | 288564 | 13.3 | 232 |
| 9/6/2026 | 7:30:00 | 7 | 2.3356 | 0 | 288597 | 13.3 | 232 |
| 9/6/2026 | 7:45:00 | 7.01 | 1.1924 | 0 | 288623 | 13.5 | 233 |
| 9/6/2026 | 8:00:00 | 7.02 | 0.5413 | 0 | 288643 | 13.6 | 231 |
| 9/6/2026 | 8:15:00 | 7.03 | 2.0555 | 0 | 288659 | 13.6 | 232 |
| 9/6/2026 | 8:30:00 | 7.04 | 2.0858 | 0 | 288691 | 13.5 | 233 |
| 9/6/2026 | 8:45:00 | 7.06 | 2.3621 | 0 | 288724 | 13.5 | 234 |
| 9/6/2026 | 9:00:00 | 7.08 | 0.1136 | 0 | 288742 | 14 | 233 |
| 9/6/2026 | 9:15:00 | 7.05 | 1.9419 | 0 | 288752 | 13.9 | 233 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/6/2026 | 9:30:00 | 7.06 | 2.3318 | 0 | 288785 | 13.7 | 233 |
| 9/6/2026 | 9:45:00 | 7.06 | 2.3205 | 0 | 288818 | 13.7 | 234 |
| 9/6/2026 | 10:00:00 | 7.04 | 2.3015 | 0 | 288853 | 13.8 | 235 |
| 9/6/2026 | 10:15:00 | 7.03 | 2.2826 | 0 | 288887 | 13.8 | 234 |
| 9/6/2026 | 10:30:00 | 7.01 | 2.3772 | 0 | 288921 | 13.9 | 233 |
| 9/6/2026 | 10:45:00 | 6.99 | 1.7564 | 0 | 288954 | 13.9 | 229 |
| 9/6/2026 | 11:00:00 | 6.97 | 2.0138 | 0 | 288984 | 14 | 229 |
| 9/6/2026 | 11:15:00 | 7.01 | 0.4807 | 0 | 288996 | 14.4 | 228 |
| 9/6/2026 | 11:30:00 | 7.01 | 0.0265 | 0 | 288998 | 14.9 | 228 |
| 9/6/2026 | 11:45:00 | 7 | 2.3470 | 0 | 289022 | 14.3 | 230 |
| 9/6/2026 | 12:00:00 | 7.01 | 2.3470 | 0 | 289054 | 14.3 | 230 |
| 9/6/2026 | 12:15:00 | 7.01 | 2.0176 | 0 | 289087 | 14.3 | 232 |
| 9/6/2026 | 12:30:00 | 7.01 | 1.0372 | 0 | 289114 | 14.6 | 237 |
| 9/6/2026 | 12:45:00 | 7.01 | 0.6322 | 0 | 289123 | 15.5 | 237 |
| 9/6/2026 | 13:00:00 | 7 | 0.0189 | 0 | 289133 | 15.6 | 241 |
| 9/6/2026 | 13:15:00 | 6.99 | 2.1388 | 0 | 289148 | 14.6 | 241 |
| 9/6/2026 | 13:30:00 | 7.02 | 1.8624 | 0 | 289176 | 14.5 | 242 |
| 9/6/2026 | 13:45:00 | 7.04 | 1.8208 | 0 | 289206 | 14.6 | 241 |
| 9/6/2026 | 14:00:00 | 7.06 | 2.1274 | 0 | 289235 | 14.6 | 241 |
| 9/6/2026 | 14:15:00 | 7.08 | 2.1501 | 0 | 289263 | 14.8 | 239 |
| 9/6/2026 | 14:30:00 | 7.08 | 1.8056 | 0 | 289293 | 14.8 | 238 |
| 9/6/2026 | 14:45:00 | 7.08 | 0.9501 | 0 | 289318 | 15.3 | 238 |
| 9/6/2026 | 15:00:00 | 7.07 | 0.4467 | 0 | 289322 | 16.8 | 239 |
| 9/6/2026 | 15:15:00 | 7.08 | 1.7754 | 0 | 289344 | 15.1 | 236 |
| 9/6/2026 | 15:30:00 | 7.08 | 2.1350 | 0 | 289373 | 14.9 | 237 |
| 9/6/2026 | 15:45:00 | 7.06 | 2.0858 | 0 | 289402 | 14.8 | 235 |
| 9/6/2026 | 16:15:00 | 7.05 | 0.2082 | 0 | 289418 | 17.1 | 235 |
| 9/6/2026 | 16:30:00 | 7.02 | 0.1741 | 0 | 289421 | 18 | 236 |
| 9/6/2026 | 16:45:00 | 7 | 0.0265 | 0 | 289424 | 19.1 | 237 |
| 9/6/2026 | 17:00:00 | 7 | 0.0416 | 0 | 289428 | 19.6 | 0 |
| 9/6/2026 | 17:30:00 | 7.03 | 2.1577 | 0 | 289449 | 15 | 228 |
| 9/6/2026 | 17:45:00 | 7.06 | 0.6359 | 0 | 289468 | 15.1 | 228 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|
| 9/6/2026 | 18:00:00 | 7.07 | 0.0227 | 0 | 289474 | 15.8 | 230 |
| 9/6/2026 | 18:15:00 | 7.01 | 0.6889 | 0 | 289478 | 16.9 | 232 |
| 9/6/2026 | 18:30:00 | 7.05 | 1.7981 | 0 | 289505 | 14.8 | 229 |
| 9/6/2026 | 18:45:00 | 7.05 | 2.1501 | 0 | 289536 | 14.6 | 230 |
| 9/6/2026 | 19:00:00 | 7.05 | 1.0713 | 0 | 289562 | 14.7 | 230 |
| 9/6/2026 | 19:15:00 | 7.05 | 0.4694 | 0 | 289570 | 15.2 | 231 |
| 9/6/2026 | 19:30:00 | 7.04 | 0.8290 | 0 | 289572 | 15.3 | 230 |
| 9/6/2026 | 19:45:00 | 7.04 | 1.8359 | 0 | 289600 | 14.4 | 231 |
| 9/6/2026 | 20:00:00 | 7.06 | 0.5792 | 0 | 289623 | 14.5 | 230 |
| 9/6/2026 | 20:15:00 | 7.05 | 0.0379 | 0 | 289624 | 15.2 | 230 |
| 9/6/2026 | 20:30:00 | 7.05 | 1.8321 | 0 | 289650 | 14.3 | 231 |
| 9/6/2026 | 20:45:00 | 7.04 | 2.0895 | 0 | 289679 | 14.2 | 231 |
| 9/6/2026 | 21:00:00 | 7.05 | 2.1047 | 0 | 289707 | 14.1 | 229 |
| 9/6/2026 | 21:15:00 | 7.06 | 0.4542 | 0 | 289729 | 14.3 | 231 |
| 9/6/2026 | 21:30:00 | 7.06 | 0.3899 | 0 | 289731 | 15.2 | 231 |
| 9/6/2026 | 21:45:00 | 7.04 | 2.0744 | 0 | 289754 | 14 | 228 |
| 9/6/2026 | 22:00:00 | 7.07 | 0.3293 | 0 | 289767 | 14.3 | 230 |
| 9/6/2026 | 22:15:00 | 7.05 | 0.0151 | 0 | 289767 | 15 | 230 |
| 9/6/2026 | 22:30:00 | 7.05 | 0.0303 | 0 | 289767 | 15.8 | 230 |
| 9/6/2026 | 22:45:00 | 7.03 | 0.1931 | 0 | 289767 | 16 | 232 |
| 9/6/2026 | 23:00:00 | 7.04 | 0.0416 | 0 | 289778 | 14.8 | 230 |
| 9/6/2026 | 23:15:00 | 7.03 | 0.7079 | 0 | 289782 | 15 | 227 |
| 9/6/2026 | 23:30:00 | 7.03 | 0.3028 | 0 | 289788 | 15.1 | 228 |
| 9/6/2026 | 23:45:00 | 7.01 | 2.0025 | 0 | 289810 | 13.8 | 227 |

## 5. In-Situ Readings

**Table 4. In-Situ Readings**

| Date | Temperature (C°) | DO mg/L | SAL-ppt | pH | ORP (mV) | NTU |
|---|---|---|---|---|---|---|
| 08/31/2026 | 14.8 | 10.13 | 0.09 | 7.34 | 166.7 | 0.22 |
| 09/01/2026 | 13.9 | 10.22 | 0.09 | 7.25 | 184.8 | 0.30 |
| 09/02/2026 | 14.3 | 10.07 | 0.09 | 7.13 | 176.5 | 0.23 |
| 09/03/2026 | 13.3 | 9.25 | 0.10 | 7.12 | 136.7 | 0.88 |
| 09/04/2026 | 14.2 | 10.38 | 0.09 | 7.19 | 217.1 | 0.27 |
| 09/05/2026 | 14.5 | 9.82 | 0.09 | 7.12 | 189.2 | 0.04 |
| 09/06/2026 | 15.4 | 10.13 | 0.09 | 7.14 | 200.2 | 0.94 |

## 6. Calibration Log:

**Table 5. Calibration Log**

| Date | Unit | pH | Conductivity/ Salinity | NTU |
|---|---|---|---|---|
| 09/4/2026 | YSI | ✓ | ✓ | ✓ |
| 09/5/2026 | Portal WTP | ✓ | N/A | ✓ |
| 09/4/2026 | CP2 WTP | ✓ | ✓ | ✓ |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

## APPENDIX A: Portal WTP Data Log

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 8/31/2026 | 0:00:00 | 7.4 | 1.4915 | 0.3 | 1,464,832 | Open | 14.9 | 296 |
| 8/31/2026 | 0:15:00 | 7.3 | 0.0000 | 0.1 | 1,464,843 | Closed | 15.4 | 294 |
| 8/31/2026 | 0:30:00 | 7.4 | 1.5028 | 0.1 | 1,464,855 | Open | 15.1 | 293 |
| 8/31/2026 | 0:45:00 | 7.4 | 1.4877 | 0 | 1,464,877 | Open | 15 | 291 |
| 8/31/2026 | 1:00:00 | 7.3 | 0.0000 | 0 | 1,464,888 | Closed | 15.9 | 113 |
| 8/31/2026 | 1:15:00 | 7.4 | 1.1735 | 0 | 1,464,897 | Open | 15.4 | 287 |
| 8/31/2026 | 1:30:00 | 7.3 | 0.0000 | 0.2 | 1,464,905 | Closed | 16.2 | 291 |
| 8/31/2026 | 1:45:00 | 7.4 | 1.0486 | 0 | 1,464,925 | Open | 15.3 | 287 |
| 8/31/2026 | 2:00:00 | 7.4 | 1.4650 | 0 | 1,464,944 | Open | 15.4 | 289 |
| 8/31/2026 | 2:15:00 | 7.3 | 0.0000 | 0 | 1,464,953 | Closed | 16.1 | 289 |
| 8/31/2026 | 2:30:00 | 7.5 | 0.0000 | 3.6 | 1,464,961 | Open | 15 | 289 |
| 8/31/2026 | 2:45:00 | 7.4 | 1.4915 | 0.4 | 1,464,968 | Open | 14.8 | 289 |
| 8/31/2026 | 3:00:00 | 7.4 | 1.5104 | 0.3 | 1,464,990 | Open | 14.8 | 291 |
| 8/31/2026 | 3:15:00 | 7.4 | 1.0031 | 0.2 | 1,465,012 | Open | 14.8 | 293 |
| 8/31/2026 | 3:30:00 | 7.3 | 0.0000 | 0.4 | 1,465,019 | Closed | 15.4 | 293 |
| 8/31/2026 | 3:45:00 | 7.3 | 0.5337 | 0.3 | 1,465,033 | Closed | 14.7 | 293 |
| 8/31/2026 | 4:00:00 | 7.3 | 0.0000 | 0.2 | 1,465,033 | Closed | 16.4 | 294 |
| 8/31/2026 | 4:15:00 | 7.3 | 1.5028 | 0 | 1,465,053 | Open | 14.9 | 294 |
| 8/31/2026 | 4:30:00 | 7.3 | 1.5028 | 0 | 1,465,076 | Open | 15 | 299 |
| 8/31/2026 | 4:45:00 | 7.3 | 0.9804 | 0 | 1,465,098 | Open | 15.2 | 297 |
| 8/31/2026 | 5:00:00 | 7.3 | 0.0000 | 0 | 1,465,105 | Closed | 16 | 296 |
| 8/31/2026 | 5:15:00 | 7.3 | 1.0561 | 0 | 1,465,115 | Open | 15 | 292 |
| 8/31/2026 | 5:30:00 | 7.4 | 1.0637 | 0 | 1,465,131 | Open | 14.7 | 294 |
| 8/31/2026 | 5:45:00 | 7.4 | 1.0561 | 0 | 1,465,147 | Open | 14.7 | 294 |
| 8/31/2026 | 6:00:00 | 7.4 | 1.0637 | 0 | 1,465,163 | Open | 15 | 292 |
| 8/31/2026 | 6:15:00 | 7.4 | 1.0448 | 0 | 1,465,178 | Open | 15.2 | 292 |
| 8/31/2026 | 6:30:00 | 7.4 | 1.0334 | 0 | 1,465,191 | Open | 15.3 | 291 |
| 8/31/2026 | 6:45:00 | 7.4 | 1.0372 | 0 | 1,465,207 | Open | 15.3 | 293 |
| 8/31/2026 | 7:00:00 | 7.4 | 1.0448 | 0 | 1,465,222 | Open | 14.9 | 292 |
| 8/31/2026 | 7:15:00 | 7.4 | 1.5142 | 0.4 | 1,465,240 | Open | 14.7 | 294 |
| 8/31/2026 | 7:30:00 | 7.4 | 0.9653 | 6.4 | 1,465,259 | Open | 14.7 | 291 |
| 8/31/2026 | 7:45:00 | 7.3 | 1.4725 | 0.8 | 1,465,269 | Open | 14.3 | 291 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 8/31/2026 | 8:00:00 | 7.4 | 1.4422 | 0.6 | 1,465,290 | Open | 14.2 | 291 |
| 8/31/2026 | 8:15:00 | 7.4 | 0.0000 | 0.7 | 1,465,306 | Closed | 14.3 | 291 |
| 8/31/2026 | 8:30:00 | 7.4 | 1.4952 | 1.4 | 1,465,316 | Open | 14.2 | 289 |
| 8/31/2026 | 8:45:00 | 7.4 | 1.4650 | 1.2 | 1,465,338 | Open | 14.2 | 289 |
| 8/31/2026 | 9:00:00 | 7.4 | 0.8593 | 0.9 | 1,465,355 | Open | 14.3 | 289 |
| 8/31/2026 | 9:15:00 | 7.4 | 1.4877 | 0.4 | 1,465,362 | Open | 14.4 | 286 |
| 8/31/2026 | 9:30:00 | 7.4 | 0.8479 | 0.3 | 1,465,379 | Open | 14.3 | 291 |
| 8/31/2026 | 9:45:00 | 7.4 | 1.4195 | 0.3 | 1,465,401 | Open | 14.3 | 288 |
| 8/31/2026 | 10:00:00 | 7.4 | 0.0000 | 0.2 | 1,465,412 | Closed | 14.6 | 291 |
| 8/31/2026 | 10:15:00 | 7.4 | 1.4347 | 0.3 | 1,465,427 | Open | 14.4 | 291 |
| 8/31/2026 | 10:30:00 | 7.4 | 0.8441 | 0.4 | 1,465,443 | Open | 14.5 | 291 |
| 8/31/2026 | 10:45:00 | 7.4 | 1.4044 | 0.5 | 1,465,464 | Open | 14.5 | 291 |
| 8/31/2026 | 11:00:00 | 7.4 | 0.0000 | 0.5 | 1,465,475 | Closed | 14.9 | 291 |
| 8/31/2026 | 11:15:00 | 7.4 | 1.4006 | 0.4 | 1,465,479 | Open | 14.7 | 290 |
| 8/31/2026 | 11:30:00 | 7.4 | 0.8782 | 0.2 | 1,465,496 | Open | 14.8 | 289 |
| 8/31/2026 | 11:45:00 | 7.4 | 1.3665 | 0.2 | 1,465,516 | Open | 14.8 | 288 |
| 8/31/2026 | 12:00:00 | 7.4 | 0.0000 | 0.2 | 1,465,525 | Closed | 15.3 | 290 |
| 8/31/2026 | 12:15:00 | 7.4 | 1.3855 | 0.2 | 1,465,542 | Open | 14.9 | 289 |
| 8/31/2026 | 12:30:00 | 7.4 | 1.2681 | 0.3 | 1,465,559 | Open | 15 | 290 |
| 8/31/2026 | 12:45:00 | 7.4 | 1.3665 | 0.3 | 1,465,579 | Open | 15 | 290 |
| 8/31/2026 | 13:00:00 | 7.4 | 0.0000 | 0.3 | 1,465,586 | Closed | 15.7 | 292 |
| 8/31/2026 | 13:15:00 | 7.4 | 1.3968 | 0.2 | 1,465,605 | Open | 15.1 | 291 |
| 8/31/2026 | 13:30:00 | 7.4 | 0.4959 | 0.2 | 1,465,621 | Closed | 15.2 | 292 |
| 8/31/2026 | 13:45:00 | 7.4 | 1.4044 | 0.3 | 1,465,629 | Open | 15.2 | 292 |
| 8/31/2026 | 14:00:00 | 7.4 | 0.0000 | 0.2 | 1,465,642 | Closed | 15.5 | 108 |
| 8/31/2026 | 14:15:00 | 7.4 | 1.4082 | 0.2 | 1,465,645 | Open | 15.5 | 288 |
| 8/31/2026 | 14:30:00 | 7.4 | 1.3930 | 0.4 | 1,465,661 | Open | 15.4 | 290 |
| 8/31/2026 | 14:45:00 | 7.4 | 1.3855 | 0.2 | 1,465,682 | Open | 15.3 | 289 |
| 8/31/2026 | 15:00:00 | 7.4 | 0.0000 | 0.3 | 1,465,693 | Closed | 15.7 | 292 |
| 8/31/2026 | 15:15:00 | 7.4 | 1.4006 | 0.3 | 1,465,708 | Open | 15.4 | 291 |
| 8/31/2026 | 15:30:00 | 7.4 | 0.0000 | 0.3 | 1,465,723 | Closed | 15.5 | 291 |
| 8/31/2026 | 15:45:00 | 7.4 | 0.0000 | 0.3 | 1,465,723 | Closed | 16.6 | 291 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 8/31/2026 | 16:00:00 | 7.4 | 1.3817 | 0.2 | 1,465,736 | Open | 15.6 | 291 |
| 8/31/2026 | 16:15:00 | 7.4 | 1.3703 | 0 | 1,465,757 | Open | 15.5 | 291 |
| 8/31/2026 | 16:30:00 | 7.4 | 0.0000 | 0 | 1,465,771 | Closed | 15.7 | 293 |
| 8/31/2026 | 16:45:00 | 7.4 | 1.3817 | 0 | 1,465,779 | Open | 15.6 | 293 |
| 8/31/2026 | 17:00:00 | 7.4 | 1.3514 | 0 | 1,465,795 | Open | 15.6 | 293 |
| 8/31/2026 | 17:15:00 | 7.4 | 1.3476 | 0 | 1,465,816 | Open | 15.5 | 293 |
| 8/31/2026 | 17:30:00 | 7.4 | 0.0000 | 0 | 1,465,825 | Closed | 16 | 294 |
| 8/31/2026 | 17:45:00 | 7.4 | 1.3514 | 0 | 1,465,841 | Open | 15.4 | 293 |
| 8/31/2026 | 18:00:00 | 7.4 | 1.3362 | 0.2 | 1,465,857 | Open | 15.4 | 294 |
| 8/31/2026 | 18:15:00 | 7.4 | 1.3098 | 0.3 | 1,465,877 | Open | 15.3 | 293 |
| 8/31/2026 | 18:30:00 | 7.4 | 0.0000 | 0.1 | 1,465,888 | Closed | 15.6 | 297 |
| 8/31/2026 | 18:45:00 | 7.4 | 1.3211 | 0.3 | 1,465,899 | Open | 15.3 | 294 |
| 8/31/2026 | 19:00:00 | 7.4 | 1.5407 | 0.3 | 1,465,916 | Open | 15.3 | 295 |
| 8/31/2026 | 19:15:00 | 7.4 | 1.5179 | 0.1 | 1,465,939 | Open | 15.2 | 295 |
| 8/31/2026 | 19:30:00 | 7.4 | 1.5369 | 0.1 | 1,465,944 | Open | 15.4 | 297 |
| 8/31/2026 | 19:45:00 | 7.4 | 1.5293 | 0 | 1,465,967 | Open | 15.1 | 294 |
| 8/31/2026 | 20:00:00 | 7.4 | 0.0000 | 0.2 | 1,465,979 | Closed | 15.4 | 297 |
| 8/31/2026 | 20:15:00 | 7.4 | 1.5255 | 0 | 1,465,994 | Open | 15.1 | 295 |
| 8/31/2026 | 20:30:00 | 7.4 | 1.4839 | 0.1 | 1,466,016 | Open | 15 | 293 |
| 8/31/2026 | 20:45:00 | 7.4 | 0.0000 | 0.2 | 1,466,023 | Closed | 15.5 | 108 |
| 8/31/2026 | 21:00:00 | 7.4 | 1.5066 | 0 | 1,466,038 | Open | 14.9 | 292 |
| 8/31/2026 | 21:15:00 | 7.4 | 1.4877 | 0 | 1,466,060 | Open | 14.9 | 291 |
| 8/31/2026 | 21:30:00 | 7.4 | 0.8555 | 0 | 1,466,061 | Open | 16.3 | 291 |
| 8/31/2026 | 21:45:00 | 7.4 | 1.4990 | 0 | 1,466,083 | Open | 15.1 | 287 |
| 8/31/2026 | 22:00:00 | 7.4 | 1.4877 | 0 | 1,466,105 | Open | 14.9 | 289 |
| 8/31/2026 | 22:15:00 | 7.4 | 0.0000 | 0 | 1,466,111 | Closed | 15.5 | 272 |
| 8/31/2026 | 22:30:00 | 7.4 | 1.4915 | 0 | 1,466,130 | Open | 15 | 287 |
| 8/31/2026 | 22:45:00 | 7.4 | 0.0530 | 0 | 1,466,151 | Closed | 15.2 | 287 |
| 8/31/2026 | 23:00:00 | 7.4 | 0.0000 | 0 | 1,466,152 | Open | 15.9 | 284 |
| 8/31/2026 | 23:15:00 | 7.4 | 1.6769 | 0 | 1,466,152 | Open | 15.2 | 286 |
| 8/31/2026 | 23:30:00 | 7.4 | 1.4574 | 0 | 1,466,174 | Open | 15.2 | 288 |
| 8/31/2026 | 23:45:00 | 7.4 | 1.4385 | 0 | 1,466,196 | Open | 15.2 | 286 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/1/2026 | 0:00:00 | 7.4 | 1.4271 | 0 | 1,466,218 | Open | 15.2 | 286 |
| 9/1/2026 | 0:15:00 | 7.4 | 0.0000 | 0 | 1,466,234 | Closed | 15.3 | 286 |
| 9/1/2026 | 0:30:00 | 7.4 | 1.7034 | 0 | 1,466,244 | Open | 15 | 286 |
| 9/1/2026 | 0:45:00 | 7.4 | 0.0000 | 0 | 1,466,254 | Closed | 16.1 | 109 |
| 9/1/2026 | 1:00:00 | 7.4 | 1.6732 | 0 | 1,466,266 | Open | 14.9 | 284 |
| 9/1/2026 | 1:15:00 | 7.4 | 1.6656 | 0 | 1,466,290 | Open | 14.8 | 286 |
| 9/1/2026 | 1:30:00 | 7.4 | 1.6996 | 0 | 1,466,295 | Closed | 15.6 | 288 |
| 9/1/2026 | 1:45:00 | 7.4 | 1.0107 | 0 | 1,466,315 | Open | 15 | 288 |
| 9/1/2026 | 2:00:00 | 7.4 | 1.6732 | 0 | 1,466,322 | Open | 15.2 | 286 |
| 9/1/2026 | 2:15:00 | 7.4 | 0.0000 | 0 | 1,466,341 | Closed | 15.3 | 113 |
| 9/1/2026 | 2:30:00 | 7.4 | 1.6694 | 0 | 1,466,341 | Open | 17.1 | 286 |
| 9/1/2026 | 2:45:00 | 7.4 | 1.5974 | 0 | 1,466,366 | Open | 15.1 | 288 |
| 9/1/2026 | 3:00:00 | 7.4 | 0.0000 | 0 | 1,466,382 | Closed | 15.4 | 113 |
| 9/1/2026 | 3:15:00 | 7.4 | 0.9577 | 0 | 1,466,389 | Open | 15.2 | 288 |
| 9/1/2026 | 3:30:00 | 7.4 | 1.5596 | 0 | 1,466,413 | Open | 14.9 | 288 |
| 9/1/2026 | 3:45:00 | 7.4 | 0.0000 | 0 | 1,466,428 | Closed | 15.4 | 113 |
| 9/1/2026 | 4:00:00 | 7.4 | 1.5482 | 0 | 1,466,439 | Open | 15.2 | 287 |
| 9/1/2026 | 4:15:00 | 7.4 | 1.5823 | 0 | 1,466,463 | Open | 15.4 | 288 |
| 9/1/2026 | 4:30:00 | 7.4 | 1.6353 | 0 | 1,466,465 | Open | 16.2 | 288 |
| 9/1/2026 | 4:45:00 | 7.4 | 0.9653 | 0 | 1,466,484 | Open | 15.7 | 287 |
| 9/1/2026 | 5:00:00 | 7.4 | 0.0000 | 0 | 1,466,496 | Closed | 16 | 114 |
| 9/1/2026 | 5:15:00 | 7.4 | 1.6239 | 0 | 1,466,516 | Open | 15.2 | 289 |
| 9/1/2026 | 5:30:00 | 7.4 | 0.0000 | 0 | 1,466,536 | Closed | 15.1 | 291 |
| 9/1/2026 | 5:45:00 | 7.4 | 1.5974 | 0 | 1,466,541 | Open | 14.9 | 289 |
| 9/1/2026 | 6:00:00 | 7.4 | 0.9729 | 0 | 1,466,563 | Open | 14.8 | 291 |
| 9/1/2026 | 6:15:00 | 7.3 | 1.6391 | 0 | 1,466,568 | Open | 14.8 | 291 |
| 9/1/2026 | 6:30:00 | 7.3 | 0.9312 | 0 | 1,466,591 | Open | 14.6 | 291 |
| 9/1/2026 | 6:45:00 | 7.3 | 0.0000 | 0.1 | 1,466,596 | Closed | 15 | 291 |
| 9/1/2026 | 7:00:00 | 7.3 | 0.9577 | 0.4 | 1,466,616 | Open | 14.5 | 291 |
| 9/1/2026 | 7:15:00 | 7.3 | 0.0000 | 0.4 | 1,466,624 | Closed | 14.7 | 286 |
| 9/1/2026 | 7:30:00 | 7.3 | 0.9464 | 0.4 | 1,466,643 | Open | 14.3 | 289 |
| 9/1/2026 | 7:45:00 | 7.3 | 0.0000 | 0.5 | 1,466,649 | Closed | 14.7 | 289 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/1/2026 | 8:00:00 | 7.3 | 0.9312 | 0.5 | 1,466,669 | Open | 14.2 | 279 |
| 9/1/2026 | 8:15:00 | 7.3 | 0.0000 | 0.5 | 1,466,674 | Closed | 14.7 | 289 |
| 9/1/2026 | 8:30:00 | 7.3 | 0.9047 | 0.5 | 1,466,695 | Open | 14.2 | 288 |
| 9/1/2026 | 8:45:00 | 7.3 | 0.0000 | 0.5 | 1,466,707 | Closed | 14.4 | 107 |
| 9/1/2026 | 9:00:00 | 7.3 | 0.9199 | 0.3 | 1,466,721 | Open | 14.2 | 289 |
| 9/1/2026 | 9:15:00 | 7.3 | 0.0000 | 0.4 | 1,466,731 | Closed | 14.5 | 108 |
| 9/1/2026 | 9:30:00 | 7.3 | 1.0486 | 0.5 | 1,466,741 | Open | 14.3 | 289 |
| 9/1/2026 | 9:45:00 | 7.3 | 1.6959 | 0.5 | 1,466,763 | Open | 14.3 | 289 |
| 9/1/2026 | 10:00:00 | 7.3 | 0.0000 | 0.6 | 1,466,773 | Closed | 14.6 | 107 |
| 9/1/2026 | 10:15:00 | 7.3 | 1.6277 | 0.6 | 1,466,790 | Open | 14.4 | 289 |
| 9/1/2026 | 10:30:00 | 7.3 | 0.0000 | 0.6 | 1,466,800 | Closed | 14.4 | 291 |
| 9/1/2026 | 10:45:00 | 7.3 | 1.5823 | 0.5 | 1,466,810 | Open | 14.4 | 280 |
| 9/1/2026 | 11:00:00 | 7.3 | 0.9691 | 0.4 | 1,466,832 | Open | 14.4 | 291 |
| 9/1/2026 | 11:15:00 | 7.3 | 1.5444 | 0.3 | 1,466,852 | Open | 14.5 | 291 |
| 9/1/2026 | 11:30:00 | 7.3 | 0.1741 | 0.3 | 1,466,873 | Closed | 14.6 | 296 |
| 9/1/2026 | 11:45:00 | 7.3 | 0.0000 | 0.2 | 1,466,873 | Closed | 15.1 | 298 |
| 9/1/2026 | 12:00:00 | 7.3 | 0.9426 | 0.1 | 1,466,890 | Open | 14.7 | 298 |
| 9/1/2026 | 12:15:00 | 7.3 | 1.5407 | 0.2 | 1,466,894 | Open | 14.8 | 294 |
| 9/1/2026 | 12:30:00 | 7.3 | 0.9350 | 0.2 | 1,466,915 | Open | 14.7 | 298 |
| 9/1/2026 | 12:45:00 | 7.3 | 1.5672 | 0 | 1,466,921 | Open | 14.9 | 294 |
| 9/1/2026 | 13:00:00 | 7.3 | 0.9539 | 0.1 | 1,466,942 | Open | 14.8 | 298 |
| 9/1/2026 | 13:15:00 | 7.3 | 1.5482 | 0 | 1,466,949 | Open | 14.8 | 294 |
| 9/1/2026 | 13:30:00 | 7.3 | 0.9350 | 0.1 | 1,466,970 | Open | 14.8 | 294 |
| 9/1/2026 | 13:45:00 | 7.3 | 1.5672 | 0.2 | 1,466,978 | Open | 14.8 | 295 |
| 9/1/2026 | 14:00:00 | 7.3 | 0.9350 | 0.1 | 1,466,999 | Open | 14.8 | 294 |
| 9/1/2026 | 14:15:00 | 7.3 | 1.5634 | 0.1 | 1,467,007 | Open | 14.8 | 293 |
| 9/1/2026 | 14:30:00 | 7.3 | 0.9274 | 0.2 | 1,467,028 | Open | 14.9 | 295 |
| 9/1/2026 | 14:45:00 | 7.3 | 1.5520 | 0.3 | 1,467,030 | Open | 15.2 | 295 |
| 9/1/2026 | 15:00:00 | 7.3 | 0.0000 | 0.2 | 1,467,050 | Closed | 14.9 | 295 |
| 9/1/2026 | 15:15:00 | 7.3 | 1.5520 | 0.2 | 1,467,057 | Open | 14.9 | 293 |
| 9/1/2026 | 15:30:00 | 7.3 | 0.9199 | 0.3 | 1,467,078 | Open | 14.9 | 296 |
| 9/1/2026 | 15:45:00 | 7.3 | 1.5331 | 0.2 | 1,467,083 | Open | 15.2 | 295 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/1/2026 | 16:00:00 | 7.3 | 0.9123 | 0.3 | 1,467,104 | Open | 15 | 300 |
| 9/1/2026 | 16:15:00 | 7.3 | 1.5142 | 0.4 | 1,467,123 | Open | 14.9 | 299 |
| 9/1/2026 | 16:30:00 | 7.3 | 0.0000 | 0.2 | 1,467,138 | Closed | 15.2 | 301 |
| 9/1/2026 | 16:45:00 | 7.3 | 1.5407 | 0.3 | 1,467,148 | Open | 15.1 | 301 |
| 9/1/2026 | 17:00:00 | 7.3 | 0.9388 | 0.3 | 1,467,169 | Open | 15.1 | 303 |
| 9/1/2026 | 17:15:00 | 7.3 | 1.5520 | 0.3 | 1,467,174 | Open | 15.2 | 299 |
| 9/1/2026 | 17:30:00 | 7.3 | 0.9236 | 0.3 | 1,467,195 | Open | 15.1 | 303 |
| 9/1/2026 | 17:45:00 | 7.3 | 1.5217 | 0.4 | 1,467,200 | Open | 15.3 | 300 |
| 9/1/2026 | 18:00:00 | 7.3 | 0.9047 | 0.5 | 1,467,220 | Open | 15.1 | 303 |
| 9/1/2026 | 18:15:00 | 7.3 | 1.5104 | 0.5 | 1,467,227 | Open | 15.1 | 302 |
| 9/1/2026 | 18:30:00 | 7.3 | 0.9085 | 0.4 | 1,467,248 | Open | 15 | 302 |
| 9/1/2026 | 18:45:00 | 7.3 | 1.5558 | 0.5 | 1,467,256 | Open | 15 | 301 |
| 9/1/2026 | 19:00:00 | 7.3 | 0.9085 | 0.5 | 1,467,276 | Open | 15 | 302 |
| 9/1/2026 | 19:15:00 | 7.3 | 1.5482 | 0.3 | 1,467,280 | Open | 15.2 | 302 |
| 9/1/2026 | 19:30:00 | 7.3 | 0.9047 | 0.4 | 1,467,301 | Open | 15 | 301 |
| 9/1/2026 | 19:45:00 | 7.3 | 1.5444 | 0.5 | 1,467,306 | Open | 15.1 | 298 |
| 9/1/2026 | 20:00:00 | 7.3 | 0.9274 | 0.4 | 1,467,326 | Open | 14.9 | 300 |
| 9/1/2026 | 20:15:00 | 7.3 | 1.5444 | 0.6 | 1,467,333 | Open | 15 | 298 |
| 9/1/2026 | 20:30:00 | 7.3 | 0.5300 | 0.4 | 1,467,353 | Open | 14.8 | 298 |
| 9/1/2026 | 20:45:00 | 7.3 | 1.5861 | 0.6 | 1,467,360 | Open | 14.8 | 298 |
| 9/1/2026 | 21:00:00 | 7.3 | 0.0000 | 0.5 | 1,467,375 | Closed | 15.1 | 108 |
| 9/1/2026 | 21:15:00 | 7.3 | 1.6277 | 0.6 | 1,467,375 | Open | 16 | 293 |
| 9/1/2026 | 21:30:00 | 7.3 | 0.9577 | 0.6 | 1,467,397 | Open | 14.8 | 293 |
| 9/1/2026 | 21:45:00 | 7.3 | 1.5937 | 0.7 | 1,467,401 | Open | 14.9 | 291 |
| 9/1/2026 | 22:00:00 | 7.3 | 0.8820 | 0.7 | 1,467,406 | Open | 14.7 | 293 |
| 9/1/2026 | 22:15:00 | 7.3 | 1.3590 | 0.8 | 1,467,426 | Open | 14.7 | 293 |
| 9/1/2026 | 22:30:00 | 7.3 | 0.9085 | 0.7 | 1,467,446 | Open | 14.7 | 291 |
| 9/1/2026 | 22:45:00 | 7.3 | 1.4347 | 0.7 | 1,467,466 | Open | 14.7 | 292 |
| 9/1/2026 | 23:00:00 | 7.3 | 0.8744 | 0.8 | 1,467,486 | Open | 14.8 | 293 |
| 9/1/2026 | 23:15:00 | 7.4 | 1.4195 | 0.7 | 1,467,506 | Open | 14.8 | 298 |
| 9/1/2026 | 23:30:00 | 7.3 | 0.0000 | 0.7 | 1,467,510 | Closed | 15.6 | 294 |
| 9/1/2026 | 23:45:00 | 7.4 | 1.4422 | 0.6 | 1,467,527 | Open | 15 | 298 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/2/2026 | 0:00:00 | 7.4 | 0.0000 | 0.4 | 1,467,542 | Closed | 15.2 | 299 |
| 9/2/2026 | 0:15:00 | 7.4 | 1.4650 | 0 | 1,467,550 | Open | 15.2 | 299 |
| 9/2/2026 | 0:30:00 | 7.4 | 0.9009 | 0 | 1,467,570 | Open | 15.3 | 299 |
| 9/2/2026 | 0:45:00 | 7.4 | 0.0000 | 0 | 1,467,584 | Closed | 15.5 | 110 |
| 9/2/2026 | 1:00:00 | 7.4 | 0.9123 | 0 | 1,467,591 | Open | 15.4 | 294 |
| 9/2/2026 | 1:15:00 | 7.4 | 1.4271 | 0 | 1,467,612 | Open | 15.2 | 296 |
| 9/2/2026 | 1:30:00 | 7.4 | 0.0000 | 0 | 1,467,629 | Closed | 15.4 | 296 |
| 9/2/2026 | 1:45:00 | 7.4 | 1.4460 | 0 | 1,467,637 | Open | 15.4 | 294 |
| 9/2/2026 | 2:00:00 | 7.4 | 0.8744 | 0 | 1,467,656 | Open | 15.6 | 296 |
| 9/2/2026 | 2:15:00 | 7.4 | 1.4385 | 0 | 1,467,663 | Open | 15.6 | 299 |
| 9/2/2026 | 2:30:00 | 7.4 | 0.9085 | 0 | 1,467,681 | Open | 15.7 | 298 |
| 9/2/2026 | 2:45:00 | 7.4 | 0.0000 | 0 | 1,467,701 | Closed | 15.5 | 296 |
| 9/2/2026 | 3:00:00 | 7.4 | 0.9464 | 0 | 1,467,704 | Open | 15.9 | 297 |
| 9/2/2026 | 3:15:00 | 7.4 | 1.5558 | 0 | 1,467,726 | Open | 15.5 | 294 |
| 9/2/2026 | 3:30:00 | 7.4 | 0.0000 | 0 | 1,467,741 | Closed | 15.9 | 294 |
| 9/2/2026 | 3:45:00 | 7.4 | 1.5482 | 0 | 1,467,747 | Open | 15.8 | 294 |
| 9/2/2026 | 4:00:00 | 7.4 | 0.1628 | 0 | 1,467,766 | Closed | 15.9 | 294 |
| 9/2/2026 | 4:15:00 | 7.4 | 1.5369 | 0 | 1,467,774 | Open | 15.8 | 296 |
| 9/2/2026 | 4:30:00 | 7.4 | 1.0031 | 0 | 1,467,794 | Open | 16 | 296 |
| 9/2/2026 | 4:45:00 | 7.4 | 1.5142 | 0 | 1,467,799 | Open | 17 | 299 |
| 9/2/2026 | 5:00:00 | 7.4 | 1.0486 | 0 | 1,467,820 | Open | 16.2 | 299 |
| 9/2/2026 | 5:15:00 | 7.5 | 1.5217 | 0 | 1,467,841 | Open | 16 | 297 |
| 9/2/2026 | 5:30:00 | 7.4 | 0.0000 | 0 | 1,467,845 | Closed | 17.4 | 302 |
| 9/2/2026 | 5:45:00 | 7.4 | 1.5293 | 0 | 1,467,865 | Open | 15.9 | 300 |
| 9/2/2026 | 6:00:00 | 7.4 | 0.0000 | 0 | 1,467,881 | Closed | 16.4 | 113 |
| 9/2/2026 | 6:15:00 | 7.4 | 0.0000 | 0 | 1,467,881 | Closed | 18.9 | 300 |
| 9/2/2026 | 6:30:00 | 7.5 | 0.0000 | 0 | 1,467,894 | Closed | 16.4 | 300 |
| 9/2/2026 | 6:45:00 | 7.4 | 1.5104 | 0 | 1,467,900 | Open | 16.2 | 299 |
| 9/2/2026 | 7:00:00 | 7.4 | 0.9199 | 0 | 1,467,920 | Open | 16 | 300 |
| 9/2/2026 | 7:15:00 | 7.4 | 1.5217 | 0.1 | 1,467,925 | Open | 15.7 | 302 |
| 9/2/2026 | 7:30:00 | 7.4 | 0.2120 | 0.3 | 1,467,945 | Closed | 15.5 | 299 |
| 9/2/2026 | 7:45:00 | 7.4 | 1.5331 | 0.4 | 1,467,952 | Open | 15.2 | 300 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/2/2026 | 8:00:00 | 7.4 | 0.9199 | 0.4 | 1,467,972 | Open | 15.1 | 300 |
| 9/2/2026 | 8:15:00 | 7.4 | 1.5028 | 0.5 | 1,467,978 | Open | 15 | 297 |
| 9/2/2026 | 8:30:00 | 7.4 | 0.9236 | 0.5 | 1,467,998 | Open | 15 | 299 |
| 9/2/2026 | 8:45:00 | 7.4 | 1.5331 | 0.6 | 1,468,004 | Open | 14.9 | 298 |
| 9/2/2026 | 9:00:00 | 7.4 | 0.9274 | 0.5 | 1,468,024 | Open | 14.9 | 296 |
| 9/2/2026 | 9:15:00 | 7.4 | 1.5066 | 0.4 | 1,468,046 | Open | 14.7 | 296 |
| 9/2/2026 | 9:30:00 | 7.4 | 0.0000 | 0.4 | 1,468,050 | Closed | 15.4 | 109 |
| 9/2/2026 | 9:45:00 | 7.4 | 1.5066 | 0.2 | 1,468,066 | Open | 14.8 | 298 |
| 9/2/2026 | 10:00:00 | 7.4 | 0.0000 | 0.2 | 1,468,071 | Closed | 15.4 | 109 |
| 9/2/2026 | 10:15:00 | 7.4 | 1.5179 | 0.3 | 1,468,087 | Open | 14.8 | 298 |
| 9/2/2026 | 10:30:00 | 7.4 | 0.0000 | 0.3 | 1,468,106 | Closed | 14.8 | 296 |
| 9/2/2026 | 10:45:00 | 7.4 | 1.4990 | 0.2 | 1,468,111 | Open | 14.9 | 298 |
| 9/2/2026 | 11:00:00 | 7.4 | 0.9085 | 0.3 | 1,468,131 | Open | 14.9 | 294 |
| 9/2/2026 | 11:15:00 | 7.4 | 1.4763 | 0.3 | 1,468,152 | Open | 14.8 | 293 |
| 9/2/2026 | 11:30:00 | 7.4 | 0.0000 | 0.2 | 1,468,162 | Closed | 15.1 | 293 |
| 9/2/2026 | 11:45:00 | 7.4 | 1.5104 | 0.4 | 1,468,176 | Open | 14.8 | 293 |
| 9/2/2026 | 12:00:00 | 7.4 | 0.0000 | 0.4 | 1,468,192 | Closed | 14.9 | 293 |
| 9/2/2026 | 12:15:00 | 7.4 | 1.5142 | 0.5 | 1,468,201 | Open | 14.8 | 293 |
| 9/2/2026 | 12:30:00 | 7.4 | 0.0000 | 0.5 | 1,468,219 | Closed | 14.9 | 298 |
| 9/2/2026 | 12:45:00 | 7.4 | 1.4990 | 0.7 | 1,468,219 | Closed | 15.4 | 299 |
| 9/2/2026 | 13:00:00 | 7.4 | 0.9123 | 0.5 | 1,468,238 | Open | 14.9 | 301 |
| 9/2/2026 | 13:15:00 | 7.4 | 0.0000 | 0.4 | 1,468,248 | Closed | 15.4 | 304 |
| 9/2/2026 | 13:30:00 | 7.5 | 0.9009 | 0.3 | 1,468,265 | Open | 15 | 304 |
| 9/2/2026 | 13:45:00 | 7.5 | 1.4839 | 0.2 | 1,468,287 | Open | 15 | 304 |
| 9/2/2026 | 14:00:00 | 7.4 | 0.0000 | 0.2 | 1,468,300 | Closed | 15.4 | 110 |
| 9/2/2026 | 14:15:00 | 7.5 | 1.4952 | 0.1 | 1,468,309 | Open | 15.1 | 306 |
| 9/2/2026 | 14:30:00 | 7.5 | 0.0000 | 0.3 | 1,468,326 | Closed | 15.3 | 306 |
| 9/2/2026 | 14:45:00 | 7.5 | 1.4952 | 0.2 | 1,468,333 | Open | 15.2 | 309 |
| 9/2/2026 | 15:00:00 | 7.5 | 0.0000 | 0.3 | 1,468,348 | Closed | 15.4 | 110 |
| 9/2/2026 | 15:15:00 | 7.4 | 0.0000 | 0.1 | 1,468,348 | Closed | 17.2 | 306 |
| 9/2/2026 | 15:30:00 | 7.5 | 0.8971 | 0.2 | 1,468,362 | Open | 15.3 | 309 |
| 9/2/2026 | 15:45:00 | 7.5 | 1.4839 | 0.2 | 1,468,384 | Open | 15.1 | 311 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/2/2026 | 16:00:00 | 7.5 | 0.0000 | 0.2 | 1,468,390 | Closed | 15.6 | 109 |
| 9/2/2026 | 16:15:00 | 7.5 | 1.4801 | 0.1 | 1,468,406 | Open | 15 | 309 |
| 9/2/2026 | 16:30:00 | 7.5 | 0.9085 | 0.2 | 1,468,425 | Open | 15.2 | 312 |
| 9/2/2026 | 16:45:00 | 7.5 | 1.5028 | 0.1 | 1,468,432 | Open | 15.1 | 314 |
| 9/2/2026 | 17:00:00 | 7.5 | 0.8971 | 0.2 | 1,468,451 | Open | 15.2 | 314 |
| 9/2/2026 | 17:15:00 | 7.5 | 1.4801 | 0.3 | 1,468,473 | Open | 15.1 | 313 |
| 9/2/2026 | 17:30:00 | 7.4 | 0.0000 | 0.3 | 1,468,477 | Closed | 16.1 | 109 |
| 9/2/2026 | 17:45:00 | 7.4 | 1.4801 | 0.4 | 1,468,485 | Open | 15.1 | 311 |
| 9/2/2026 | 18:00:00 | 7.4 | 0.9047 | 0.4 | 1,468,503 | Open | 15.2 | 313 |
| 9/2/2026 | 18:15:00 | 7.5 | 0.0000 | 0.5 | 1,468,520 | Closed | 15.2 | 313 |
| 9/2/2026 | 18:30:00 | 7.5 | 0.9047 | 0.6 | 1,468,528 | Open | 15.1 | 314 |
| 9/2/2026 | 18:45:00 | 7.5 | 1.4574 | 0.5 | 1,468,551 | Open | 15 | 314 |
| 9/2/2026 | 19:00:00 | 7.5 | 0.0000 | 0.4 | 1,468,565 | Closed | 15.3 | 314 |
| 9/2/2026 | 19:15:00 | 7.5 | 1.4877 | 0.4 | 1,468,572 | Open | 15.1 | 314 |
| 9/2/2026 | 19:30:00 | 7.5 | 0.0000 | 0.4 | 1,468,587 | Closed | 15.3 | 314 |
| 9/2/2026 | 19:45:00 | 7.5 | 1.4650 | 0.3 | 1,468,594 | Open | 15.1 | 313 |
| 9/2/2026 | 20:00:00 | 7.5 | 0.0000 | 0.2 | 1,468,610 | Closed | 15.2 | 313 |
| 9/2/2026 | 20:15:00 | 7.5 | 1.4763 | 0.3 | 1,468,617 | Open | 15.1 | 314 |
| 9/2/2026 | 20:30:00 | 7.5 | 0.0000 | 0.1 | 1,468,633 | Closed | 15.4 | 312 |
| 9/2/2026 | 20:45:00 | 7.5 | 1.4725 | 0 | 1,468,642 | Open | 15.4 | 308 |
| 9/2/2026 | 21:00:00 | 7.5 | 1.0561 | 0 | 1,468,660 | Open | 15.7 | 307 |
| 9/2/2026 | 21:15:00 | 7.5 | 1.3325 | 0.1 | 1,468,681 | Open | 15.4 | 305 |
| 9/2/2026 | 21:30:00 | 7.5 | 0.0000 | 0 | 1,468,686 | Closed | 16.6 | 309 |
| 9/2/2026 | 21:45:00 | 7.5 | 1.3400 | 0.1 | 1,468,702 | Open | 15.4 | 307 |
| 9/2/2026 | 22:00:00 | 7.5 | 0.0000 | 0.1 | 1,468,715 | Closed | 16 | 308 |
| 9/2/2026 | 22:15:00 | 7.6 | 1.3400 | 0 | 1,468,718 | Open | 16.1 | 304 |
| 9/2/2026 | 22:30:00 | 7.6 | 0.0000 | 0 | 1,468,734 | Closed | 16.3 | 311 |
| 9/2/2026 | 22:45:00 | 7.6 | 1.3590 | 0 | 1,468,740 | Open | 16.1 | 309 |
| 9/2/2026 | 23:00:00 | 7.6 | 1.3400 | 0 | 1,468,757 | Open | 16.2 | 317 |
| 9/2/2026 | 23:15:00 | 7.6 | 1.3287 | 0.3 | 1,468,777 | Open | 15.8 | 315 |
| 9/2/2026 | 23:30:00 | 7.5 | 0.0000 | 0.2 | 1,468,792 | Closed | 15.9 | 320 |
| 9/2/2026 | 23:45:00 | 7.6 | 1.3287 | 0.4 | 1,468,800 | Open | 15.5 | 320 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/3/2026 | 0:15:00 | 7.6 | 1.4877 | 0.5 | 1,468,831 | Open | 15.4 | 320 |
| 9/3/2026 | 0:30:00 | 7.5 | 0.0000 | 0.2 | 1,468,844 | Closed | 15.9 | 320 |
| 9/3/2026 | 0:45:00 | 7.6 | 1.4877 | 0 | 1,468,861 | Open | 15.5 | 320 |
| 9/3/2026 | 1:00:00 | 7.6 | 1.4687 | 0.1 | 1,468,879 | Open | 15.9 | 320 |
| 9/3/2026 | 1:15:00 | 7.6 | 1.4385 | 0 | 1,468,901 | Open | 15.7 | 320 |
| 9/3/2026 | 1:30:00 | 7.6 | 0.0000 | 0 | 1,468,915 | Closed | 16 | 317 |
| 9/3/2026 | 1:45:00 | 7.6 | 1.4460 | 0 | 1,468,927 | Open | 15.9 | 319 |
| 9/3/2026 | 2:00:00 | 7.5 | 0.0000 | 0 | 1,468,942 | Closed | 16.3 | 318 |
| 9/3/2026 | 2:15:00 | 7.6 | 1.4498 | 0 | 1,468,952 | Open | 15.8 | 317 |
| 9/3/2026 | 2:30:00 | 7.6 | 1.3930 | 0 | 1,468,970 | Open | 16.1 | 317 |
| 9/3/2026 | 2:45:00 | 7.5 | 1.4271 | 0 | 1,468,976 | Open | 15.8 | 315 |
| 9/3/2026 | 3:00:00 | 7.5 | 1.3741 | 0 | 1,468,994 | Open | 16 | 317 |
| 9/3/2026 | 3:15:00 | 7.5 | 0.0000 | 0 | 1,469,012 | Closed | 15.7 | 314 |
| 9/3/2026 | 3:30:00 | 7.5 | 0.0000 | 0.3 | 1,469,012 | Closed | 17.3 | 317 |
| 9/3/2026 | 3:45:00 | 7.5 | 1.3287 | 0.2 | 1,469,027 | Open | 15.5 | 312 |
| 9/3/2026 | 4:00:00 | 7.5 | 0.0000 | 0.2 | 1,469,040 | Closed | 15.8 | 314 |
| 9/3/2026 | 4:15:00 | 7.5 | 1.3552 | 0 | 1,469,050 | Open | 15.5 | 315 |
| 9/3/2026 | 4:30:00 | 7.5 | 1.3249 | 0 | 1,469,067 | Open | 15.9 | 313 |
| 9/3/2026 | 4:45:00 | 7.5 | 0.0000 | 0 | 1,469,084 | Closed | 15.8 | 310 |
| 9/3/2026 | 5:00:00 | 7.5 | 1.3249 | 0 | 1,469,089 | Open | 16.2 | 310 |
| 9/3/2026 | 5:15:00 | 7.5 | 1.2833 | 0 | 1,469,108 | Open | 15.7 | 308 |
| 9/3/2026 | 5:30:00 | 7.5 | 1.2492 | 0 | 1,469,124 | Open | 15.7 | 308 |
| 9/3/2026 | 5:45:00 | 7.5 | 1.2227 | 0 | 1,469,143 | Open | 15.3 | 310 |
| 9/3/2026 | 6:00:00 | 7.5 | 0.0000 | 0 | 1,469,148 | Closed | 16.4 | 308 |
| 9/3/2026 | 6:15:00 | 7.5 | 1.2189 | 0 | 1,469,163 | Open | 15.6 | 305 |
| 9/3/2026 | 6:30:00 | 7.5 | 0.0000 | 0 | 1,469,174 | Closed | 16.5 | 305 |
| 9/3/2026 | 6:45:00 | 7.5 | 1.2227 | 0 | 1,469,183 | Open | 15.9 | 305 |
| 9/3/2026 | 7:00:00 | 7.4 | 0.1476 | 0 | 1,469,196 | Closed | 16.3 | 305 |
| 9/3/2026 | 7:15:00 | 7.4 | 1.1886 | 0 | 1,469,203 | Open | 15.8 | 305 |
| 9/3/2026 | 7:30:00 | 7.4 | 0.0000 | 0.3 | 1,469,215 | Closed | 16 | 307 |
| 9/3/2026 | 7:45:00 | 7.4 | 1.5596 | 0.4 | 1,469,215 | Open | 17 | 305 |
| 9/3/2026 | 8:00:00 | 7.4 | 1.4877 | 0.9 | 1,469,234 | Open | 15.2 | 305 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/3/2026 | 8:15:00 | 7.4 | 0.0000 | 1 | 1,469,252 | Closed | 14.9 | 253 |
| 9/3/2026 | 8:30:00 | 7.3 | 1.4801 | 1.2 | 1,469,255 | Open | 14.9 | 305 |
| 9/3/2026 | 8:45:00 | 7.4 | 1.4801 | 0.9 | 1,469,277 | Open | 14.5 | 307 |
| 9/3/2026 | 9:00:00 | 7.3 | 0.0000 | 0.7 | 1,469,288 | Closed | 14.9 | 109 |
| 9/3/2026 | 9:15:00 | 7.3 | 0.0000 | 0.7 | 1,469,288 | Closed | 15.9 | 307 |
| 9/3/2026 | 9:30:00 | 7.3 | 0.0000 | 0.5 | 1,469,302 | Closed | 14.8 | 305 |
| 9/3/2026 | 9:45:00 | 7.4 | 1.4990 | 0.6 | 1,469,310 | Open | 14.6 | 304 |
| 9/3/2026 | 10:00:00 | 7.3 | 0.0000 | 0.5 | 1,469,327 | Closed | 14.8 | 304 |
| 9/3/2026 | 10:15:00 | 7.3 | 1.4915 | 0.4 | 1,469,335 | Open | 14.7 | 305 |
| 9/3/2026 | 10:30:00 | 7.3 | 0.0000 | 0.5 | 1,469,351 | Closed | 14.9 | 305 |
| 9/3/2026 | 10:45:00 | 7.3 | 1.4687 | 0.4 | 1,469,360 | Open | 14.8 | 309 |
| 9/3/2026 | 11:00:00 | 7.3 | 0.0000 | 0.5 | 1,469,374 | Closed | 15.1 | 307 |
| 9/3/2026 | 11:15:00 | 7.3 | 1.4915 | 0.5 | 1,469,380 | Open | 15 | 309 |
| 9/3/2026 | 11:30:00 | 7.4 | 1.4574 | 0.5 | 1,469,399 | Open | 15 | 310 |
| 9/3/2026 | 11:45:00 | 7.3 | 0.0000 | 0.4 | 1,469,408 | Closed | 15.4 | 312 |
| 9/3/2026 | 12:00:00 | 7.4 | 1.4801 | 0.5 | 1,469,419 | Open | 15.2 | 312 |
| 9/3/2026 | 12:15:00 | 7.4 | 1.4650 | 0.4 | 1,469,441 | Open | 15.1 | 312 |
| 9/3/2026 | 12:30:00 | 7.4 | 0.0000 | 0.3 | 1,469,443 | Closed | 16 | 311 |
| 9/3/2026 | 12:45:00 | 7.4 | 1.4460 | 0.4 | 1,469,460 | Open | 15.2 | 310 |
| 9/3/2026 | 13:00:00 | 7.4 | 0.0000 | 0.2 | 1,469,468 | Closed | 16.2 | 109 |
| 9/3/2026 | 13:15:00 | 7.3 | 0.0000 | 0.3 | 1,469,468 | Closed | 17.6 | 308 |
| 9/3/2026 | 13:30:00 | 7.4 | 1.4536 | 0.4 | 1,469,485 | Open | 15.5 | 311 |
| 9/3/2026 | 13:45:00 | 7.4 | 1.4385 | 0.3 | 1,469,506 | Open | 15.4 | 309 |
| 9/3/2026 | 14:00:00 | 7.3 | 0.0000 | 0.4 | 1,469,512 | Closed | 16.1 | 313 |
| 9/3/2026 | 14:15:00 | 7.4 | 1.4763 | 0.3 | 1,469,526 | Open | 15.5 | 313 |
| 9/3/2026 | 14:30:00 | 7.3 | 0.0000 | 0.5 | 1,469,539 | Closed | 16 | 108 |
| 9/3/2026 | 14:45:00 | 7.3 | 1.4612 | 0.4 | 1,469,547 | Open | 15.6 | 312 |
| 9/3/2026 | 15:00:00 | 7.3 | 0.0000 | 0.4 | 1,469,561 | Closed | 15.9 | 306 |
| 9/3/2026 | 15:15:00 | 7.3 | 1.4801 | 0.3 | 1,469,567 | Open | 15.7 | 313 |
| 9/3/2026 | 15:30:00 | 7.3 | 0.0000 | 0.3 | 1,469,583 | Closed | 15.8 | 313 |
| 9/3/2026 | 15:45:00 | 7.3 | 1.4801 | 0.3 | 1,469,593 | Open | 15.6 | 313 |
| 9/3/2026 | 16:00:00 | 7.3 | 1.4536 | 0.3 | 1,469,612 | Open | 15.6 | 313 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/3/2026 | 16:15:00 | 7.3 | 0.0000 | 0.4 | 1,469,618 | Closed | 16.3 | 313 |
| 9/3/2026 | 16:30:00 | 7.3 | 0.0000 | 0.5 | 1,469,631 | Closed | 15.8 | 313 |
| 9/3/2026 | 16:45:00 | 7.3 | 1.5407 | 0.5 | 1,469,636 | Open | 15.7 | 309 |
| 9/3/2026 | 17:00:00 | 7.3 | 1.5028 | 0.5 | 1,469,654 | Open | 15.6 | 313 |
| 9/3/2026 | 17:15:00 | 7.3 | 0.0000 | 0.5 | 1,469,665 | Closed | 15.9 | 313 |
| 9/3/2026 | 17:30:00 | 7.3 | 1.5179 | 0.5 | 1,469,678 | Open | 15.6 | 313 |
| 9/3/2026 | 17:45:00 | 7.3 | 1.5104 | 0.3 | 1,469,700 | Open | 15.4 | 311 |
| 9/3/2026 | 18:00:00 | 7.3 | 0.0000 | 0.3 | 1,469,704 | Closed | 16.1 | 311 |
| 9/3/2026 | 18:15:00 | 7.3 | 1.5179 | 0.4 | 1,469,722 | Open | 15.4 | 309 |
| 9/3/2026 | 18:30:00 | 7.3 | 0.0000 | 0.4 | 1,469,733 | Closed | 15.7 | 309 |
| 9/3/2026 | 18:45:00 | 7.3 | 1.5066 | 0.3 | 1,469,745 | Open | 15.3 | 309 |
| 9/3/2026 | 19:00:00 | 7.3 | 0.0000 | 0.3 | 1,469,760 | Closed | 15.5 | 309 |
| 9/3/2026 | 19:15:00 | 7.3 | 1.5217 | 0.5 | 1,469,771 | Open | 15.1 | 309 |
| 9/3/2026 | 19:30:00 | 7.3 | 0.0000 | 0.4 | 1,469,786 | Closed | 15.3 | 309 |
| 9/3/2026 | 19:45:00 | 7.3 | 1.5142 | 0.4 | 1,469,796 | Open | 15 | 309 |
| 9/3/2026 | 20:00:00 | 7.3 | 0.0000 | 0.5 | 1,469,811 | Closed | 15.1 | 309 |
| 9/3/2026 | 20:15:00 | 7.3 | 1.3855 | 0.5 | 1,469,811 | Closed | 14.9 | 309 |
| 9/3/2026 | 20:30:00 | 7.3 | 1.4915 | 0.5 | 1,469,828 | Open | 14.9 | 311 |
| 9/3/2026 | 20:45:00 | 7.3 | 0.2044 | 0.4 | 1,469,848 | Closed | 14.9 | 309 |
| 9/3/2026 | 21:00:00 | 7.3 | 1.5179 | 0.5 | 1,469,851 | Open | 15 | 309 |
| 9/3/2026 | 21:15:00 | 7.3 | 1.5028 | 0.5 | 1,469,873 | Open | 14.9 | 308 |
| 9/3/2026 | 21:30:00 | 7.3 | 0.0000 | 0.4 | 1,469,885 | Closed | 15.3 | 108 |
| 9/3/2026 | 21:45:00 | 7.4 | 0.0000 | 0.8 | 1,469,891 | Open | 14.9 | 308 |
| 9/3/2026 | 22:00:00 | 7.3 | 1.2833 | 0.6 | 1,469,898 | Open | 14.9 | 309 |
| 9/3/2026 | 22:15:00 | 7.3 | 1.2757 | 0.5 | 1,469,918 | Open | 14.8 | 308 |
| 9/3/2026 | 22:30:00 | 7.3 | 1.2568 | 0.4 | 1,469,934 | Open | 14.8 | 311 |
| 9/3/2026 | 22:45:00 | 7.3 | 1.2378 | 0.4 | 1,469,952 | Open | 14.8 | 309 |
| 9/3/2026 | 23:00:00 | 7.3 | 0.0000 | 0.3 | 1,469,965 | Closed | 15.1 | 309 |
| 9/3/2026 | 23:15:00 | 7.3 | 1.3438 | 0.4 | 1,469,974 | Open | 14.8 | 309 |
| 9/3/2026 | 23:30:00 | 7.3 | 0.0000 | 0.3 | 1,469,985 | Closed | 15.3 | 108 |
| 9/3/2026 | 23:45:00 | 7.3 | 1.3211 | 0.3 | 1,469,992 | Open | 14.9 | 308 |
| 9/4/2026 | 0:00:00 | 7.3 | 1.3173 | 0.4 | 1,470,007 | Open | 14.8 | 308 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/4/2026 | 0:15:00 | 7.3 | 1.3060 | 0.5 | 1,470,026 | Open | 14.7 | 308 |
| 9/4/2026 | 0:30:00 | 7.3 | 0.0000 | 0.2 | 1,470,036 | Closed | 15.2 | 309 |
| 9/4/2026 | 0:45:00 | 7.3 | 1.3135 | 0 | 1,470,051 | Open | 15 | 307 |
| 9/4/2026 | 1:00:00 | 7.3 | 1.2984 | 0 | 1,470,068 | Open | 15.2 | 307 |
| 9/4/2026 | 1:15:00 | 7.3 | 1.2908 | 0 | 1,470,087 | Open | 15.3 | 307 |
| 9/4/2026 | 1:30:00 | 7.3 | 0.0000 | 0 | 1,470,096 | Closed | 16.2 | 308 |
| 9/4/2026 | 1:45:00 | 7.3 | 1.2946 | 0 | 1,470,108 | Open | 15.5 | 307 |
| 9/4/2026 | 2:00:00 | 7.3 | 0.0000 | 0 | 1,470,118 | Closed | 16.6 | 307 |
| 9/4/2026 | 2:15:00 | 7.3 | 1.3098 | 0 | 1,470,128 | Open | 15.9 | 305 |
| 9/4/2026 | 2:30:00 | 7.3 | 1.2870 | 0.2 | 1,470,144 | Open | 15.7 | 303 |
| 9/4/2026 | 2:45:00 | 7.3 | 1.5709 | 0.6 | 1,470,165 | Open | 15.2 | 304 |
| 9/4/2026 | 3:00:00 | 7.3 | 0.0000 | 0.8 | 1,470,176 | Closed | 15.2 | 305 |
| 9/4/2026 | 3:15:00 | 7.3 | 1.5217 | 0.8 | 1,470,189 | Open | 14.7 | 307 |
| 9/4/2026 | 3:30:00 | 7.3 | 1.5407 | 0.9 | 1,470,208 | Open | 14.7 | 309 |
| 9/4/2026 | 3:45:00 | 7.3 | 1.5293 | 0.8 | 1,470,231 | Open | 14.7 | 310 |
| 9/4/2026 | 4:00:00 | 7.3 | 0.0000 | 0.6 | 1,470,236 | Closed | 15.6 | 311 |
| 9/4/2026 | 4:15:00 | 7.4 | 1.5369 | 0 | 1,470,255 | Open | 14.9 | 310 |
| 9/4/2026 | 4:30:00 | 7.3 | 0.0000 | 0 | 1,470,263 | Closed | 16.4 | 114 |
| 9/4/2026 | 4:45:00 | 7.4 | 1.5672 | 0 | 1,470,277 | Open | 15.5 | 305 |
| 9/4/2026 | 5:00:00 | 7.3 | 0.0000 | 0 | 1,470,290 | Closed | 16.8 | 115 |
| 9/4/2026 | 5:15:00 | 7.4 | 1.5672 | 0 | 1,470,302 | Open | 15.8 | 303 |
| 9/4/2026 | 5:30:00 | 7.3 | 0.0000 | 0 | 1,470,316 | Closed | 16.4 | 305 |
| 9/4/2026 | 5:45:00 | 7.3 | 1.5520 | 0 | 1,470,328 | Open | 15.8 | 303 |
| 9/4/2026 | 6:00:00 | 7.3 | 1.5482 | 0 | 1,470,348 | Open | 15.9 | 304 |
| 9/4/2026 | 6:15:00 | 7.3 | 0.0000 | 0 | 1,470,353 | Closed | 18.5 | 305 |
| 9/4/2026 | 6:30:00 | 7.3 | 1.5520 | 0 | 1,470,370 | Open | 16.1 | 303 |
| 9/4/2026 | 6:45:00 | 7.3 | 1.4650 | 0 | 1,470,394 | Open | 15.9 | 304 |
| 9/4/2026 | 7:00:00 | 7.3 | 1.5482 | 0 | 1,470,394 | Open | 16.8 | 305 |
| 9/4/2026 | 7:15:00 | 7.3 | 1.5293 | 0 | 1,470,417 | Open | 15.7 | 305 |
| 9/4/2026 | 7:30:00 | 7.3 | 0.0000 | 0 | 1,470,424 | Closed | 16.4 | 293 |
| 9/4/2026 | 7:45:00 | 7.3 | 1.5407 | 0 | 1,470,440 | Open | 15.1 | 305 |
| 9/4/2026 | 8:00:00 | 7.2 | 0.0000 | 0.3 | 1,470,451 | Closed | 15.4 | 110 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/4/2026 | 8:15:00 | 7.3 | 1.5255 | 0.3 | 1,470,465 | Open | 14.7 | 304 |
| 9/4/2026 | 8:30:00 | 7.2 | 0.0000 | 0.6 | 1,470,468 | Closed | 15.9 | 108 |
| 9/4/2026 | 8:45:00 | 7.2 | 0.0000 | 0.6 | 1,470,468 | Closed | 17.1 | 108 |
| 9/4/2026 | 9:00:00 | 7.2 | 0.0000 | 0.5 | 1,470,468 | Closed | 17.7 | 107 |
| 9/4/2026 | 9:15:00 | 7.2 | 0.0000 | 0.4 | 1,470,468 | Closed | 18.3 | 107 |
| 9/4/2026 | 9:30:00 | 7.2 | 0.0000 | 0.5 | 1,470,468 | Closed | 17.9 | 304 |
| 9/4/2026 | 9:45:00 | 7.2 | 0.0000 | 0.4 | 1,470,468 | Closed | 17.9 | 304 |
| 9/4/2026 | 10:00:00 | 7.2 | 1.5142 | 0.4 | 1,470,474 | Open | 14.9 | 301 |
| 9/4/2026 | 10:15:00 | 7.2 | 0.0000 | 0.4 | 1,470,482 | Closed | 15.5 | 107 |
| 9/4/2026 | 10:30:00 | 7.2 | 0.0000 | 0.5 | 1,470,482 | Closed | 16.8 | 107 |
| 9/4/2026 | 10:45:00 | 7.2 | 0.0000 | 0.4 | 1,470,482 | Closed | 17.5 | 107 |
| 9/4/2026 | 11:00:00 | 7.2 | 0.0000 | 0.3 | 1,470,482 | Closed | 18 | 107 |
| 9/4/2026 | 11:15:00 | 7.2 | 0.0000 | 0.4 | 1,470,482 | Closed | 18.2 | 107 |
| 9/4/2026 | 11:30:00 | 7.2 | 1.5255 | 0.4 | 1,470,484 | Open | 16.5 | 286 |
| 9/4/2026 | 11:45:00 | 7.3 | 0.0000 | 0.6 | 1,470,501 | Closed | 15.1 | 107 |
| 9/4/2026 | 12:00:00 | 7.3 | 0.0000 | 0.6 | 1,470,501 | Closed | 16.3 | 107 |
| 9/4/2026 | 12:15:00 | 7.2 | 0.0000 | 0.5 | 1,470,501 | Closed | 17 | 107 |
| 9/4/2026 | 12:30:00 | 7.2 | 0.0000 | 0.5 | 1,470,501 | Closed | 17.5 | 107 |
| 9/4/2026 | 12:45:00 | 7.2 | 0.0000 | 0.6 | 1,470,501 | Closed | 17.8 | 107 |
| 9/4/2026 | 13:00:00 | 7.2 | 0.0000 | 0.6 | 1,470,501 | Closed | 17.8 | 304 |
| 9/4/2026 | 13:15:00 | 7.2 | 0.0000 | 0.4 | 1,470,501 | Closed | 18 | 307 |
| 9/4/2026 | 13:30:00 | 7.2 | 0.0000 | 0.3 | 1,470,501 | Closed | 18.2 | 307 |
| 9/4/2026 | 13:45:00 | 7.2 | 0.0000 | 0.4 | 1,470,501 | Closed | 18.3 | 307 |
| 9/4/2026 | 14:00:00 | 7.2 | 0.0000 | 0.5 | 1,470,501 | Closed | 18.4 | 308 |
| 9/4/2026 | 14:15:00 | 7.2 | 0.0000 | 0.3 | 1,470,501 | Closed | 18.6 | 309 |
| 9/4/2026 | 14:30:00 | 7.2 | 0.0000 | 0.4 | 1,470,501 | Closed | 18.6 | 309 |
| 9/4/2026 | 14:45:00 | 7.2 | 0.0000 | 0.4 | 1,470,501 | Closed | 18.7 | 310 |
| 9/4/2026 | 15:00:00 | 7.1 | 0.0000 | 0.3 | 1,470,501 | Closed | 18.7 | 310 |
| 9/4/2026 | 15:15:00 | 7.3 | 1.5255 | 0.3 | 1,470,512 | Open | 15.6 | 306 |
| 9/4/2026 | 15:30:00 | 7.3 | 0.0000 | 0.4 | 1,470,517 | Closed | 16.3 | 107 |
| 9/4/2026 | 15:45:00 | 7.3 | 0.0000 | 0.4 | 1,470,517 | Closed | 17 | 107 |
| 9/4/2026 | 16:00:00 | 7.2 | 0.0000 | 0.7 | 1,470,517 | Closed | 17.8 | 304 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/4/2026 | 16:15:00 | 7.2 | 0.0000 | 0.8 | 1,470,517 | Closed | 17.9 | 309 |
| 9/4/2026 | 16:30:00 | 7.2 | 0.0000 | 0.4 | 1,470,517 | Closed | 18.1 | 311 |
| 9/4/2026 | 16:45:00 | 7.2 | 0.0000 | 0.4 | 1,470,517 | Closed | 18.3 | 311 |
| 9/4/2026 | 17:00:00 | 7.3 | 1.5331 | 0.2 | 1,470,519 | Open | 16.8 | 309 |
| 9/4/2026 | 17:15:00 | 7.3 | 0.0000 | 0.3 | 1,470,531 | Closed | 16.2 | 107 |
| 9/4/2026 | 17:30:00 | 7.3 | 0.0000 | 0.4 | 1,470,531 | Closed | 16.8 | 107 |
| 9/4/2026 | 17:45:00 | 7.3 | 0.0000 | 0.4 | 1,470,531 | Closed | 17.3 | 107 |
| 9/4/2026 | 18:00:00 | 7.3 | 0.0000 | 0.4 | 1,470,531 | Closed | 17.6 | 107 |
| 9/4/2026 | 18:15:00 | 7.3 | 0.0000 | 0.4 | 1,470,531 | Closed | 18 | 107 |
| 9/4/2026 | 18:30:00 | 7.2 | 0.0000 | 0.4 | 1,470,531 | Closed | 18.4 | 311 |
| 9/4/2026 | 18:45:00 | 7.2 | 0.0000 | 0.5 | 1,470,531 | Closed | 18.6 | 311 |
| 9/4/2026 | 19:00:00 | 7.2 | 0.0000 | 0.3 | 1,470,531 | Closed | 18.7 | 313 |
| 9/4/2026 | 19:15:00 | 7.4 | 0.0000 | 1 | 1,470,545 | Closed | 16.2 | 317 |
| 9/4/2026 | 19:30:00 | 7.4 | 0.0000 | 0.9 | 1,470,545 | Closed | 17.2 | 107 |
| 9/4/2026 | 19:45:00 | 7.4 | 0.0000 | 1.1 | 1,470,545 | Closed | 17.7 | 107 |
| 9/4/2026 | 20:00:00 | 7.3 | 0.0000 | 1.1 | 1,470,545 | Closed | 17.9 | 107 |
| 9/4/2026 | 20:15:00 | 7.3 | 0.0000 | 1 | 1,470,545 | Closed | 18 | 107 |
| 9/4/2026 | 20:30:00 | 7.3 | 0.0000 | 1.1 | 1,470,545 | Closed | 18.1 | 107 |
| 9/4/2026 | 20:45:00 | 7.3 | 0.0000 | 0.8 | 1,470,545 | Closed | 18.2 | 109 |
| 9/4/2026 | 21:00:00 | 7.3 | 0.0000 | 0.2 | 1,470,545 | Closed | 19.1 | 112 |
| 9/4/2026 | 21:15:00 | 7.3 | 0.0000 | 0 | 1,470,545 | Closed | 20.6 | 113 |
| 9/4/2026 | 21:30:00 | 7.3 | 0.0000 | 0 | 1,470,545 | Closed | 22.2 | 114 |
| 9/4/2026 | 21:45:00 | 7.3 | 0.0000 | 0 | 1,470,545 | Closed | 24 | 113 |
| 9/4/2026 | 22:00:00 | 7.3 | 0.0000 | 0 | 1,470,545 | Closed | 25.3 | 115 |
| 9/4/2026 | 22:15:00 | 7.3 | 0.0000 | 0 | 1,470,545 | Closed | 26.6 | 115 |
| 9/4/2026 | 22:30:00 | 7.3 | 0.0000 | 0 | 1,470,545 | Closed | 27.6 | 115 |
| 9/4/2026 | 22:45:00 | 7.2 | 0.0000 | 0 | 1,470,545 | Closed | 28.3 | 115 |
| 9/4/2026 | 23:00:00 | 7.3 | 1.5142 | 0 | 1,470,547 | Open | 23.6 | 317 |
| 9/4/2026 | 23:15:00 | 7.4 | 0.0000 | 0 | 1,470,561 | Closed | 19.2 | 115 |
| 9/4/2026 | 23:30:00 | 7.4 | 0.0000 | 0 | 1,470,561 | Closed | 22.7 | 115 |
| 9/4/2026 | 23:45:00 | 7.4 | 0.0000 | 0 | 1,470,561 | Closed | 25.2 | 115 |
| 9/5/2026 | 0:00:00 | 7.4 | 0.0000 | 0 | 1,470,561 | Closed | 26.6 | 115 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/5/2026 | 0:15:00 | 7.3 | 0.0000 | 0 | 1,470,561 | Closed | 28.4 | 117 |
| 9/5/2026 | 0:30:00 | 7.3 | 0.0000 | 0 | 1,470,561 | Closed | 29.5 | 117 |
| 9/5/2026 | 0:45:00 | 7.3 | 0.0000 | 0 | 1,470,561 | Closed | 30 | 117 |
| 9/5/2026 | 1:00:00 | 7.2 | 0.0000 | 0 | 1,470,561 | Closed | 30 | 115 |
| 9/5/2026 | 1:15:00 | 7.2 | 0.0000 | 0 | 1,470,561 | Closed | 29.7 | 116 |
| 9/5/2026 | 1:30:00 | 7.2 | 0.0000 | 0 | 1,470,561 | Closed | 29.6 | 116 |
| 9/5/2026 | 1:45:00 | 7.2 | 0.0000 | 0 | 1,470,561 | Closed | 29.6 | 115 |
| 9/5/2026 | 2:00:00 | 7.2 | 1.5217 | 0 | 1,470,561 | Closed | 29 | 343 |
| 9/5/2026 | 2:15:00 | 7.5 | 0.2423 | 2.5 | 1,470,582 | Closed | 18.2 | 338 |
| 9/5/2026 | 2:30:00 | 7.4 | 0.0000 | 2.1 | 1,470,582 | Closed | 20.8 | 115 |
| 9/5/2026 | 2:45:00 | 7.4 | 0.0000 | 2.1 | 1,470,582 | Closed | 22.8 | 115 |
| 9/5/2026 | 3:00:00 | 7.4 | 0.0000 | 2.1 | 1,470,582 | Closed | 24.2 | 115 |
| 9/5/2026 | 3:15:00 | 7.3 | 0.0000 | 2 | 1,470,582 | Closed | 25.7 | 115 |
| 9/5/2026 | 3:30:00 | 7.3 | 0.0000 | 1.6 | 1,470,582 | Closed | 26.6 | 115 |
| 9/5/2026 | 3:45:00 | 7.3 | 0.0000 | 1.6 | 1,470,582 | Closed | 27.2 | 115 |
| 9/5/2026 | 4:00:00 | 7.3 | 0.0000 | 1.6 | 1,470,582 | Closed | 27.5 | 115 |
| 9/5/2026 | 4:15:00 | 7.3 | 0.0000 | 1.6 | 1,470,582 | Closed | 27.6 | 115 |
| 9/5/2026 | 4:30:00 | 7.2 | 0.0000 | 1.1 | 1,470,582 | Closed | 28 | 351 |
| 9/5/2026 | 4:45:00 | 7.5 | 1.5217 | 5.1 | 1,470,598 | Open | 18.3 | 348 |
| 9/5/2026 | 5:00:00 | 7.5 | 0.0000 | 5.3 | 1,470,602 | Closed | 19.9 | 113 |
| 9/5/2026 | 5:15:00 | 7.4 | 0.0000 | 5.2 | 1,470,602 | Closed | 21.6 | 115 |
| 9/5/2026 | 5:30:00 | 7.4 | 0.0000 | 5 | 1,470,602 | Closed | 23.4 | 115 |
| 9/5/2026 | 5:45:00 | 7.4 | 0.0000 | 4.6 | 1,470,602 | Closed | 24.7 | 115 |
| 9/5/2026 | 6:00:00 | 7.4 | 0.0000 | 4.3 | 1,470,602 | Closed | 25.8 | 115 |
| 9/5/2026 | 6:15:00 | 7.4 | 0.0000 | 4 | 1,470,602 | Closed | 26.7 | 117 |
| 9/5/2026 | 6:30:00 | 7.3 | 0.0000 | 4.4 | 1,470,602 | Closed | 27.3 | 115 |
| 9/5/2026 | 6:45:00 | 7.3 | 0.0000 | 4.7 | 1,470,602 | Closed | 27.4 | 114 |
| 9/5/2026 | 7:00:00 | 7.3 | 0.0000 | 4.7 | 1,470,602 | Closed | 27.2 | 114 |
| 9/5/2026 | 7:15:00 | 7.2 | 0.0000 | 4.8 | 1,470,602 | Closed | 27 | 114 |
| 9/5/2026 | 7:30:00 | 7.3 | 0.0000 | 4.3 | 1,470,602 | Closed | 27.2 | 115 |
| 9/5/2026 | 7:45:00 | 7.2 | 0.0000 | 5.4 | 1,470,602 | Closed | 26.2 | 112 |
| 9/5/2026 | 8:00:00 | 7.2 | 0.0000 | 3.7 | 1,470,602 | Closed | 24.7 | 360 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/5/2026 | 8:15:00 | 7.1 | 0.0000 | 4.6 | 1,470,602 | Closed | 24 | 363 |
| 9/5/2026 | 8:30:00 | 7.1 | 0.0000 | 3.9 | 1,470,602 | Closed | 23.5 | 364 |
| 9/5/2026 | 8:45:00 | 7.1 | 0.0000 | 4.4 | 1,470,602 | Closed | 23.1 | 364 |
| 9/5/2026 | 9:00:00 | 7.1 | 0.0000 | 4.6 | 1,470,602 | Closed | 22.7 | 364 |
| 9/5/2026 | 9:15:00 | 7.1 | 0.0000 | 4.7 | 1,470,602 | Closed | 22.5 | 364 |
| 9/5/2026 | 9:30:00 | 7.1 | 0.0000 | 4.6 | 1,470,602 | Closed | 22.3 | 366 |
| 9/5/2026 | 9:45:00 | 7.1 | 0.0000 | 4.5 | 1,470,602 | Closed | 22.1 | 366 |
| 9/5/2026 | 10:00:00 | 7.1 | 0.0000 | 4.4 | 1,470,602 | Closed | 22 | 366 |
| 9/5/2026 | 10:15:00 | 7.1 | 0.0000 | 4.4 | 1,470,602 | Closed | 21.8 | 368 |
| 9/5/2026 | 10:30:00 | 7.1 | 0.0000 | 4.3 | 1,470,602 | Closed | 21.7 | 368 |
| 9/5/2026 | 10:45:00 | 7.1 | 0.0000 | 4.4 | 1,470,602 | Closed | 21.6 | 366 |
| 9/5/2026 | 11:00:00 | 7.1 | 0.0000 | 4.4 | 1,470,602 | Closed | 21.4 | 366 |
| 9/5/2026 | 11:15:00 | 7.5 | 1.4990 | 7.5 | 1,470,622 | Open | 16.9 | 364 |
| 9/5/2026 | 11:30:00 | 7.5 | 0.0000 | 7.3 | 1,470,624 | Closed | 17.1 | 109 |
| 9/5/2026 | 11:45:00 | 7.4 | 0.0000 | 7.2 | 1,470,624 | Closed | 17.4 | 109 |
| 9/5/2026 | 12:00:00 | 7.4 | 0.0000 | 7.1 | 1,470,624 | Closed | 17.6 | 109 |
| 9/5/2026 | 12:15:00 | 7.4 | 0.0000 | 7 | 1,470,624 | Closed | 17.9 | 109 |
| 9/5/2026 | 12:30:00 | 7.4 | 0.0000 | 6.7 | 1,470,624 | Closed | 18.2 | 109 |
| 9/5/2026 | 12:45:00 | 7.4 | 0.0000 | 6.8 | 1,470,624 | Closed | 18.4 | 109 |
| 9/5/2026 | 13:00:00 | 7.4 | 0.0000 | 6.9 | 1,470,624 | Closed | 18.6 | 109 |
| 9/5/2026 | 13:15:00 | 7.4 | 0.0000 | 6.6 | 1,470,624 | Closed | 18.8 | 109 |
| 9/5/2026 | 13:30:00 | 7.4 | 0.0000 | 6.3 | 1,470,624 | Closed | 19 | 109 |
| 9/5/2026 | 13:45:00 | 7.3 | 0.0000 | 6.4 | 1,470,624 | Closed | 19.2 | 109 |
| 9/5/2026 | 14:00:00 | 7.3 | 0.0000 | 6.5 | 1,470,624 | Closed | 19.4 | 109 |
| 9/5/2026 | 14:15:00 | 7.3 | 0.0000 | 6.5 | 1,470,624 | Closed | 19.5 | 109 |
| 9/5/2026 | 14:30:00 | 7.3 | 0.0000 | 6.3 | 1,470,624 | Closed | 19.7 | 108 |
| 9/5/2026 | 14:45:00 | 7.3 | 0.0000 | 6.4 | 1,470,624 | Closed | 19.8 | 109 |
| 9/5/2026 | 15:00:00 | 7.3 | 0.0000 | 6.4 | 1,470,624 | Closed | 19.9 | 109 |
| 9/5/2026 | 15:15:00 | 7.3 | 0.0000 | 6.6 | 1,470,624 | Closed | 20 | 109 |
| 9/5/2026 | 15:30:00 | 7.5 | 0.4618 | 5.8 | 1,470,624 | Closed | 17.6 | 359 |
| 9/5/2026 | 15:45:00 | 7.5 | 0.0000 | 6 | 1,470,638 | Closed | 17.4 | 109 |
| 9/5/2026 | 16:00:00 | 7.4 | 0.0000 | 6 | 1,470,638 | Closed | 18.7 | 108 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/5/2026 | 16:15:00 | 7.4 | 0.0000 | 5.6 | 1,470,638 | Closed | 19.4 | 109 |
| 9/5/2026 | 16:30:00 | 7.4 | 0.0000 | 5.8 | 1,470,638 | Closed | 19.9 | 109 |
| 9/5/2026 | 16:45:00 | 7.4 | 0.0000 | 6 | 1,470,638 | Closed | 20 | 109 |
| 9/5/2026 | 17:00:00 | 7.4 | 0.0000 | 6 | 1,470,638 | Closed | 20.1 | 108 |
| 9/5/2026 | 17:15:00 | 7.4 | 0.0000 | 6.1 | 1,470,638 | Closed | 20.2 | 109 |
| 9/5/2026 | 17:30:00 | 7.4 | 0.0000 | 5.9 | 1,470,638 | Closed | 20.3 | 109 |
| 9/5/2026 | 17:45:00 | 7.3 | 0.0000 | 6.1 | 1,470,638 | Closed | 20.4 | 365 |
| 9/5/2026 | 18:00:00 | 7.5 | 0.8631 | 5.1 | 1,470,651 | Open | 17.8 | 365 |
| 9/5/2026 | 18:15:00 | 7.5 | 0.0000 | 5.1 | 1,470,653 | Closed | 18.7 | 109 |
| 9/5/2026 | 18:30:00 | 7.4 | 0.0000 | 5 | 1,470,653 | Closed | 19.4 | 108 |
| 9/5/2026 | 18:45:00 | 7.4 | 0.0000 | 4.9 | 1,470,653 | Closed | 19.8 | 108 |
| 9/5/2026 | 19:00:00 | 7.4 | 0.0000 | 8.4 | 1,470,653 | Closed | 19.9 | 108 |
| 9/5/2026 | 19:15:00 | 7.4 | 0.0000 | 4.7 | 1,470,653 | Closed | 20 | 108 |
| 9/5/2026 | 19:30:00 | 7.4 | 0.0000 | 4.9 | 1,470,653 | Closed | 20.1 | 108 |
| 9/5/2026 | 19:45:00 | 7.3 | 0.0000 | 5 | 1,470,653 | Closed | 20.3 | 108 |
| 9/5/2026 | 20:00:00 | 7.3 | 0.0000 | 4.9 | 1,470,653 | Closed | 20.3 | 108 |
| 9/5/2026 | 20:15:00 | 7.3 | 0.0000 | 4.7 | 1,470,653 | Closed | 20.4 | 108 |
| 9/5/2026 | 20:30:00 | 7.3 | 0.0000 | 4.8 | 1,470,653 | Closed | 20.4 | 109 |
| 9/5/2026 | 20:45:00 | 7.3 | 0.0000 | 4.9 | 1,470,653 | Closed | 20.4 | 108 |
| 9/5/2026 | 21:00:00 | 7.3 | 0.0000 | 4.3 | 1,470,653 | Closed | 20.8 | 112 |
| 9/5/2026 | 21:15:00 | 7.3 | 0.0000 | 4 | 1,470,653 | Closed | 21.6 | 113 |
| 9/5/2026 | 21:30:00 | 7.3 | 0.0000 | 3.3 | 1,470,653 | Closed | 22.7 | 115 |
| 9/5/2026 | 21:45:00 | 7.3 | 0.0000 | 3.1 | 1,470,653 | Closed | 24 | 115 |
| 9/5/2026 | 22:00:00 | 7.3 | 0.0000 | 2.9 | 1,470,653 | Closed | 25.2 | 118 |
| 9/5/2026 | 22:15:00 | 7.2 | 0.0000 | 3.3 | 1,470,653 | Closed | 25.9 | 115 |
| 9/5/2026 | 22:30:00 | 7.2 | 0.0000 | 3.2 | 1,470,653 | Closed | 26.1 | 114 |
| 9/5/2026 | 22:45:00 | 7.2 | 0.0000 | 3.3 | 1,470,653 | Closed | 26.2 | 113 |
| 9/5/2026 | 23:00:00 | 7.5 | 0.6057 | 4 | 1,470,658 | Open | 19.2 | 366 |
| 9/5/2026 | 23:15:00 | 7.4 | 0.0000 | 4.8 | 1,470,666 | Closed | 19.3 | 114 |
| 9/5/2026 | 23:30:00 | 7.4 | 1.3627 | 5.2 | 1,470,667 | Open | 20.2 | 364 |
| 9/5/2026 | 23:45:00 | 7.5 | 1.3173 | 7.1 | 1,470,686 | Open | 18.6 | 366 |
| 9/6/2026 | 0:00:00 | 7.5 | 0.0000 | 7.1 | 1,470,687 | Closed | 21 | 112 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/6/2026 | 0:15:00 | 7.4 | 0.0000 | 7.8 | 1,470,687 | Closed | 23.3 | 113 |
| 9/6/2026 | 0:30:00 | 7.4 | 0.0000 | 7.8 | 1,470,687 | Closed | 24.5 | 113 |
| 9/6/2026 | 0:45:00 | 7.4 | 0.0000 | 6.4 | 1,470,687 | Closed | 25.6 | 113 |
| 9/6/2026 | 1:00:00 | 7.4 | 0.0000 | 6.2 | 1,470,687 | Closed | 25.8 | 113 |
| 9/6/2026 | 1:15:00 | 7.3 | 0.0000 | 6.1 | 1,470,687 | Closed | 26 | 113 |
| 9/6/2026 | 1:30:00 | 7.3 | 0.0000 | 5.7 | 1,470,687 | Closed | 26.2 | 113 |
| 9/6/2026 | 1:45:00 | 7.3 | 0.0000 | 5.5 | 1,470,687 | Closed | 26.4 | 113 |
| 9/6/2026 | 2:00:00 | 7.3 | 0.0000 | 5.7 | 1,470,687 | Closed | 26.6 | 113 |
| 9/6/2026 | 2:15:00 | 7.3 | 0.0000 | 5.9 | 1,470,687 | Closed | 26.6 | 113 |
| 9/6/2026 | 2:30:00 | 7.2 | 0.0000 | 6 | 1,470,687 | Closed | 26.5 | 113 |
| 9/6/2026 | 2:45:00 | 7.2 | 0.0000 | 6 | 1,470,687 | Closed | 26.4 | 113 |
| 9/6/2026 | 3:00:00 | 7.2 | 0.0000 | 6.1 | 1,470,687 | Closed | 26.3 | 113 |
| 9/6/2026 | 3:15:00 | 7.2 | 0.0000 | 6 | 1,470,687 | Closed | 26.4 | 114 |
| 9/6/2026 | 3:30:00 | 7.2 | 0.0000 | 5.9 | 1,470,687 | Closed | 26.4 | 113 |
| 9/6/2026 | 3:45:00 | 7.2 | 0.0000 | 6.1 | 1,470,687 | Closed | 26.3 | 113 |
| 9/6/2026 | 4:00:00 | 7.2 | 0.0000 | 5.8 | 1,470,687 | Closed | 26.2 | 113 |
| 9/6/2026 | 4:15:00 | 7.2 | 0.0000 | 4.8 | 1,470,687 | Closed | 26.6 | 115 |
| 9/6/2026 | 4:30:00 | 7.4 | 1.3590 | 7 | 1,470,701 | Open | 19 | 367 |
| 9/6/2026 | 4:45:00 | 7.4 | 0.0000 | 6.7 | 1,470,709 | Closed | 21.1 | 115 |
| 9/6/2026 | 5:00:00 | 7.4 | 0.0000 | 6.6 | 1,470,709 | Closed | 25.4 | 117 |
| 9/6/2026 | 5:15:00 | 7.3 | 0.0000 | 6.1 | 1,470,709 | Closed | 27.7 | 117 |
| 9/6/2026 | 5:30:00 | 7.3 | 0.0000 | 6.7 | 1,470,709 | Closed | 28.4 | 113 |
| 9/6/2026 | 5:45:00 | 7.3 | 0.0000 | 6.8 | 1,470,709 | Closed | 27.6 | 113 |
| 9/6/2026 | 6:00:00 | 7.3 | 0.0000 | 6.7 | 1,470,709 | Closed | 27.4 | 113 |
| 9/6/2026 | 6:15:00 | 7.2 | 0.0000 | 6.7 | 1,470,709 | Closed | 27.3 | 113 |
| 9/6/2026 | 6:30:00 | 7.2 | 0.0000 | 6.8 | 1,470,709 | Closed | 27.1 | 114 |
| 9/6/2026 | 6:45:00 | 7.2 | 0.0000 | 6.6 | 1,470,709 | Closed | 26.8 | 113 |
| 9/6/2026 | 7:00:00 | 7.2 | 0.0000 | 6.4 | 1,470,709 | Closed | 26.5 | 113 |
| 9/6/2026 | 7:15:00 | 7.2 | 0.0000 | 6.6 | 1,470,709 | Closed | 26.5 | 113 |
| 9/6/2026 | 7:30:00 | 7.2 | 0.0000 | 6.7 | 1,470,709 | Closed | 26.2 | 112 |
| 9/6/2026 | 7:45:00 | 7.2 | 0.0000 | 6.4 | 1,470,709 | Closed | 26 | 113 |
| 9/6/2026 | 8:00:00 | 7.2 | 0.0000 | 6.5 | 1,470,709 | Closed | 25.9 | 113 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/6/2026 | 8:15:00 | 7.2 | 0.0000 | 6.5 | 1,470,709 | Closed | 25.7 | 113 |
| 9/6/2026 | 8:30:00 | 7.2 | 0.0000 | 6.4 | 1,470,709 | Closed | 25.7 | 113 |
| 9/6/2026 | 8:45:00 | 7.2 | 0.0000 | 6 | 1,470,709 | Closed | 25.9 | 113 |
| 9/6/2026 | 9:00:00 | 7.2 | 0.0000 | 6.1 | 1,470,709 | Closed | 26.1 | 113 |
| 9/6/2026 | 9:15:00 | 7.1 | 0.0000 | 6 | 1,470,709 | Closed | 26.1 | 113 |
| 9/6/2026 | 9:30:00 | 7.1 | 0.0000 | 6.1 | 1,470,709 | Closed | 26.1 | 113 |
| 9/6/2026 | 9:45:00 | 7.1 | 0.0000 | 5.9 | 1,470,709 | Closed | 26.1 | 113 |
| 9/6/2026 | 10:00:00 | 7.1 | 0.0000 | 5.9 | 1,470,709 | Closed | 26.3 | 113 |
| 9/6/2026 | 10:15:00 | 7.1 | 0.0000 | 5.5 | 1,470,709 | Closed | 26.6 | 115 |
| 9/6/2026 | 10:30:00 | 7.3 | 1.2530 | 7.2 | 1,470,709 | Closed | 21.8 | 360 |
| 9/6/2026 | 10:45:00 | 7.3 | 0.0000 | 8.5 | 1,470,709 | Closed | 18.9 | 110 |
| 9/6/2026 | 11:00:00 | 7.3 | 0.0000 | 8.6 | 1,470,709 | Closed | 20.3 | 110 |
| 9/6/2026 | 11:15:00 | 7.3 | 0.0000 | 8.7 | 1,470,709 | Closed | 20.6 | 109 |
| 9/6/2026 | 11:30:00 | 7.3 | 0.0000 | 8.5 | 1,470,709 | Closed | 20.3 | 109 |
| 9/6/2026 | 11:45:00 | 7.2 | 0.0000 | 8.4 | 1,470,709 | Closed | 19.8 | 371 |
| 9/6/2026 | 12:00:00 | 7.2 | 0.0000 | 8.7 | 1,470,709 | Closed | 19.7 | 371 |
| 9/6/2026 | 12:15:00 | 7.2 | 0.0000 | 8.3 | 1,470,709 | Closed | 19.8 | 373 |
| 9/6/2026 | 12:30:00 | 7.2 | 0.0000 | 8.5 | 1,470,709 | Closed | 19.8 | 376 |
| 9/6/2026 | 12:45:00 | 7.2 | 0.0000 | 8.3 | 1,470,709 | Closed | 19.9 | 376 |
| 9/6/2026 | 13:00:00 | 7.3 | 1.3779 | 8.7 | 1,470,712 | Open | 18.1 | 375 |
| 9/6/2026 | 13:15:00 | 7.3 | 0.2877 | 8 | 1,470,728 | Closed | 17.5 | 374 |
| 9/6/2026 | 13:30:00 | 7.3 | 0.0000 | 7.6 | 1,470,728 | Closed | 17.8 | 374 |
| 9/6/2026 | 13:45:00 | 7.4 | 1.3325 | 6.3 | 1,470,743 | Open | 17.4 | 376 |
| 9/6/2026 | 14:00:00 | 7.4 | 1.3060 | 3.1 | 1,470,762 | Open | 17.1 | 378 |
| 9/6/2026 | 14:15:00 | 7.3 | 0.0000 | 4 | 1,470,768 | Closed | 17.4 | 379 |
| 9/6/2026 | 14:30:00 | 7.4 | 0.5830 | 0.1 | 1,470,781 | Open | 16.7 | 363 |
| 9/6/2026 | 14:45:00 | 7.3 | 0.0000 | 0 | 1,470,791 | Closed | 16.9 | 363 |
| 9/6/2026 | 15:00:00 | 7.3 | 1.6126 | 0.3 | 1,470,791 | Closed | 17.7 | 364 |
| 9/6/2026 | 15:15:00 | 7.3 | 1.5823 | 0 | 1,470,810 | Open | 16.7 | 353 |
| 9/6/2026 | 15:30:00 | 7.3 | 0.0000 | 0.7 | 1,470,814 | Closed | 17.6 | 351 |
| 9/6/2026 | 15:45:00 | 7.3 | 1.5709 | 0 | 1,470,829 | Open | 16.5 | 335 |
| 9/6/2026 | 16:00:00 | 7.3 | 0.0000 | 0.1 | 1,470,846 | Closed | 16.6 | 109 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/6/2026 | 16:15:00 | 7.3 | 1.6391 | 0.1 | 1,470,849 | Open | 16.6 | 327 |
| 9/6/2026 | 16:30:00 | 7.3 | 1.6088 | 0 | 1,470,874 | Open | 16.3 | 322 |
| 9/6/2026 | 16:45:00 | 7.3 | 0.0000 | 0 | 1,470,876 | Closed | 17 | 109 |
| 9/6/2026 | 17:00:00 | 7.2 | 0.0000 | 0.4 | 1,470,876 | Closed | 18.1 | 322 |
| 9/6/2026 | 17:15:00 | 7.3 | 1.6012 | 0 | 1,470,890 | Open | 16.3 | 317 |
| 9/6/2026 | 17:30:00 | 7.3 | 0.0000 | 0.1 | 1,470,903 | Closed | 16.6 | 317 |
| 9/6/2026 | 17:45:00 | 7.3 | 1.6315 | 0 | 1,470,912 | Open | 16.2 | 314 |
| 9/6/2026 | 18:00:00 | 7.3 | 1.5937 | 0 | 1,470,936 | Open | 16 | 312 |
| 9/6/2026 | 18:15:00 | 7.3 | 0.0000 | 0 | 1,470,936 | Closed | 17.1 | 312 |
| 9/6/2026 | 18:30:00 | 7.3 | 1.5482 | 0 | 1,470,952 | Open | 16 | 311 |
| 9/6/2026 | 18:45:00 | 7.3 | 0.0000 | 0 | 1,470,961 | Closed | 16.5 | 311 |
| 9/6/2026 | 19:00:00 | 7.3 | 1.6088 | 0 | 1,470,968 | Open | 16 | 309 |
| 9/6/2026 | 19:15:00 | 7.2 | 0.0000 | 0.1 | 1,470,980 | Closed | 16.2 | 311 |
| 9/6/2026 | 19:30:00 | 7.3 | 1.5634 | 0 | 1,470,987 | Open | 15.9 | 304 |
| 9/6/2026 | 19:45:00 | 7.2 | 0.0000 | 0.1 | 1,470,998 | Closed | 15.9 | 304 |
| 9/6/2026 | 20:00:00 | 7.2 | 1.6277 | 0 | 1,471,001 | Open | 15.9 | 304 |
| 9/6/2026 | 20:15:00 | 7.2 | 0.1363 | 0 | 1,471,018 | Closed | 15.6 | 300 |
| 9/6/2026 | 20:30:00 | 7.2 | 0.0000 | 0 | 1,471,018 | Closed | 16.7 | 305 |
| 9/6/2026 | 20:45:00 | 7.2 | 1.5558 | 0 | 1,471,032 | Open | 15.6 | 299 |
| 9/6/2026 | 21:00:00 | 7.2 | 0.0000 | 0 | 1,471,043 | Closed | 15.9 | 302 |
| 9/6/2026 | 21:15:00 | 7.2 | 1.6088 | 0 | 1,471,051 | Open | 15.5 | 299 |
| 9/6/2026 | 21:30:00 | 7.2 | 0.1703 | 0 | 1,471,074 | Closed | 15.3 | 299 |
| 9/6/2026 | 21:45:00 | 7.2 | 0.0000 | 0 | 1,471,074 | Closed | 16.5 | 110 |
| 9/6/2026 | 22:00:00 | 7.3 | 0.0000 | 0 | 1,471,074 | Open | 15.9 | 298 |
| 9/6/2026 | 22:15:00 | 7.2 | 1.4915 | 0 | 1,471,088 | Open | 15.4 | 296 |
| 9/6/2026 | 22:30:00 | 7.2 | 0.0000 | 0 | 1,471,092 | Closed | 16.3 | 296 |
| 9/6/2026 | 22:45:00 | 7.2 | 1.4990 | 0 | 1,471,104 | Open | 15.3 | 293 |
| 9/6/2026 | 23:00:00 | 7.2 | 0.0000 | 0 | 1,471,124 | Closed | 15.2 | 294 |
| 9/6/2026 | 23:15:00 | 7.2 | 0.0000 | 0.1 | 1,471,124 | Closed | 16.7 | 296 |
| 9/6/2026 | 23:30:00 | 7.2 | 1.5255 | 0 | 1,471,129 | Open | 15.3 | 293 |
| 9/6/2026 | 23:45:00 | 7.2 | 0.0719 | 0.1 | 1,471,145 | Closed | 15.1 | 293 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

## Appendix B: CP2 WTP Data Logs

| FRONTIER-KEMPER MICHELS® joint venture | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 8/31/2026 | 0:00:00 | 7.08 | 0.3899 | 1 | 278621 | ON | 15.6 | 234 |
| 8/31/2026 | 0:15:00 | 7.05 | 0.0681 | 1 | 278622 | ON | 18.1 | 184 |
| 8/31/2026 | 0:30:00 | 7.09 | 0.0227 | 2 | 278622 | ON | 18.3 | 232 |
| 8/31/2026 | 0:45:00 | 7.11 | 0.2006 | 2 | 278624 | ON | 17.9 | 233 |
| 8/31/2026 | 1:00:00 | 7.07 | 0.1968 | 1 | 278627 | ON | 18.3 | 234 |
| 8/31/2026 | 1:15:00 | 7.09 | 0.6927 | 1 | 278632 | ON | 16.2 | 225 |
| 8/31/2026 | 1:30:00 | 7.08 | 0.0984 | 2 | 278641 | ON | 16.4 | 234 |
| 8/31/2026 | 1:45:00 | 7.1 | 1.7489 | 1 | 278659 | ON | 14.2 | 231 |
| 8/31/2026 | 2:00:00 | 7.1 | 1.7640 | 1 | 278688 | ON | 14 | 230 |
| 8/31/2026 | 2:15:00 | 7.1 | 1.7754 | 1 | 278717 | ON | 13.9 | 233 |
| 8/31/2026 | 2:30:00 | 7.11 | 0.0227 | 1 | 278726 | ON | 14.9 | 0 |
| 8/31/2026 | 2:45:00 | 7.08 | 1.8776 | 1 | 278728 | ON | 15.5 | 234 |
| 8/31/2026 | 3:00:00 | 7.11 | 0.0303 | 1 | 278738 | ON | 14.5 | 233 |
| 8/31/2026 | 3:15:00 | 7.09 | 0.0303 | 1 | 278738 | ON | 16.5 | 0 |
| 8/31/2026 | 3:30:00 | 7.07 | 0.0189 | 1 | 278738 | ON | 17.4 | 0 |
| 8/31/2026 | 3:45:00 | 7.08 | 1.8019 | 2 | 278753 | ON | 13.9 | 231 |
| 8/31/2026 | 4:00:00 | 7.08 | 1.7754 | 1 | 278782 | ON | 13.6 | 236 |
| 8/31/2026 | 4:15:00 | 7.08 | 1.7526 | 2 | 278811 | ON | 13.6 | 234 |
| 8/31/2026 | 4:30:00 | 7.08 | 0.9426 | 1 | 278834 | ON | 13.7 | 236 |
| 8/31/2026 | 4:45:00 | 7.09 | 0.4732 | 1 | 278841 | ON | 14.3 | 236 |
| 8/31/2026 | 5:00:00 | 7.09 | 0.0000 | 1 | 278842 | ON | 16.2 | 236 |
| 8/31/2026 | 5:15:00 | 7.06 | 0.0265 | 1 | 278845 | ON | 17.6 | 243 |
| 8/31/2026 | 5:30:00 | 7.07 | 0.2536 | 1 | 278847 | ON | 17.6 | 236 |
| 8/31/2026 | 5:45:00 | 7.1 | 0.4770 | 2 | 278854 | ON | 14.5 | 229 |
| 8/31/2026 | 6:00:00 | 7.1 | 0.0303 | 2 | 278860 | ON | 14.6 | 233 |
| 8/31/2026 | 6:15:00 | 7.11 | 1.7678 | 2 | 278877 | ON | 13.7 | 234 |
| 8/31/2026 | 6:30:00 | 7.12 | 1.8019 | 1 | 278906 | ON | 13.5 | 234 |
| 8/31/2026 | 6:45:00 | 7.11 | 2.0933 | 2 | 278935 | ON | 13.5 | 236 |
| 8/31/2026 | 7:00:00 | 7.11 | 0.7760 | 1 | 278955 | ON | 13.7 | 236 |
| 8/31/2026 | 7:15:00 | 7.14 | 0.0303 | 2 | 278960 | ON | 14.5 | 0 |
| 8/31/2026 | 7:30:00 | 7.11 | 1.3135 | 2 | 278961 | ON | 15.2 | 235 |
| 8/31/2026 | 7:45:00 | 7.09 | 0.3975 | 2 | 278967 | ON | 15.9 | 237 |

| FRONTIER-KEMPER MICHELS® joint venture | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 8/31/2026 | 8:00:00 | 7.08 | 0.0416 | 2 | 278968 | ON | 18.1 | 237 |
| 8/31/2026 | 8:15:00 | 7.09 | 0.0492 | 2 | 278968 | ON | 19.1 | 235 |
| 8/31/2026 | 8:30:00 | 7.07 | 0.0341 | 2 | 278968 | ON | 19.4 | 188 |
| 8/31/2026 | 8:45:00 | 7.05 | 0.0303 | 2 | 278970 | ON | 19.5 | 238 |
| 8/31/2026 | 9:00:00 | 7.17 | 0.4807 | 2 | 278971 | ON | 18.2 | 229 |
| 8/31/2026 | 9:15:00 | 7.08 | 0.4770 | 2 | 278977 | ON | 18.7 | 237 |
| 8/31/2026 | 9:30:00 | 7.07 | 1.6580 | 1 | 278986 | ON | 14.9 | 225 |
| 8/31/2026 | 9:45:00 | 7.08 | 1.7451 | 1 | 279012 | ON | 14 | 230 |
| 8/31/2026 | 10:00:00 | 7.07 | 1.7716 | 1 | 279042 | ON | 13.9 | 231 |
| 8/31/2026 | 10:15:00 | 7.08 | 2.0668 | 1 | 279070 | ON | 13.9 | 230 |
| 8/31/2026 | 10:30:00 | 7.11 | 0.4770 | 1 | 279091 | ON | 14.3 | 228 |
| 8/31/2026 | 10:45:00 | 7.09 | 0.0227 | 1 | 279096 | ON | 15 | 230 |
| 8/31/2026 | 11:00:00 | 7.07 | 1.6012 | 1 | 279100 | ON | 14.6 | 226 |
| 8/31/2026 | 11:15:00 | 7.11 | 0.0341 | 1 | 279114 | ON | 14.8 | 227 |
| 8/31/2026 | 11:30:00 | 7.1 | 0.0416 | 1 | 279114 | ON | 16.2 | 0 |
| 8/31/2026 | 11:45:00 | 7.1 | 1.7261 | 1 | 279133 | ON | 14.5 | 226 |
| 8/31/2026 | 12:00:00 | 7.11 | 1.7526 | 1 | 279161 | ON | 14.4 | 226 |
| 8/31/2026 | 12:15:00 | 7.11 | 2.0441 | 1 | 279190 | ON | 14.4 | 228 |
| 8/31/2026 | 12:30:00 | 7.12 | 0.1325 | 1 | 279206 | ON | 15 | 228 |
| 8/31/2026 | 12:45:00 | 7.1 | 1.9760 | 2 | 279214 | ON | 14.8 | 228 |
| 8/31/2026 | 13:00:00 | 7.1 | 1.7451 | 1 | 279240 | ON | 14.6 | 230 |
| 8/31/2026 | 13:15:00 | 7.08 | 2.0366 | 1 | 279270 | ON | 14.5 | 232 |
| 8/31/2026 | 13:30:00 | 7.09 | 0.5451 | 1 | 279287 | ON | 15 | 233 |
| 8/31/2026 | 13:45:00 | 7.1 | 0.0000 | 1 | 279289 | ON | 16.3 | 0 |
| 8/31/2026 | 14:00:00 | 7.08 | 0.0000 | 1 | 279289 | ON | 17.2 | 0 |
| 8/31/2026 | 14:15:00 | 7.07 | 0.0151 | 1 | 279290 | ON | 18.1 | 0 |
| 8/31/2026 | 14:30:00 | 7.08 | 0.1855 | 1 | 279290 | ON | 18.4 | 233 |
| 8/31/2026 | 14:45:00 | 7.06 | 0.0416 | 2 | 279292 | ON | 19.2 | 0 |
| 8/31/2026 | 15:00:00 | 7.05 | 0.0227 | 1 | 279292 | ON | 19.5 | 0 |
| 8/31/2026 | 15:15:00 | 7.05 | 0.1741 | 2 | 279293 | ON | 19.2 | 237 |
| 8/31/2026 | 15:30:00 | 7.03 | 0.2120 | 2 | 279296 | ON | 19.5 | 239 |
| 8/31/2026 | 15:45:00 | 7.01 | 0.2158 | 2 | 279300 | ON | 19.9 | 237 |

| FRONTIER-KEMPER MICHELS® joint venture | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 8/31/2026 | 16:00:00 | 7.06 | 1.6239 | 2 | 279307 | ON | 16.3 | 232 |
| 8/31/2026 | 16:15:00 | 7.09 | 1.7148 | 1 | 279336 | ON | 15.1 | 241 |
| 8/31/2026 | 16:30:00 | 7.09 | 2.0328 | 1 | 279364 | ON | 15 | 240 |
| 8/31/2026 | 16:45:00 | 7.09 | 1.6959 | 1 | 279392 | ON | 15 | 241 |
| 8/31/2026 | 17:00:00 | 7.09 | 1.1432 | 1 | 279418 | ON | 15 | 241 |
| 8/31/2026 | 17:15:00 | 7.09 | 0.0303 | 1 | 279422 | ON | 16.3 | 0 |
| 8/31/2026 | 17:30:00 | 7.08 | 0.0265 | 1 | 279422 | ON | 17.4 | 0 |
| 8/31/2026 | 17:45:00 | 7.07 | 1.6239 | 2 | 279432 | ON | 15.2 | 238 |
| 8/31/2026 | 18:00:00 | 7.06 | 1.6732 | 1 | 279461 | ON | 14.6 | 240 |
| 8/31/2026 | 18:15:00 | 7.07 | 1.9533 | 1 | 279488 | ON | 14.5 | 241 |
| 8/31/2026 | 18:30:00 | 7.08 | 1.9419 | 1 | 279515 | ON | 14.5 | 240 |
| 8/31/2026 | 18:45:00 | 7.1 | 1.5974 | 1 | 279542 | ON | 14.6 | 239 |
| 8/31/2026 | 19:00:00 | 7.1 | 0.0000 | 1 | 279555 | ON | 15.2 | 240 |
| 8/31/2026 | 19:15:00 | 7.09 | 0.0000 | 1 | 279555 | ON | 16.1 | 239 |
| 8/31/2026 | 19:30:00 | 7.07 | 0.0379 | 1 | 279555 | ON | 16.6 | 242 |
| 8/31/2026 | 19:45:00 | 7.06 | 0.0227 | 1 | 279555 | ON | 17.2 | 241 |
| 8/31/2026 | 20:00:00 | 7.08 | 1.5520 | 1 | 279569 | ON | 14.8 | 237 |
| 8/31/2026 | 20:15:00 | 7.09 | 0.0303 | 1 | 279574 | ON | 15.7 | 162 |
| 8/31/2026 | 20:30:00 | 7.07 | 1.4536 | 1 | 279580 | ON | 14.8 | 235 |
| 8/31/2026 | 20:45:00 | 7.03 | 1.5672 | 1 | 279603 | ON | 14.3 | 234 |
| 8/31/2026 | 21:00:00 | 7.02 | 1.5142 | 1 | 279627 | ON | 14.3 | 233 |
| 8/31/2026 | 21:15:00 | 7.03 | 1.4801 | 1 | 279650 | ON | 14.3 | 231 |
| 8/31/2026 | 21:30:00 | 7.04 | 1.7375 | 1 | 279671 | ON | 14.2 | 230 |
| 8/31/2026 | 21:45:00 | 7.05 | 1.3325 | 1 | 279695 | ON | 14.3 | 231 |
| 8/31/2026 | 22:00:00 | 7.05 | 0.7571 | 1 | 279713 | ON | 14.4 | 230 |
| 8/31/2026 | 22:15:00 | 7.06 | 0.0416 | 1 | 279715 | ON | 15.8 | 230 |
| 8/31/2026 | 22:30:00 | 7.04 | 0.0227 | 1 | 279715 | ON | 16.7 | 232 |
| 8/31/2026 | 22:45:00 | 7.07 | 0.3445 | 1 | 279726 | ON | 14.6 | 230 |
| 8/31/2026 | 23:00:00 | 7.06 | 0.3218 | 1 | 279732 | ON | 15.2 | 233 |
| 8/31/2026 | 23:15:00 | 7.03 | 2.0782 | 1 | 279747 | ON | 13.9 | 228 |
| 8/31/2026 | 23:30:00 | 7.05 | 0.7344 | 1 | 279772 | ON | 13.9 | 227 |
| 8/31/2026 | 23:45:00 | 7.07 | 0.0000 | 1 | 279778 | ON | 15 | 0 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/1/2026 | 0:00:00 | 7.04 | 0.0303 | 2 | 279778 | ON | 16.6 | 0 |
| 9/1/2026 | 0:15:00 | 7.04 | 0.0379 | 1 | 279778 | ON | 17.9 | 0 |
| 9/1/2026 | 0:30:00 | 7.06 | 0.2233 | 1 | 279784 | ON | 15.8 | 228 |
| 9/1/2026 | 0:45:00 | 7.05 | 0.2612 | 1 | 279787 | ON | 16.8 | 231 |
| 9/1/2026 | 1:00:00 | 7.03 | 1.7299 | 1 | 279810 | ON | 13.8 | 229 |
| 9/1/2026 | 1:15:00 | 7.04 | 0.7344 | 1 | 279837 | ON | 13.7 | 229 |
| 9/1/2026 | 1:30:00 | 7.04 | 0.4391 | 1 | 279843 | ON | 14.6 | 232 |
| 9/1/2026 | 1:45:00 | 7.03 | 0.0492 | 1 | 279845 | ON | 15.7 | 230 |
| 9/1/2026 | 2:00:00 | 7.01 | 0.0984 | 1 | 279845 | ON | 16.4 | 230 |
| 9/1/2026 | 2:15:00 | 7.06 | 1.0486 | 1 | 279861 | ON | 13.9 | 232 |
| 9/1/2026 | 2:30:00 | 7.06 | 0.0530 | 1 | 279864 | ON | 15.1 | 230 |
| 9/1/2026 | 2:45:00 | 7.07 | 1.6126 | 1 | 279876 | ON | 13.9 | 231 |
| 9/1/2026 | 3:00:00 | 7.08 | 2.0593 | 1 | 279903 | ON | 13.6 | 233 |
| 9/1/2026 | 3:15:00 | 7.1 | 0.0341 | 2 | 279913 | ON | 14.1 | 233 |
| 9/1/2026 | 3:30:00 | 7.09 | 1.6050 | 1 | 279924 | ON | 13.7 | 235 |
| 9/1/2026 | 3:45:00 | 7.08 | 2.0706 | 1 | 279952 | ON | 13.5 | 234 |
| 9/1/2026 | 4:00:00 | 7.06 | 2.0403 | 1 | 279981 | ON | 13.5 | 234 |
| 9/1/2026 | 4:15:00 | 7.08 | 0.0833 | 1 | 279995 | ON | 14.1 | 234 |
| 9/1/2026 | 4:30:00 | 7.08 | 0.0795 | 1 | 280000 | ON | 14.3 | 232 |
| 9/1/2026 | 4:45:00 | 7.06 | 0.4278 | 1 | 280000 | ON | 14.6 | 233 |
| 9/1/2026 | 5:00:00 | 7.05 | 0.0000 | 1 | 280005 | ON | 14.6 | 233 |
| 9/1/2026 | 5:15:00 | 7.04 | 0.0000 | 2 | 280005 | ON | 16.5 | 0 |
| 9/1/2026 | 5:30:00 | 7.02 | 0.1287 | 2 | 280008 | ON | 16.9 | 237 |
| 9/1/2026 | 5:45:00 | 7 | 2.0328 | 1 | 280030 | ON | 13.7 | 234 |
| 9/1/2026 | 6:00:00 | 6.99 | 1.8019 | 1 | 280057 | ON | 13.5 | 234 |
| 9/1/2026 | 6:15:00 | 7.02 | 0.0265 | 1 | 280066 | ON | 14.1 | 235 |
| 9/1/2026 | 6:30:00 | 7 | 0.6511 | 1 | 280069 | ON | 15 | 236 |
| 9/1/2026 | 6:45:00 | 6.99 | 0.9993 | 1 | 280091 | ON | 13.6 | 235 |
| 9/1/2026 | 7:00:00 | 7.01 | 0.0227 | 2 | 280099 | ON | 13.9 | 236 |
| 9/1/2026 | 7:15:00 | 6.97 | 2.0176 | 1 | 280112 | ON | 13.5 | 237 |
| 9/1/2026 | 7:30:00 | 6.99 | 0.0189 | 2 | 280127 | ON | 13.9 | 192 |
| 9/1/2026 | 7:45:00 | 6.98 | 0.0379 | 1 | 280127 | ON | 14.5 | 237 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/1/2026 | 8:00:00 | 6.97 | 0.0303 | 1 | 280127 | ON | 15 | 235 |
| 9/1/2026 | 8:15:00 | 6.97 | 0.1968 | 1 | 280127 | ON | 15.6 | 234 |
| 9/1/2026 | 8:30:00 | 6.96 | 0.2423 | 1 | 280131 | ON | 15.8 | 235 |
| 9/1/2026 | 8:45:00 | 6.95 | 0.1931 | 1 | 280134 | ON | 16.2 | 234 |
| 9/1/2026 | 9:00:00 | 6.93 | 0.2309 | 1 | 280137 | ON | 16.8 | 237 |
| 9/1/2026 | 9:15:00 | 6.92 | 0.2196 | 2 | 280141 | ON | 17.6 | 236 |
| 9/1/2026 | 9:30:00 | 6.9 | 0.2006 | 2 | 280144 | ON | 17.9 | 237 |
| 9/1/2026 | 9:45:00 | 6.99 | 1.3173 | 1 | 280166 | ON | 14.1 | 232 |
| 9/1/2026 | 10:00:00 | 6.98 | 2.0328 | 2 | 280191 | ON | 13.9 | 233 |
| 9/1/2026 | 10:15:00 | 6.98 | 2.0025 | 1 | 280218 | ON | 13.8 | 232 |
| 9/1/2026 | 10:30:00 | 6.98 | 1.9306 | 2 | 280248 | ON | 13.8 | 233 |
| 9/1/2026 | 10:45:00 | 7.01 | 0.4580 | 1 | 280265 | ON | 14.1 | 233 |
| 9/1/2026 | 11:00:00 | 7.01 | 0.0189 | 1 | 280270 | ON | 14.4 | 234 |
| 9/1/2026 | 11:15:00 | 6.99 | 1.6126 | 1 | 280286 | ON | 14 | 231 |
| 9/1/2026 | 11:30:00 | 7.01 | 0.6587 | 2 | 280308 | ON | 14.2 | 230 |
| 9/1/2026 | 11:45:00 | 7 | 0.0265 | 2 | 280309 | ON | 15.2 | 233 |
| 9/1/2026 | 12:00:00 | 6.99 | 1.6012 | 1 | 280314 | ON | 14.5 | 231 |
| 9/1/2026 | 12:15:00 | 7 | 1.6959 | 2 | 280338 | ON | 14.1 | 232 |
| 9/1/2026 | 12:30:00 | 7.01 | 1.6769 | 2 | 280362 | ON | 14.1 | 233 |
| 9/1/2026 | 12:45:00 | 7.03 | 0.6549 | 1 | 280382 | ON | 14.4 | 233 |
| 9/1/2026 | 13:00:00 | 7.04 | 0.0341 | 2 | 280385 | ON | 15 | 232 |
| 9/1/2026 | 13:15:00 | 7.02 | 1.5747 | 2 | 280398 | ON | 14.3 | 233 |
| 9/1/2026 | 13:30:00 | 7.03 | 0.5830 | 2 | 280421 | ON | 14.4 | 233 |
| 9/1/2026 | 13:45:00 | 7.03 | 0.0303 | 1 | 280423 | ON | 15.6 | 0 |
| 9/1/2026 | 14:00:00 | 7 | 0.0265 | 2 | 280423 | ON | 16.4 | 0 |
| 9/1/2026 | 14:15:00 | 6.98 | 0.0189 | 2 | 280423 | ON | 17.2 | 0 |
| 9/1/2026 | 14:30:00 | 6.99 | 0.1741 | 2 | 280425 | ON | 17.6 | 233 |
| 9/1/2026 | 14:45:00 | 6.99 | 0.0303 | 2 | 280426 | ON | 18 | 234 |
| 9/1/2026 | 15:00:00 | 6.98 | 0.1249 | 2 | 280427 | ON | 18.2 | 234 |
| 9/1/2026 | 15:15:00 | 6.97 | 0.5565 | 2 | 280430 | ON | 18.4 | 234 |
| 9/1/2026 | 15:30:00 | 6.96 | 1.7072 | 3 | 280435 | ON | 17.2 | 222 |
| 9/1/2026 | 15:45:00 | 7.02 | 2.0290 | 2 | 280462 | ON | 14.6 | 231 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/1/2026 | 16:00:00 | 7.04 | 1.6921 | 2 | 280487 | ON | 14.6 | 232 |
| 9/1/2026 | 16:15:00 | 7.05 | 1.6732 | 2 | 280514 | ON | 14.5 | 233 |
| 9/1/2026 | 16:30:00 | 7.05 | 1.1546 | 2 | 280534 | ON | 15 | 234 |
| 9/1/2026 | 16:45:00 | 7.05 | 0.3861 | 2 | 280547 | ON | 15.8 | 236 |
| 9/1/2026 | 17:00:00 | 7.03 | 0.0151 | 2 | 280548 | ON | 17.2 | 237 |
| 9/1/2026 | 17:15:00 | 7.02 | 0.0606 | 2 | 280548 | ON | 18.5 | 234 |
| 9/1/2026 | 17:30:00 | 7.02 | 0.0303 | 2 | 280548 | ON | 19.1 | 235 |
| 9/1/2026 | 17:45:00 | 7.02 | 1.6656 | 2 | 280559 | ON | 15.3 | 232 |
| 9/1/2026 | 18:00:00 | 7.03 | 1.7034 | 2 | 280588 | ON | 14.5 | 236 |
| 9/1/2026 | 18:15:00 | 7.04 | 1.9949 | 2 | 280616 | ON | 14.5 | 236 |
| 9/1/2026 | 18:30:00 | 7.06 | 0.9880 | 2 | 280639 | ON | 14.8 | 236 |
| 9/1/2026 | 18:45:00 | 7.07 | 0.0227 | 2 | 280646 | ON | 15.6 | 235 |
| 9/1/2026 | 19:00:00 | 7.04 | 2.0101 | 2 | 280664 | ON | 14.6 | 236 |
| 9/1/2026 | 19:15:00 | 7.06 | 0.0492 | 2 | 280680 | ON | 15 | 237 |
| 9/1/2026 | 19:30:00 | 7.04 | 0.4013 | 2 | 280685 | ON | 16.5 | 237 |
| 9/1/2026 | 19:45:00 | 7.06 | 0.6359 | 2 | 280704 | ON | 14.8 | 238 |
| 9/1/2026 | 20:00:00 | 7.03 | 0.3710 | 2 | 280709 | ON | 15.8 | 238 |
| 9/1/2026 | 20:15:00 | 7.02 | 0.0227 | 2 | 280709 | ON | 17.5 | 0 |
| 9/1/2026 | 20:30:00 | 7.04 | 1.7072 | 2 | 280724 | ON | 14.7 | 238 |
| 9/1/2026 | 20:45:00 | 7.06 | 0.4126 | 2 | 280736 | ON | 15.1 | 240 |
| 9/1/2026 | 21:00:00 | 7.06 | 0.0114 | 2 | 280740 | ON | 15.3 | 240 |
| 9/1/2026 | 21:15:00 | 7.03 | 2.0138 | 2 | 280755 | ON | 14.5 | 237 |
| 9/1/2026 | 21:30:00 | 7.05 | 0.1703 | 2 | 280770 | ON | 14.9 | 239 |
| 9/1/2026 | 21:45:00 | 7.05 | 0.1287 | 2 | 280779 | ON | 15.2 | 237 |
| 9/1/2026 | 22:00:00 | 7.02 | 0.5375 | 2 | 280782 | ON | 16.1 | 241 |
| 9/1/2026 | 22:15:00 | 7.03 | 0.1476 | 2 | 280794 | ON | 15.3 | 238 |
| 9/1/2026 | 22:30:00 | 7.01 | 0.5640 | 2 | 280797 | ON | 16.1 | 237 |
| 9/1/2026 | 22:45:00 | 7.03 | 1.9873 | 2 | 280817 | ON | 14.4 | 233 |
| 9/1/2026 | 23:00:00 | 7.03 | 1.6694 | 2 | 280845 | ON | 14.2 | 235 |
| 9/1/2026 | 23:15:00 | 7.03 | 1.6542 | 2 | 280873 | ON | 14.1 | 237 |
| 9/1/2026 | 23:30:00 | 7.04 | 0.5035 | 1 | 280891 | ON | 14.2 | 235 |
| 9/1/2026 | 23:45:00 | 7.05 | 0.0227 | 2 | 280895 | ON | 14.5 | 235 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/2/2026 | 0:00:00 | 7.03 | 0.7987 | 2 | 280905 | ON | 14.3 | 237 |
| 9/2/2026 | 0:15:00 | 7.04 | 0.0227 | 2 | 280908 | ON | 15.3 | 238 |
| 9/2/2026 | 0:30:00 | 7 | 1.5369 | 2 | 280914 | ON | 14.7 | 234 |
| 9/2/2026 | 0:45:00 | 6.99 | 1.0410 | 2 | 280937 | ON | 14.2 | 238 |
| 9/2/2026 | 1:00:00 | 7.02 | 0.0114 | 2 | 280941 | ON | 14.5 | 237 |
| 9/2/2026 | 1:15:00 | 7.01 | 0.0303 | 2 | 280941 | ON | 15.9 | 239 |
| 9/2/2026 | 1:30:00 | 6.99 | 1.5520 | 2 | 280951 | ON | 14.3 | 237 |
| 9/2/2026 | 1:45:00 | 6.98 | 1.9722 | 2 | 280977 | ON | 14 | 236 |
| 9/2/2026 | 2:00:00 | 6.99 | 1.6542 | 2 | 281002 | ON | 14 | 234 |
| 9/2/2026 | 2:15:00 | 7 | 0.6322 | 2 | 281024 | ON | 14.1 | 233 |
| 9/2/2026 | 2:30:00 | 7.02 | 0.0000 | 2 | 281027 | ON | 14.3 | 233 |
| 9/2/2026 | 2:45:00 | 7.03 | 0.0265 | 2 | 281027 | ON | 14.7 | 234 |
| 9/2/2026 | 3:00:00 | 7.02 | 0.4013 | 2 | 281027 | ON | 14.8 | 233 |
| 9/2/2026 | 3:15:00 | 7.01 | 0.0000 | 1 | 281038 | ON | 14.6 | 0 |
| 9/2/2026 | 3:30:00 | 7 | 0.2574 | 2 | 281038 | ON | 15.9 | 235 |
| 9/2/2026 | 3:45:00 | 6.98 | 0.2271 | 2 | 281041 | ON | 16.7 | 236 |
| 9/2/2026 | 4:00:00 | 6.96 | 1.6580 | 2 | 281056 | ON | 14.1 | 233 |
| 9/2/2026 | 4:15:00 | 6.97 | 1.6504 | 2 | 281080 | ON | 14 | 236 |
| 9/2/2026 | 4:30:00 | 6.99 | 1.2265 | 2 | 281105 | ON | 14 | 236 |
| 9/2/2026 | 4:45:00 | 7.02 | 0.0114 | 2 | 281112 | ON | 14.2 | 236 |
| 9/2/2026 | 5:00:00 | 7 | 1.5142 | 2 | 281115 | ON | 14.2 | 237 |
| 9/2/2026 | 5:15:00 | 7.02 | 0.5716 | 2 | 281138 | ON | 14.1 | 239 |
| 9/2/2026 | 5:30:00 | 7.03 | 0.1136 | 2 | 281140 | ON | 14.9 | 238 |
| 9/2/2026 | 5:45:00 | 7.02 | 0.8669 | 2 | 281153 | ON | 14.2 | 239 |
| 9/2/2026 | 6:00:00 | 7.04 | 0.4050 | 3 | 281158 | ON | 14.3 | 239 |
| 9/2/2026 | 6:15:00 | 7.03 | 0.0189 | 2 | 281163 | ON | 14.3 | 239 |
| 9/2/2026 | 6:30:00 | 7.03 | 1.9343 | 2 | 281174 | ON | 14.1 | 240 |
| 9/2/2026 | 6:45:00 | 7.04 | 1.6391 | 2 | 281200 | ON | 14.1 | 241 |
| 9/2/2026 | 7:00:00 | 7.04 | 1.6467 | 2 | 281229 | ON | 14.1 | 240 |
| 9/2/2026 | 7:15:00 | 7.04 | 1.9343 | 2 | 281257 | ON | 14.1 | 242 |
| 9/2/2026 | 7:30:00 | 7.05 | 0.4807 | 2 | 281270 | ON | 14.3 | 241 |
| 9/2/2026 | 7:45:00 | 7.06 | 0.0227 | 2 | 281273 | ON | 14.6 | 241 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/2/2026 | 8:00:00 | 7.04 | 1.9533 | 2 | 281293 | ON | 14.2 | 242 |
| 9/2/2026 | 8:15:00 | 7.04 | 1.9306 | 0 | 281324 | ON | 14.5 | 241 |
| 9/2/2026 | 8:30:00 | 7.04 | 1.1053 | 0 | 281350 | ON | 14.7 | 241 |
| 9/2/2026 | 8:45:00 | 7.05 | 0.0189 | 0 | 281355 | ON | 15.8 | 25 |
| 9/2/2026 | 9:00:00 | 7.02 | 0.0114 | 0 | 281355 | ON | 17 | 0 |
| 9/2/2026 | 9:15:00 | 7 | 0.0151 | 0 | 281355 | ON | 18.2 | 0 |
| 9/2/2026 | 9:30:00 | 7 | 0.0114 | 0 | 281355 | ON | 19.1 | 246 |
| 9/2/2026 | 9:45:00 | 6.99 | 0.0303 | 0 | 281355 | ON | 19.4 | 244 |
| 9/2/2026 | 10:00:00 | 7.03 | 0.6057 | 0 | 281371 | ON | 15.3 | 237 |
| 9/2/2026 | 10:15:00 | 7.02 | 0.0114 | 0 | 281375 | ON | 16.1 | 241 |
| 9/2/2026 | 10:30:00 | 7.03 | 1.8435 | 0 | 281385 | ON | 14.9 | 239 |
| 9/2/2026 | 10:45:00 | 7.05 | 1.8965 | 0 | 281411 | ON | 14.6 | 239 |
| 9/2/2026 | 11:00:00 | 7.05 | 1.5823 | 0 | 281437 | ON | 14.3 | 236 |
| 9/2/2026 | 11:15:00 | 7.04 | 1.8549 | 0 | 281461 | ON | 14.2 | 238 |
| 9/2/2026 | 11:30:00 | 7.04 | 0.6814 | 0 | 281484 | ON | 14.2 | 237 |
| 9/2/2026 | 11:45:00 | 7.08 | 0.0114 | 0 | 281487 | ON | 15 | 0 |
| 9/2/2026 | 12:00:00 | 7.02 | 1.4195 | 0 | 281496 | ON | 14.2 | 238 |
| 9/2/2026 | 12:15:00 | 7.11 | 0.0379 | 0 | 281515 | ON | 14.5 | 0 |
| 9/2/2026 | 12:30:00 | 6.99 | 1.6807 | 0 | 281518 | ON | 14.4 | 242 |
| 9/2/2026 | 12:45:00 | 7.02 | 0.4921 | 0 | 281531 | ON | 14.2 | 244 |
| 9/2/2026 | 13:00:00 | 7.02 | 1.3552 | 0 | 281538 | ON | 14.2 | 249 |
| 9/2/2026 | 13:15:00 | 7.05 | 0.0265 | 0 | 281544 | ON | 14.8 | 248 |
| 9/2/2026 | 13:30:00 | 7.02 | 1.3173 | 0 | 281547 | ON | 14.4 | 248 |
| 9/2/2026 | 13:45:00 | 7.05 | 1.4877 | 0 | 281569 | ON | 14.2 | 253 |
| 9/2/2026 | 14:00:00 | 7.05 | 1.7564 | 0 | 281591 | ON | 14.2 | 252 |
| 9/2/2026 | 14:15:00 | 7.06 | 1.4233 | 0 | 281615 | ON | 14.2 | 254 |
| 9/2/2026 | 14:30:00 | 7.06 | 1.3665 | 0 | 281636 | ON | 14.2 | 252 |
| 9/2/2026 | 14:45:00 | 7.06 | 1.3022 | 0 | 281658 | ON | 14.1 | 255 |
| 9/2/2026 | 15:00:00 | 7.06 | 1.2643 | 0 | 281678 | ON | 14.2 | 259 |
| 9/2/2026 | 15:15:00 | 7.09 | 0.0303 | 0 | 281688 | ON | 14.7 | 31 |
| 9/2/2026 | 15:30:00 | 7.05 | 1.1962 | 0 | 281690 | ON | 15.1 | 256 |
| 9/2/2026 | 15:45:00 | 7.05 | 0.8025 | 0 | 281706 | ON | 14.2 | 259 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/2/2026 | 16:00:00 | 7.06 | 0.0341 | 0 | 281709 | ON | 14.7 | 247 |
| 9/2/2026 | 16:15:00 | 7.05 | 1.5974 | 0 | 281728 | ON | 14.1 | 259 |
| 9/2/2026 | 16:30:00 | 7.07 | 0.1552 | 0 | 281743 | ON | 14.2 | 260 |
| 9/2/2026 | 16:45:00 | 7.08 | 0.0189 | 0 | 281743 | ON | 15.1 | 0 |
| 9/2/2026 | 17:00:00 | 7.05 | 1.4763 | 0 | 281747 | ON | 14.5 | 257 |
| 9/2/2026 | 17:15:00 | 7.1 | 0.6170 | 0 | 281769 | ON | 14.2 | 260 |
| 9/2/2026 | 17:30:00 | 7.07 | 1.5634 | 0 | 281778 | ON | 14.3 | 261 |
| 9/2/2026 | 17:45:00 | 7.09 | 1.6656 | 0 | 281806 | ON | 14.1 | 261 |
| 9/2/2026 | 18:00:00 | 7.09 | 0.9804 | 0 | 281827 | ON | 14.2 | 259 |
| 9/2/2026 | 18:15:00 | 7.1 | 0.0151 | 0 | 281833 | ON | 14.3 | 257 |
| 9/2/2026 | 18:30:00 | 7.09 | 0.5035 | 0 | 281836 | ON | 14.3 | 255 |
| 9/2/2026 | 18:45:00 | 7.07 | 1.4574 | 0 | 281844 | ON | 14.2 | 255 |
| 9/2/2026 | 19:00:00 | 7.09 | 1.6618 | 0 | 281872 | ON | 14.1 | 252 |
| 9/2/2026 | 19:15:00 | 7.1 | 0.2763 | 0 | 281886 | ON | 14.3 | 254 |
| 9/2/2026 | 19:30:00 | 7.12 | 0.2536 | 0 | 281890 | ON | 14.7 | 254 |
| 9/2/2026 | 19:45:00 | 7.08 | 1.9722 | 0 | 281915 | ON | 14.1 | 251 |
| 9/2/2026 | 20:00:00 | 7.09 | 0.5565 | 0 | 281930 | ON | 14.2 | 250 |
| 9/2/2026 | 20:15:00 | 7.1 | 0.0908 | 0 | 281935 | ON | 14.3 | 248 |
| 9/2/2026 | 20:30:00 | 7.07 | 1.9873 | 0 | 281957 | ON | 14 | 251 |
| 9/2/2026 | 20:45:00 | 7.06 | 1.9722 | 0 | 281983 | ON | 14 | 253 |
| 9/2/2026 | 21:00:00 | 7.07 | 0.1779 | 0 | 281993 | ON | 14.2 | 252 |
| 9/2/2026 | 21:15:00 | 7.07 | 1.0864 | 0 | 282003 | ON | 14.1 | 255 |
| 9/2/2026 | 21:30:00 | 7.09 | 0.0114 | 0 | 282008 | ON | 14.2 | 255 |
| 9/2/2026 | 21:45:00 | 7.08 | 0.7533 | 0 | 282013 | ON | 14.2 | 255 |
| 9/2/2026 | 22:00:00 | 7.08 | 1.9911 | 0 | 282039 | ON | 13.9 | 259 |
| 9/2/2026 | 22:15:00 | 7.08 | 1.9760 | 0 | 282065 | ON | 13.9 | 263 |
| 9/2/2026 | 22:30:00 | 7.09 | 0.5640 | 0 | 282090 | ON | 14.1 | 260 |
| 9/2/2026 | 22:45:00 | 7.1 | 0.4505 | 1 | 282095 | ON | 14.2 | 261 |
| 9/2/2026 | 23:00:00 | 7.1 | 0.0189 | 1 | 282098 | ON | 14.3 | 262 |
| 9/2/2026 | 23:15:00 | 7.08 | 0.4013 | 1 | 282098 | ON | 14.3 | 261 |
| 9/2/2026 | 23:30:00 | 7.09 | 0.3672 | 0 | 282114 | ON | 14.1 | 260 |
| 9/2/2026 | 23:45:00 | 7.09 | 0.5640 | 1 | 282118 | ON | 14.2 | 261 |

| FRONTIER-KEMPER MICHELS® joint venture | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:** **BC1**<br>**Approved by:** **BC2**<br>**Date:** **September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/3/2026 | 0:00:00 | 7.09 | 0.3445 | 0 | 282128 | ON | 14.1 | 260 |
| 9/3/2026 | 0:15:00 | 7.1 | 0.6889 | 1 | 282135 | ON | 14.1 | 257 |
| 9/3/2026 | 0:30:00 | 7.1 | 2.0252 | 0 | 282159 | ON | 13.8 | 262 |
| 9/3/2026 | 0:45:00 | 7.09 | 1.9987 | 0 | 282186 | ON | 13.7 | 262 |
| 9/3/2026 | 1:00:00 | 7.1 | 1.6959 | 0 | 282216 | ON | 13.8 | 262 |
| 9/3/2026 | 1:15:00 | 7.09 | 1.9911 | 0 | 282244 | ON | 13.8 | 260 |
| 9/3/2026 | 1:30:00 | 7.09 | 1.9987 | 0 | 282271 | ON | 13.8 | 260 |
| 9/3/2026 | 1:45:00 | 7.09 | 1.9836 | 0 | 282302 | ON | 13.7 | 257 |
| 9/3/2026 | 2:00:00 | 7.1 | 0.6814 | 0 | 282319 | ON | 13.9 | 256 |
| 9/3/2026 | 2:15:00 | 7.12 | 0.0114 | 0 | 282322 | ON | 14.8 | 0 |
| 9/3/2026 | 2:30:00 | 7.08 | 0.1136 | 0 | 282327 | ON | 15.4 | 260 |
| 9/3/2026 | 2:45:00 | 7.09 | 0.9123 | 0 | 282336 | ON | 14 | 256 |
| 9/3/2026 | 3:00:00 | 7.09 | 0.1931 | 0 | 282342 | ON | 13.8 | 255 |
| 9/3/2026 | 3:15:00 | 7.08 | 0.6889 | 8 | 282361 | ON | 13.7 | 256 |
| 9/3/2026 | 3:30:00 | 7.06 | 0.2044 | 0 | 282366 | ON | 13.8 | 255 |
| 9/3/2026 | 3:45:00 | 7.07 | 1.6921 | 0 | 282391 | ON | 13.5 | 255 |
| 9/3/2026 | 4:00:00 | 7.08 | 1.0978 | 0 | 282416 | ON | 13.5 | 254 |
| 9/3/2026 | 4:15:00 | 7.1 | 0.0189 | 0 | 282424 | ON | 13.6 | 248 |
| 9/3/2026 | 4:30:00 | 7.09 | 0.5830 | 0 | 282430 | ON | 13.7 | 247 |
| 9/3/2026 | 4:45:00 | 7.07 | 1.9381 | 0 | 282453 | ON | 13.5 | 247 |
| 9/3/2026 | 5:00:00 | 7.08 | 1.2038 | 0 | 282482 | ON | 13.5 | 242 |
| 9/3/2026 | 5:15:00 | 7.09 | 0.4618 | 0 | 282490 | ON | 13.7 | 242 |
| 9/3/2026 | 5:30:00 | 7.09 | 0.1590 | 0 | 282496 | ON | 13.7 | 242 |
| 9/3/2026 | 5:45:00 | 7.08 | 1.1470 | 0 | 282519 | ON | 13.5 | 240 |
| 9/3/2026 | 6:00:00 | 7.09 | 0.0908 | 0 | 282526 | ON | 13.6 | 243 |
| 9/3/2026 | 6:15:00 | 6.99 | 0.6776 | 0 | 282549 | ON | 13.5 | 244 |
| 9/3/2026 | 6:30:00 | 6.99 | 0.4542 | 0 | 282555 | ON | 13.6 | 245 |
| 9/3/2026 | 6:45:00 | 6.96 | 0.1363 | 0 | 282561 | ON | 13.7 | 245 |
| 9/3/2026 | 7:00:00 | 6.87 | 2.0138 | 0 | 282584 | ON | 13.4 | 245 |
| 9/3/2026 | 7:15:00 | 6.84 | 2.0025 | 0 | 282611 | ON | 13.4 | 246 |
| 9/3/2026 | 7:30:00 | 6.84 | 1.6921 | 0 | 282640 | ON | 13.4 | 248 |
| 9/3/2026 | 7:45:00 | 6.87 | 0.6170 | 0 | 282655 | ON | 13.5 | 252 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/3/2026 | 8:00:00 | 6.88 | 0.0189 | 0 | 282659 | ON | 13.6 | 255 |
| 9/3/2026 | 8:15:00 | 6.86 | 0.5678 | 0 | 282664 | ON | 13.6 | 256 |
| 9/3/2026 | 8:30:00 | 6.81 | 1.5974 | 0 | 282680 | ON | 13.5 | 255 |
| 9/3/2026 | 8:45:00 | 6.82 | 1.6618 | 0 | 282708 | ON | 13.4 | 255 |
| 9/3/2026 | 9:00:00 | 6.89 | 0.5375 | 0 | 282721 | ON | 13.6 | 255 |
| 9/3/2026 | 9:15:00 | 6.89 | 0.0151 | 0 | 282722 | ON | 13.7 | 257 |
| 9/3/2026 | 9:30:00 | 6.9 | 1.6580 | 0 | 282737 | ON | 13.5 | 252 |
| 9/3/2026 | 9:45:00 | 6.93 | 0.5072 | 0 | 282751 | ON | 13.6 | 253 |
| 9/3/2026 | 10:00:00 | 6.94 | 1.5293 | 0 | 282762 | ON | 13.6 | 254 |
| 9/3/2026 | 10:15:00 | 7.05 | 0.0303 | 738 | 282769 | ON | 14.1 | 0 |
| 9/3/2026 | 10:30:00 | 6.98 | 1.9949 | 0 | 282790 | ON | 13.6 | 251 |
| 9/3/2026 | 10:45:00 | 7.01 | 1.6542 | 0 | 282818 | ON | 13.7 | 249 |
| 9/3/2026 | 11:00:00 | 7.02 | 1.9760 | 0 | 282848 | ON | 13.7 | 248 |
| 9/3/2026 | 11:15:00 | 7.04 | 0.4391 | 0 | 282858 | ON | 13.9 | 247 |
| 9/3/2026 | 11:30:00 | 7.02 | 1.5217 | 0 | 282870 | ON | 13.9 | 248 |
| 9/3/2026 | 11:45:00 | 7.02 | 1.6542 | 0 | 282898 | ON | 13.9 | 247 |
| 9/3/2026 | 12:00:00 | 7.03 | 0.4240 | 0 | 282909 | ON | 14.1 | 245 |
| 9/3/2026 | 12:15:00 | 7.04 | 0.0151 | 0 | 282912 | ON | 14.7 | 0 |
| 9/3/2026 | 12:30:00 | 6.99 | 2.0290 | 1 | 282917 | ON | 14.3 | 248 |
| 9/3/2026 | 12:45:00 | 7.01 | 1.7489 | 0 | 282946 | ON | 14.1 | 249 |
| 9/3/2026 | 13:00:00 | 7.02 | 0.6776 | 0 | 282968 | ON | 14.2 | 248 |
| 9/3/2026 | 13:15:00 | 6.99 | 2.1123 | 0 | 282980 | ON | 14.3 | 249 |
| 9/3/2026 | 13:30:00 | 6.99 | 1.9003 | 0 | 283013 | ON | 14.3 | 249 |
| 9/3/2026 | 13:45:00 | 7 | 2.1993 | 0 | 283044 | ON | 14.4 | 251 |
| 9/3/2026 | 14:00:00 | 7.01 | 2.1955 | 0 | 283074 | ON | 14.4 | 251 |
| 9/3/2026 | 14:15:00 | 7.02 | 0.4997 | 0 | 283099 | ON | 14.5 | 250 |
| 9/3/2026 | 14:30:00 | 7.03 | 0.0151 | 0 | 283100 | ON | 15 | 248 |
| 9/3/2026 | 14:45:00 | 7 | 1.7148 | 0 | 283106 | ON | 14.7 | 250 |
| 9/3/2026 | 15:00:00 | 7.03 | 0.4921 | 1 | 283125 | ON | 14.6 | 247 |
| 9/3/2026 | 15:15:00 | 7.05 | 0.0227 | 2 | 283127 | ON | 15.3 | 247 |
| 9/3/2026 | 15:30:00 | 7.01 | 1.1167 | 2 | 283128 | ON | 16 | 250 |
| 9/3/2026 | 15:45:00 | 7.01 | 0.0151 | 1 | 283133 | ON | 15.9 | 227 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/3/2026 | 16:00:00 | 6.99 | 0.0189 | 1 | 283133 | ON | 16.3 | 248 |
| 9/3/2026 | 16:15:00 | 7.02 | 1.7754 | 0 | 283154 | ON | 14.7 | 244 |
| 9/3/2026 | 16:30:00 | 7.05 | 1.7489 | 0 | 283182 | ON | 14.6 | 242 |
| 9/3/2026 | 16:45:00 | 7.06 | 0.0265 | 0 | 283186 | ON | 15.4 | 0 |
| 9/3/2026 | 17:00:00 | 7.05 | 2.0176 | 0 | 283213 | ON | 14.6 | 244 |
| 9/3/2026 | 17:15:00 | 7.08 | 0.0265 | 0 | 283229 | ON | 14.8 | 0 |
| 9/3/2026 | 17:30:00 | 7.05 | 0.1779 | 0 | 283230 | ON | 15.4 | 241 |
| 9/3/2026 | 17:45:00 | 7.05 | 0.0908 | 0 | 283238 | ON | 15.3 | 241 |
| 9/3/2026 | 18:00:00 | 7.05 | 0.8328 | 0 | 283253 | ON | 14.5 | 237 |
| 9/3/2026 | 18:15:00 | 7.05 | 0.0303 | 0 | 283257 | ON | 15 | 129 |
| 9/3/2026 | 18:30:00 | 7.02 | 0.0379 | 0 | 283257 | ON | 15.4 | 239 |
| 9/3/2026 | 18:45:00 | 7.04 | 1.3741 | 0 | 283275 | ON | 14.4 | 241 |
| 9/3/2026 | 19:00:00 | 7.05 | 0.4315 | 0 | 283282 | ON | 14.4 | 238 |
| 9/3/2026 | 19:15:00 | 7.2 | 0.0189 | 739 | 283284 | ON | 14.9 | 0 |
| 9/3/2026 | 19:30:00 | 7.03 | 1.5634 | 0 | 283292 | ON | 14.3 | 238 |
| 9/3/2026 | 19:45:00 | 7.13 | 0.0303 | 788 | 283294 | ON | 15.1 | 0 |
| 9/3/2026 | 20:00:00 | 7.12 | 0.0114 | 711 | 283294 | ON | 15.7 | 0 |
| 9/3/2026 | 20:15:00 | 7.04 | 1.7110 | 0 | 283313 | ON | 14.1 | 239 |
| 9/3/2026 | 20:30:00 | 7.04 | 1.7072 | 0 | 283338 | ON | 14 | 241 |
| 9/3/2026 | 20:45:00 | 7.05 | 2.0138 | 0 | 283365 | ON | 14 | 239 |
| 9/3/2026 | 21:00:00 | 7.07 | 0.6587 | 0 | 283388 | ON | 14 | 237 |
| 9/3/2026 | 21:15:00 | 7.08 | 0.0303 | 0 | 283390 | ON | 14.2 | 238 |
| 9/3/2026 | 21:30:00 | 7.06 | 1.7148 | 0 | 283407 | ON | 14 | 241 |
| 9/3/2026 | 21:45:00 | 7.05 | 2.0403 | 0 | 283436 | ON | 13.9 | 240 |
| 9/3/2026 | 22:00:00 | 7.05 | 2.0214 | 0 | 283467 | ON | 13.9 | 241 |
| 9/3/2026 | 22:15:00 | 7.07 | 0.0908 | 0 | 283480 | ON | 14.1 | 238 |
| 9/3/2026 | 22:30:00 | 7.07 | 0.0265 | 0 | 283480 | ON | 14.2 | 238 |
| 9/3/2026 | 22:45:00 | 7.04 | 1.9760 | 0 | 283492 | ON | 13.9 | 238 |
| 9/3/2026 | 23:00:00 | 7.06 | 0.0114 | 0 | 283507 | ON | 14 | 237 |
| 9/3/2026 | 23:15:00 | 7.06 | 0.0151 | 0 | 283507 | ON | 15.3 | 0 |
| 9/3/2026 | 23:30:00 | 7.04 | 0.0265 | 0 | 283507 | ON | 16.5 | 0 |
| 9/3/2026 | 23:45:00 | 7.03 | 0.3180 | 0 | 283511 | ON | 14.3 | 238 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/4/2026 | 0:00:00 | 7.04 | 0.8744 | 0 | 283531 | ON | 13.8 | 239 |
| 9/4/2026 | 0:15:00 | 7.1 | 0.0114 | 741 | 283537 | ON | 14.1 | 0 |
| 9/4/2026 | 0:30:00 | 7.09 | 0.6284 | 0 | 283541 | ON | 14.5 | 237 |
| 9/4/2026 | 0:45:00 | 7.02 | 1.7034 | 0 | 283561 | ON | 13.6 | 238 |
| 9/4/2026 | 1:00:00 | 7.05 | 0.5186 | 0 | 283572 | ON | 13.7 | 241 |
| 9/4/2026 | 1:15:00 | 7.04 | 0.6624 | 0 | 283575 | ON | 13.7 | 240 |
| 9/4/2026 | 1:30:00 | 7.04 | 1.7110 | 0 | 283601 | ON | 13.6 | 241 |
| 9/4/2026 | 1:45:00 | 7.04 | 2.0214 | 0 | 283628 | ON | 13.6 | 241 |
| 9/4/2026 | 2:00:00 | 7.06 | 0.4959 | 0 | 283649 | ON | 13.7 | 241 |
| 9/4/2026 | 2:15:00 | 7.07 | 0.0189 | 0 | 283650 | ON | 13.8 | 238 |
| 9/4/2026 | 2:30:00 | 7.07 | 0.0189 | 0 | 283650 | ON | 13.9 | 237 |
| 9/4/2026 | 2:45:00 | 7.04 | 0.6057 | 0 | 283651 | ON | 13.9 | 238 |
| 9/4/2026 | 3:00:00 | 7.06 | 0.0757 | 0 | 283661 | ON | 13.8 | 242 |
| 9/4/2026 | 3:15:00 | 7.03 | 1.9949 | 0 | 283673 | ON | 13.7 | 241 |
| 9/4/2026 | 3:30:00 | 7.05 | 0.6322 | 0 | 283694 | ON | 13.7 | 241 |
| 9/4/2026 | 3:45:00 | 7.05 | 0.0341 | 0 | 283697 | ON | 13.8 | 241 |
| 9/4/2026 | 4:00:00 | 7.03 | 1.6277 | 0 | 283709 | ON | 13.7 | 241 |
| 9/4/2026 | 4:15:00 | 7 | 1.9873 | 0 | 283733 | ON | 13.6 | 241 |
| 9/4/2026 | 4:30:00 | 7.01 | 1.6996 | 0 | 283761 | ON | 13.6 | 241 |
| 9/4/2026 | 4:45:00 | 7.04 | 0.0795 | 0 | 283773 | ON | 13.7 | 241 |
| 9/4/2026 | 5:00:00 | 7.03 | 0.5413 | 0 | 283777 | ON | 13.8 | 241 |
| 9/4/2026 | 5:15:00 | 7.01 | 1.1659 | 0 | 283794 | ON | 13.6 | 243 |
| 9/4/2026 | 5:30:00 | 7.05 | 0.0341 | 0 | 283800 | ON | 13.8 | 238 |
| 9/4/2026 | 5:45:00 | 6.98 | 2.0025 | 0 | 283822 | ON | 13.5 | 240 |
| 9/4/2026 | 6:00:00 | 7.01 | 0.1968 | 0 | 283837 | ON | 13.7 | 239 |
| 9/4/2026 | 6:15:00 | 7.01 | 0.0189 | 0 | 283842 | ON | 13.8 | 241 |
| 9/4/2026 | 6:30:00 | 7 | 0.4732 | 0 | 283842 | ON | 13.8 | 240 |
| 9/4/2026 | 6:45:00 | 7 | 1.6769 | 0 | 283865 | ON | 13.5 | 242 |
| 9/4/2026 | 7:00:00 | 7 | 2.0214 | 0 | 283893 | ON | 13.5 | 242 |
| 9/4/2026 | 7:15:00 | 6.99 | 1.9911 | 0 | 283920 | ON | 13.5 | 242 |
| 9/4/2026 | 7:30:00 | 7.03 | 0.1136 | 0 | 283932 | ON | 13.6 | 241 |
| 9/4/2026 | 7:45:00 | 7.02 | 0.5148 | 0 | 283937 | ON | 13.6 | 241 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/4/2026 | 8:00:00 | 6.99 | 1.8700 | 0 | 283948 | ON | 13.5 | 241 |
| 9/4/2026 | 8:15:00 | 6.99 | 1.6618 | 0 | 283976 | ON | 13.5 | 241 |
| 9/4/2026 | 8:30:00 | 7.01 | 0.6057 | 0 | 283990 | ON | 13.6 | 239 |
| 9/4/2026 | 8:45:00 | 7.01 | 0.1173 | 0 | 283994 | ON | 13.7 | 240 |
| 9/4/2026 | 9:00:00 | 6.99 | 2.3659 | 0 | 284023 | ON | 13.5 | 238 |
| 9/4/2026 | 9:15:00 | 6.98 | 2.3583 | 0 | 284056 | ON | 13.6 | 237 |
| 9/4/2026 | 9:30:00 | 6.99 | 0.6776 | 0 | 284078 | ON | 13.6 | 236 |
| 9/4/2026 | 9:45:00 | 6.98 | 2.3432 | 0 | 284095 | ON | 13.6 | 234 |
| 9/4/2026 | 10:00:00 | 6.96 | 2.3318 | 0 | 284128 | ON | 13.7 | 233 |
| 9/4/2026 | 10:15:00 | 7 | 0.4050 | 0 | 284152 | ON | 14.2 | 233 |
| 9/4/2026 | 10:30:00 | 6.97 | 2.3545 | 0 | 284166 | ON | 14 | 230 |
| 9/4/2026 | 10:45:00 | 6.97 | 2.3242 | 0 | 284198 | ON | 14 | 230 |
| 9/4/2026 | 11:00:00 | 7 | 0.4391 | 0 | 284222 | ON | 14.3 | 230 |
| 9/4/2026 | 11:15:00 | 6.99 | 0.4694 | 0 | 284224 | ON | 15 | 229 |
| 9/4/2026 | 11:30:00 | 6.97 | 1.9684 | 0 | 284252 | ON | 14.3 | 228 |
| 9/4/2026 | 11:45:00 | 6.96 | 1.9608 | 0 | 284286 | ON | 14.2 | 228 |
| 9/4/2026 | 12:00:00 | 6.98 | 1.0940 | 0 | 284302 | ON | 14.3 | 228 |
| 9/4/2026 | 12:15:00 | 6.95 | 2.3659 | 0 | 284319 | ON | 14.2 | 228 |
| 9/4/2026 | 12:30:00 | 6.94 | 2.2069 | 0 | 284351 | ON | 14.1 | 229 |
| 9/4/2026 | 12:45:00 | 6.94 | 1.9911 | 0 | 284384 | ON | 14 | 228 |
| 9/4/2026 | 13:00:00 | 6.94 | 2.3091 | 0 | 284418 | ON | 14 | 228 |
| 9/4/2026 | 13:15:00 | 6.95 | 2.2826 | 0 | 284450 | ON | 14 | 228 |
| 9/4/2026 | 13:30:00 | 6.96 | 1.9457 | 0 | 284483 | ON | 14 | 228 |
| 9/4/2026 | 13:45:00 | 6.96 | 1.9154 | 0 | 284516 | ON | 14 | 227 |
| 9/4/2026 | 14:00:00 | 6.97 | 2.2145 | 0 | 284547 | ON | 13.9 | 228 |
| 9/4/2026 | 14:15:00 | 6.97 | 2.1880 | 0 | 284578 | ON | 13.9 | 226 |
| 9/4/2026 | 14:30:00 | 6.97 | 1.8435 | 0 | 284609 | ON | 13.9 | 225 |
| 9/4/2026 | 14:45:00 | 6.99 | 0.1893 | 0 | 284625 | ON | 14.1 | 224 |
| 9/4/2026 | 15:00:00 | 6.97 | 1.9608 | 0 | 284642 | ON | 14 | 229 |
| 9/4/2026 | 15:15:00 | 6.96 | 1.9533 | 0 | 284675 | ON | 13.9 | 225 |
| 9/4/2026 | 15:30:00 | 6.97 | 1.9495 | 0 | 284708 | ON | 13.9 | 226 |
| 9/4/2026 | 15:45:00 | 6.97 | 2.2372 | 0 | 284741 | ON | 13.8 | 226 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/4/2026 | 16:00:00 | 6.99 | 0.0416 | 0 | 284750 | ON | 14.6 | 190 |
| 9/4/2026 | 16:15:00 | 6.97 | 2.1388 | 0 | 284759 | ON | 14.1 | 226 |
| 9/4/2026 | 16:30:00 | 6.97 | 1.8624 | 0 | 284791 | ON | 13.9 | 227 |
| 9/4/2026 | 16:45:00 | 6.96 | 1.8511 | 0 | 284822 | ON | 13.8 | 226 |
| 9/4/2026 | 17:00:00 | 6.96 | 2.1047 | 0 | 284850 | ON | 13.8 | 228 |
| 9/4/2026 | 17:15:00 | 6.97 | 0.1060 | 0 | 284864 | ON | 14.2 | 229 |
| 9/4/2026 | 17:30:00 | 6.99 | 0.7760 | 0 | 284872 | ON | 14.4 | 225 |
| 9/4/2026 | 17:45:00 | 6.97 | 1.9608 | 0 | 284881 | ON | 14.1 | 227 |
| 9/4/2026 | 18:00:00 | 6.99 | 1.6277 | 0 | 284911 | ON | 13.9 | 227 |
| 9/4/2026 | 18:15:00 | 6.99 | 1.7451 | 0 | 284937 | ON | 13.9 | 226 |
| 9/4/2026 | 18:30:00 | 6.99 | 1.1205 | 0 | 284958 | ON | 14 | 226 |
| 9/4/2026 | 18:45:00 | 6.99 | 1.3741 | 0 | 284978 | ON | 14.1 | 228 |
| 9/4/2026 | 19:00:00 | 6.99 | 0.6587 | 0 | 284993 | ON | 14.2 | 227 |
| 9/4/2026 | 19:15:00 | 6.96 | 1.9987 | 0 | 285014 | ON | 14 | 229 |
| 9/4/2026 | 19:30:00 | 6.96 | 2.0101 | 0 | 285047 | ON | 13.8 | 227 |
| 9/4/2026 | 19:45:00 | 6.97 | 2.3280 | 0 | 285079 | ON | 13.7 | 226 |
| 9/4/2026 | 20:00:00 | 6.99 | 1.1924 | 0 | 285102 | ON | 13.8 | 226 |
| 9/4/2026 | 20:15:00 | 6.98 | 1.9836 | 0 | 285117 | ON | 13.8 | 226 |
| 9/4/2026 | 20:30:00 | 6.99 | 0.9123 | 0 | 285147 | ON | 14 | 235 |
| 9/4/2026 | 20:45:00 | 6.97 | 1.2643 | 0 | 285162 | ON | 13.9 | 227 |
| 9/4/2026 | 21:00:00 | 6.99 | 0.1779 | 0 | 285179 | ON | 13.9 | 226 |
| 9/4/2026 | 21:15:00 | 7.02 | 0.2120 | 0 | 285181 | ON | 14.2 | 228 |
| 9/4/2026 | 21:30:00 | 7.01 | 1.6012 | 0 | 285196 | ON | 13.9 | 229 |
| 9/4/2026 | 21:45:00 | 7 | 1.4915 | 0 | 285217 | ON | 13.7 | 225 |
| 9/4/2026 | 22:00:00 | 6.98 | 2.3621 | 0 | 285246 | ON | 13.7 | 230 |
| 9/4/2026 | 22:15:00 | 6.98 | 2.3545 | 0 | 285278 | ON | 13.7 | 229 |
| 9/4/2026 | 22:30:00 | 6.98 | 2.3432 | 0 | 285310 | ON | 13.6 | 229 |
| 9/4/2026 | 22:45:00 | 6.99 | 0.8139 | 0 | 285334 | ON | 13.7 | 227 |
| 9/4/2026 | 23:00:00 | 6.99 | 2.3621 | 0 | 285355 | ON | 13.7 | 227 |
| 9/4/2026 | 23:15:00 | 6.99 | 2.3621 | 0 | 285387 | ON | 13.6 | 224 |
| 9/4/2026 | 23:30:00 | 6.98 | 2.0252 | 0 | 285420 | ON | 13.6 | 226 |
| 9/4/2026 | 23:45:00 | 6.98 | 2.0290 | 0 | 285454 | ON | 13.6 | 227 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/5/2026 | 0:00:00 | 7 | 0.7912 | 0 | 285476 | ON | 13.8 | 227 |
| 9/5/2026 | 0:15:00 | 6.99 | 2.3810 | 0 | 285493 | ON | 13.7 | 229 |
| 9/5/2026 | 0:30:00 | 7 | 2.0063 | 0 | 285526 | ON | 13.6 | 232 |
| 9/5/2026 | 0:45:00 | 7.01 | 2.3242 | 0 | 285560 | ON | 13.7 | 230 |
| 9/5/2026 | 1:00:00 | 7.02 | 2.3205 | 0 | 285592 | ON | 13.7 | 231 |
| 9/5/2026 | 1:15:00 | 7.02 | 2.2788 | 0 | 285625 | ON | 13.7 | 232 |
| 9/5/2026 | 1:30:00 | 7.04 | 0.3028 | 0 | 285646 | ON | 14 | 232 |
| 9/5/2026 | 1:45:00 | 7.03 | 2.3356 | 4 | 285657 | ON | 13.9 | 230 |
| 9/5/2026 | 2:00:00 | 7.04 | 2.3394 | 0 | 285691 | ON | 13.8 | 232 |
| 9/5/2026 | 2:15:00 | 7.04 | 1.9798 | 0 | 285723 | ON | 13.7 | 233 |
| 9/5/2026 | 2:30:00 | 7.04 | 0.6473 | 0 | 285751 | ON | 13.8 | 233 |
| 9/5/2026 | 2:45:00 | 7.04 | 0.0265 | 0 | 285753 | ON | 14.4 | 233 |
| 9/5/2026 | 3:00:00 | 7.04 | 2.3280 | 0 | 285780 | ON | 13.7 | 236 |
| 9/5/2026 | 3:15:00 | 7.04 | 2.3167 | 0 | 285811 | ON | 13.7 | 236 |
| 9/5/2026 | 3:30:00 | 7.06 | 0.0151 | 0 | 285825 | ON | 14.1 | 237 |
| 9/5/2026 | 3:45:00 | 7.04 | 0.9312 | 0 | 285835 | ON | 13.9 | 234 |
| 9/5/2026 | 4:00:00 | 7.04 | 0.3634 | 0 | 285840 | ON | 14.3 | 234 |
| 9/5/2026 | 4:15:00 | 6.98 | 2.3167 | 0 | 285868 | ON | 13.7 | 234 |
| 9/5/2026 | 4:30:00 | 6.96 | 2.3091 | 0 | 285900 | ON | 13.6 | 232 |
| 9/5/2026 | 4:45:00 | 6.98 | 0.1741 | 0 | 285915 | ON | 14.1 | 231 |
| 9/5/2026 | 5:00:00 | 6.94 | 1.9646 | 0 | 285924 | ON | 13.8 | 228 |
| 9/5/2026 | 5:15:00 | 6.87 | 1.9760 | 0 | 285957 | ON | 13.6 | 233 |
| 9/5/2026 | 5:30:00 | 6.89 | 0.7041 | 0 | 285972 | ON | 14 | 234 |
| 9/5/2026 | 5:45:00 | 6.83 | 2.2788 | 0 | 285989 | ON | 13.9 | 233 |
| 9/5/2026 | 6:00:00 | 6.82 | 1.9495 | 0 | 286023 | ON | 13.7 | 236 |
| 9/5/2026 | 6:15:00 | 6.81 | 2.2296 | 0 | 286056 | ON | 13.7 | 237 |
| 9/5/2026 | 6:30:00 | 6.81 | 2.1880 | 0 | 286087 | ON | 13.7 | 236 |
| 9/5/2026 | 6:45:00 | 6.81 | 2.0555 | 0 | 286119 | ON | 13.6 | 237 |
| 9/5/2026 | 7:00:00 | 6.82 | 2.1047 | 0 | 286155 | ON | 13.6 | 237 |
| 9/5/2026 | 7:15:00 | 6.83 | 2.3886 | 0 | 286189 | ON | 13.6 | 237 |
| 9/5/2026 | 7:30:00 | 6.85 | 2.3772 | 0 | 286222 | ON | 13.6 | 236 |
| 9/5/2026 | 7:45:00 | 6.87 | 2.3735 | 0 | 286254 | ON | 13.7 | 237 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/5/2026 | 8:00:00 | 6.88 | 2.0328 | 0 | 286287 | ON | 13.7 | 235 |
| 9/5/2026 | 8:15:00 | 6.9 | 2.0290 | 0 | 286321 | ON | 13.7 | 238 |
| 9/5/2026 | 8:30:00 | 6.94 | 1.2454 | 0 | 286352 | ON | 13.8 | 237 |
| 9/5/2026 | 8:45:00 | 6.93 | 0.6965 | 0 | 286360 | ON | 14.1 | 238 |
| 9/5/2026 | 9:00:00 | 6.95 | 0.4088 | 0 | 286381 | ON | 13.9 | 239 |
| 9/5/2026 | 9:15:00 | 6.97 | 0.1136 | 0 | 286385 | ON | 14.3 | 237 |
| 9/5/2026 | 9:30:00 | 6.99 | 2.0328 | 0 | 286410 | ON | 13.9 | 242 |
| 9/5/2026 | 9:45:00 | 7.02 | 2.0441 | 0 | 286443 | ON | 13.9 | 246 |
| 9/5/2026 | 10:00:00 | 7.03 | 2.0403 | 0 | 286476 | ON | 13.9 | 244 |
| 9/5/2026 | 10:15:00 | 7.04 | 2.3621 | 0 | 286509 | ON | 14 | 242 |
| 9/5/2026 | 10:30:00 | 7.04 | 2.3583 | 0 | 286540 | ON | 14 | 240 |
| 9/5/2026 | 10:45:00 | 7.04 | 2.3205 | 0 | 286573 | ON | 14.1 | 238 |
| 9/5/2026 | 11:00:00 | 7.03 | 2.0290 | 0 | 286606 | ON | 14.1 | 238 |
| 9/5/2026 | 11:15:00 | 7.05 | 0.3634 | 0 | 286625 | ON | 14.3 | 233 |
| 9/5/2026 | 11:30:00 | 7.03 | 0.0341 | 0 | 286627 | ON | 15.1 | 210 |
| 9/5/2026 | 11:45:00 | 7.03 | 0.5565 | 0 | 286640 | ON | 14.6 | 235 |
| 9/5/2026 | 12:00:00 | 7.02 | 1.9722 | 0 | 286654 | ON | 14.3 | 234 |
| 9/5/2026 | 12:15:00 | 7.03 | 2.3772 | 0 | 286688 | ON | 14.3 | 233 |
| 9/5/2026 | 12:30:00 | 7.03 | 2.3735 | 0 | 286720 | ON | 14.3 | 234 |
| 9/5/2026 | 12:45:00 | 7.02 | 2.3621 | 0 | 286753 | ON | 14.3 | 231 |
| 9/5/2026 | 13:00:00 | 7.02 | 2.0328 | 0 | 286787 | ON | 14.4 | 233 |
| 9/5/2026 | 13:15:00 | 7.01 | 2.3318 | 0 | 286819 | ON | 14.3 | 233 |
| 9/5/2026 | 13:30:00 | 7.01 | 2.3129 | 0 | 286852 | ON | 14.3 | 233 |
| 9/5/2026 | 13:45:00 | 7.03 | 0.9653 | 0 | 286885 | ON | 14.3 | 231 |
| 9/5/2026 | 14:00:00 | 7.04 | 0.6322 | 0 | 286894 | ON | 14.8 | 231 |
| 9/5/2026 | 14:15:00 | 7 | 1.9608 | 0 | 286907 | ON | 14.6 | 229 |
| 9/5/2026 | 14:30:00 | 7.02 | 0.5224 | 2 | 286938 | ON | 14.5 | 231 |
| 9/5/2026 | 14:45:00 | 7 | 2.4643 | 7 | 286941 | ON | 14.8 | 228 |
| 9/5/2026 | 15:00:00 | 7.05 | 1.9192 | 0 | 286974 | ON | 14.5 | 229 |
| 9/5/2026 | 15:15:00 | 7.05 | 2.1728 | 0 | 287006 | ON | 14.5 | 229 |
| 9/5/2026 | 15:30:00 | 7.04 | 2.1312 | 0 | 287036 | ON | 14.6 | 231 |
| 9/5/2026 | 15:45:00 | 7.03 | 1.8927 | 0 | 287065 | ON | 14.6 | 229 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/5/2026 | 16:00:00 | 7.03 | 1.7602 | 0 | 287095 | ON | 14.6 | 229 |
| 9/5/2026 | 16:15:00 | 7.01 | 1.9608 | 0 | 287124 | ON | 14.5 | 228 |
| 9/5/2026 | 16:30:00 | 7 | 2.3697 | 0 | 287153 | ON | 14.4 | 226 |
| 9/5/2026 | 16:45:00 | 7 | 2.0290 | 0 | 287186 | ON | 14.3 | 227 |
| 9/5/2026 | 17:00:00 | 6.99 | 2.0290 | 0 | 287218 | ON | 14.3 | 228 |
| 9/5/2026 | 17:15:00 | 6.99 | 2.0176 | 0 | 287251 | ON | 14.2 | 226 |
| 9/5/2026 | 17:30:00 | 7 | 0.7684 | 0 | 287276 | ON | 14.4 | 225 |
| 9/5/2026 | 17:45:00 | 6.99 | 0.0303 | 0 | 287278 | ON | 15.2 | 225 |
| 9/5/2026 | 18:00:00 | 6.99 | 2.3318 | 0 | 287297 | ON | 14.2 | 226 |
| 9/5/2026 | 18:15:00 | 7 | 2.3318 | 0 | 287329 | ON | 14.1 | 225 |
| 9/5/2026 | 18:30:00 | 7.01 | 2.3091 | 0 | 287362 | ON | 14 | 225 |
| 9/5/2026 | 18:45:00 | 7.02 | 1.9798 | 0 | 287395 | ON | 13.9 | 224 |
| 9/5/2026 | 19:00:00 | 7.02 | 2.2750 | 0 | 287429 | ON | 13.9 | 224 |
| 9/5/2026 | 19:15:00 | 7.02 | 2.2485 | 0 | 287461 | ON | 13.8 | 223 |
| 9/5/2026 | 19:30:00 | 7.03 | 0.8517 | 0 | 287489 | ON | 13.9 | 222 |
| 9/5/2026 | 19:45:00 | 7.02 | 0.5337 | 0 | 287499 | ON | 14 | 223 |
| 9/5/2026 | 20:00:00 | 7.02 | 2.2675 | 0 | 287529 | ON | 13.7 | 223 |
| 9/5/2026 | 20:15:00 | 7.03 | 0.6700 | 0 | 287552 | ON | 13.8 | 222 |
| 9/5/2026 | 20:30:00 | 7.05 | 0.0303 | 0 | 287557 | ON | 14.6 | 159 |
| 9/5/2026 | 20:45:00 | 7.04 | 2.3205 | 0 | 287577 | ON | 13.8 | 226 |
| 9/5/2026 | 21:00:00 | 7.06 | 1.9798 | 0 | 287610 | ON | 13.7 | 228 |
| 9/5/2026 | 21:15:00 | 7.06 | 0.4315 | 0 | 287631 | ON | 13.9 | 228 |
| 9/5/2026 | 21:30:00 | 7.06 | 1.9003 | 0 | 287642 | ON | 13.8 | 229 |
| 9/5/2026 | 21:45:00 | 7.07 | 2.2599 | 0 | 287673 | ON | 13.7 | 230 |
| 9/5/2026 | 22:00:00 | 7.06 | 2.2372 | 0 | 287706 | ON | 13.6 | 231 |
| 9/5/2026 | 22:15:00 | 7.05 | 1.9078 | 0 | 287738 | ON | 13.6 | 228 |
| 9/5/2026 | 22:30:00 | 7.03 | 2.1577 | 0 | 287769 | ON | 13.5 | 227 |
| 9/5/2026 | 22:45:00 | 7.04 | 0.0341 | 0 | 287782 | ON | 14.3 | 0 |
| 9/5/2026 | 23:00:00 | 7.04 | 0.8176 | 1 | 287792 | ON | 14.1 | 226 |
| 9/5/2026 | 23:15:00 | 6.99 | 2.1123 | 6 | 287802 | ON | 14.7 | 227 |
| 9/5/2026 | 23:30:00 | 6.97 | 1.7678 | 0 | 287832 | ON | 13.5 | 229 |
| 9/5/2026 | 23:45:00 | 6.97 | 1.9798 | 0 | 287860 | ON | 13.4 | 228 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/6/2026 | 0:00:00 | 6.96 | 1.8284 | 0 | 287887 | ON | 13.5 | 228 |
| 9/6/2026 | 0:15:00 | 6.96 | 1.6126 | 0 | 287914 | ON | 13.5 | 229 |
| 9/6/2026 | 0:30:00 | 6.99 | 0.8631 | 0 | 287924 | ON | 13.9 | 227 |
| 9/6/2026 | 0:45:00 | 6.96 | 1.3968 | 0 | 287943 | ON | 13.7 | 228 |
| 9/6/2026 | 1:00:00 | 6.92 | 2.3735 | 0 | 287973 | ON | 13.4 | 230 |
| 9/6/2026 | 1:15:00 | 6.93 | 2.3735 | 0 | 288005 | ON | 13.4 | 230 |
| 9/6/2026 | 1:30:00 | 6.95 | 2.0328 | 0 | 288038 | ON | 13.4 | 229 |
| 9/6/2026 | 1:45:00 | 6.97 | 2.0328 | 0 | 288070 | ON | 13.4 | 231 |
| 9/6/2026 | 2:00:00 | 6.99 | 0.5186 | 0 | 288093 | ON | 13.7 | 229 |
| 9/6/2026 | 2:15:00 | 7 | 0.0341 | 0 | 288094 | ON | 13.9 | 228 |
| 9/6/2026 | 2:30:00 | 6.98 | 2.3470 | 0 | 288122 | ON | 13.4 | 231 |
| 9/6/2026 | 2:45:00 | 6.98 | 2.3356 | 0 | 288154 | ON | 13.4 | 228 |
| 9/6/2026 | 3:00:00 | 6.99 | 2.3242 | 0 | 288186 | ON | 13.3 | 230 |
| 9/6/2026 | 3:15:00 | 7.01 | 0.9539 | 0 | 288217 | ON | 13.4 | 227 |
| 9/6/2026 | 3:30:00 | 7.01 | 0.6057 | 0 | 288226 | ON | 14.3 | 227 |
| 9/6/2026 | 3:45:00 | 7 | 1.1432 | 0 | 288244 | ON | 13.6 | 227 |
| 9/6/2026 | 4:00:00 | 6.99 | 0.1173 | 0 | 288249 | ON | 14.3 | 227 |
| 9/6/2026 | 4:15:00 | 6.99 | 2.3962 | 0 | 288278 | ON | 13.3 | 227 |
| 9/6/2026 | 4:30:00 | 6.99 | 2.3621 | 0 | 288310 | ON | 13.3 | 230 |
| 9/6/2026 | 4:45:00 | 7 | 0.4542 | 0 | 288332 | ON | 13.5 | 227 |
| 9/6/2026 | 5:00:00 | 6.98 | 0.3899 | 0 | 288333 | ON | 15.2 | 231 |
| 9/6/2026 | 5:15:00 | 6.96 | 0.0227 | 0 | 288335 | ON | 16.3 | 230 |
| 9/6/2026 | 5:30:00 | 6.97 | 0.9123 | 0 | 288345 | ON | 14 | 226 |
| 9/6/2026 | 5:45:00 | 6.97 | 2.0630 | 0 | 288364 | ON | 13.5 | 228 |
| 9/6/2026 | 6:00:00 | 6.99 | 2.3735 | 0 | 288397 | ON | 13.3 | 231 |
| 9/6/2026 | 6:15:00 | 6.99 | 2.3924 | 0 | 288428 | ON | 13.3 | 231 |
| 9/6/2026 | 6:30:00 | 6.98 | 2.0593 | 0 | 288465 | ON | 13.2 | 231 |
| 9/6/2026 | 6:45:00 | 6.98 | 2.3735 | 0 | 288498 | ON | 13.3 | 233 |
| 9/6/2026 | 7:00:00 | 6.98 | 2.3621 | 0 | 288531 | ON | 13.3 | 233 |
| 9/6/2026 | 7:15:00 | 6.99 | 2.0290 | 0 | 288564 | ON | 13.3 | 232 |
| 9/6/2026 | 7:30:00 | 7 | 2.3356 | 0 | 288597 | ON | 13.3 | 232 |
| 9/6/2026 | 7:45:00 | 7.01 | 1.1924 | 0 | 288623 | ON | 13.5 | 233 |

| FRONTIER-KEMPER MICHELS® joint venture | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/6/2026 | 8:00:00 | 7.02 | 0.5413 | 0 | 288643 | ON | 13.6 | 231 |
| 9/6/2026 | 8:15:00 | 7.03 | 2.0555 | 0 | 288659 | ON | 13.6 | 232 |
| 9/6/2026 | 8:30:00 | 7.04 | 2.0858 | 0 | 288691 | ON | 13.5 | 233 |
| 9/6/2026 | 8:45:00 | 7.06 | 2.3621 | 0 | 288724 | ON | 13.5 | 234 |
| 9/6/2026 | 9:00:00 | 7.08 | 0.1136 | 0 | 288742 | ON | 14 | 233 |
| 9/6/2026 | 9:15:00 | 7.05 | 1.9419 | 0 | 288752 | ON | 13.9 | 233 |
| 9/6/2026 | 9:30:00 | 7.06 | 2.3318 | 0 | 288785 | ON | 13.7 | 233 |
| 9/6/2026 | 9:45:00 | 7.06 | 2.3205 | 0 | 288818 | ON | 13.7 | 234 |
| 9/6/2026 | 10:00:00 | 7.04 | 2.3015 | 0 | 288853 | ON | 13.8 | 235 |
| 9/6/2026 | 10:15:00 | 7.03 | 2.2826 | 0 | 288887 | ON | 13.8 | 234 |
| 9/6/2026 | 10:30:00 | 7.01 | 2.3772 | 0 | 288921 | ON | 13.9 | 233 |
| 9/6/2026 | 10:45:00 | 6.99 | 1.7564 | 0 | 288954 | ON | 13.9 | 229 |
| 9/6/2026 | 11:00:00 | 6.97 | 2.0138 | 0 | 288984 | ON | 14 | 229 |
| 9/6/2026 | 11:15:00 | 7.01 | 0.4807 | 0 | 288996 | ON | 14.4 | 228 |
| 9/6/2026 | 11:30:00 | 7.01 | 0.0265 | 0 | 288998 | ON | 14.9 | 228 |
| 9/6/2026 | 11:45:00 | 7 | 2.3470 | 0 | 289022 | ON | 14.3 | 230 |
| 9/6/2026 | 12:00:00 | 7.01 | 2.3470 | 0 | 289054 | ON | 14.3 | 230 |
| 9/6/2026 | 12:15:00 | 7.01 | 2.0176 | 0 | 289087 | ON | 14.3 | 232 |
| 9/6/2026 | 12:30:00 | 7.01 | 1.0372 | 0 | 289114 | ON | 14.6 | 237 |
| 9/6/2026 | 12:45:00 | 7.01 | 0.6322 | 0 | 289123 | ON | 15.5 | 237 |
| 9/6/2026 | 13:00:00 | 7 | 0.0189 | 0 | 289133 | ON | 15.6 | 241 |
| 9/6/2026 | 13:15:00 | 6.99 | 2.1388 | 0 | 289148 | ON | 14.6 | 241 |
| 9/6/2026 | 13:30:00 | 7.02 | 1.8624 | 0 | 289176 | ON | 14.5 | 242 |
| 9/6/2026 | 13:45:00 | 7.04 | 1.8208 | 0 | 289206 | ON | 14.6 | 241 |
| 9/6/2026 | 14:00:00 | 7.06 | 2.1274 | 0 | 289235 | ON | 14.6 | 241 |
| 9/6/2026 | 14:15:00 | 7.08 | 2.1501 | 0 | 289263 | ON | 14.8 | 239 |
| 9/6/2026 | 14:30:00 | 7.08 | 1.8056 | 0 | 289293 | ON | 14.8 | 238 |
| 9/6/2026 | 14:45:00 | 7.08 | 0.9501 | 0 | 289318 | ON | 15.3 | 238 |
| 9/6/2026 | 15:00:00 | 7.07 | 0.4467 | 0 | 289322 | ON | 16.8 | 239 |
| 9/6/2026 | 15:15:00 | 7.08 | 1.7754 | 0 | 289344 | ON | 15.1 | 236 |
| 9/6/2026 | 15:30:00 | 7.08 | 2.1350 | 0 | 289373 | ON | 14.9 | 237 |
| 9/6/2026 | 15:45:00 | 7.06 | 2.0858 | 0 | 289402 | ON | 14.8 | 235 |

| FRONTIER-KEMPER MICHELS® joint venture | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

| Date | Time | Discharge pH | Discharge Flow Rate (m3PM) | Discharge NTU | Flow Total (m3) | Discharge Valve Status | Discharge Temperature (°C) | Discharge Conductivity (uS/cm) |
|---|---|---|---|---|---|---|---|---|
| 9/6/2026 | 16:00:00 | 7.06 | 0.0000 | 0 | 289417 | ON | 15.6 | 235 |
| 9/6/2026 | 16:15:00 | 7.05 | 0.2082 | 0 | 289418 | ON | 17.1 | 235 |
| 9/6/2026 | 16:30:00 | 7.02 | 0.1741 | 0 | 289421 | ON | 18 | 236 |
| 9/6/2026 | 16:45:00 | 7 | 0.0265 | 0 | 289424 | ON | 19.1 | 237 |
| 9/6/2026 | 17:00:00 | 7 | 0.0416 | 0 | 289428 | ON | 19.6 | 0 |
| 9/6/2026 | 17:15:00 | 7.14 | 0.0454 | 748 | 289430 | OFF | 18.7 | 0 |
| 9/6/2026 | 17:30:00 | 7.03 | 2.1577 | 0 | 289449 | ON | 15 | 228 |
| 9/6/2026 | 17:45:00 | 7.06 | 0.6359 | 0 | 289468 | ON | 15.1 | 228 |
| 9/6/2026 | 18:00:00 | 7.07 | 0.0227 | 0 | 289474 | ON | 15.8 | 230 |
| 9/6/2026 | 18:15:00 | 7.01 | 0.6889 | 0 | 289478 | ON | 16.9 | 232 |
| 9/6/2026 | 18:30:00 | 7.05 | 1.7981 | 0 | 289505 | ON | 14.8 | 229 |
| 9/6/2026 | 18:45:00 | 7.05 | 2.1501 | 0 | 289536 | ON | 14.6 | 230 |
| 9/6/2026 | 19:00:00 | 7.05 | 1.0713 | 0 | 289562 | ON | 14.7 | 230 |
| 9/6/2026 | 19:15:00 | 7.05 | 0.4694 | 0 | 289570 | ON | 15.2 | 231 |
| 9/6/2026 | 19:30:00 | 7.04 | 0.8290 | 0 | 289572 | ON | 15.3 | 230 |
| 9/6/2026 | 19:45:00 | 7.04 | 1.8359 | 0 | 289600 | ON | 14.4 | 231 |
| 9/6/2026 | 20:00:00 | 7.06 | 0.5792 | 0 | 289623 | ON | 14.5 | 230 |
| 9/6/2026 | 20:15:00 | 7.05 | 0.0379 | 0 | 289624 | ON | 15.2 | 230 |
| 9/6/2026 | 20:30:00 | 7.05 | 1.8321 | 0 | 289650 | ON | 14.3 | 231 |
| 9/6/2026 | 20:45:00 | 7.04 | 2.0895 | 0 | 289679 | ON | 14.2 | 231 |
| 9/6/2026 | 21:00:00 | 7.05 | 2.1047 | 0 | 289707 | ON | 14.1 | 229 |
| 9/6/2026 | 21:15:00 | 7.06 | 0.4542 | 0 | 289729 | ON | 14.3 | 231 |
| 9/6/2026 | 21:30:00 | 7.06 | 0.3899 | 0 | 289731 | ON | 15.2 | 231 |
| 9/6/2026 | 21:45:00 | 7.04 | 2.0744 | 0 | 289754 | ON | 14 | 228 |
| 9/6/2026 | 22:00:00 | 7.07 | 0.3293 | 0 | 289767 | ON | 14.3 | 230 |
| 9/6/2026 | 22:15:00 | 7.05 | 0.0151 | 0 | 289767 | ON | 15 | 230 |
| 9/6/2026 | 22:30:00 | 7.05 | 0.0303 | 0 | 289767 | ON | 15.8 | 230 |
| 9/6/2026 | 22:45:00 | 7.03 | 0.1931 | 0 | 289767 | ON | 16 | 232 |
| 9/6/2026 | 23:00:00 | 7.04 | 0.0416 | 0 | 289778 | ON | 14.8 | 230 |
| 9/6/2026 | 23:15:00 | 7.03 | 0.7079 | 0 | 289782 | ON | 15 | 227 |
| 9/6/2026 | 23:30:00 | 7.03 | 0.3028 | 0 | 289788 | ON | 15.1 | 228 |
| 9/6/2026 | 23:45:00 | 7.01 | 2.0025 | 0 | 289810 | ON | 13.8 | 227 |

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

## Appendix C: Photos

| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

**Photo 1: No visible sheen observed in the Portal WTP water, August 31**



| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

**Photo 2: No visible sheen observed in the CP2 WTP, August 31**



| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

**Photo 3: No visible sheen observed in the Portal WTP water, September 1**



| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

**Photo 4: No visible sheen observed in the CP2 WTP water, September 1**



**Photo 5: No visible sheen observed in the Portal WTP water, September 2**



| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

**Photo 6: No visible sheen observed in the CP2 WTP water, September 2**



**Photo 7: No visible sheen observed in the Portal WTP water, September 3**



| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

**Photo 8: No visible sheen observed in the CP2 WTP water, September 3**



| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

**Photo 9: No visible sheen observed in the Portal WTP water, September 4**



**Photo 10: No visible sheen observed in the CP2 WTP water, September 4**




| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

**Photo 11: No visible sheen observed in the Portal WTP water, September 5**



**Photo 12: No visible sheen observed in the CP2 WTP water, September 5**



| FRONTIER-KEMPER MICHELS® joint venture | | Eagle Mountain- Woodfibre Gas Pipeline Project- Tunnel Scope | |
|---|---|---|---|
| **Title** | **Woodfibre Weekly Water Discharge Report** | **Revision:** | **0** |
| **Data Range** | **August 31, 2026 to September 6, 2026** | **Prepared by:**<br>**Approved by:**<br>**Date:** | **BC1**<br>**BC2**<br>**September 12, 2026** |

**Photo 13: No visible sheen observed in the Portal WTP water, September 6**




**Photo 14: No visible sheen observed in the CP2 WTP water, September 6**



# Water Quality Field Data Sheet

**Project: FORTIS11234**

## Location Information

| | | | | | |
|---|---|---|---|---|---|
| **Site ID:** | WLNG EOP | | | **Date:** | September 1, 2026 |
| **Site Name:** | East Creek | | | **Time:** | 10:00 |
| **Site UTM:** | Zone: 10U | E: | 482030 | **Crew:** | CC |
| (NAD83) | | N: | 5501931 | **Weather:** | Partially overcast, 18°C, no precip 24 hrs+ |

## *In Situ* Parameters

| | | | | | |
|---|---|---|---|---|---|
| pH: | 7.12 | | DO: | 9.02 | (mg/L) |
| Temp: | 13.4 | (°C) | Cond: | 299.8 | (µs/cm) |
| Turbidity: | 0 | NTU | Salinity: | 0.14 | (ppt) |
| **Visible Sheen:** | No | | ORP: | 61.4 | (mV) |
| **Water Surface Condition:** | Clear | | | | |

## Photo Record




## Observations

Sampled from spigot.

# Appendix D:
# Woodfibre Site Receiving Environment Documentation

# Woodfibre Site Receiving Environment Sample Analysis

| *Analyte* | Unit | BC Approved Water Quality Guideline - Freshwater Aquatic Life - Long Term Average | BC Approved Water Quality Guideline - Freshwater Aquatic Life - Short Term Max | BC Working Water Quality Guideline - Freshwater Aquatic Life - Long Term Average | BC Approved Water Quality Guideline - Marine Aquatic Life - Long Term Average | BC Approved Water Quality Guideline - Marine Aquatic Life - Short Term Max | BC Working Water Quality Guideline - Marine Aquatic Life - Long Term Average | **WLNG US 2026-09-01 10:34:00** | **WLNG DS 2026-09-01 09:45:00** |
|---|---|---|---|---|---|---|---|---|---|
| **In situ Parameters** | | | | | | | | | |
| Field pH | pH Units | | 6.5 - 9 | | | 7 - 8.7 | | 7.86 | 7.42 |
| Field Temperature | °C | 18 | 19 | | | | | 14.7 | 13.3 |
| **General Parameters** | | | | | | | | | |
| pH | pH Units | | | | | | | 6.3 | 6.95 |
| Alkalinity (Total as $CaCO_3$) | mg/L | | | | | | | 9.3 | 44 |
| Alkalinity (PP as $CaCO_3$) | mg/L | | | | | | | <1 | <1 |
| Hardness ($CaCO_3$)-Total | mg/L | | | | | | | 9.11 | 64.7 |
| Hardness ($CaCO_3$)-Dissolved | mg/L | | | | | | | 8.83 | 62.8 |
| Sulphide-Total | mg/L | | | | | | | <0.0018 | <0.0018 |
| Sulphide (as $H_2S$) | mg/L | | | 0.002 | | | | <0.002 | <0.002 |
| Un-ionized Hydrogen Sulfide as $H_2S$-Tota | mg/L | | | | | | | <0.0019 | <0.0019 |
| Un-ionized Hydrogen Sulfide as S-Total | mg/L | | | | | | | <0.0018 | <0.0018 |
| **Anions and Nutrients** | | | | | | | | | |
| Ammonia (N)-Total | mg/L | 1.3 | 12.4 | | 3.1 | 21 | | <0.015 | <0.015 |
| Bicarbonate ($HCO_3$) | mg/L | | | | | | | 11 | 54 |
| Carbonate ($CO_3$) | mg/L | | | | | | | <1 | <1 |
| Hydroxide (OH) | mg/L | | | | | | | <1 | <1 |
| Nitrate (N) | mg/L | 3 | 32.8 | | 3.7 | | | <0.02 | <0.02 |
| Nitrite (N) | mg/L | 0.02 | 0.06 | | | | | <0.005 | <0.005 |
| Nitrate plus Nitrite (N) | mg/L | | | | | | | <0.02 | <0.02 |
| Nitrogen (N)-Total | mg/L | | | | | | | 0.113 | 0.204 |
| Phosphorus (P)-Total (4500-P) | mg/L | | | | | | | 0.01 | 0.0018 |
| Bromide (Br) | mg/L | | | | | | | <0.01 | <0.01 |
| Chloride (Cl) | mg/L | 150 | 600 | | | | | <1 | 19 |
| Fluoride (F) | mg/L | | 0.4 | | | 1.5 | | <0.05 | 0.24 |
| Sulphate ($SO_4$)-Dissolved | mg/L | 128 | | | | | | 1.7 | 15 |
| **Total Metals** | | | | | | | | | |
| Aluminum (Al)-Total | mg/L | 0.1172725 | | | | | | 0.0378 | 0.079 |
| Antimony (Sb)-Total | mg/L | 0.074 | 0.25 | | | | | <0.00002 | 0.00092 |
| Arsenic (As)-Total | mg/L | 0.005 | | | 0.0125 | | | 0.000126 | 0.000798 |
| Barium (Ba)-Total | mg/L | | | 1 | | | | 0.00448 | 0.00591 |
| Beryllium (Be)-Total | mg/L | | | 0.00013 | | | 0.1 | <0.00001 | <0.00001 |
| Bismuth (Bi)-Total | mg/L | | | | | | | <0.000005 | <0.000005 |
| Boron (B)-Total | mg/L | 1.2 | | | 1.2 | | | <0.01 | 0.013 |
| Cadmium (Cd)-Total | mg/L | | | | | | 0.00012 | <0.000005 | <0.000005 |
| Calcium (Ca)-Total | mg/L | | | | | | | 3.1 | 23.7 |
| Cesium (Cs)-Total | mg/L | | | | | | | <0.00005 | <0.00005 |
| Chromium (Cr)-Total | mg/L | | | | | | | <0.0001 | <0.0001 |

[1] Guideline calculated using the in-situ measurements (pH (field),Temperature (field), Turbidity (field), Hardness (as $CaCO_3$) – total, Dissolved Organic Carbon (DOC), Total Alkalinity ($CaCO_3$), and Chloride).

[2] Guideline values presented represent the lower of the co-factor dependent guidelines for the upstream and downstream stations when they differ, but exceedance bolding is dependent on guidelines calculated using in situ co-factor considerations.

[3] **Bold text** denotes value exceeding guidelines, except in cases where they are below a station-specific guideline that isn't displayed as per [1] and [2] above. Given that application of chronic BC water quality guidelines for protection of aquatic life in the receiving environment downstream of the discharge does not represent a regulatory requirement and instead data are intended to be assessed relative to monthly average concentrations, exceedances of these guidelines are highlighted for information purposes, but detailed interpretation of guideline exceedances are not provided given that an interpretation of monthly trends and consideration of background influences and discharge chemistry is required.

[4] **Bold and shaded text** outlines a reportable exceedance given that it exceeds the applicable BC water quality guideline (i.e., the short-term acute freshwater aquatic life guideline), or discharge concentration limit, consistent with recommendations outlined in Hatfield (2024).

| *Analyte* | Unit | BC Approved Water Quality Guideline - Freshwater Aquatic Life - Long Term Average | BC Approved Water Quality Guideline - Freshwater Aquatic Life - Short Term Max | BC Working Water Quality Guideline - Freshwater Aquatic Life - Long Term Average | BC Approved Water Quality Guideline - Marine Aquatic Life - Long Term Average | BC Approved Water Quality Guideline - Marine Aquatic Life - Short Term Max | BC Working Water Quality Guideline - Marine Aquatic Life - Long Term Average | **WLNG US 2026-09-01 10:34:00** | **WLNG DS 2026-09-01 09:45:00** |
|---|---|---|---|---|---|---|---|---|---|
| **Total Metals (Cont'd.)** | | | | | | | | | |
| Chromium (Cr III)-Total | mg/L | | | 0.0089 | | | 0.056 | <0.00099 | <0.00099 |
| Chromium (Cr VI)-Total | mg/L | | | 0.0025 | | | 0.0015 | <0.00099 | <0.00099 |
| Cobalt (Co)-Total | mg/L | | | | | | | 0.0000247 | 0.0000272 |
| Copper (Cu)-Total | mg/L | | | | 0.002 | 0.003 | | 0.000636 | 0.000075 |
| Iron (Fe)-Total | mg/L | 0.115 | 1 | | | | | 0.0526 | 0.0125 |
| Lead (Pb)-Total | mg/L | | | | 0.002 | 0.14 | | 0.0000212 | 0.0000129 |
| Lithium (Li)-Total | mg/L | | | | | | | <0.0005 | 0.00936 |
| Magnesium (Mg)-Total | mg/L | | | | | | | 0.331 | 1.38 |
| Manganese (Mn)-Total | mg/L | | | | | | 0.1 | 0.00135 | 0.0195 |
| Mercury (Hg)-Total | mg/L | 0.00002 | | | 0.0001 | | | <0.0000019 | <0.0000019 |
| Molybdenum (Mo)-Total | mg/L | 7.6 | 46 | | | | | 0.000632 | 0.0445 |
| Nickel (Ni)-Total | mg/L | | | | | | 0.0083 | 0.000211 | 0.000147 |
| Phosphorus (P)-Total (ICPMS) | mg/L | | | | | | | 0.0098 | 0.003 |
| Potassium (K)-Total | mg/L | | | | | | | 0.165 | 1.75 |
| Rubidium (Rb)-Total | mg/L | | | | | | | 0.000377 | 0.0035 |
| Selenium (Se)-Total | mg/L | 0.002 | | | 0.002 | | | <0.00004 | <0.00004 |
| Silicon (Si)-Total | mg/L | | | | | | | 5.2 | 6.8 |
| Silver (Ag)-Total | mg/L | 0.00012 | | | 0.0005 | 0.0037 | 0.0005 | <0.000005 | <0.000005 |
| Sodium (Na)-Total | mg/L | | | | | | | 1.86 | 8.56 |
| Strontium (Sr)-Total | mg/L | | | | | | | 0.0164 | 0.0495 |
| Sulphur (S)-Total | mg/L | | | | | | | <3 | 4.6 |
| Tellurium (Te)-Total | mg/L | | | | | | | <0.00002 | <0.00002 |
| Thallium (Tl)-Total | mg/L | | | 0.00003 | | | | 0.0000023 | 0.0000075 |
| Thorium (Th)-Total | mg/L | | | | | | | <0.00005 | <0.00005 |
| Tin (Sn)-Total | mg/L | | | | | | | <0.0002 | <0.0002 |
| Titanium (Ti)-Total | mg/L | | | | | | | <0.0005 | <0.0005 |
| Uranium (U)-Total | mg/L | | 0.0165 | 0.0075 | | | | 0.0000516 | 0.00022 |
| Vanadium (V)-Total | mg/L | | | 0.06 | | | 0.005 | <0.0002 | <0.0002 |
| Zinc (Zn)-Total | mg/L | | | | 0.01 | 0.055 | | 0.00348 | 0.0029 |
| Zirconium (Zr)-Total | mg/L | | | | | | | <0.0001 | <0.0001 |
| **Dissolved Metals** | | | | | | | | | |
| Aluminum (Al)-Dissolved | mg/L | | | | | | | 0.0312 | 0.0426 |
| Antimony (Sb)-Dissolved | mg/L | | | | | | | <0.00002 | 0.000888 |
| Arsenic (As)-Dissolved | mg/L | | | | | | | 0.00012 | 0.000724 |
| Barium (Ba)-Dissolved | mg/L | | | | | | | 0.00408 | 0.00551 |
| Beryllium (Be)-Dissolved | mg/L | | | | | | | <0.00001 | <0.00001 |
| Bismuth (Bi)-Dissolved | mg/L | | | | | | | <0.000005 | <0.000005 |
| Boron (B)-Dissolved | mg/L | | | | | | | <0.01 | 0.011 |

[1] Guideline calculated using the in-situ measurements (pH (field),Temperature (field), Turbidity (field), Hardness (as $CaCO_3$) – total, Dissolved Organic Carbon (DOC), Total Alkalinity ($CaCO_3$), and Chloride).

[2] Guideline values presented represent the lower of the co-factor dependent guidelines for the upstream and downstream stations when they differ, but exceedance bolding is dependent on guidelines calculated using in situ co-factor considerations.

[3] **Bold text** denotes value exceeding guidelines, except in cases where they are below a station-specific guideline that isn't displayed as per [1] and [2] above. Given that application of chronic BC water quality guidelines for protection of aquatic life in the receiving environment downstream of the discharge does not represent a regulatory requirement and instead data are intended to be assessed relative to monthly average concentrations, exceedances of these guidelines are highlighted for information purposes, but detailed interpretation of guideline exceedances are not provided given that an interpretation of monthly trends and consideration of background influences and discharge chemistry is required.

[4] **Bold and shaded text** outlines a reportable exceedance given that it exceeds the applicable BC water quality guideline (i.e., the short-term acute freshwater aquatic life guideline), or discharge concentration limit, consistent with recommendations outlined in Hatfield (2024).

| *Analyte* | Unit | BC Approved Water Quality Guideline - Freshwater Aquatic Life - Long Term Average | BC Approved Water Quality Guideline - Freshwater Aquatic Life - Short Term Max | BC Working Water Quality Guideline - Freshwater Aquatic Life - Long Term Average | BC Approved Water Quality Guideline - Marine Aquatic Life - Long Term Average | BC Approved Water Quality Guideline - Marine Aquatic Life - Short Term Max | BC Working Water Quality Guideline - Marine Aquatic Life - Long Term Average | **WLNG US 2026-09-01 10:34:00** | **WLNG DS 2026-09-01 09:45:00** |
|---|---|---|---|---|---|---|---|---|---|
| **Dissolved Metals (Cont'd.)** | | | | | | | | | |
| Cadmium (Cd)-Dissolved | mg/L | 0.0000363 | 0.0000499 | | | | | <0.000005 | <0.000005 |
| Calcium (Ca)-Dissolved | mg/L | | | | | | | 3.02 | 23 |
| Cesium (Cs)-Dissolved | mg/L | | | | | | | <0.00005 | <0.00005 |
| Chromium (Cr)-Dissolved | mg/L | | | | | | | <0.0001 | <0.0001 |
| Cobalt (Co)-Dissolved | mg/L | 0.0003889 | | | | | | 0.0000165 | 0.0000199 |
| Copper (Cu)-Dissolved | mg/L | 0.00041 | 0.00244 | | | | | 0.000619 | 0.000076 |
| Iron (Fe)-Dissolved | mg/L | | | | | | | 0.0381 | 0.0026 |
| Lead (Pb)-Dissolved | mg/L | 0.0017246 | | | | | | 0.0000154 | <0.000005 |
| Lithium (Li)-Dissolved | mg/L | | | | | | | <0.0005 | 0.00897 |
| Manganese (Mn)-Dissolved | mg/L | 0.105 | 0.4407697 | | | | | 0.000941 | 0.0177 |
| Magnesium (Mg)-Dissolved | mg/L | | | | | | | 0.312 | 1.31 |
| Mercury (Hg)-Dissolved | mg/L | | | | | | | <0.0000019 | <0.0000019 |
| Molybdenum (Mo)-Dissolved | mg/L | | | | | | | 0.000623 | 0.0423 |
| Nickel (Ni)-Dissolved | mg/L | 0.0011 | 0.0132 | | | | | 0.000225 | 0.000165 |
| Phosphorus (P)-Dissolved | mg/L | | | | | | | 0.0118 | 0.0041 |
| Potassium (K)-Dissolved | mg/L | | | | | | | 0.161 | 1.72 |
| Rubidium (Rb)-Dissolved | mg/L | | | | | | | 0.000352 | 0.00336 |
| Selenium (Se)-Dissolved | mg/L | | | | | | | <0.00004 | <0.00004 |
| Silicon (Si)-Dissolved | mg/L | | | | | | | 4.8 | 6.25 |
| Silver (Ag)-Dissolved | mg/L | | | | | | | <0.000005 | <0.000005 |
| Sodium (Na)-Dissolved | mg/L | | | | | | | 1.92 | 8.28 |
| Strontium (Sr)-Dissolved | mg/L | | | 1.25 | | | | 0.0146 | 0.0436 |
| Sulphur (S)-Dissolved | mg/L | | | | | | | <3 | 4.9 |
| Tellurium (Te)-Dissolved | mg/L | | | | | | | <0.00002 | <0.00002 |
| Thallium (Tl)-Dissolved | mg/L | | | | | | | <0.000002 | 0.0000058 |
| Thorium (Th)-Dissolved | mg/L | | | | | | | 0.0000101 | <0.000005 |
| Tin (Sn)-Dissolved | mg/L | | | | | | | <0.0002 | <0.0002 |
| Titanium (Ti)-Dissolved | mg/L | | | | | | | <0.0005 | <0.0005 |
| Uranium (U)-Dissolved | mg/L | | | | | | | 0.0000496 | 0.000191 |
| Vanadium (V)-Dissolved | mg/L | | | | | | | 0.00021 | <0.0002 |
| Zinc (Zn)-Dissolved | mg/L | 0.0021534 | 0.0087868 | | | | | **0.00288** | 0.00256 |
| Zirconium (Zr)-Dissolved | mg/L | | | | | | | <0.0001 | <0.0001 |
| **Inorganics** | | | | | | | | | |
| Organic Carbon (C)-Total | mg/L | | | | | | | 1.9 | 1.6 |
| Organic Carbon (C)-Dissolved | mg/L | | | | | | | 1.9 | 1.7 |
| Solids-Total Dissolved | mg/L | | | | | | | <10 | 84 |
| Solids-Total Suspended | mg/L | 6 | 26 | | | | | <1 | <1 |

[1] Guideline calculated using the in-situ measurements (pH (field),Temperature (field), Turbidity (field), Hardness (as $CaCO_3$) – total, Dissolved Organic Carbon (DOC), Total Alkalinity ($CaCO_3$), and Chloride).

[2] Guideline values presented represent the lower of the co-factor dependent guidelines for the upstream and downstream stations when they differ, but exceedance bolding is dependent on guidelines calculated using in situ co-factor considerations.

[3] **Bold text** denotes value exceeding guidelines, except in cases where they are below a station-specific guideline that isn't displayed as per [1] and [2] above. Given that application of chronic BC water quality guidelines for protection of aquatic life in the receiving environment downstream of the discharge does not represent a regulatory requirement and instead data are intended to be assessed relative to monthly average concentrations, exceedances of these guidelines are highlighted for information purposes, but detailed interpretation of guideline exceedances are not provided given that an interpretation of monthly trends and consideration of background influences and discharge chemistry is required.

[4] **Bold and shaded text** outlines a reportable exceedance given that it exceeds the applicable BC water quality guideline (i.e., the short-term acute freshwater aquatic life guideline), or discharge concentration limit, consistent with recommendations outlined in Hatfield (2024).

# Woodfibre Site Receiving Environment Field Notes and Logs

| Woodfibre LNG (East Creek)□ | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| EAS-DS | 2026-08-30 00:00:00 | 14.23 | 259.55 | 0.22 | 7.93 | 9.83 | 0.00 | 0.14 |
| EAS-DS | 2026-08-30 00:15:00 | 13.90 | 232.68 | 0.22 | 7.95 | 9.90 | 0.00 | 0.12 |
| EAS-DS | 2026-08-30 00:30:00 | 14.11 | 248.43 | 0.24 | 7.87 | 9.73 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 00:45:00 | 14.12 | 249.12 | 0.24 | 7.88 | 9.66 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 01:00:00 | 14.06 | 248.26 | 0.25 | 7.86 | 9.62 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 01:15:00 | 13.73 | 238.87 | 0.20 | 7.94 | 9.99 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 01:30:00 | 13.75 | 242.20 | 0.22 | 7.96 | 9.98 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 01:45:00 | 13.75 | 249.05 | 0.22 | 7.95 | 9.99 | 0.43 | 0.13 |
| EAS-DS | 2026-08-30 02:00:00 | 13.88 | 256.37 | 0.22 | 7.95 | 9.95 | 0.00 | 0.14 |
| EAS-DS | 2026-08-30 02:15:00 | 13.92 | 257.09 | 0.15 | 7.80 | 9.50 | 0.00 | 0.14 |
| EAS-DS | 2026-08-30 02:30:00 | 13.92 | 257.95 | 0.19 | 7.82 | 9.55 | 0.00 | 0.14 |
| EAS-DS | 2026-08-30 02:45:00 | 13.99 | 264.51 | 0.20 | 7.91 | 9.83 | 0.00 | 0.14 |
| EAS-DS | 2026-08-30 03:00:00 | 13.98 | 263.87 | 0.25 | 7.91 | 9.82 | 0.00 | 0.14 |
| EAS-DS | 2026-08-30 03:15:00 | 13.70 | 245.00 | 0.20 | 7.94 | 9.99 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 03:30:00 | 13.89 | 251.86 | 0.20 | 7.92 | 9.93 | 0.00 | 0.14 |
| EAS-DS | 2026-08-30 03:45:00 | 13.91 | 259.74 | 0.22 | 7.95 | 9.92 | 0.00 | 0.14 |
| EAS-DS | 2026-08-30 04:00:00 | 13.78 | 252.89 | 0.22 | 7.94 | 9.96 | 0.00 | 0.14 |
| EAS-DS | 2026-08-30 04:15:00 | 13.79 | 250.80 | 0.21 | 7.94 | 9.89 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 04:30:00 | 13.88 | 256.45 | 0.24 | 7.94 | 9.87 | 0.00 | 0.14 |
| EAS-DS | 2026-08-30 04:45:00 | 13.97 | 261.50 | 0.25 | 7.90 | 9.53 | 0.00 | 0.14 |
| EAS-DS | 2026-08-30 05:00:00 | 13.75 | 250.65 | 0.25 | 7.95 | 9.94 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 05:15:00 | 14.00 | 267.66 | 0.17 | 7.96 | 9.87 | 0.00 | 0.14 |
| EAS-DS | 2026-08-30 05:30:00 | 14.10 | 278.81 | 0.20 | 7.96 | 9.87 | 0.00 | 0.15 |
| EAS-DS | 2026-08-30 05:45:00 | 14.09 | 277.18 | 0.22 | 7.93 | 9.56 | 0.00 | 0.15 |
| EAS-DS | 2026-08-30 06:00:00 | 14.04 | 273.23 | 0.22 | 7.88 | 9.14 | 0.00 | 0.15 |
| EAS-DS | 2026-08-30 06:15:00 | 13.88 | 248.13 | 0.22 | 7.92 | 9.89 | 0.70 | 0.13 |
| EAS-DS | 2026-08-30 06:30:00 | 13.83 | 245.82 | 0.24 | 7.93 | 9.85 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 06:45:00 | 13.70 | 237.00 | 0.24 | 7.96 | 9.97 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 07:00:00 | 13.80 | 244.49 | 0.24 | 7.93 | 9.93 | 0.25 | 0.13 |
| EAS-DS | 2026-08-30 07:15:00 | 13.86 | 261.21 | 0.20 | 7.98 | 9.94 | 0.55 | 0.14 |
| EAS-DS | 2026-08-30 07:30:00 | 13.73 | 249.56 | 0.22 | 7.99 | 10.03 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 07:45:00 | 13.81 | 256.85 | 0.22 | 7.99 | 9.96 | 0.00 | 0.14 |
| EAS-DS | 2026-08-30 08:00:00 | 13.85 | 256.51 | 0.22 | 7.93 | 9.79 | 0.00 | 0.14 |
| EAS-DS | 2026-08-30 08:15:00 | 13.86 | 249.58 | 0.22 | 7.92 | 9.78 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 08:30:00 | 13.81 | 245.17 | 0.24 | 7.94 | 9.92 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 08:45:00 | 13.86 | 247.57 | 0.24 | 7.93 | 9.92 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 09:00:00 | 13.89 | 246.47 | 0.24 | 7.91 | 9.95 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 09:15:00 | 13.92 | 257.13 | 0.17 | 7.89 | 9.93 | 4.87 | 0.14 |
| EAS-DS | 2026-08-30 09:30:00 | 13.93 | 253.11 | 0.21 | 7.89 | 9.81 | 0.00 | 0.14 |
| EAS-DS | 2026-08-30 09:45:00 | 14.05 | 253.46 | 0.21 | 7.92 | 9.91 | 0.92 | 0.14 |
| EAS-DS | 2026-08-30 10:00:00 | 14.02 | 247.05 | 0.21 | 7.98 | 9.92 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 10:15:00 | 14.04 | 248.44 | 0.21 | 7.91 | 9.96 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 10:30:00 | 14.09 | 248.51 | 0.24 | 7.92 | 9.76 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 10:45:00 | 14.10 | 245.23 | 0.24 | 7.94 | 9.85 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 11:00:00 | 14.00 | 240.12 | 0.24 | 7.92 | 9.89 | 0.47 | 0.13 |
| EAS-DS | 2026-08-30 11:15:00 | 13.88 | 229.65 | 0.19 | 7.94 | 9.98 | 0.68 | 0.12 |
| EAS-DS | 2026-08-30 11:30:00 | 14.00 | 246.33 | 0.21 | 7.96 | 9.96 | 0.09 | 0.13 |
| EAS-DS | 2026-08-30 11:45:00 | 14.15 | 253.28 | 0.21 | 7.95 | 9.91 | 0.00 | 0.14 |
| EAS-DS | 2026-08-30 12:00:00 | 14.16 | 252.42 | 0.21 | 7.95 | 9.70 | 0.00 | 0.14 |
| EAS-DS | 2026-08-30 12:15:00 | 14.21 | 253.97 | 0.21 | 7.90 | 9.76 | 0.00 | 0.14 |
| EAS-DS | 2026-08-30 12:30:00 | 14.14 | 240.10 | 0.24 | 7.90 | 9.54 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 12:45:00 | 14.20 | 250.38 | 0.24 | 7.90 | 9.60 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 13:00:00 | 14.09 | 237.93 | 0.24 | 7.91 | 9.91 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 13:15:00 | 14.09 | 244.90 | 0.20 | 7.95 | 9.91 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 13:30:00 | 14.06 | 242.81 | 0.21 | 7.95 | 9.90 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 13:45:00 | 14.07 | 241.40 | 0.22 | 7.91 | 9.60 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 14:00:00 | 14.16 | 249.58 | 0.22 | 7.89 | 9.58 | 0.00 | 0.13 |

| Woodfibre LNG (East Creek)□ | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| EAS-DS | 2026-08-30 14:15:00 | 14.27 | 251.35 | 0.22 | 7.93 | 9.79 | 0.84 | 0.13 |
| EAS-DS | 2026-08-30 14:30:00 | 14.27 | 249.65 | 0.24 | 7.90 | 9.66 | 1.56 | 0.13 |
| EAS-DS | 2026-08-30 14:45:00 | 14.30 | 254.92 | 0.23 | 7.93 | 9.81 | 1.26 | 0.14 |
| EAS-DS | 2026-08-30 15:00:00 | 14.29 | 255.09 | 0.23 | 7.93 | 9.71 | 2.43 | 0.14 |
| EAS-DS | 2026-08-30 15:15:00 | 14.24 | 257.37 | 0.19 | 7.87 | 9.45 | 0.00 | 0.14 |
| EAS-DS | 2026-08-30 15:30:00 | 14.24 | 259.11 | 0.21 | 7.85 | 9.20 | 0.00 | 0.14 |
| EAS-DS | 2026-08-30 15:45:00 | 14.33 | 270.46 | 0.21 | 7.94 | 9.59 | 0.00 | 0.15 |
| EAS-DS | 2026-08-30 16:00:00 | 14.19 | 252.29 | 0.21 | 7.93 | 9.92 | 5.19 | 0.14 |
| EAS-DS | 2026-08-30 16:15:00 | 14.16 | 247.54 | 0.21 | 7.91 | 9.86 | 0.99 | 0.13 |
| EAS-DS | 2026-08-30 16:30:00 | 14.16 | 245.37 | 0.23 | 7.94 | 9.85 | 1.15 | 0.13 |
| EAS-DS | 2026-08-30 16:45:00 | 14.23 | 249.67 | 0.23 | 7.94 | 9.84 | 0.80 | 0.13 |
| EAS-DS | 2026-08-30 17:00:00 | 14.33 | 259.30 | 0.23 | 7.93 | 9.72 | 0.92 | 0.14 |
| EAS-DS | 2026-08-30 17:15:00 | 14.27 | 248.22 | 0.19 | 7.92 | 9.87 | 4.64 | 0.13 |
| EAS-DS | 2026-08-30 17:30:00 | 14.28 | 256.08 | 0.21 | 7.88 | 9.24 | 0.00 | 0.14 |
| EAS-DS | 2026-08-30 17:45:00 | 14.29 | 248.99 | 0.22 | 7.91 | 9.81 | 0.83 | 0.13 |
| EAS-DS | 2026-08-30 18:00:00 | 14.25 | 249.31 | 0.22 | 7.91 | 9.87 | 4.44 | 0.13 |
| EAS-DS | 2026-08-30 18:15:00 | 14.27 | 248.49 | 0.19 | 7.91 | 9.84 | 0.48 | 0.13 |
| EAS-DS | 2026-08-30 18:30:00 | 14.35 | 252.85 | 0.21 | 7.91 | 9.73 | 1.97 | 0.14 |
| EAS-DS | 2026-08-30 18:45:00 | 14.24 | 238.37 | 0.22 | 7.91 | 9.70 | 1.84 | 0.13 |
| EAS-DS | 2026-08-30 19:00:00 | 14.16 | 226.65 | 0.21 | 7.96 | 9.89 | 0.36 | 0.12 |
| EAS-DS | 2026-08-30 19:15:00 | 14.20 | 238.16 | 0.19 | 7.90 | 9.76 | 5.44 | 0.13 |
| EAS-DS | 2026-08-30 19:30:00 | 14.25 | 253.28 | 0.21 | 7.93 | 9.86 | 1.17 | 0.14 |
| EAS-DS | 2026-08-30 19:45:00 | 14.18 | 239.33 | 0.22 | 7.93 | 9.89 | 0.60 | 0.13 |
| EAS-DS | 2026-08-30 20:00:00 | 14.12 | 236.53 | 0.22 | 7.93 | 9.82 | 0.92 | 0.13 |
| EAS-DS | 2026-08-30 20:15:00 | 14.20 | 248.20 | 0.19 | 7.90 | 9.77 | 1.28 | 0.13 |
| EAS-DS | 2026-08-30 20:30:00 | 14.18 | 238.57 | 0.22 | 7.88 | 9.75 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 20:45:00 | 14.21 | 242.43 | 0.22 | 7.88 | 9.21 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 21:00:00 | 14.14 | 239.71 | 0.22 | 7.90 | 9.11 | 1.98 | 0.13 |
| EAS-DS | 2026-08-30 21:15:00 | 14.11 | 241.56 | 0.19 | 7.86 | 9.75 | 0.40 | 0.13 |
| EAS-DS | 2026-08-30 21:30:00 | 14.08 | 246.55 | 0.22 | 7.94 | 9.89 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 21:45:00 | 14.03 | 244.51 | 0.22 | 7.89 | 9.92 | 2.65 | 0.13 |
| EAS-DS | 2026-08-30 22:00:00 | 13.95 | 242.05 | 0.22 | 7.91 | 9.95 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 22:15:00 | 13.94 | 236.50 | 0.20 | 7.86 | 9.87 | 0.37 | 0.13 |
| EAS-DS | 2026-08-30 22:30:00 | 13.92 | 229.97 | 0.22 | 7.90 | 9.84 | 0.00 | 0.12 |
| EAS-DS | 2026-08-30 22:45:00 | 13.98 | 235.70 | 0.21 | 7.94 | 9.88 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 23:00:00 | 14.01 | 235.09 | 0.22 | 7.85 | 9.42 | 0.00 | 0.13 |
| EAS-DS | 2026-08-30 23:15:00 | 13.96 | 238.57 | 0.20 | 7.90 | 9.82 | 0.57 | 0.13 |
| EAS-DS | 2026-08-30 23:30:00 | 13.84 | 238.25 | 0.21 | 7.92 | 9.98 | 1.19 | 0.13 |
| EAS-DS | 2026-08-30 23:45:00 | 13.68 | 226.36 | 0.22 | 7.94 | 9.96 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 00:00:00 | 13.89 | 245.45 | 0.22 | 7.90 | 9.90 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 00:15:00 | 13.90 | 241.17 | 0.19 | 7.91 | 9.69 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 00:30:00 | 13.91 | 234.32 | 0.22 | 7.82 | 9.27 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 00:45:00 | 13.84 | 233.55 | 0.21 | 7.86 | 9.63 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 01:00:00 | 13.76 | 231.29 | 0.21 | 7.91 | 9.70 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 01:15:00 | 13.79 | 233.28 | 0.20 | 7.80 | 8.69 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 01:30:00 | 13.61 | 235.59 | 0.21 | 7.90 | 9.95 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 01:45:00 | 13.52 | 233.40 | 0.22 | 7.91 | 10.05 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 02:00:00 | 13.47 | 231.45 | 0.22 | 7.91 | 10.04 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 02:15:00 | 13.45 | 224.13 | 0.19 | 7.92 | 9.97 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 02:30:00 | 13.46 | 229.31 | 0.22 | 7.90 | 9.93 | 0.11 | 0.12 |
| EAS-DS | 2026-08-31 02:45:00 | 13.55 | 229.10 | 0.22 | 7.84 | 9.42 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 03:00:00 | 13.53 | 233.30 | 0.22 | 7.90 | 9.89 | 0.16 | 0.13 |
| EAS-DS | 2026-08-31 03:15:00 | 13.61 | 234.82 | 0.18 | 7.87 | 9.55 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 03:30:00 | 13.65 | 243.80 | 0.21 | 7.88 | 8.53 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 03:45:00 | 13.50 | 236.93 | 0.21 | 7.94 | 9.94 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 04:00:00 | 13.33 | 226.23 | 0.21 | 7.94 | 9.99 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 04:15:00 | 13.40 | 235.05 | 0.19 | 7.85 | 9.93 | 0.00 | 0.13 |

| Woodfibre LNG (East Creek)□ | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| EAS-DS | 2026-08-31 04:30:00 | 13.41 | 237.15 | 0.21 | 7.91 | 9.96 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 04:45:00 | 13.49 | 243.56 | 0.21 | 7.84 | 9.92 | 0.11 | 0.13 |
| EAS-DS | 2026-08-31 05:00:00 | 13.52 | 243.62 | 0.21 | 7.86 | 9.52 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 05:15:00 | 13.50 | 243.87 | 0.18 | 7.83 | 9.30 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 05:30:00 | 13.50 | 246.83 | 0.21 | 7.86 | 8.82 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 05:45:00 | 13.49 | 243.01 | 0.21 | 7.91 | 9.79 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 06:00:00 | 13.45 | 240.55 | 0.21 | 7.89 | 9.20 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 06:15:00 | 13.34 | 230.21 | 0.18 | 7.88 | 9.65 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 06:30:00 | 13.25 | 226.83 | 0.21 | 7.89 | 9.89 | 0.48 | 0.12 |
| EAS-DS | 2026-08-31 06:45:00 | 13.27 | 228.87 | 0.21 | 7.91 | 10.00 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 07:00:00 | 13.29 | 230.72 | 0.21 | 7.90 | 9.94 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 07:15:00 | 13.35 | 239.20 | 0.18 | 7.90 | 9.95 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 07:30:00 | 13.45 | 243.88 | 0.21 | 7.88 | 9.17 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 07:45:00 | 13.37 | 236.07 | 0.22 | 7.84 | 9.54 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 08:00:00 | 13.41 | 241.55 | 0.21 | 7.90 | 9.89 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 08:15:00 | 13.43 | 236.41 | 0.20 | 7.82 | 9.69 | 0.11 | 0.13 |
| EAS-DS | 2026-08-31 08:30:00 | 13.43 | 233.64 | 0.22 | 7.83 | 9.33 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 08:45:00 | 13.43 | 230.91 | 0.22 | 7.87 | 9.70 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 09:00:00 | 13.43 | 231.39 | 0.22 | 7.88 | 9.76 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 09:15:00 | 13.46 | 230.41 | 0.19 | 7.84 | 9.58 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 09:30:00 | 13.49 | 235.33 | 0.21 | 7.90 | 9.97 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 09:45:00 | 13.52 | 231.28 | 0.22 | 7.90 | 10.03 | 0.67 | 0.12 |
| EAS-DS | 2026-08-31 10:00:00 | 13.56 | 229.15 | 0.22 | 7.92 | 10.01 | 46.34 | 0.12 |
| EAS-DS | 2026-08-31 10:15:00 | 13.57 | 226.36 | 0.19 | 7.93 | 9.97 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 10:30:00 | 13.65 | 222.15 | 0.22 | 7.88 | 9.85 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 10:45:00 | 13.77 | 227.09 | 0.22 | 7.89 | 9.82 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 11:00:00 | 13.80 | 228.96 | 0.22 | 7.92 | 9.80 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 11:15:00 | 13.93 | 216.93 | 0.19 | 7.85 | 9.63 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 11:30:00 | 13.96 | 232.17 | 0.25 | 7.88 | 9.74 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 11:45:00 | 14.14 | 229.41 | 0.25 | 7.89 | 9.91 | 0.04 | 0.12 |
| EAS-DS | 2026-08-31 12:00:00 | 14.13 | 225.62 | 0.25 | 7.91 | 9.87 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 12:15:00 | 14.22 | 224.20 | 0.19 | 7.94 | 9.87 | 2.05 | 0.12 |
| EAS-DS | 2026-08-31 12:30:00 | 14.25 | 223.14 | 0.23 | 7.96 | 9.79 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 12:45:00 | 14.34 | 229.69 | 0.25 | 7.85 | 9.83 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 13:00:00 | 14.39 | 220.75 | 0.24 | 7.98 | 9.78 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 13:15:00 | 14.36 | 224.11 | 0.20 | 7.92 | 9.73 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 13:30:00 | 14.36 | 233.44 | 0.24 | 7.96 | 9.72 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 13:45:00 | 14.40 | 233.47 | 0.25 | 7.89 | 9.47 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 14:00:00 | 14.49 | 240.13 | 0.25 | 7.89 | 9.58 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 14:15:00 | 14.49 | 234.88 | 0.20 | 7.85 | 9.24 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 14:30:00 | 14.64 | 233.68 | 0.24 | 7.91 | 9.54 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 14:45:00 | 14.73 | 234.70 | 0.24 | 7.93 | 9.62 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 15:00:00 | 14.64 | 235.88 | 0.24 | 7.93 | 9.58 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 15:15:00 | 14.68 | 239.78 | 0.20 | 7.84 | 9.42 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 15:30:00 | 14.82 | 242.78 | 0.24 | 7.93 | 9.50 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 15:45:00 | 14.82 | 242.00 | 0.25 | 7.84 | 9.23 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 16:00:00 | 14.99 | 237.92 | 0.24 | 7.89 | 9.42 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 16:15:00 | 14.75 | 235.28 | 0.20 | 7.94 | 9.73 | 0.86 | 0.13 |
| EAS-DS | 2026-08-31 16:30:00 | 14.71 | 227.00 | 0.24 | 7.94 | 9.72 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 16:45:00 | 14.71 | 222.27 | 0.24 | 7.96 | 9.72 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 17:00:00 | 14.65 | 226.26 | 0.25 | 7.94 | 9.74 | 0.78 | 0.12 |
| EAS-DS | 2026-08-31 17:15:00 | 14.64 | 237.15 | 0.19 | 7.94 | 9.68 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 17:30:00 | 14.60 | 246.04 | 0.24 | 7.90 | 9.54 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 17:45:00 | 14.70 | 241.59 | 0.24 | 7.94 | 9.71 | 0.75 | 0.13 |
| EAS-DS | 2026-08-31 18:00:00 | 14.41 | 237.51 | 0.24 | 7.93 | 9.78 | 0.27 | 0.13 |
| EAS-DS | 2026-08-31 18:15:00 | 14.35 | 234.91 | 0.18 | 7.92 | 9.73 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 18:30:00 | 14.30 | 229.20 | 0.23 | 7.94 | 9.80 | 0.20 | 0.12 |

| Woodfibre LNG (East Creek)□ | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| EAS-DS | 2026-08-31 18:45:00 | 14.28 | 229.94 | 0.24 | 7.92 | 9.81 | 1.18 | 0.12 |
| EAS-DS | 2026-08-31 19:00:00 | 14.30 | 232.14 | 0.24 | 7.93 | 9.72 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 19:15:00 | 14.33 | 241.34 | 0.19 | 7.92 | 9.71 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 19:30:00 | 14.34 | 247.99 | 0.24 | 7.85 | 9.51 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 19:45:00 | 14.32 | 247.66 | 0.24 | 7.91 | 9.70 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 20:00:00 | 14.27 | 239.85 | 0.24 | 7.94 | 9.77 | 0.00 | 0.13 |
| EAS-DS | 2026-08-31 20:15:00 | 14.25 | 232.89 | 0.19 | 7.94 | 9.73 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 20:30:00 | 14.18 | 237.24 | 0.24 | 7.88 | 9.75 | 0.05 | 0.13 |
| EAS-DS | 2026-08-31 20:45:00 | 14.03 | 224.92 | 0.24 | 7.94 | 9.77 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 21:00:00 | 13.91 | 228.14 | 0.24 | 7.89 | 9.88 | 0.49 | 0.12 |
| EAS-DS | 2026-08-31 21:15:00 | 13.87 | 234.71 | 0.19 | 7.88 | 9.90 | 0.29 | 0.13 |
| EAS-DS | 2026-08-31 21:30:00 | 13.83 | 227.03 | 0.23 | 7.89 | 9.69 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 21:45:00 | 13.81 | 232.94 | 0.24 | 7.89 | 9.91 | 5.52 | 0.12 |
| EAS-DS | 2026-08-31 22:00:00 | 13.78 | 232.10 | 0.24 | 7.88 | 9.90 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 22:15:00 | 13.83 | 224.18 | 0.20 | 7.91 | 9.67 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 22:30:00 | 13.89 | 225.58 | 0.24 | 7.87 | 9.78 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 22:45:00 | 13.77 | 222.29 | 0.25 | 7.86 | 9.91 | 0.29 | 0.12 |
| EAS-DS | 2026-08-31 23:00:00 | 13.83 | 222.97 | 0.25 | 7.84 | 9.48 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 23:15:00 | 13.76 | 215.04 | 0.20 | 7.86 | 9.64 | 1.16 | 0.12 |
| EAS-DS | 2026-08-31 23:30:00 | 13.55 | 228.60 | 0.24 | 7.90 | 9.97 | 0.00 | 0.12 |
| EAS-DS | 2026-08-31 23:45:00 | 13.64 | 232.55 | 0.25 | 7.88 | 9.91 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 00:00:00 | 13.75 | 236.83 | 0.25 | 7.86 | 9.79 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 00:15:00 | 13.77 | 226.22 | 0.20 | 7.86 | 9.72 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 00:30:00 | 13.77 | 225.25 | 0.24 | 7.81 | 9.47 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 00:45:00 | 13.69 | 224.41 | 0.24 | 7.90 | 9.81 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 01:00:00 | 13.47 | 213.94 | 0.25 | 7.91 | 9.99 | 0.00 | 0.11 |
| EAS-DS | 2026-09-01 01:15:00 | 13.50 | 231.41 | 0.19 | 7.91 | 9.93 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 01:30:00 | 13.58 | 234.62 | 0.24 | 7.89 | 9.79 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 01:45:00 | 13.62 | 237.69 | 0.24 | 7.92 | 9.83 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 02:00:00 | 13.67 | 238.31 | 0.25 | 7.86 | 9.71 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 02:15:00 | 13.50 | 228.99 | 0.20 | 7.85 | 9.93 | 0.21 | 0.12 |
| EAS-DS | 2026-09-01 02:30:00 | 13.49 | 222.90 | 0.24 | 7.81 | 9.63 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 02:45:00 | 13.52 | 226.24 | 0.24 | 7.88 | 9.96 | 1.35 | 0.12 |
| EAS-DS | 2026-09-01 03:00:00 | 13.43 | 224.28 | 0.24 | 7.90 | 9.94 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 03:15:00 | 13.38 | 226.31 | 0.19 | 7.85 | 9.70 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 03:30:00 | 13.47 | 236.08 | 0.24 | 7.87 | 9.98 | 2.08 | 0.13 |
| EAS-DS | 2026-09-01 03:45:00 | 13.37 | 232.16 | 0.25 | 7.87 | 9.99 | 1.81 | 0.12 |
| EAS-DS | 2026-09-01 04:00:00 | 13.28 | 227.97 | 0.25 | 7.91 | 10.00 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 04:15:00 | 13.41 | 231.53 | 0.19 | 7.89 | 9.98 | 0.67 | 0.12 |
| EAS-DS | 2026-09-01 04:30:00 | 13.47 | 228.63 | 0.24 | 7.85 | 9.68 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 04:45:00 | 13.49 | 228.73 | 0.24 | 7.90 | 9.86 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 05:00:00 | 13.46 | 229.91 | 0.24 | 7.92 | 9.94 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 05:15:00 | 13.51 | 240.97 | 0.19 | 7.83 | 9.93 | 2.60 | 0.13 |
| EAS-DS | 2026-09-01 05:30:00 | 13.47 | 240.72 | 0.23 | 7.83 | 9.96 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 05:45:00 | 13.28 | 225.72 | 0.24 | 7.86 | 10.01 | 0.82 | 0.12 |
| EAS-DS | 2026-09-01 06:00:00 | 13.33 | 234.34 | 0.24 | 7.83 | 9.94 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 06:15:00 | 13.33 | 221.70 | 0.19 | 7.87 | 9.78 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 06:30:00 | 13.41 | 228.69 | 0.23 | 7.85 | 9.96 | 0.12 | 0.12 |
| EAS-DS | 2026-09-01 06:45:00 | 13.26 | 219.85 | 0.23 | 7.90 | 9.98 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 07:00:00 | 13.32 | 226.99 | 0.23 | 7.89 | 9.99 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 07:15:00 | 13.34 | 236.11 | 0.19 | 7.82 | 9.93 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 07:30:00 | 13.30 | 237.35 | 0.24 | 7.87 | 9.98 | 0.34 | 0.13 |
| EAS-DS | 2026-09-01 07:45:00 | 13.36 | 238.33 | 0.24 | 7.83 | 9.68 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 08:00:00 | 13.41 | 239.57 | 0.25 | 7.83 | 9.92 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 08:15:00 | 13.41 | 232.44 | 0.19 | 7.80 | 9.63 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 08:30:00 | 13.42 | 230.65 | 0.24 | 7.86 | 9.94 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 08:45:00 | 13.40 | 229.11 | 0.25 | 7.82 | 9.92 | 0.00 | 0.12 |

| Woodfibre LNG (East Creek)□ | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| EAS-DS | 2026-09-01 09:00:00 | 13.44 | 227.14 | 0.25 | 7.84 | 9.91 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 09:15:00 | 13.45 | 230.02 | 0.21 | 7.84 | 9.89 | 0.85 | 0.12 |
| EAS-DS | 2026-09-01 09:30:00 | 13.49 | 235.27 | 0.25 | 7.77 | 9.35 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 09:45:00 | 13.51 | 233.73 | 0.26 | 7.79 | 9.90 | 2.80 | 0.13 |
| EAS-DS | 2026-09-01 10:00:00 | 13.54 | 230.02 | 0.20 | 7.81 | 9.94 | 1.67 | 0.12 |
| EAS-DS | 2026-09-01 10:15:00 | 13.53 | 229.49 | 0.25 | 7.85 | 9.88 | 0.67 | 0.12 |
| EAS-DS | 2026-09-01 10:30:00 | 13.54 | 223.03 | 0.25 | 7.91 | 9.93 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 10:45:00 | 13.55 | 217.57 | 0.25 | 7.90 | 9.83 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 11:00:00 | 13.68 | 231.61 | 0.20 | 7.89 | 9.89 | 0.86 | 0.12 |
| EAS-DS | 2026-09-01 11:15:00 | 13.73 | 235.17 | 0.25 | 7.88 | 9.91 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 11:30:00 | 13.75 | 235.06 | 0.26 | 7.86 | 9.89 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 11:45:00 | 13.76 | 235.22 | 0.26 | 7.86 | 9.53 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 12:00:00 | 13.91 | 237.95 | 0.20 | 7.87 | 9.83 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 12:15:00 | 13.83 | 217.53 | 0.25 | 7.89 | 9.85 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 12:30:00 | 13.85 | 227.45 | 0.25 | 7.89 | 9.80 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 12:45:00 | 13.81 | 217.18 | 0.26 | 7.94 | 9.86 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 13:00:00 | 13.95 | 238.59 | 0.19 | 7.90 | 9.84 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 13:15:00 | 13.98 | 235.58 | 0.26 | 7.85 | 9.71 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 13:30:00 | 13.94 | 235.87 | 0.26 | 7.89 | 9.86 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 13:45:00 | 13.95 | 237.30 | 0.26 | 7.85 | 9.53 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 14:00:00 | 14.07 | 240.63 | 0.20 | 7.91 | 9.83 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 14:15:00 | 14.08 | 234.88 | 0.25 | 7.84 | 9.28 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 14:30:00 | 14.15 | 234.00 | 0.25 | 7.90 | 9.80 | 1.13 | 0.13 |
| EAS-DS | 2026-09-01 14:45:00 | 14.18 | 232.08 | 0.25 | 7.85 | 9.41 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 15:00:00 | 14.21 | 236.85 | 0.20 | 7.91 | 9.77 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 15:15:00 | 14.19 | 243.04 | 0.25 | 7.85 | 9.39 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 15:30:00 | 14.20 | 244.79 | 0.25 | 7.90 | 9.78 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 15:45:00 | 14.18 | 225.20 | 0.25 | 7.93 | 9.81 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 16:00:00 | 14.18 | 233.40 | 0.19 | 7.90 | 9.80 | 0.34 | 0.13 |
| EAS-DS | 2026-09-01 16:15:00 | 14.18 | 229.97 | 0.25 | 7.90 | 9.77 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 16:30:00 | 14.18 | 235.11 | 0.25 | 7.90 | 9.80 | 0.28 | 0.13 |
| EAS-DS | 2026-09-01 16:45:00 | 14.21 | 222.23 | 0.25 | 7.90 | 9.60 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 17:00:00 | 14.26 | 255.75 | 0.21 | 7.84 | 9.71 | 1.32 | 0.14 |
| EAS-DS | 2026-09-01 17:15:00 | 14.27 | 246.50 | 0.22 | 7.82 | 9.35 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 17:30:00 | 14.31 | 256.00 | 0.25 | 7.87 | 9.50 | 0.00 | 0.14 |
| EAS-DS | 2026-09-01 17:45:00 | 14.29 | 254.90 | 0.26 | 7.82 | 9.27 | 0.00 | 0.14 |
| EAS-DS | 2026-09-01 18:00:00 | 14.26 | 237.04 | 0.20 | 7.90 | 9.75 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 18:15:00 | 14.20 | 218.48 | 0.25 | 7.91 | 9.80 | 1.57 | 0.12 |
| EAS-DS | 2026-09-01 18:30:00 | 14.20 | 230.75 | 0.25 | 7.93 | 9.79 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 18:45:00 | 14.21 | 229.92 | 0.25 | 7.90 | 9.53 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 19:00:00 | 14.22 | 241.25 | 0.19 | 7.88 | 9.77 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 19:15:00 | 14.20 | 229.88 | 0.25 | 7.97 | 9.72 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 19:30:00 | 14.19 | 247.76 | 0.26 | 7.87 | 9.79 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 19:45:00 | 14.18 | 232.51 | 0.25 | 7.96 | 9.73 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 20:00:00 | 14.14 | 242.49 | 0.20 | 7.88 | 9.77 | 0.83 | 0.13 |
| EAS-DS | 2026-09-01 20:15:00 | 14.14 | 235.20 | 0.24 | 7.85 | 9.42 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 20:30:00 | 14.11 | 231.39 | 0.26 | 7.89 | 9.78 | 1.55 | 0.12 |
| EAS-DS | 2026-09-01 20:45:00 | 14.09 | 226.32 | 0.25 | 7.91 | 9.55 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 21:00:00 | 14.05 | 243.50 | 0.18 | 7.84 | 9.72 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 21:15:00 | 14.12 | 225.15 | 0.25 | 7.91 | 9.69 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 21:30:00 | 14.03 | 239.99 | 0.26 | 7.90 | 9.83 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 21:45:00 | 14.04 | 238.62 | 0.26 | 7.88 | 9.61 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 22:00:00 | 14.07 | 232.50 | 0.20 | 7.83 | 9.47 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 22:15:00 | 13.98 | 228.76 | 0.26 | 7.89 | 9.84 | 0.00 | 0.12 |
| EAS-DS | 2026-09-01 22:30:00 | 13.96 | 233.61 | 0.26 | 7.84 | 9.81 | 0.56 | 0.13 |
| EAS-DS | 2026-09-01 22:45:00 | 13.95 | 228.71 | 0.26 | 7.92 | 9.87 | 1.04 | 0.12 |
| EAS-DS | 2026-09-01 23:00:00 | 13.94 | 231.22 | 0.21 | 7.88 | 9.81 | 0.00 | 0.12 |

| Woodfibre LNG (East Creek)□ | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| EAS-DS | 2026-09-01 23:15:00 | 13.96 | 238.22 | 0.25 | 7.90 | 9.80 | 0.33 | 0.13 |
| EAS-DS | 2026-09-01 23:30:00 | 13.97 | 234.82 | 0.26 | 7.93 | 9.63 | 0.00 | 0.13 |
| EAS-DS | 2026-09-01 23:45:00 | 14.00 | 240.80 | 0.26 | 7.90 | 9.61 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 00:00:00 | 14.13 | 240.49 | 0.20 | 7.94 | 9.82 | 0.33 | 0.13 |
| EAS-DS | 2026-09-02 00:15:00 | 14.05 | 234.94 | 0.24 | 7.88 | 9.44 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 00:30:00 | 14.15 | 244.72 | 0.24 | 7.91 | 9.53 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 00:45:00 | 13.96 | 232.37 | 0.25 | 7.94 | 9.84 | 0.42 | 0.12 |
| EAS-DS | 2026-09-02 01:00:00 | 13.94 | 226.67 | 0.19 | 7.89 | 9.57 | 0.00 | 0.12 |
| EAS-DS | 2026-09-02 01:15:00 | 13.98 | 247.45 | 0.25 | 7.89 | 9.69 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 01:30:00 | 13.96 | 245.22 | 0.25 | 7.91 | 9.85 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 01:45:00 | 13.84 | 228.55 | 0.25 | 7.93 | 9.74 | 0.00 | 0.12 |
| EAS-DS | 2026-09-02 02:00:00 | 13.89 | 235.39 | 0.18 | 7.91 | 9.81 | 0.78 | 0.13 |
| EAS-DS | 2026-09-02 02:15:00 | 13.81 | 218.70 | 0.22 | 7.93 | 9.68 | 0.00 | 0.12 |
| EAS-DS | 2026-09-02 02:30:00 | 13.95 | 237.09 | 0.25 | 7.91 | 9.68 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 02:45:00 | 13.99 | 239.98 | 0.26 | 7.90 | 9.66 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 03:00:00 | 13.99 | 248.31 | 0.20 | 7.77 | 9.38 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 03:15:00 | 13.92 | 241.52 | 0.24 | 7.88 | 9.83 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 03:30:00 | 13.97 | 246.38 | 0.25 | 7.88 | 9.60 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 03:45:00 | 13.99 | 244.82 | 0.25 | 7.81 | 9.23 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 04:00:00 | 13.90 | 228.41 | 0.20 | 7.88 | 9.86 | 0.00 | 0.12 |
| EAS-DS | 2026-09-02 04:15:00 | 13.80 | 222.87 | 0.24 | 7.90 | 9.64 | 0.00 | 0.12 |
| EAS-DS | 2026-09-02 04:30:00 | 13.83 | 227.93 | 0.25 | 7.91 | 9.81 | 0.00 | 0.12 |
| EAS-DS | 2026-09-02 04:45:00 | 13.85 | 247.09 | 0.24 | 7.93 | 9.70 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 05:00:00 | 13.97 | 240.90 | 0.18 | 7.84 | 9.64 | 0.04 | 0.13 |
| EAS-DS | 2026-09-02 05:15:00 | 13.90 | 242.25 | 0.24 | 7.90 | 9.85 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 05:30:00 | 13.96 | 247.57 | 0.24 | 7.89 | 9.53 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 05:45:00 | 13.99 | 245.94 | 0.25 | 7.92 | 9.80 | 2.46 | 0.13 |
| EAS-DS | 2026-09-02 06:00:00 | 14.02 | 253.84 | 0.17 | 7.89 | 9.80 | 0.18 | 0.14 |
| EAS-DS | 2026-09-02 06:15:00 | 14.01 | 243.82 | 0.22 | 7.85 | 9.28 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 06:30:00 | 14.03 | 236.44 | 0.25 | 7.89 | 9.82 | 1.33 | 0.13 |
| EAS-DS | 2026-09-02 06:45:00 | 13.88 | 220.94 | 0.25 | 7.95 | 9.84 | 0.00 | 0.12 |
| EAS-DS | 2026-09-02 07:00:00 | 13.92 | 242.30 | 0.19 | 7.85 | 9.80 | 0.31 | 0.13 |
| EAS-DS | 2026-09-02 07:15:00 | 13.86 | 231.34 | 0.24 | 7.90 | 9.71 | 0.00 | 0.12 |
| EAS-DS | 2026-09-02 07:30:00 | 13.93 | 247.04 | 0.25 | 7.92 | 9.80 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 07:45:00 | 13.94 | 243.80 | 0.25 | 7.88 | 9.47 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 08:00:00 | 13.93 | 237.94 | 0.19 | 7.91 | 9.77 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 08:15:00 | 13.89 | 225.37 | 0.24 | 7.95 | 9.69 | 0.00 | 0.12 |
| EAS-DS | 2026-09-02 08:30:00 | 13.90 | 232.06 | 0.25 | 7.92 | 9.76 | 0.00 | 0.12 |
| EAS-DS | 2026-09-02 08:45:00 | 13.91 | 230.58 | 0.25 | 7.97 | 9.66 | 0.00 | 0.12 |
| EAS-DS | 2026-09-02 09:00:00 | 13.96 | 239.98 | 0.17 | 7.92 | 9.80 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 09:15:00 | 13.94 | 246.31 | 0.24 | 7.87 | 9.77 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 09:30:00 | 13.95 | 246.80 | 0.25 | 7.85 | 9.52 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 09:45:00 | 13.99 | 241.37 | 0.26 | 7.84 | 9.75 | 0.81 | 0.13 |
| EAS-DS | 2026-09-02 10:00:00 | 14.00 | 230.42 | 0.20 | 7.93 | 9.71 | 0.00 | 0.12 |
| EAS-DS | 2026-09-02 10:15:00 | 13.98 | 229.37 | 0.25 | 7.90 | 9.57 | 0.00 | 0.12 |
| EAS-DS | 2026-09-02 10:30:00 | 14.02 | 238.62 | 0.25 | 7.90 | 9.81 | 1.33 | 0.13 |
| EAS-DS | 2026-09-02 10:45:00 | 14.00 | 224.65 | 0.25 | 7.94 | 9.65 | 0.00 | 0.12 |
| EAS-DS | 2026-09-02 11:00:00 | 13.97 | 232.22 | 0.18 | 7.88 | 9.82 | 0.54 | 0.12 |
| EAS-DS | 2026-09-02 11:15:00 | 13.97 | 237.15 | 0.24 | 7.91 | 9.83 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 11:30:00 | 13.94 | 234.22 | 0.25 | 7.92 | 9.71 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 11:45:00 | 13.95 | 227.51 | 0.25 | 7.89 | 9.70 | 3.53 | 0.12 |
| EAS-DS | 2026-09-02 12:00:00 | 13.97 | 234.45 | 0.19 | 7.94 | 9.78 | 0.69 | 0.13 |
| EAS-DS | 2026-09-02 12:15:00 | 13.90 | 223.56 | 0.22 | 7.99 | 9.81 | 0.00 | 0.12 |
| EAS-DS | 2026-09-02 12:30:00 | 14.00 | 240.85 | 0.24 | 7.95 | 9.75 | 0.57 | 0.13 |
| EAS-DS | 2026-09-02 12:45:00 | 13.95 | 228.24 | 0.23 | 7.97 | 9.72 | 0.00 | 0.12 |
| EAS-DS | 2026-09-02 13:00:00 | 14.01 | 250.06 | 0.19 | 7.92 | 9.50 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 13:15:00 | 14.01 | 252.45 | 0.25 | 7.95 | 9.72 | 0.00 | 0.14 |

| Woodfibre LNG (East Creek)□ | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| EAS-DS | 2026-09-02 13:30:00 | 14.05 | 258.21 | 0.26 | 7.93 | 9.73 | 0.00 | 0.14 |
| EAS-DS | 2026-09-02 13:45:00 | 14.01 | 252.88 | 0.25 | 7.95 | 9.82 | 0.00 | 0.14 |
| EAS-DS | 2026-09-02 14:00:00 | 13.98 | 248.18 | 0.19 | 7.96 | 9.74 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 14:15:00 | 13.96 | 232.63 | 0.24 | 7.97 | 9.75 | 6.05 | 0.12 |
| EAS-DS | 2026-09-02 14:30:00 | 13.98 | 247.26 | 0.25 | 7.97 | 9.82 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 14:45:00 | 13.95 | 235.42 | 0.24 | 7.96 | 9.64 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 15:00:00 | 13.97 | 251.25 | 0.19 | 7.96 | 9.78 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 15:15:00 | 13.94 | 245.47 | 0.24 | 7.92 | 9.54 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 15:30:00 | 14.02 | 261.11 | 0.25 | 7.96 | 9.72 | 0.00 | 0.14 |
| EAS-DS | 2026-09-02 15:45:00 | 13.98 | 262.46 | 0.25 | 7.96 | 9.80 | 0.00 | 0.14 |
| EAS-DS | 2026-09-02 16:00:00 | 13.98 | 253.81 | 0.19 | 7.94 | 9.67 | 0.00 | 0.14 |
| EAS-DS | 2026-09-02 16:15:00 | 13.99 | 249.86 | 0.24 | 7.96 | 9.80 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 16:30:00 | 13.95 | 251.58 | 0.24 | 7.97 | 9.67 | 0.00 | 0.14 |
| EAS-DS | 2026-09-02 16:45:00 | 13.97 | 252.22 | 0.24 | 7.93 | 9.43 | 0.00 | 0.14 |
| EAS-DS | 2026-09-02 17:00:00 | 14.03 | 267.17 | 0.19 | 7.95 | 9.63 | 0.00 | 0.14 |
| EAS-DS | 2026-09-02 17:15:00 | 13.97 | 261.79 | 0.24 | 7.97 | 9.75 | 0.40 | 0.14 |
| EAS-DS | 2026-09-02 17:30:00 | 14.00 | 261.56 | 0.24 | 7.92 | 9.45 | 0.00 | 0.14 |
| EAS-DS | 2026-09-02 17:45:00 | 13.97 | 249.25 | 0.25 | 7.97 | 9.66 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 18:00:00 | 13.99 | 255.90 | 0.18 | 7.95 | 9.74 | 0.00 | 0.14 |
| EAS-DS | 2026-09-02 18:15:00 | 14.03 | 258.08 | 0.24 | 7.94 | 9.43 | 0.00 | 0.14 |
| EAS-DS | 2026-09-02 18:30:00 | 14.04 | 258.49 | 0.25 | 7.88 | 9.27 | 0.00 | 0.14 |
| EAS-DS | 2026-09-02 18:45:00 | 14.08 | 261.27 | 0.25 | 7.95 | 9.36 | 0.00 | 0.14 |
| EAS-DS | 2026-09-02 19:00:00 | 14.02 | 250.92 | 0.19 | 7.93 | 9.77 | 4.58 | 0.13 |
| EAS-DS | 2026-09-02 19:15:00 | 13.94 | 244.02 | 0.25 | 7.92 | 9.04 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 19:30:00 | 14.06 | 267.06 | 0.26 | 7.90 | 9.68 | 0.61 | 0.14 |
| EAS-DS | 2026-09-02 19:45:00 | 13.97 | 244.66 | 0.26 | 7.91 | 9.49 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 20:00:00 | 13.98 | 250.27 | 0.19 | 7.97 | 9.32 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 20:15:00 | 13.97 | 246.08 | 0.24 | 7.93 | 9.38 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 20:30:00 | 13.92 | 243.60 | 0.25 | 7.96 | 9.78 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 20:45:00 | 13.81 | 231.37 | 0.25 | 7.96 | 9.70 | 0.00 | 0.12 |
| EAS-DS | 2026-09-02 21:00:00 | 13.89 | 253.34 | 0.19 | 7.91 | 9.45 | 0.00 | 0.14 |
| EAS-DS | 2026-09-02 21:15:00 | 13.89 | 255.94 | 0.25 | 7.96 | 9.67 | 0.00 | 0.14 |
| EAS-DS | 2026-09-02 21:30:00 | 13.85 | 255.97 | 0.25 | 7.92 | 9.68 | 0.00 | 0.14 |
| EAS-DS | 2026-09-02 21:45:00 | 13.88 | 252.43 | 0.25 | 7.92 | 9.21 | 0.00 | 0.14 |
| EAS-DS | 2026-09-02 22:00:00 | 13.80 | 251.63 | 0.18 | 7.96 | 9.78 | 0.00 | 0.14 |
| EAS-DS | 2026-09-02 22:15:00 | 13.73 | 238.66 | 0.23 | 7.97 | 9.47 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 22:30:00 | 13.78 | 251.94 | 0.24 | 7.98 | 9.36 | 0.00 | 0.14 |
| EAS-DS | 2026-09-02 22:45:00 | 13.79 | 248.65 | 0.25 | 7.93 | 9.56 | 0.00 | 0.13 |
| EAS-DS | 2026-09-02 23:00:00 | 13.92 | 263.75 | 0.18 | 7.96 | 9.71 | 0.00 | 0.14 |
| EAS-DS | 2026-09-02 23:15:00 | 14.00 | 278.24 | 0.24 | 7.97 | 8.90 | 0.00 | 0.15 |
| EAS-DS | 2026-09-02 23:30:00 | 13.87 | 268.24 | 0.25 | 7.97 | 9.66 | 0.00 | 0.14 |
| EAS-DS | 2026-09-02 23:45:00 | 13.86 | 262.91 | 0.25 | 7.94 | 9.22 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 00:00:00 | 13.85 | 260.07 | 0.19 | 8.00 | 9.76 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 00:15:00 | 13.84 | 260.62 | 0.24 | 7.99 | 9.24 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 00:30:00 | 13.79 | 256.76 | 0.25 | 8.00 | 9.75 | 0.54 | 0.14 |
| EAS-DS | 2026-09-03 00:45:00 | 13.68 | 253.20 | 0.25 | 7.97 | 9.71 | 0.51 | 0.14 |
| EAS-DS | 2026-09-03 01:00:00 | 13.72 | 263.19 | 0.18 | 7.94 | 9.73 | 0.29 | 0.14 |
| EAS-DS | 2026-09-03 01:15:00 | 13.71 | 263.33 | 0.25 | 7.94 | 9.53 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 01:30:00 | 13.72 | 264.27 | 0.25 | 7.94 | 9.78 | 0.56 | 0.14 |
| EAS-DS | 2026-09-03 01:45:00 | 13.54 | 255.22 | 0.25 | 7.93 | 9.67 | 0.80 | 0.14 |
| EAS-DS | 2026-09-03 02:00:00 | 13.73 | 253.54 | 0.19 | 8.00 | 9.72 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 02:15:00 | 13.68 | 248.89 | 0.24 | 7.92 | 9.45 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 02:30:00 | 13.89 | 259.10 | 0.24 | 8.01 | 9.69 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 02:45:00 | 13.85 | 257.37 | 0.24 | 7.94 | 9.60 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 03:00:00 | 13.73 | 265.39 | 0.18 | 7.93 | 9.54 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 03:15:00 | 13.63 | 258.12 | 0.24 | 7.92 | 9.80 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 03:30:00 | 13.65 | 256.97 | 0.25 | 7.85 | 9.39 | 0.00 | 0.14 |

| Woodfibre LNG (East Creek)□ | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| EAS-DS | 2026-09-03 03:45:00 | 13.53 | 257.73 | 0.25 | 7.91 | 9.80 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 04:00:00 | 13.53 | 244.71 | 0.19 | 7.98 | 9.81 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 04:15:00 | 13.42 | 237.85 | 0.24 | 7.93 | 9.60 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 04:30:00 | 13.66 | 252.77 | 0.24 | 7.98 | 8.97 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 04:45:00 | 13.52 | 244.06 | 0.24 | 7.97 | 8.89 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 05:00:00 | 13.32 | 239.15 | 0.18 | 7.80 | 9.80 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 05:15:00 | 13.50 | 255.81 | 0.24 | 7.80 | 9.45 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 05:30:00 | 13.56 | 256.55 | 0.24 | 7.83 | 9.72 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 05:45:00 | 13.45 | 249.00 | 0.24 | 7.84 | 9.83 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 06:00:00 | 13.46 | 240.11 | 0.18 | 7.92 | 9.20 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 06:15:00 | 13.37 | 238.86 | 0.23 | 7.95 | 9.73 | 0.11 | 0.13 |
| EAS-DS | 2026-09-03 06:30:00 | 13.48 | 243.39 | 0.24 | 7.94 | 9.32 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 06:45:00 | 13.46 | 240.83 | 0.24 | 7.91 | 8.98 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 07:00:00 | 13.39 | 246.43 | 0.18 | 7.67 | 9.82 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 07:15:00 | 13.25 | 239.94 | 0.25 | 7.58 | 9.59 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 07:30:00 | 13.32 | 246.07 | 0.25 | 7.61 | 9.74 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 07:45:00 | 13.24 | 240.66 | 0.25 | 7.61 | 9.48 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 08:00:00 | 13.37 | 240.18 | 0.19 | 7.87 | 7.22 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 08:15:00 | 13.49 | 245.04 | 0.24 | 7.90 | 3.82 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 08:30:00 | 13.40 | 236.89 | 0.24 | 7.89 | 6.10 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 08:45:00 | 13.34 | 241.71 | 0.24 | 7.92 | 8.53 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 09:00:00 | 13.37 | 254.50 | 0.18 | 7.60 | 9.37 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 09:15:00 | 13.36 | 249.17 | 0.23 | 7.54 | 7.56 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 09:30:00 | 13.41 | 252.47 | 0.24 | 7.59 | 9.38 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 09:45:00 | 13.35 | 246.58 | 0.24 | 7.55 | 9.10 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 10:00:00 | 13.45 | 248.12 | 0.19 | 7.82 | 6.99 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 10:15:00 | 13.43 | 246.70 | 0.24 | 7.81 | 7.64 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 10:30:00 | 13.51 | 248.83 | 0.23 | 7.89 | 7.04 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 10:45:00 | 13.48 | 246.53 | 0.24 | 7.89 | 6.19 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 11:00:00 | 13.60 | 250.96 | 0.19 | 7.75 | 9.74 | 0.09 | 0.13 |
| EAS-DS | 2026-09-03 11:15:00 | 13.60 | 242.47 | 0.24 | 7.69 | 8.94 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 11:30:00 | 13.75 | 256.07 | 0.24 | 7.66 | 9.18 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 11:45:00 | 13.81 | 250.47 | 0.24 | 7.74 | 9.60 | 0.02 | 0.13 |
| EAS-DS | 2026-09-03 12:00:00 | 13.79 | 233.26 | 0.18 | 7.92 | 8.04 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 12:15:00 | 13.92 | 246.67 | 0.23 | 7.89 | 6.57 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 12:30:00 | 14.01 | 253.67 | 0.23 | 7.86 | 5.48 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 12:45:00 | 14.06 | 244.47 | 0.23 | 7.94 | 8.00 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 13:00:00 | 14.05 | 256.13 | 0.19 | 7.75 | 9.60 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 13:15:00 | 14.05 | 248.66 | 0.24 | 7.69 | 9.07 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 13:30:00 | 14.25 | 255.58 | 0.24 | 7.77 | 9.68 | 0.77 | 0.14 |
| EAS-DS | 2026-09-03 13:45:00 | 14.29 | 254.87 | 0.24 | 7.81 | 9.65 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 14:00:00 | 14.26 | 244.96 | 0.19 | 7.92 | 8.05 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 14:15:00 | 14.25 | 245.16 | 0.23 | 7.94 | 9.06 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 14:30:00 | 14.33 | 251.26 | 0.23 | 7.89 | 7.59 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 14:45:00 | 14.34 | 255.31 | 0.23 | 7.84 | 6.46 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 15:00:00 | 14.44 | 259.57 | 0.19 | 7.78 | 9.51 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 15:15:00 | 14.40 | 253.89 | 0.24 | 7.78 | 8.97 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 15:30:00 | 14.51 | 267.96 | 0.24 | 7.78 | 9.43 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 15:45:00 | 14.58 | 257.28 | 0.23 | 7.80 | 9.10 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 16:00:00 | 14.59 | 254.72 | 0.19 | 7.88 | 7.16 | 56.94 | 0.14 |
| EAS-DS | 2026-09-03 16:15:00 | 14.65 | 251.18 | 0.23 | 7.94 | 7.87 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 16:30:00 | 14.53 | 243.09 | 0.23 | 7.95 | 6.71 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 16:45:00 | 14.48 | 241.57 | 0.23 | 7.91 | 4.40 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 17:00:00 | 14.50 | 250.65 | 0.17 | 7.76 | 9.59 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 17:15:00 | 14.46 | 254.33 | 0.23 | 7.74 | 9.53 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 17:30:00 | 14.44 | 247.74 | 0.23 | 7.72 | 9.15 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 17:45:00 | 14.46 | 260.35 | 0.23 | 7.70 | 9.51 | 0.00 | 0.14 |

| Woodfibre LNG (East Creek)□ | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| EAS-DS | 2026-09-03 18:00:00 | 14.40 | 248.78 | 0.18 | 7.88 | 9.54 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 18:15:00 | 14.33 | 239.89 | 0.23 | 7.88 | 8.92 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 18:30:00 | 14.33 | 249.71 | 0.23 | 7.86 | 8.16 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 18:45:00 | 14.31 | 239.41 | 0.23 | 7.93 | 8.63 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 19:00:00 | 14.20 | 257.09 | 0.19 | 7.59 | 9.60 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 19:15:00 | 14.21 | 254.14 | 0.24 | 7.55 | 9.18 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 19:30:00 | 14.13 | 264.25 | 0.24 | 7.59 | 9.51 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 19:45:00 | 14.10 | 249.02 | 0.24 | 7.58 | 9.18 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 20:00:00 | 14.06 | 255.74 | 0.18 | 7.83 | 8.45 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 20:15:00 | 14.02 | 242.25 | 0.22 | 7.89 | 8.40 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 20:30:00 | 13.88 | 243.63 | 0.23 | 7.91 | 9.28 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 20:45:00 | 13.84 | 245.09 | 0.23 | 7.90 | 9.76 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 21:00:00 | 13.80 | 237.53 | 0.18 | 7.80 | 9.65 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 21:15:00 | 13.83 | 253.14 | 0.23 | 7.85 | 9.52 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 21:30:00 | 13.84 | 252.77 | 0.23 | 7.90 | 9.71 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 21:45:00 | 13.75 | 247.37 | 0.23 | 7.89 | 9.68 | 1.35 | 0.13 |
| EAS-DS | 2026-09-03 22:00:00 | 13.70 | 227.25 | 0.19 | 7.91 | 9.49 | 2.53 | 0.12 |
| EAS-DS | 2026-09-03 22:15:00 | 13.75 | 239.43 | 0.23 | 7.89 | 9.36 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 22:30:00 | 13.82 | 249.23 | 0.23 | 7.87 | 9.42 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 22:45:00 | 13.81 | 248.96 | 0.22 | 7.89 | 9.18 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 23:00:00 | 13.71 | 249.00 | 0.18 | 7.79 | 9.71 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 23:15:00 | 13.74 | 251.07 | 0.23 | 7.80 | 9.43 | 0.00 | 0.13 |
| EAS-DS | 2026-09-03 23:30:00 | 13.80 | 261.88 | 0.23 | 7.81 | 9.57 | 0.00 | 0.14 |
| EAS-DS | 2026-09-03 23:45:00 | 13.80 | 261.21 | 0.23 | 7.79 | 9.32 | 0.00 | 0.14 |
| EAS-DS | 2026-09-04 00:00:00 | 13.67 | 242.05 | 0.18 | 7.89 | 9.23 | 0.00 | 0.13 |
| EAS-DS | 2026-09-04 00:15:00 | 13.65 | 247.15 | 0.22 | 7.86 | 6.80 | 0.00 | 0.13 |
| EAS-DS | 2026-09-04 00:30:00 | 13.70 | 253.46 | 0.22 | 7.85 | 5.33 | 0.00 | 0.14 |
| EAS-DS | 2026-09-04 00:45:00 | 13.57 | 245.15 | 0.22 | 7.90 | 9.69 | 0.64 | 0.13 |
| EAS-DS | 2026-09-04 01:00:00 | 13.56 | 252.29 | 0.19 | 7.70 | 9.67 | 0.00 | 0.14 |
| EAS-DS | 2026-09-04 01:15:00 | 13.58 | 259.47 | 0.23 | 7.72 | 9.21 | 0.00 | 0.14 |
| EAS-DS | 2026-09-04 01:30:00 | 13.50 | 247.30 | 0.23 | 7.81 | 9.77 | 0.00 | 0.13 |
| EAS-DS | 2026-09-04 01:45:00 | 13.41 | 244.78 | 0.23 | 7.81 | 9.04 | 0.13 | 0.13 |
| EAS-DS | 2026-09-04 02:00:00 | 13.46 | 237.52 | 0.18 | 7.89 | 9.74 | 0.00 | 0.13 |
| EAS-DS | 2026-09-04 02:15:00 | 13.46 | 235.36 | 0.23 | 7.85 | 9.15 | 0.00 | 0.13 |
| EAS-DS | 2026-09-04 02:30:00 | 13.53 | 246.75 | 0.23 | 7.83 | 9.18 | 0.00 | 0.13 |
| EAS-DS | 2026-09-04 02:45:00 | 13.55 | 251.52 | 0.22 | 7.83 | 9.35 | 0.00 | 0.14 |
| EAS-DS | 2026-09-04 03:00:00 | 13.48 | 255.89 | 0.18 | 7.74 | 9.76 | 24.35 | 0.14 |
| EAS-DS | 2026-09-04 03:15:00 | 13.47 | 246.86 | 0.23 | 7.63 | 9.87 | 0.00 | 0.13 |
| EAS-DS | 2026-09-04 03:30:00 | 13.44 | 249.12 | 0.25 | 7.75 | 9.62 | 0.30 | 0.13 |
| EAS-DS | 2026-09-04 03:45:00 | 13.53 | 263.03 | 0.24 | 7.74 | 9.72 | 0.00 | 0.14 |
| EAS-DS | 2026-09-04 04:00:00 | 13.61 | 256.22 | 0.19 | 7.85 | 9.04 | 0.14 | 0.14 |
| EAS-DS | 2026-09-04 04:15:00 | 13.45 | 247.14 | 0.23 | 7.84 | 9.85 | 0.31 | 0.13 |
| EAS-DS | 2026-09-04 04:30:00 | 13.48 | 244.76 | 0.23 | 7.89 | 9.49 | 0.08 | 0.13 |
| EAS-DS | 2026-09-04 04:45:00 | 13.38 | 239.70 | 0.23 | 7.90 | 9.67 | 0.00 | 0.13 |
| EAS-DS | 2026-09-04 05:00:00 | 13.60 | 263.94 | 0.18 | 7.73 | 9.61 | 0.00 | 0.14 |
| EAS-DS | 2026-09-04 05:15:00 | 13.47 | 242.54 | 0.24 | 7.77 | 9.65 | 0.30 | 0.13 |
| EAS-DS | 2026-09-04 05:30:00 | 13.52 | 256.02 | 0.24 | 7.71 | 9.67 | 0.08 | 0.14 |
| EAS-DS | 2026-09-04 05:45:00 | 13.44 | 244.46 | 0.23 | 7.78 | 9.59 | 0.14 | 0.13 |
| EAS-DS | 2026-09-04 06:00:00 | 13.45 | 241.06 | 0.19 | 7.87 | 8.85 | 0.00 | 0.13 |
| EAS-DS | 2026-09-04 06:15:00 | 13.50 | 245.01 | 0.23 | 7.84 | 8.29 | 0.00 | 0.13 |
| EAS-DS | 2026-09-04 06:30:00 | 13.48 | 243.45 | 0.23 | 7.86 | 7.65 | 0.00 | 0.13 |
| EAS-DS | 2026-09-04 06:45:00 | 13.47 | 244.70 | 0.22 | 7.90 | 6.46 | 0.07 | 0.13 |
| EAS-DS | 2026-09-04 07:00:00 | 13.37 | 241.56 | 0.18 | 7.78 | 9.80 | 0.20 | 0.13 |
| EAS-DS | 2026-09-04 07:15:00 | 13.42 | 248.69 | 0.22 | 7.82 | 9.89 | 0.11 | 0.13 |
| EAS-DS | 2026-09-04 07:30:00 | 13.46 | 250.79 | 0.22 | 7.79 | 9.85 | 0.05 | 0.13 |
| EAS-DS | 2026-09-04 07:45:00 | 13.43 | 245.98 | 0.22 | 7.82 | 9.68 | 0.17 | 0.13 |
| EAS-DS | 2026-09-04 08:00:00 | 13.51 | 245.76 | 0.18 | 7.84 | 8.08 | 0.00 | 0.13 |

| Woodfibre LNG (East Creek)□ | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| EAS-DS | 2026-09-04 08:15:00 | 13.38 | 233.97 | 0.22 | 7.87 | 7.56 | 1.95 | 0.13 |
| EAS-DS | 2026-09-04 08:30:00 | 13.41 | 237.39 | 0.22 | 7.85 | 6.98 | 0.13 | 0.13 |
| EAS-DS | 2026-09-04 08:45:00 | 13.37 | 234.76 | 0.22 | 7.86 | 5.78 | 0.04 | 0.13 |
| EAS-DS | 2026-09-04 09:00:00 | 13.37 | 227.35 | 0.18 | 7.58 | 9.72 | 3.64 | 0.12 |
| EAS-DS | 2026-09-04 09:15:00 | 13.37 | 231.31 | 0.23 | 7.61 | 9.98 | 0.28 | 0.12 |
| EAS-DS | 2026-09-04 09:30:00 | 13.38 | 231.89 | 0.24 | 7.60 | 9.96 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 09:45:00 | 13.40 | 231.51 | 0.23 | 7.65 | 9.83 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 10:00:00 | 13.43 | 225.74 | 0.17 | 7.89 | 8.00 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 10:15:00 | 13.51 | 234.91 | 0.23 | 7.86 | 8.89 | 0.00 | 0.13 |
| EAS-DS | 2026-09-04 10:30:00 | 13.54 | 235.85 | 0.23 | 7.85 | 6.62 | 0.00 | 0.13 |
| EAS-DS | 2026-09-04 10:45:00 | 13.68 | 3.06 | 0.24 | 7.88 | 9.92 | 10.14 | 0.00 |
| EAS-DS | 2026-09-04 11:00:00 | 13.76 | 219.96 | 0.05 | 7.86 | 9.84 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 11:15:00 | 13.75 | 214.02 | 0.08 | 7.88 | 9.49 | 0.00 | 0.11 |
| EAS-DS | 2026-09-04 11:30:00 | 13.99 | 209.04 | 0.13 | 7.96 | 9.91 | 0.00 | 0.11 |
| EAS-DS | 2026-09-04 11:45:00 | 13.95 | 224.74 | 0.16 | 7.90 | 9.87 | 0.06 | 0.12 |
| EAS-DS | 2026-09-04 12:00:00 | 13.92 | 212.65 | 0.16 | 7.88 | 9.61 | 0.00 | 0.11 |
| EAS-DS | 2026-09-04 12:15:00 | 13.96 | 217.73 | 0.14 | 7.89 | 9.58 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 12:30:00 | 13.95 | 218.94 | 0.17 | 7.93 | 9.88 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 12:45:00 | 13.90 | 219.45 | 0.17 | 7.94 | 9.94 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 13:00:00 | 13.89 | 219.24 | 0.17 | 7.95 | 9.95 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 13:15:00 | 13.85 | 206.91 | 0.15 | 7.92 | 9.96 | 1.74 | 0.11 |
| EAS-DS | 2026-09-04 13:30:00 | 13.82 | 206.31 | 0.17 | 7.94 | 9.89 | 0.00 | 0.11 |
| EAS-DS | 2026-09-04 13:45:00 | 13.80 | 206.36 | 0.17 | 7.94 | 9.97 | 0.00 | 0.11 |
| EAS-DS | 2026-09-04 14:00:00 | 13.76 | 205.92 | 0.17 | 7.88 | 9.96 | 0.00 | 0.11 |
| EAS-DS | 2026-09-04 14:15:00 | 13.72 | 216.79 | 0.15 | 7.90 | 9.91 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 14:30:00 | 13.72 | 216.47 | 0.17 | 7.90 | 9.92 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 14:45:00 | 13.76 | 215.57 | 0.17 | 7.90 | 9.78 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 15:00:00 | 13.89 | 214.40 | 0.16 | 7.94 | 9.85 | 0.00 | 0.11 |
| EAS-DS | 2026-09-04 15:15:00 | 13.81 | 219.02 | 0.14 | 7.88 | 9.99 | 1.13 | 0.12 |
| EAS-DS | 2026-09-04 15:30:00 | 13.82 | 210.50 | 0.18 | 7.91 | 9.93 | 0.00 | 0.11 |
| EAS-DS | 2026-09-04 15:45:00 | 13.69 | 207.98 | 0.18 | 7.93 | 9.98 | 0.00 | 0.11 |
| EAS-DS | 2026-09-04 16:00:00 | 13.70 | 207.47 | 0.18 | 7.88 | 9.69 | 0.00 | 0.11 |
| EAS-DS | 2026-09-04 16:15:00 | 13.76 | 217.86 | 0.16 | 7.79 | 9.28 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 16:30:00 | 13.69 | 217.33 | 0.18 | 7.91 | 9.92 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 16:45:00 | 13.63 | 217.69 | 0.18 | 7.89 | 9.96 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 17:00:00 | 13.62 | 217.91 | 0.17 | 7.91 | 9.96 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 17:15:00 | 14.20 | 243.92 | 0.15 | 7.91 | 9.77 | 0.00 | 0.13 |
| EAS-DS | 2026-09-04 17:30:00 | 14.02 | 230.64 | 0.18 | 7.82 | 9.52 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 17:45:00 | 13.85 | 219.81 | 0.17 | 7.81 | 9.49 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 18:00:00 | 13.66 | 211.38 | 0.17 | 7.92 | 9.91 | 0.00 | 0.11 |
| EAS-DS | 2026-09-04 18:15:00 | 13.62 | 217.74 | 0.14 | 7.92 | 9.89 | 0.26 | 0.12 |
| EAS-DS | 2026-09-04 18:30:00 | 13.61 | 217.63 | 0.17 | 7.94 | 9.88 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 18:45:00 | 13.64 | 217.46 | 0.17 | 7.94 | 9.86 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 19:00:00 | 13.66 | 217.46 | 0.16 | 7.91 | 9.86 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 19:15:00 | 14.11 | 237.91 | 0.16 | 7.89 | 9.85 | 0.00 | 0.13 |
| EAS-DS | 2026-09-04 19:30:00 | 13.71 | 211.87 | 0.18 | 7.92 | 9.98 | 0.00 | 0.11 |
| EAS-DS | 2026-09-04 19:45:00 | 13.56 | 209.52 | 0.17 | 7.93 | 10.04 | 0.00 | 0.11 |
| EAS-DS | 2026-09-04 20:00:00 | 13.52 | 207.64 | 0.18 | 7.91 | 9.86 | 0.00 | 0.11 |
| EAS-DS | 2026-09-04 20:15:00 | 13.52 | 216.07 | 0.12 | 7.86 | 9.73 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 20:30:00 | 13.67 | 230.94 | 0.17 | 7.93 | 9.97 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 20:45:00 | 13.64 | 220.31 | 0.17 | 7.94 | 9.79 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 21:00:00 | 13.52 | 216.96 | 0.17 | 7.93 | 9.91 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 21:15:00 | 13.54 | 208.64 | 0.16 | 7.83 | 9.43 | 0.00 | 0.11 |
| EAS-DS | 2026-09-04 21:30:00 | 13.57 | 206.24 | 0.17 | 7.90 | 9.75 | 0.00 | 0.11 |
| EAS-DS | 2026-09-04 21:45:00 | 13.46 | 208.73 | 0.17 | 7.92 | 9.90 | 0.00 | 0.11 |
| EAS-DS | 2026-09-04 22:00:00 | 13.43 | 210.97 | 0.17 | 7.92 | 10.04 | 0.00 | 0.11 |
| EAS-DS | 2026-09-04 22:15:00 | 13.42 | 220.00 | 0.17 | 7.92 | 10.04 | 0.00 | 0.12 |

| Woodfibre LNG (East Creek)□ | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| EAS-DS | 2026-09-04 22:30:00 | 13.40 | 219.11 | 0.18 | 7.94 | 10.00 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 22:45:00 | 13.40 | 217.84 | 0.18 | 7.93 | 9.94 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 23:00:00 | 13.39 | 216.18 | 0.17 | 7.93 | 9.96 | 0.00 | 0.12 |
| EAS-DS | 2026-09-04 23:15:00 | 14.12 | 254.59 | 0.12 | 7.92 | 9.89 | 0.48 | 0.14 |
| EAS-DS | 2026-09-04 23:30:00 | 13.42 | 208.99 | 0.18 | 7.89 | 9.99 | 0.00 | 0.11 |
| EAS-DS | 2026-09-04 23:45:00 | 13.35 | 208.40 | 0.20 | 7.90 | 10.07 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 00:00:00 | 13.34 | 208.45 | 0.19 | 7.90 | 9.92 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 00:15:00 | 13.38 | 212.62 | 0.15 | 7.87 | 9.80 | 1.71 | 0.11 |
| EAS-DS | 2026-09-05 00:30:00 | 13.35 | 219.88 | 0.19 | 7.93 | 10.09 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 00:45:00 | 13.37 | 220.39 | 0.20 | 7.95 | 10.08 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 01:00:00 | 13.38 | 220.74 | 0.20 | 7.92 | 10.07 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 01:15:00 | 13.40 | 216.41 | 0.16 | 7.92 | 10.01 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 01:30:00 | 13.41 | 211.53 | 0.20 | 7.94 | 9.92 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 01:45:00 | 13.41 | 210.89 | 0.20 | 7.82 | 9.55 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 02:00:00 | 13.45 | 213.57 | 0.20 | 7.94 | 10.07 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 02:15:00 | 14.15 | 268.14 | 0.17 | 7.96 | 9.87 | 0.00 | 0.14 |
| EAS-DS | 2026-09-05 02:30:00 | 13.63 | 228.12 | 0.20 | 7.95 | 9.91 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 02:45:00 | 13.55 | 228.66 | 0.20 | 7.88 | 9.62 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 03:00:00 | 13.46 | 225.29 | 0.20 | 7.96 | 10.01 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 03:15:00 | 13.41 | 217.39 | 0.16 | 7.93 | 10.00 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 03:30:00 | 13.42 | 216.66 | 0.19 | 7.91 | 9.87 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 03:45:00 | 13.45 | 214.46 | 0.19 | 7.88 | 9.47 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 04:00:00 | 13.42 | 214.67 | 0.20 | 7.86 | 9.68 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 04:15:00 | 13.39 | 223.81 | 0.18 | 7.91 | 10.05 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 04:30:00 | 13.36 | 223.00 | 0.19 | 7.93 | 10.03 | 0.01 | 0.12 |
| EAS-DS | 2026-09-05 04:45:00 | 13.86 | 285.60 | 0.19 | 7.92 | 9.95 | 0.00 | 0.15 |
| EAS-DS | 2026-09-05 05:00:00 | 14.64 | 308.27 | 0.18 | 7.96 | 9.46 | 0.19 | 0.17 |
| EAS-DS | 2026-09-05 05:15:00 | 13.48 | 218.55 | 0.17 | 7.88 | 9.91 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 05:30:00 | 13.41 | 217.39 | 0.20 | 7.90 | 9.79 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 05:45:00 | 13.39 | 216.83 | 0.19 | 7.88 | 9.62 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 06:00:00 | 13.37 | 218.72 | 0.19 | 7.88 | 9.93 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 06:15:00 | 13.36 | 225.98 | 0.16 | 7.88 | 9.96 | 1.57 | 0.12 |
| EAS-DS | 2026-09-05 06:30:00 | 13.35 | 225.79 | 0.19 | 7.89 | 9.95 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 06:45:00 | 13.36 | 226.13 | 0.19 | 7.89 | 9.88 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 07:00:00 | 13.36 | 226.25 | 0.18 | 7.90 | 9.96 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 07:15:00 | 13.35 | 221.83 | 0.15 | 7.86 | 9.97 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 07:30:00 | 13.35 | 219.12 | 0.18 | 7.87 | 9.98 | 0.32 | 0.12 |
| EAS-DS | 2026-09-05 07:45:00 | 13.36 | 218.89 | 0.18 | 7.89 | 9.89 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 08:00:00 | 13.39 | 219.10 | 0.19 | 7.90 | 9.91 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 08:15:00 | 13.41 | 218.96 | 0.16 | 7.89 | 9.98 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 08:30:00 | 13.44 | 226.09 | 0.21 | 7.91 | 9.97 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 08:45:00 | 13.45 | 224.13 | 0.21 | 7.90 | 9.76 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 09:00:00 | 13.49 | 225.82 | 0.21 | 7.93 | 9.93 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 09:15:00 | 13.48 | 217.33 | 0.17 | 7.80 | 9.35 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 09:30:00 | 13.60 | 220.20 | 0.20 | 7.90 | 9.92 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 09:45:00 | 13.64 | 223.12 | 0.20 | 7.90 | 9.93 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 10:00:00 | 13.68 | 223.86 | 0.20 | 7.93 | 9.94 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 10:15:00 | 13.72 | 230.27 | 0.17 | 7.95 | 9.96 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 10:30:00 | 13.77 | 228.55 | 0.19 | 7.95 | 9.94 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 10:45:00 | 13.82 | 226.68 | 0.19 | 7.96 | 9.91 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 11:00:00 | 13.88 | 225.93 | 0.19 | 7.95 | 9.94 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 11:15:00 | 14.54 | 0.06 | 0.23 | 7.90 | 9.91 | 0.12 | 0.00 |
| EAS-DS | 2026-09-05 11:30:00 | 14.75 | 297.84 | 0.22 | 7.92 | 9.48 | 0.00 | 0.16 |
| EAS-DS | 2026-09-05 11:45:00 | 14.34 | 232.73 | 0.22 | 7.92 | 9.52 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 12:00:00 | 14.25 | 228.18 | 0.22 | 7.90 | 9.40 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 12:15:00 | 14.13 | 225.33 | -0.06 | 7.82 | 9.85 | 1.04 | 0.12 |
| EAS-DS | 2026-09-05 12:30:00 | 14.14 | 211.55 | 0.17 | 7.94 | 9.85 | 0.00 | 0.11 |

| Woodfibre LNG (East Creek)□ | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| EAS-DS | 2026-09-05 12:45:00 | 14.17 | 210.75 | 0.19 | 7.94 | 9.79 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 13:00:00 | 14.21 | 210.35 | 0.20 | 7.96 | 9.85 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 13:15:00 | 14.16 | 222.61 | -0.07 | 7.84 | 9.83 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 13:30:00 | 14.13 | 216.50 | 0.20 | 7.91 | 9.81 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 13:45:00 | 14.14 | 219.08 | 0.21 | 7.94 | 9.85 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 14:00:00 | 14.16 | 217.70 | 0.20 | 7.92 | 9.73 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 14:15:00 | 14.28 | 218.86 | -0.05 | 7.76 | 9.65 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 14:30:00 | 14.28 | 217.73 | 0.21 | 7.95 | 9.80 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 14:45:00 | 14.27 | 211.97 | 0.22 | 7.86 | 9.62 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 15:00:00 | 14.33 | 212.13 | 0.21 | 7.95 | 9.76 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 15:15:00 | 14.36 | 215.44 | -0.09 | 7.82 | 9.76 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 15:30:00 | 14.35 | 215.46 | 0.23 | 7.95 | 9.75 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 15:45:00 | 15.14 | 275.26 | 0.23 | 7.98 | 9.70 | 0.54 | 0.15 |
| EAS-DS | 2026-09-05 16:00:00 | 14.50 | 219.57 | 0.23 | 7.93 | 9.65 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 16:15:00 | 14.33 | 221.27 | -0.08 | 7.80 | 9.67 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 16:30:00 | 14.35 | 216.21 | 0.19 | 7.93 | 9.70 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 16:45:00 | 14.27 | 213.84 | 0.20 | 7.94 | 9.74 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 17:00:00 | 14.15 | 213.29 | 0.22 | 7.92 | 9.80 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 17:15:00 | 14.12 | 215.42 | -0.08 | 7.85 | 9.85 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 17:30:00 | 14.10 | 214.55 | 0.20 | 7.91 | 9.73 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 17:45:00 | 14.13 | 215.90 | 0.21 | 7.91 | 9.70 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 18:00:00 | 14.72 | 264.74 | 0.20 | 7.95 | 9.72 | 0.00 | 0.14 |
| EAS-DS | 2026-09-05 18:15:00 | 14.19 | 221.09 | -0.07 | 7.84 | 9.83 | 5.20 | 0.12 |
| EAS-DS | 2026-09-05 18:30:00 | 13.96 | 212.48 | 0.19 | 7.93 | 9.81 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 18:45:00 | 13.86 | 209.50 | 0.21 | 7.92 | 9.84 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 19:00:00 | 13.77 | 209.07 | 0.21 | 7.94 | 9.89 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 19:15:00 | 13.70 | 212.95 | -0.10 | 7.85 | 9.89 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 19:30:00 | 13.67 | 212.25 | 0.20 | 7.91 | 9.85 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 19:45:00 | 13.65 | 210.77 | 0.21 | 7.94 | 9.82 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 20:00:00 | 13.58 | 211.85 | 0.21 | 7.94 | 9.95 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 20:15:00 | 13.55 | 214.36 | -0.08 | 7.76 | 9.88 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 20:30:00 | 13.57 | 205.25 | 0.21 | 7.90 | 9.74 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 20:45:00 | 13.55 | 205.34 | 0.22 | 7.92 | 9.76 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 21:00:00 | 13.44 | 210.28 | 0.22 | 7.93 | 9.97 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 21:15:00 | 13.43 | 209.70 | 0.18 | 7.91 | 9.86 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 21:30:00 | 13.47 | 208.48 | 0.21 | 7.90 | 9.79 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 21:45:00 | 13.40 | 211.61 | 0.21 | 7.94 | 9.97 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 22:00:00 | 13.40 | 211.59 | 0.21 | 7.94 | 9.92 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 22:15:00 | 13.37 | 215.12 | -0.11 | 7.81 | 9.98 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 22:30:00 | 13.33 | 211.91 | 0.22 | 7.92 | 9.98 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 22:45:00 | 13.31 | 210.10 | 0.22 | 7.92 | 9.94 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 23:00:00 | 13.35 | 206.20 | 0.22 | 7.89 | 9.70 | 0.00 | 0.11 |
| EAS-DS | 2026-09-05 23:15:00 | 14.53 | 284.42 | -0.09 | 7.83 | 9.62 | 0.00 | 0.15 |
| EAS-DS | 2026-09-05 23:30:00 | 13.46 | 222.84 | 0.20 | 7.90 | 9.89 | 0.00 | 0.12 |
| EAS-DS | 2026-09-05 23:45:00 | 14.52 | 277.05 | 0.20 | 7.96 | 9.82 | 0.28 | 0.15 |
| EAS-US | 2026-08-30 00:00:00 | 15.52 | 28.35 | 0.46 | 7.15 | 9.22 | 8.85 | 0.01 |
| EAS-US | 2026-08-30 00:15:00 | | | | | | | |
| EAS-US | 2026-08-30 00:30:00 | | | | | | | |
| EAS-US | 2026-08-30 00:45:00 | | | | | | | |
| EAS-US | 2026-08-30 01:00:00 | 15.38 | 28.23 | 0.46 | 7.16 | 9.26 | 8.72 | 0.01 |
| EAS-US | 2026-08-30 01:15:00 | | | | | | | |
| EAS-US | 2026-08-30 01:30:00 | | | | | | | |
| EAS-US | 2026-08-30 01:45:00 | | | | | | | |
| EAS-US | 2026-08-30 02:00:00 | 15.23 | 28.12 | 0.47 | 7.15 | 9.32 | 8.79 | 0.01 |
| EAS-US | 2026-08-30 02:15:00 | | | | | | | |
| EAS-US | 2026-08-30 02:30:00 | | | | | | | |
| EAS-US | 2026-08-30 02:45:00 | | | | | | | |

| Woodfibre LNG (East Creek)□ | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| EAS-US | 2026-08-30 03:00:00 | 15.10 | 27.97 | 0.46 | 7.16 | 9.35 | 8.82 | 0.01 |
| EAS-US | 2026-08-30 03:15:00 | | | | | | | |
| EAS-US | 2026-08-30 03:30:00 | | | | | | | |
| EAS-US | 2026-08-30 03:45:00 | | | | | | | |
| EAS-US | 2026-08-30 04:00:00 | 15.04 | 27.92 | 0.47 | 7.16 | 9.37 | 8.89 | 0.01 |
| EAS-US | 2026-08-30 04:15:00 | | | | | | | |
| EAS-US | 2026-08-30 04:30:00 | | | | | | | |
| EAS-US | 2026-08-30 04:45:00 | | | | | | | |
| EAS-US | 2026-08-30 05:00:00 | 14.99 | 27.83 | 0.47 | 7.16 | 9.39 | 8.93 | 0.01 |
| EAS-US | 2026-08-30 05:15:00 | | | | | | | |
| EAS-US | 2026-08-30 05:30:00 | | | | | | | |
| EAS-US | 2026-08-30 05:45:00 | | | | | | | |
| EAS-US | 2026-08-30 06:00:00 | 14.93 | 27.79 | 0.47 | 7.16 | 9.42 | 9.46 | 0.01 |
| EAS-US | 2026-08-30 06:15:00 | | | | | | | |
| EAS-US | 2026-08-30 06:30:00 | | | | | | | |
| EAS-US | 2026-08-30 06:45:00 | | | | | | | |
| EAS-US | 2026-08-30 07:00:00 | 14.88 | 27.65 | 0.47 | 7.16 | 9.44 | 9.09 | 0.01 |
| EAS-US | 2026-08-30 07:15:00 | | | | | | | |
| EAS-US | 2026-08-30 07:30:00 | | | | | | | |
| EAS-US | 2026-08-30 07:45:00 | | | | | | | |
| EAS-US | 2026-08-30 08:00:00 | 14.84 | 27.64 | 0.47 | 7.17 | 9.46 | 8.86 | 0.01 |
| EAS-US | 2026-08-30 08:15:00 | | | | | | | |
| EAS-US | 2026-08-30 08:30:00 | | | | | | | |
| EAS-US | 2026-08-30 08:45:00 | | | | | | | |
| EAS-US | 2026-08-30 09:00:00 | 14.84 | 27.32 | 0.47 | 7.18 | 9.56 | 8.92 | 0.01 |
| EAS-US | 2026-08-30 09:15:00 | | | | | | | |
| EAS-US | 2026-08-30 09:30:00 | | | | | | | |
| EAS-US | 2026-08-30 09:45:00 | | | | | | | |
| EAS-US | 2026-08-30 10:00:00 | 14.90 | 27.12 | 0.46 | 7.23 | 9.64 | 8.86 | 0.01 |
| EAS-US | 2026-08-30 10:15:00 | | | | | | | |
| EAS-US | 2026-08-30 10:30:00 | | | | | | | |
| EAS-US | 2026-08-30 10:45:00 | | | | | | | |
| EAS-US | 2026-08-30 11:00:00 | 14.94 | 26.95 | 0.46 | 7.21 | 9.66 | 8.89 | 0.01 |
| EAS-US | 2026-08-30 11:15:00 | | | | | | | |
| EAS-US | 2026-08-30 11:30:00 | | | | | | | |
| EAS-US | 2026-08-30 11:45:00 | | | | | | | |
| EAS-US | 2026-08-30 12:00:00 | 15.00 | 26.84 | 0.46 | 7.25 | 9.68 | 8.96 | 0.01 |
| EAS-US | 2026-08-30 12:15:00 | | | | | | | |
| EAS-US | 2026-08-30 12:30:00 | | | | | | | |
| EAS-US | 2026-08-30 12:45:00 | | | | | | | |
| EAS-US | 2026-08-30 13:00:00 | 15.08 | 26.68 | 0.44 | 7.26 | 9.73 | 8.96 | 0.01 |
| EAS-US | 2026-08-30 13:15:00 | | | | | | | |
| EAS-US | 2026-08-30 13:30:00 | | | | | | | |
| EAS-US | 2026-08-30 13:45:00 | | | | | | | |
| EAS-US | 2026-08-30 14:00:00 | 15.18 | 26.65 | 0.44 | 7.27 | 9.71 | 8.89 | 0.01 |
| EAS-US | 2026-08-30 14:15:00 | | | | | | | |
| EAS-US | 2026-08-30 14:30:00 | | | | | | | |
| EAS-US | 2026-08-30 14:45:00 | | | | | | | |
| EAS-US | 2026-08-30 15:00:00 | 15.24 | 26.81 | 0.44 | 7.23 | 9.60 | 8.97 | 0.01 |
| EAS-US | 2026-08-30 15:15:00 | | | | | | | |
| EAS-US | 2026-08-30 15:30:00 | | | | | | | |
| EAS-US | 2026-08-30 15:45:00 | | | | | | | |
| EAS-US | 2026-08-30 16:00:00 | 15.29 | 27.01 | 0.45 | 7.24 | 9.58 | 9.06 | 0.01 |
| EAS-US | 2026-08-30 16:15:00 | | | | | | | |
| EAS-US | 2026-08-30 16:30:00 | | | | | | | |
| EAS-US | 2026-08-30 16:45:00 | | | | | | | |
| EAS-US | 2026-08-30 17:00:00 | 15.36 | 26.91 | 0.44 | 7.24 | 9.62 | 9.00 | 0.01 |

| Woodfibre LNG (East Creek)□ | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| EAS-US | 2026-08-30 17:15:00 | | | | | | | |
| EAS-US | 2026-08-30 17:30:00 | | | | | | | |
| EAS-US | 2026-08-30 17:45:00 | | | | | | | |
| EAS-US | 2026-08-30 18:00:00 | 15.40 | 27.19 | 0.46 | 7.26 | 9.52 | 8.96 | 0.01 |
| EAS-US | 2026-08-30 18:15:00 | | | | | | | |
| EAS-US | 2026-08-30 18:30:00 | | | | | | | |
| EAS-US | 2026-08-30 18:45:00 | | | | | | | |
| EAS-US | 2026-08-30 19:00:00 | 15.40 | 27.47 | 0.46 | 7.20 | 9.41 | 9.09 | 0.01 |
| EAS-US | 2026-08-30 19:15:00 | | | | | | | |
| EAS-US | 2026-08-30 19:30:00 | | | | | | | |
| EAS-US | 2026-08-30 19:45:00 | | | | | | | |
| EAS-US | 2026-08-30 20:00:00 | 15.36 | 27.81 | 0.46 | 7.20 | 9.35 | 9.04 | 0.01 |
| EAS-US | 2026-08-30 20:15:00 | | | | | | | |
| EAS-US | 2026-08-30 20:30:00 | | | | | | | |
| EAS-US | 2026-08-30 20:45:00 | | | | | | | |
| EAS-US | 2026-08-30 21:00:00 | 15.29 | 27.96 | 0.46 | 7.16 | 9.33 | 9.21 | 0.01 |
| EAS-US | 2026-08-30 21:15:00 | | | | | | | |
| EAS-US | 2026-08-30 21:30:00 | | | | | | | |
| EAS-US | 2026-08-30 21:45:00 | | | | | | | |
| EAS-US | 2026-08-30 22:00:00 | 15.24 | 28.02 | 0.46 | 7.18 | 9.33 | 9.07 | 0.01 |
| EAS-US | 2026-08-30 22:15:00 | | | | | | | |
| EAS-US | 2026-08-30 22:30:00 | | | | | | | |
| EAS-US | 2026-08-30 22:45:00 | | | | | | | |
| EAS-US | 2026-08-30 23:00:00 | 15.15 | 27.92 | 0.46 | 7.18 | 9.36 | 9.09 | 0.01 |
| EAS-US | 2026-08-30 23:15:00 | | | | | | | |
| EAS-US | 2026-08-30 23:30:00 | | | | | | | |
| EAS-US | 2026-08-30 23:45:00 | | | | | | | |
| EAS-US | 2026-08-31 00:00:00 | 15.03 | 27.84 | 0.46 | 7.18 | 9.38 | 9.08 | 0.01 |
| EAS-US | 2026-08-31 00:15:00 | | | | | | | |
| EAS-US | 2026-08-31 00:30:00 | | | | | | | |
| EAS-US | 2026-08-31 00:45:00 | | | | | | | |
| EAS-US | 2026-08-31 01:00:00 | 14.92 | 27.72 | 0.46 | 7.17 | 9.41 | 9.06 | 0.01 |
| EAS-US | 2026-08-31 01:15:00 | | | | | | | |
| EAS-US | 2026-08-31 01:30:00 | | | | | | | |
| EAS-US | 2026-08-31 01:45:00 | | | | | | | |
| EAS-US | 2026-08-31 02:00:00 | 14.80 | 27.62 | 0.46 | 7.18 | 9.44 | 9.04 | 0.01 |
| EAS-US | 2026-08-31 02:15:00 | | | | | | | |
| EAS-US | 2026-08-31 02:30:00 | | | | | | | |
| EAS-US | 2026-08-31 02:45:00 | | | | | | | |
| EAS-US | 2026-08-31 03:00:00 | 14.67 | 27.51 | 0.46 | 7.19 | 9.46 | 8.98 | 0.01 |
| EAS-US | 2026-08-31 03:15:00 | | | | | | | |
| EAS-US | 2026-08-31 03:30:00 | | | | | | | |
| EAS-US | 2026-08-31 03:45:00 | | | | | | | |
| EAS-US | 2026-08-31 04:00:00 | 14.54 | 27.45 | 0.47 | 7.19 | 9.50 | 9.06 | 0.01 |
| EAS-US | 2026-08-31 04:15:00 | | | | | | | |
| EAS-US | 2026-08-31 04:30:00 | | | | | | | |
| EAS-US | 2026-08-31 04:45:00 | | | | | | | |
| EAS-US | 2026-08-31 05:00:00 | 14.39 | 27.33 | 0.48 | 7.22 | 9.53 | 9.02 | 0.01 |
| EAS-US | 2026-08-31 05:15:00 | | | | | | | |
| EAS-US | 2026-08-31 05:30:00 | | | | | | | |
| EAS-US | 2026-08-31 05:45:00 | | | | | | | |
| EAS-US | 2026-08-31 06:00:00 | 14.27 | 27.30 | 0.48 | 7.19 | 9.55 | 9.12 | 0.01 |
| EAS-US | 2026-08-31 06:15:00 | | | | | | | |
| EAS-US | 2026-08-31 06:30:00 | | | | | | | |
| EAS-US | 2026-08-31 06:45:00 | | | | | | | |
| EAS-US | 2026-08-31 07:00:00 | 14.19 | 27.21 | 0.48 | 7.20 | 9.60 | 9.02 | 0.01 |
| EAS-US | 2026-08-31 07:15:00 | | | | | | | |

| Woodfibre LNG (East Creek)□ | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| EAS-US | 2026-08-31 07:30:00 | | | | | | | |
| EAS-US | 2026-08-31 07:45:00 | | | | | | | |
| EAS-US | 2026-08-31 08:00:00 | 14.14 | 27.05 | 0.48 | 7.20 | 9.68 | 9.04 | 0.01 |
| EAS-US | 2026-08-31 08:15:00 | | | | | | | |
| EAS-US | 2026-08-31 08:30:00 | | | | | | | |
| EAS-US | 2026-08-31 08:45:00 | | | | | | | |
| EAS-US | 2026-08-31 09:00:00 | 14.21 | 26.86 | 0.48 | 7.24 | 9.76 | 9.05 | 0.01 |
| EAS-US | 2026-08-31 09:15:00 | | | | | | | |
| EAS-US | 2026-08-31 09:30:00 | | | | | | | |
| EAS-US | 2026-08-31 09:45:00 | | | | | | | |
| EAS-US | 2026-08-31 10:00:00 | 14.43 | 26.53 | 0.47 | 7.28 | 9.91 | 9.05 | 0.01 |
| EAS-US | 2026-08-31 10:15:00 | | | | | | | |
| EAS-US | 2026-08-31 10:30:00 | | | | | | | |
| EAS-US | 2026-08-31 10:45:00 | | | | | | | |
| EAS-US | 2026-08-31 11:00:00 | 15.37 | 26.21 | 0.45 | 7.36 | 9.94 | 9.33 | 0.01 |
| EAS-US | 2026-08-31 11:15:00 | | | | | | | |
| EAS-US | 2026-08-31 11:30:00 | | | | | | | |
| EAS-US | 2026-08-31 11:45:00 | | | | | | | |
| EAS-US | 2026-08-31 12:00:00 | 15.81 | 26.24 | 0.45 | 7.34 | 9.79 | 9.31 | 0.01 |
| EAS-US | 2026-08-31 12:15:00 | | | | | | | |
| EAS-US | 2026-08-31 12:30:00 | | | | | | | |
| EAS-US | 2026-08-31 12:45:00 | | | | | | | |
| EAS-US | 2026-08-31 13:00:00 | 16.24 | 26.28 | 0.46 | 7.33 | 9.58 | 9.38 | 0.01 |
| EAS-US | 2026-08-31 13:15:00 | | | | | | | |
| EAS-US | 2026-08-31 13:30:00 | | | | | | | |
| EAS-US | 2026-08-31 13:45:00 | | | | | | | |
| EAS-US | 2026-08-31 14:00:00 | 16.59 | 26.32 | 0.46 | 7.32 | 9.43 | 9.44 | 0.01 |
| EAS-US | 2026-08-31 14:15:00 | | | | | | | |
| EAS-US | 2026-08-31 14:30:00 | | | | | | | |
| EAS-US | 2026-08-31 14:45:00 | | | | | | | |
| EAS-US | 2026-08-31 15:00:00 | 16.96 | 26.50 | 0.46 | 7.31 | 9.26 | 9.38 | 0.01 |
| EAS-US | 2026-08-31 15:15:00 | | | | | | | |
| EAS-US | 2026-08-31 15:30:00 | | | | | | | |
| EAS-US | 2026-08-31 15:45:00 | | | | | | | |
| EAS-US | 2026-08-31 16:00:00 | 17.17 | 26.75 | 0.46 | 7.28 | 9.10 | 9.50 | 0.01 |
| EAS-US | 2026-08-31 16:15:00 | | | | | | | |
| EAS-US | 2026-08-31 16:30:00 | | | | | | | |
| EAS-US | 2026-08-31 16:45:00 | | | | | | | |
| EAS-US | 2026-08-31 17:00:00 | 17.06 | 27.22 | 0.46 | 7.25 | 8.97 | 9.49 | 0.01 |
| EAS-US | 2026-08-31 17:15:00 | | | | | | | |
| EAS-US | 2026-08-31 17:30:00 | | | | | | | |
| EAS-US | 2026-08-31 17:45:00 | | | | | | | |
| EAS-US | 2026-08-31 18:00:00 | 16.89 | 27.52 | 0.47 | 7.22 | 9.00 | 9.47 | 0.01 |
| EAS-US | 2026-08-31 18:15:00 | | | | | | | |
| EAS-US | 2026-08-31 18:30:00 | | | | | | | |
| EAS-US | 2026-08-31 18:45:00 | | | | | | | |
| EAS-US | 2026-08-31 19:00:00 | 16.63 | 27.87 | 0.47 | 7.19 | 8.93 | 9.48 | 0.01 |
| EAS-US | 2026-08-31 19:15:00 | | | | | | | |
| EAS-US | 2026-08-31 19:30:00 | | | | | | | |
| EAS-US | 2026-08-31 19:45:00 | | | | | | | |
| EAS-US | 2026-08-31 20:00:00 | 16.41 | 28.18 | 0.48 | 7.18 | 8.91 | 9.45 | 0.01 |
| EAS-US | 2026-08-31 20:15:00 | | | | | | | |
| EAS-US | 2026-08-31 20:30:00 | | | | | | | |
| EAS-US | 2026-08-31 20:45:00 | | | | | | | |
| EAS-US | 2026-08-31 21:00:00 | 16.23 | 28.38 | 0.48 | 7.16 | 8.92 | 9.42 | 0.01 |
| EAS-US | 2026-08-31 21:15:00 | | | | | | | |
| EAS-US | 2026-08-31 21:30:00 | | | | | | | |

| Woodfibre LNG (East Creek)□ | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| EAS-US | 2026-08-31 21:45:00 | | | | | | | |
| EAS-US | 2026-08-31 22:00:00 | 16.09 | 28.54 | 0.48 | 7.17 | 8.97 | 9.46 | 0.01 |
| EAS-US | 2026-08-31 22:15:00 | | | | | | | |
| EAS-US | 2026-08-31 22:30:00 | | | | | | | |
| EAS-US | 2026-08-31 22:45:00 | | | | | | | |
| EAS-US | 2026-08-31 23:00:00 | 15.94 | 28.50 | 0.48 | 7.18 | 9.01 | 9.44 | 0.01 |
| EAS-US | 2026-08-31 23:15:00 | | | | | | | |
| EAS-US | 2026-08-31 23:30:00 | | | | | | | |
| EAS-US | 2026-08-31 23:45:00 | | | | | | | |
| EAS-US | 2026-09-01 00:00:00 | 15.79 | 28.32 | 0.48 | 7.19 | 9.05 | 9.29 | 0.01 |
| EAS-US | 2026-09-01 00:15:00 | | | | | | | |
| EAS-US | 2026-09-01 00:30:00 | | | | | | | |
| EAS-US | 2026-09-01 00:45:00 | | | | | | | |
| EAS-US | 2026-09-01 01:00:00 | 15.64 | 28.18 | 0.48 | 7.17 | 9.10 | 9.30 | 0.01 |
| EAS-US | 2026-09-01 01:15:00 | | | | | | | |
| EAS-US | 2026-09-01 01:30:00 | | | | | | | |
| EAS-US | 2026-09-01 01:45:00 | | | | | | | |
| EAS-US | 2026-09-01 02:00:00 | 15.51 | 28.05 | 0.48 | 7.19 | 9.14 | 9.36 | 0.01 |
| EAS-US | 2026-09-01 02:15:00 | | | | | | | |
| EAS-US | 2026-09-01 02:30:00 | | | | | | | |
| EAS-US | 2026-09-01 02:45:00 | | | | | | | |
| EAS-US | 2026-09-01 03:00:00 | 15.37 | 27.91 | 0.49 | 7.18 | 9.19 | 9.35 | 0.01 |
| EAS-US | 2026-09-01 03:15:00 | | | | | | | |
| EAS-US | 2026-09-01 03:30:00 | | | | | | | |
| EAS-US | 2026-09-01 03:45:00 | | | | | | | |
| EAS-US | 2026-09-01 04:00:00 | 15.25 | 27.82 | 0.49 | 7.20 | 9.22 | 9.42 | 0.01 |
| EAS-US | 2026-09-01 04:15:00 | | | | | | | |
| EAS-US | 2026-09-01 04:30:00 | | | | | | | |
| EAS-US | 2026-09-01 04:45:00 | | | | | | | |
| EAS-US | 2026-09-01 05:00:00 | 15.15 | 27.72 | 0.49 | 7.20 | 9.24 | 9.28 | 0.01 |
| EAS-US | 2026-09-01 05:15:00 | | | | | | | |
| EAS-US | 2026-09-01 05:30:00 | | | | | | | |
| EAS-US | 2026-09-01 05:45:00 | | | | | | | |
| EAS-US | 2026-09-01 06:00:00 | 15.06 | 27.69 | 0.49 | 7.18 | 9.27 | 9.34 | 0.01 |
| EAS-US | 2026-09-01 06:15:00 | | | | | | | |
| EAS-US | 2026-09-01 06:30:00 | | | | | | | |
| EAS-US | 2026-09-01 06:45:00 | | | | | | | |
| EAS-US | 2026-09-01 07:00:00 | 14.95 | 27.57 | 0.49 | 7.20 | 9.31 | 9.30 | 0.01 |
| EAS-US | 2026-09-01 07:15:00 | | | | | | | |
| EAS-US | 2026-09-01 07:30:00 | | | | | | | |
| EAS-US | 2026-09-01 07:45:00 | | | | | | | |
| EAS-US | 2026-09-01 08:00:00 | 14.89 | 27.49 | 0.49 | 7.20 | 9.41 | 9.25 | 0.01 |
| EAS-US | 2026-09-01 08:15:00 | | | | | | | |
| EAS-US | 2026-09-01 08:30:00 | | | | | | | |
| EAS-US | 2026-09-01 08:45:00 | | | | | | | |
| EAS-US | 2026-09-01 09:00:00 | 14.91 | 27.17 | 0.49 | 7.24 | 9.55 | 9.27 | 0.01 |
| EAS-US | 2026-09-01 09:15:00 | | | | | | | |
| EAS-US | 2026-09-01 09:30:00 | | | | | | | |
| EAS-US | 2026-09-01 09:45:00 | | | | | | | |
| EAS-US | 2026-09-01 10:00:00 | 15.02 | 27.03 | 0.49 | 7.25 | 9.57 | 9.25 | 0.01 |
| EAS-US | 2026-09-01 10:15:00 | | | | | | | |
| EAS-US | 2026-09-01 10:30:00 | | | | | | | |
| EAS-US | 2026-09-01 10:45:00 | | | | | | | |
| EAS-US | 2026-09-01 11:00:00 | 15.12 | 26.46 | 0.49 | 7.29 | 9.59 | 9.75 | 0.01 |
| EAS-US | 2026-09-01 11:15:00 | | | | | | | |
| EAS-US | 2026-09-01 11:30:00 | | | | | | | |
| EAS-US | 2026-09-01 11:45:00 | | | | | | | |

| Woodfibre LNG (East Creek)□ | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| EAS-US | 2026-09-01 12:00:00 | 15.28 | 26.37 | 0.49 | 7.31 | 9.61 | 9.58 | 0.01 |
| EAS-US | 2026-09-01 12:15:00 | | | | | | | |
| EAS-US | 2026-09-01 12:30:00 | | | | | | | |
| EAS-US | 2026-09-01 12:45:00 | | | | | | | |
| EAS-US | 2026-09-01 13:00:00 | 15.39 | 26.62 | 0.47 | 7.32 | 9.57 | 9.51 | 0.01 |
| EAS-US | 2026-09-01 13:15:00 | | | | | | | |
| EAS-US | 2026-09-01 13:30:00 | | | | | | | |
| EAS-US | 2026-09-01 13:45:00 | | | | | | | |
| EAS-US | 2026-09-01 14:00:00 | 15.58 | 26.30 | 0.48 | 7.34 | 9.59 | 9.56 | 0.01 |
| EAS-US | 2026-09-01 14:15:00 | | | | | | | |
| EAS-US | 2026-09-01 14:30:00 | | | | | | | |
| EAS-US | 2026-09-01 14:45:00 | | | | | | | |
| EAS-US | 2026-09-01 15:00:00 | 15.76 | 27.10 | 0.48 | 7.33 | 9.52 | 9.68 | 0.01 |
| EAS-US | 2026-09-01 15:15:00 | | | | | | | |
| EAS-US | 2026-09-01 15:30:00 | | | | | | | |
| EAS-US | 2026-09-01 15:45:00 | | | | | | | |
| EAS-US | 2026-09-01 16:00:00 | 15.82 | 27.51 | 0.49 | 7.30 | 9.37 | 9.70 | 0.01 |
| EAS-US | 2026-09-01 16:15:00 | | | | | | | |
| EAS-US | 2026-09-01 16:30:00 | | | | | | | |
| EAS-US | 2026-09-01 16:45:00 | | | | | | | |
| EAS-US | 2026-09-01 17:00:00 | 15.87 | 27.05 | 0.49 | 7.30 | 9.34 | 9.71 | 0.01 |
| EAS-US | 2026-09-01 17:15:00 | | | | | | | |
| EAS-US | 2026-09-01 17:30:00 | | | | | | | |
| EAS-US | 2026-09-01 17:45:00 | | | | | | | |
| EAS-US | 2026-09-01 18:00:00 | 15.91 | 27.62 | 0.49 | 7.28 | 9.30 | 9.72 | 0.01 |
| EAS-US | 2026-09-01 18:15:00 | | | | | | | |
| EAS-US | 2026-09-01 18:30:00 | | | | | | | |
| EAS-US | 2026-09-01 18:45:00 | | | | | | | |
| EAS-US | 2026-09-01 19:00:00 | 15.86 | 28.31 | 0.50 | 7.24 | 9.14 | 57.18 | 0.01 |
| EAS-US | 2026-09-01 19:15:00 | | | | | | | |
| EAS-US | 2026-09-01 19:30:00 | | | | | | | |
| EAS-US | 2026-09-01 19:45:00 | | | | | | | |
| EAS-US | 2026-09-01 20:00:00 | 15.81 | 28.50 | 0.50 | 7.22 | 9.02 | 9.78 | 0.01 |
| EAS-US | 2026-09-01 20:15:00 | | | | | | | |
| EAS-US | 2026-09-01 20:30:00 | | | | | | | |
| EAS-US | 2026-09-01 20:45:00 | | | | | | | |
| EAS-US | 2026-09-01 21:00:00 | 15.74 | 28.77 | 0.50 | 7.21 | 9.02 | 48.23 | 0.01 |
| EAS-US | 2026-09-01 21:15:00 | | | | | | | |
| EAS-US | 2026-09-01 21:30:00 | | | | | | | |
| EAS-US | 2026-09-01 21:45:00 | | | | | | | |
| EAS-US | 2026-09-01 22:00:00 | 15.69 | 28.71 | 0.50 | 7.22 | 9.06 | 9.80 | 0.01 |
| EAS-US | 2026-09-01 22:15:00 | | | | | | | |
| EAS-US | 2026-09-01 22:30:00 | | | | | | | |
| EAS-US | 2026-09-01 22:45:00 | | | | | | | |
| EAS-US | 2026-09-01 23:00:00 | 15.64 | 28.62 | 0.51 | 7.22 | 9.06 | 46.17 | 0.01 |
| EAS-US | 2026-09-01 23:15:00 | | | | | | | |
| EAS-US | 2026-09-01 23:30:00 | | | | | | | |
| EAS-US | 2026-09-01 23:45:00 | | | | | | | |
| EAS-US | 2026-09-02 00:00:00 | 15.60 | 28.47 | 0.50 | 7.23 | 9.07 | 9.92 | 0.01 |
| EAS-US | 2026-09-02 00:15:00 | | | | | | | |
| EAS-US | 2026-09-02 00:30:00 | | | | | | | |
| EAS-US | 2026-09-02 00:45:00 | | | | | | | |
| EAS-US | 2026-09-02 01:00:00 | 15.51 | 28.91 | 0.49 | 7.21 | 9.05 | 45.82 | 0.01 |
| EAS-US | 2026-09-02 01:15:00 | | | | | | | |
| EAS-US | 2026-09-02 01:30:00 | | | | | | | |
| EAS-US | 2026-09-02 01:45:00 | | | | | | | |
| EAS-US | 2026-09-02 02:00:00 | 15.44 | 28.84 | 0.49 | 7.22 | 9.08 | 9.96 | 0.01 |

| Woodfibre LNG (East Creek)□ | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| EAS-US | 2026-09-02 02:15:00 | | | | | | | |
| EAS-US | 2026-09-02 02:30:00 | | | | | | | |
| EAS-US | 2026-09-02 02:45:00 | | | | | | | |
| EAS-US | 2026-09-02 03:00:00 | 15.33 | 29.07 | 0.48 | 7.22 | 9.23 | 56.08 | 0.01 |
| EAS-US | 2026-09-02 03:15:00 | | | | | | | |
| EAS-US | 2026-09-02 03:30:00 | | | | | | | |
| EAS-US | 2026-09-02 03:45:00 | | | | | | | |
| EAS-US | 2026-09-02 04:00:00 | 15.30 | 84.23 | 0.49 | 7.34 | 9.31 | 11.63 | 0.04 |
| EAS-US | 2026-09-02 04:15:00 | | | | | | | |
| EAS-US | 2026-09-02 04:30:00 | | | | | | | |
| EAS-US | 2026-09-02 04:45:00 | | | | | | | |
| EAS-US | 2026-09-02 05:00:00 | 15.34 | 87.88 | 0.48 | 7.43 | 9.32 | 55.63 | 0.04 |
| EAS-US | 2026-09-02 05:15:00 | | | | | | | |
| EAS-US | 2026-09-02 05:30:00 | | | | | | | |
| EAS-US | 2026-09-02 05:45:00 | | | | | | | |
| EAS-US | 2026-09-02 06:00:00 | 15.27 | 58.62 | 0.48 | 7.37 | 9.33 | 18.99 | 0.03 |
| EAS-US | 2026-09-02 06:15:00 | | | | | | | |
| EAS-US | 2026-09-02 06:30:00 | | | | | | | |
| EAS-US | 2026-09-02 06:45:00 | | | | | | | |
| EAS-US | 2026-09-02 07:00:00 | 15.19 | 54.42 | 0.48 | 7.36 | 9.34 | 61.23 | 0.02 |
| EAS-US | 2026-09-02 07:15:00 | | | | | | | |
| EAS-US | 2026-09-02 07:30:00 | | | | | | | |
| EAS-US | 2026-09-02 07:45:00 | | | | | | | |
| EAS-US | 2026-09-02 08:00:00 | 15.16 | 51.27 | 0.48 | 7.37 | 9.38 | 10.65 | 0.02 |
| EAS-US | 2026-09-02 08:15:00 | | | | | | | |
| EAS-US | 2026-09-02 08:30:00 | | | | | | | |
| EAS-US | 2026-09-02 08:45:00 | | | | | | | |
| EAS-US | 2026-09-02 09:00:00 | 15.15 | 43.87 | 0.48 | 7.36 | 9.41 | 64.44 | 0.02 |
| EAS-US | 2026-09-02 09:15:00 | | | | | | | |
| EAS-US | 2026-09-02 09:30:00 | | | | | | | |
| EAS-US | 2026-09-02 09:45:00 | | | | | | | |
| EAS-US | 2026-09-02 10:00:00 | 15.15 | 37.75 | 0.49 | 7.35 | 9.43 | 10.05 | 0.02 |
| EAS-US | 2026-09-02 10:15:00 | | | | | | | |
| EAS-US | 2026-09-02 10:30:00 | | | | | | | |
| EAS-US | 2026-09-02 10:45:00 | | | | | | | |
| EAS-US | 2026-09-02 11:00:00 | 15.22 | 40.09 | 0.48 | 7.38 | 9.53 | 56.08 | 0.02 |
| EAS-US | 2026-09-02 11:15:00 | | | | | | | |
| EAS-US | 2026-09-02 11:30:00 | | | | | | | |
| EAS-US | 2026-09-02 11:45:00 | | | | | | | |
| EAS-US | 2026-09-02 12:00:00 | 15.27 | 38.93 | 0.48 | 7.37 | 9.43 | 9.98 | 0.02 |
| EAS-US | 2026-09-02 12:15:00 | | | | | | | |
| EAS-US | 2026-09-02 12:30:00 | | | | | | | |
| EAS-US | 2026-09-02 12:45:00 | | | | | | | |
| EAS-US | 2026-09-02 13:00:00 | 15.35 | 38.19 | 0.48 | 7.37 | 9.48 | 53.22 | 0.02 |
| EAS-US | 2026-09-02 13:15:00 | | | | | | | |
| EAS-US | 2026-09-02 13:30:00 | | | | | | | |
| EAS-US | 2026-09-02 13:45:00 | | | | | | | |
| EAS-US | 2026-09-02 14:00:00 | 15.39 | 35.59 | 0.48 | 7.37 | 9.45 | 10.03 | 0.02 |
| EAS-US | 2026-09-02 14:15:00 | | | | | | | |
| EAS-US | 2026-09-02 14:30:00 | | | | | | | |
| EAS-US | 2026-09-02 14:45:00 | | | | | | | |
| EAS-US | 2026-09-02 15:00:00 | 15.40 | 33.14 | 0.49 | 7.35 | 9.40 | 53.68 | 0.01 |
| EAS-US | 2026-09-02 15:15:00 | | | | | | | |
| EAS-US | 2026-09-02 15:30:00 | | | | | | | |
| EAS-US | 2026-09-02 15:45:00 | | | | | | | |
| EAS-US | 2026-09-02 16:00:00 | 15.39 | 31.42 | 0.49 | 7.34 | 9.36 | 10.41 | 0.01 |
| EAS-US | 2026-09-02 16:15:00 | | | | | | | |

| Woodfibre LNG (East Creek)□ | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| EAS-US | 2026-09-02 16:30:00 | | | | | | | |
| EAS-US | 2026-09-02 16:45:00 | | | | | | | |
| EAS-US | 2026-09-02 17:00:00 | 15.39 | 30.59 | 0.49 | 7.32 | 9.34 | 54.43 | 0.01 |
| EAS-US | 2026-09-02 17:15:00 | | | | | | | |
| EAS-US | 2026-09-02 17:30:00 | | | | | | | |
| EAS-US | 2026-09-02 17:45:00 | | | | | | | |
| EAS-US | 2026-09-02 18:00:00 | 15.34 | 29.91 | 0.48 | 7.31 | 9.28 | 10.11 | 0.01 |
| EAS-US | 2026-09-02 18:15:00 | | | | | | | |
| EAS-US | 2026-09-02 18:30:00 | | | | | | | |
| EAS-US | 2026-09-02 18:45:00 | | | | | | | |
| EAS-US | 2026-09-02 19:00:00 | 15.23 | 32.75 | 0.49 | 7.29 | 9.30 | 52.68 | 0.01 |
| EAS-US | 2026-09-02 19:15:00 | | | | | | | |
| EAS-US | 2026-09-02 19:30:00 | | | | | | | |
| EAS-US | 2026-09-02 19:45:00 | | | | | | | |
| EAS-US | 2026-09-02 20:00:00 | 15.12 | 94.47 | 0.49 | 7.33 | 9.34 | 10.25 | 0.04 |
| EAS-US | 2026-09-02 20:15:00 | | | | | | | |
| EAS-US | 2026-09-02 20:30:00 | | | | | | | |
| EAS-US | 2026-09-02 20:45:00 | | | | | | | |
| EAS-US | 2026-09-02 21:00:00 | 15.12 | 127.94 | 0.48 | 7.44 | 9.37 | 57.02 | 0.06 |
| EAS-US | 2026-09-02 21:15:00 | | | | | | | |
| EAS-US | 2026-09-02 21:30:00 | | | | | | | |
| EAS-US | 2026-09-02 21:45:00 | | | | | | | |
| EAS-US | 2026-09-02 22:00:00 | 15.05 | 118.03 | 0.48 | 7.46 | 9.40 | 13.51 | 0.06 |
| EAS-US | 2026-09-02 22:15:00 | | | | | | | |
| EAS-US | 2026-09-02 22:30:00 | | | | | | | |
| EAS-US | 2026-09-02 22:45:00 | | | | | | | |
| EAS-US | 2026-09-02 23:00:00 | 15.02 | 153.52 | 0.48 | 7.49 | 9.47 | 71.17 | 0.07 |
| EAS-US | 2026-09-02 23:15:00 | | | | | | | |
| EAS-US | 2026-09-02 23:30:00 | | | | | | | |
| EAS-US | 2026-09-02 23:45:00 | | | | | | | |
| EAS-US | 2026-09-03 00:00:00 | 14.93 | 133.58 | 0.48 | 7.52 | 9.51 | 21.20 | 0.06 |
| EAS-US | 2026-09-03 00:15:00 | | | | | | | |
| EAS-US | 2026-09-03 00:30:00 | | | | | | | |
| EAS-US | 2026-09-03 00:45:00 | | | | | | | |
| EAS-US | 2026-09-03 01:00:00 | 14.78 | 103.00 | 0.48 | 7.49 | 9.54 | 83.18 | 0.05 |
| EAS-US | 2026-09-03 01:15:00 | | | | | | | |
| EAS-US | 2026-09-03 01:30:00 | | | | | | | |
| EAS-US | 2026-09-03 01:45:00 | | | | | | | |
| EAS-US | 2026-09-03 02:00:00 | 14.64 | 84.66 | 0.48 | 7.45 | 9.56 | 12.29 | 0.04 |
| EAS-US | 2026-09-03 02:15:00 | | | | | | | |
| EAS-US | 2026-09-03 02:30:00 | | | | | | | |
| EAS-US | 2026-09-03 02:45:00 | | | | | | | |
| EAS-US | 2026-09-03 03:00:00 | 14.52 | 88.79 | 0.49 | 7.41 | 9.56 | 62.47 | 0.04 |
| EAS-US | 2026-09-03 03:15:00 | | | | | | | |
| EAS-US | 2026-09-03 03:30:00 | | | | | | | |
| EAS-US | 2026-09-03 03:45:00 | | | | | | | |
| EAS-US | 2026-09-03 04:00:00 | 14.46 | 91.53 | 0.49 | 7.43 | 9.56 | 75.45 | 0.04 |
| EAS-US | 2026-09-03 04:15:00 | | | | | | | |
| EAS-US | 2026-09-03 04:30:00 | | | | | | | |
| EAS-US | 2026-09-03 04:45:00 | | | | | | | |
| EAS-US | 2026-09-03 05:00:00 | 14.39 | 84.23 | 0.49 | 7.42 | 9.58 | 63.31 | 0.04 |
| EAS-US | 2026-09-03 05:15:00 | | | | | | | |
| EAS-US | 2026-09-03 05:30:00 | | | | | | | |
| EAS-US | 2026-09-03 05:45:00 | | | | | | | |
| EAS-US | 2026-09-03 06:00:00 | 14.33 | 80.98 | 0.50 | 7.42 | 9.59 | 10.56 | 0.04 |
| EAS-US | 2026-09-03 06:15:00 | | | | | | | |
| EAS-US | 2026-09-03 06:30:00 | | | | | | | |


| Woodfibre LNG (East Creek)□ | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| EAS-US | 2026-09-03 06:45:00 | | | | | | | |
| EAS-US | 2026-09-03 07:00:00 | 14.26 | 76.43 | 0.50 | 7.42 | 9.61 | 70.34 | 0.04 |
| EAS-US | 2026-09-03 07:15:00 | | | | | | | |
| EAS-US | 2026-09-03 07:30:00 | | | | | | | |
| EAS-US | 2026-09-03 07:45:00 | | | | | | | |
| EAS-US | 2026-09-03 08:00:00 | 14.23 | 73.81 | 0.50 | 7.41 | 9.65 | 10.19 | 0.03 |
| EAS-US | 2026-09-03 08:15:00 | | | | | | | |
| EAS-US | 2026-09-03 08:30:00 | | | | | | | |
| EAS-US | 2026-09-03 08:45:00 | | | | | | | |
| EAS-US | 2026-09-03 09:00:00 | 14.25 | 70.16 | 0.50 | 7.42 | 9.70 | 61.56 | 0.03 |
| EAS-US | 2026-09-03 09:15:00 | | | | | | | |
| EAS-US | 2026-09-03 09:30:00 | | | | | | | |
| EAS-US | 2026-09-03 09:45:00 | | | | | | | |
| EAS-US | 2026-09-03 10:00:00 | 14.37 | 67.06 | 0.49 | 7.47 | 9.88 | 10.20 | 0.03 |
| EAS-US | 2026-09-03 10:15:00 | | | | | | | |
| EAS-US | 2026-09-03 10:30:00 | | | | | | | |
| EAS-US | 2026-09-03 10:45:00 | | | | | | | |
| EAS-US | 2026-09-03 11:00:00 | 14.84 | 65.13 | 0.47 | 7.52 | 9.97 | 62.40 | 0.03 |
| EAS-US | 2026-09-03 11:15:00 | | | | | | | |
| EAS-US | 2026-09-03 11:30:00 | | | | | | | |
| EAS-US | 2026-09-03 11:45:00 | | | | | | | |
| EAS-US | 2026-09-03 12:00:00 | 15.05 | 74.46 | 0.46 | 7.51 | 9.83 | 68.83 | 0.03 |
| EAS-US | 2026-09-03 12:15:00 | | | | | | | |
| EAS-US | 2026-09-03 12:30:00 | | | | | | | |
| EAS-US | 2026-09-03 12:45:00 | | | | | | | |
| EAS-US | 2026-09-03 13:00:00 | 15.37 | 68.83 | 0.35 | 7.44 | 9.74 | 73.13 | 0.03 |
| EAS-US | 2026-09-03 13:15:00 | | | | | | | |
| EAS-US | 2026-09-03 13:30:00 | | | | | | | |
| EAS-US | 2026-09-03 13:45:00 | | | | | | | |
| EAS-US | 2026-09-03 14:00:00 | 15.82 | 57.79 | 0.38 | 7.48 | 9.66 | 78.12 | 0.03 |
| EAS-US | 2026-09-03 14:15:00 | | | | | | | |
| EAS-US | 2026-09-03 14:30:00 | | | | | | | |
| EAS-US | 2026-09-03 14:45:00 | | | | | | | |
| EAS-US | 2026-09-03 15:00:00 | 15.78 | 50.71 | 0.39 | 7.48 | 9.65 | 83.10 | 0.02 |
| EAS-US | 2026-09-03 15:15:00 | | | | | | | |
| EAS-US | 2026-09-03 15:30:00 | | | | | | | |
| EAS-US | 2026-09-03 15:45:00 | | | | | | | |
| EAS-US | 2026-09-03 16:00:00 | 15.94 | 45.73 | 0.40 | 7.46 | 9.55 | 79.70 | 0.02 |
| EAS-US | 2026-09-03 16:15:00 | | | | | | | |
| EAS-US | 2026-09-03 16:30:00 | | | | | | | |
| EAS-US | 2026-09-03 16:45:00 | | | | | | | |
| EAS-US | 2026-09-03 17:00:00 | 15.91 | 42.21 | 0.41 | 7.44 | 9.42 | 85.20 | 0.02 |
| EAS-US | 2026-09-03 17:15:00 | | | | | | | |
| EAS-US | 2026-09-03 17:30:00 | | | | | | | |
| EAS-US | 2026-09-03 17:45:00 | | | | | | | |
| EAS-US | 2026-09-03 18:00:00 | 15.69 | 40.33 | 0.41 | 7.40 | 9.36 | 83.03 | 0.02 |
| EAS-US | 2026-09-03 18:15:00 | | | | | | | |
| EAS-US | 2026-09-03 18:30:00 | | | | | | | |
| EAS-US | 2026-09-03 18:45:00 | | | | | | | |
| EAS-US | 2026-09-03 19:00:00 | 15.47 | 38.37 | 0.42 | 7.36 | 9.27 | 85.41 | 0.02 |
| EAS-US | 2026-09-03 19:15:00 | | | | | | | |
| EAS-US | 2026-09-03 19:30:00 | | | | | | | |
| EAS-US | 2026-09-03 19:45:00 | | | | | | | |
| EAS-US | 2026-09-03 20:00:00 | 15.27 | 37.12 | 0.42 | 7.33 | 9.23 | 86.15 | 0.02 |
| EAS-US | 2026-09-03 20:15:00 | | | | | | | |
| EAS-US | 2026-09-03 20:30:00 | | | | | | | |
| EAS-US | 2026-09-03 20:45:00 | | | | | | | |

| Woodfibre LNG (East Creek)□ | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| EAS-US | 2026-09-03 21:00:00 | 15.09 | 36.44 | 0.43 | 7.32 | 9.24 | 86.10 | 0.02 |
| EAS-US | 2026-09-03 21:15:00 | | | | | | | |
| EAS-US | 2026-09-03 21:30:00 | | | | | | | |
| EAS-US | 2026-09-03 21:45:00 | | | | | | | |
| EAS-US | 2026-09-03 22:00:00 | 14.95 | 37.43 | 0.43 | 7.30 | 9.24 | 86.63 | 0.02 |
| EAS-US | 2026-09-03 22:15:00 | | | | | | | |
| EAS-US | 2026-09-03 22:30:00 | | | | | | | |
| EAS-US | 2026-09-03 22:45:00 | | | | | | | |
| EAS-US | 2026-09-03 23:00:00 | 14.85 | 35.68 | 0.43 | 7.29 | 9.27 | 86.52 | 0.02 |
| EAS-US | 2026-09-03 23:15:00 | | | | | | | |
| EAS-US | 2026-09-03 23:30:00 | | | | | | | |
| EAS-US | 2026-09-03 23:45:00 | | | | | | | |
| EAS-US | 2026-09-04 00:00:00 | 14.73 | 34.11 | 0.43 | 7.29 | 9.31 | 84.13 | 0.01 |
| EAS-US | 2026-09-04 00:15:00 | | | | | | | |
| EAS-US | 2026-09-04 00:30:00 | | | | | | | |
| EAS-US | 2026-09-04 00:45:00 | | | | | | | |
| EAS-US | 2026-09-04 01:00:00 | 14.61 | 33.07 | 0.44 | 7.28 | 9.36 | 86.31 | 0.01 |
| EAS-US | 2026-09-04 01:15:00 | | | | | | | |
| EAS-US | 2026-09-04 01:30:00 | | | | | | | |
| EAS-US | 2026-09-04 01:45:00 | | | | | | | |
| EAS-US | 2026-09-04 02:00:00 | 14.51 | 32.37 | 0.44 | 7.28 | 9.38 | 85.77 | 0.01 |
| EAS-US | 2026-09-04 02:15:00 | | | | | | | |
| EAS-US | 2026-09-04 02:30:00 | | | | | | | |
| EAS-US | 2026-09-04 02:45:00 | | | | | | | |
| EAS-US | 2026-09-04 03:00:00 | 14.42 | 31.83 | 0.44 | 7.27 | 9.39 | 86.11 | 0.01 |
| EAS-US | 2026-09-04 03:15:00 | | | | | | | |
| EAS-US | 2026-09-04 03:30:00 | | | | | | | |
| EAS-US | 2026-09-04 03:45:00 | | | | | | | |
| EAS-US | 2026-09-04 04:00:00 | 14.33 | 31.45 | 0.45 | 7.26 | 9.43 | 86.15 | 0.01 |
| EAS-US | 2026-09-04 04:15:00 | | | | | | | |
| EAS-US | 2026-09-04 04:30:00 | | | | | | | |
| EAS-US | 2026-09-04 04:45:00 | | | | | | | |
| EAS-US | 2026-09-04 05:00:00 | 14.25 | 31.11 | 0.45 | 7.26 | 9.44 | 86.56 | 0.01 |
| EAS-US | 2026-09-04 05:15:00 | | | | | | | |
| EAS-US | 2026-09-04 05:30:00 | | | | | | | |
| EAS-US | 2026-09-04 05:45:00 | | | | | | | |
| EAS-US | 2026-09-04 06:00:00 | 14.15 | 30.84 | 0.45 | 7.26 | 9.47 | 82.27 | 0.01 |
| EAS-US | 2026-09-04 06:15:00 | | | | | | | |
| EAS-US | 2026-09-04 06:30:00 | | | | | | | |
| EAS-US | 2026-09-04 06:45:00 | | | | | | | |
| EAS-US | 2026-09-04 07:00:00 | 14.08 | 30.65 | 0.45 | 7.25 | 9.48 | 86.10 | 0.01 |
| EAS-US | 2026-09-04 07:15:00 | | | | | | | |
| EAS-US | 2026-09-04 07:30:00 | | | | | | | |
| EAS-US | 2026-09-04 07:45:00 | | | | | | | |
| EAS-US | 2026-09-04 08:00:00 | 14.06 | 30.28 | 0.45 | 7.26 | 9.55 | 86.39 | 0.01 |
| EAS-US | 2026-09-04 08:15:00 | | | | | | | |
| EAS-US | 2026-09-04 08:30:00 | | | | | | | |
| EAS-US | 2026-09-04 08:45:00 | | | | | | | |
| EAS-US | 2026-09-04 09:00:00 | | | | | | | |
| EAS-US | 2026-09-04 09:15:00 | | | | | | | |
| EAS-US | 2026-09-04 09:30:00 | | | | | | | |
| EAS-US | 2026-09-04 09:45:00 | | | | | | | |
| EAS-US | 2026-09-04 10:00:00 | 14.32 | 29.43 | 0.38 | 7.36 | 9.93 | 0.77 | 0.01 |
| EAS-US | 2026-09-04 10:15:00 | | | | | | | |
| EAS-US | 2026-09-04 10:30:00 | | | | | | | |
| EAS-US | 2026-09-04 10:45:00 | | | | | | | |
| EAS-US | 2026-09-04 11:00:00 | 15.08 | 27.06 | 0.39 | 7.44 | 10.05 | 0.77 | 0.01 |

| Woodfibre LNG (East Creek)□ | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| EAS-US | 2026-09-04 11:15:00 | | | | | | | |
| EAS-US | 2026-09-04 11:30:00 | | | | | | | |
| EAS-US | 2026-09-04 11:45:00 | | | | | | | |
| EAS-US | 2026-09-04 12:00:00 | 15.19 | 28.77 | 0.39 | 7.44 | 9.94 | 27.18 | 0.01 |
| EAS-US | 2026-09-04 12:15:00 | | | | | | | |
| EAS-US | 2026-09-04 12:30:00 | | | | | | | |
| EAS-US | 2026-09-04 12:45:00 | | | | | | | |
| EAS-US | 2026-09-04 13:00:00 | 15.24 | 26.66 | 0.40 | 7.43 | 9.86 | 0.86 | 0.01 |
| EAS-US | 2026-09-04 13:15:00 | | | | | | | |
| EAS-US | 2026-09-04 13:30:00 | | | | | | | |
| EAS-US | 2026-09-04 13:45:00 | | | | | | | |
| EAS-US | 2026-09-04 14:00:00 | 15.16 | 29.05 | 0.40 | 7.39 | 9.74 | 0.87 | 0.01 |
| EAS-US | 2026-09-04 14:15:00 | | | | | | | |
| EAS-US | 2026-09-04 14:30:00 | | | | | | | |
| EAS-US | 2026-09-04 14:45:00 | | | | | | | |
| EAS-US | 2026-09-04 15:00:00 | 15.28 | 27.27 | 0.40 | 7.42 | 9.84 | 0.87 | 0.01 |
| EAS-US | 2026-09-04 15:15:00 | | | | | | | |
| EAS-US | 2026-09-04 15:30:00 | | | | | | | |
| EAS-US | 2026-09-04 15:45:00 | | | | | | | |
| EAS-US | 2026-09-04 16:00:00 | 15.26 | 29.28 | 0.41 | 7.37 | 9.65 | 0.88 | 0.01 |
| EAS-US | 2026-09-04 16:15:00 | | | | | | | |
| EAS-US | 2026-09-04 16:30:00 | | | | | | | |
| EAS-US | 2026-09-04 16:45:00 | | | | | | | |
| EAS-US | 2026-09-04 17:00:00 | 15.21 | 27.20 | 0.41 | 7.35 | 9.57 | 0.87 | 0.01 |
| EAS-US | 2026-09-04 17:15:00 | | | | | | | |
| EAS-US | 2026-09-04 17:30:00 | | | | | | | |
| EAS-US | 2026-09-04 17:45:00 | | | | | | | |
| EAS-US | 2026-09-04 18:00:00 | 15.16 | 29.77 | 0.42 | 7.33 | 9.49 | 0.85 | 0.01 |
| EAS-US | 2026-09-04 18:15:00 | | | | | | | |
| EAS-US | 2026-09-04 18:30:00 | | | | | | | |
| EAS-US | 2026-09-04 18:45:00 | | | | | | | |
| EAS-US | 2026-09-04 19:00:00 | 15.10 | 30.19 | 0.43 | 7.32 | 9.47 | 0.81 | 0.01 |
| EAS-US | 2026-09-04 19:15:00 | | | | | | | |
| EAS-US | 2026-09-04 19:30:00 | | | | | | | |
| EAS-US | 2026-09-04 19:45:00 | | | | | | | |
| EAS-US | 2026-09-04 20:00:00 | 15.01 | 30.06 | 0.42 | 7.29 | 9.36 | 0.82 | 0.01 |
| EAS-US | 2026-09-04 20:15:00 | | | | | | | |
| EAS-US | 2026-09-04 20:30:00 | | | | | | | |
| EAS-US | 2026-09-04 20:45:00 | | | | | | | |
| EAS-US | 2026-09-04 21:00:00 | 14.91 | 28.00 | 0.43 | 7.28 | 9.35 | 0.84 | 0.01 |
| EAS-US | 2026-09-04 21:15:00 | | | | | | | |
| EAS-US | 2026-09-04 21:30:00 | | | | | | | |
| EAS-US | 2026-09-04 21:45:00 | | | | | | | |
| EAS-US | 2026-09-04 22:00:00 | 14.81 | 30.08 | 0.42 | 7.27 | 9.36 | 0.86 | 0.01 |
| EAS-US | 2026-09-04 22:15:00 | | | | | | | |
| EAS-US | 2026-09-04 22:30:00 | | | | | | | |
| EAS-US | 2026-09-04 22:45:00 | | | | | | | |
| EAS-US | 2026-09-04 23:00:00 | 14.72 | 30.59 | 0.44 | 7.27 | 9.41 | 0.81 | 0.01 |
| EAS-US | 2026-09-04 23:15:00 | | | | | | | |
| EAS-US | 2026-09-04 23:30:00 | | | | | | | |
| EAS-US | 2026-09-04 23:45:00 | | | | | | | |
| EAS-US | 2026-09-05 00:00:00 | 14.64 | 29.72 | 0.42 | 7.27 | 9.40 | 0.84 | 0.01 |
| EAS-US | 2026-09-05 00:15:00 | | | | | | | |
| EAS-US | 2026-09-05 00:30:00 | | | | | | | |
| EAS-US | 2026-09-05 00:45:00 | | | | | | | |
| EAS-US | 2026-09-05 01:00:00 | 14.58 | 27.22 | 0.43 | 7.26 | 9.44 | 0.86 | 0.01 |
| EAS-US | 2026-09-05 01:15:00 | | | | | | | |

| Woodfibre LNG (East Creek)□ | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| EAS-US | 2026-09-05 01:30:00 | | | | | | | |
| EAS-US | 2026-09-05 01:45:00 | | | | | | | |
| EAS-US | 2026-09-05 02:00:00 | 14.49 | 29.40 | 0.42 | 7.27 | 9.43 | 0.88 | 0.01 |
| EAS-US | 2026-09-05 02:15:00 | | | | | | | |
| EAS-US | 2026-09-05 02:30:00 | | | | | | | |
| EAS-US | 2026-09-05 02:45:00 | | | | | | | |
| EAS-US | 2026-09-05 03:00:00 | 14.41 | 29.01 | 0.42 | 7.27 | 9.51 | 0.87 | 0.01 |
| EAS-US | 2026-09-05 03:15:00 | | | | | | | |
| EAS-US | 2026-09-05 03:30:00 | | | | | | | |
| EAS-US | 2026-09-05 03:45:00 | | | | | | | |
| EAS-US | 2026-09-05 04:00:00 | 14.34 | 29.06 | 0.42 | 7.26 | 9.52 | 0.81 | 0.01 |
| EAS-US | 2026-09-05 04:15:00 | | | | | | | |
| EAS-US | 2026-09-05 04:30:00 | | | | | | | |
| EAS-US | 2026-09-05 04:45:00 | | | | | | | |
| EAS-US | 2026-09-05 05:00:00 | 14.27 | 26.80 | 0.43 | 7.26 | 9.50 | 0.83 | 0.01 |
| EAS-US | 2026-09-05 05:15:00 | | | | | | | |
| EAS-US | 2026-09-05 05:30:00 | | | | | | | |
| EAS-US | 2026-09-05 05:45:00 | | | | | | | |
| EAS-US | 2026-09-05 06:00:00 | 14.22 | 29.23 | 0.43 | 7.27 | 9.53 | 0.87 | 0.01 |
| EAS-US | 2026-09-05 06:15:00 | | | | | | | |
| EAS-US | 2026-09-05 06:30:00 | | | | | | | |
| EAS-US | 2026-09-05 06:45:00 | | | | | | | |
| EAS-US | 2026-09-05 07:00:00 | 14.16 | 26.65 | 0.43 | 7.27 | 9.56 | 0.90 | 0.01 |
| EAS-US | 2026-09-05 07:15:00 | | | | | | | |
| EAS-US | 2026-09-05 07:30:00 | | | | | | | |
| EAS-US | 2026-09-05 07:45:00 | | | | | | | |
| EAS-US | 2026-09-05 08:00:00 | 14.12 | 29.65 | 0.43 | 7.29 | 9.64 | 0.94 | 0.01 |
| EAS-US | 2026-09-05 08:15:00 | | | | | | | |
| EAS-US | 2026-09-05 08:30:00 | | | | | | | |
| EAS-US | 2026-09-05 08:45:00 | | | | | | | |
| EAS-US | 2026-09-05 09:00:00 | 14.13 | 26.92 | 0.42 | 7.31 | 9.74 | 0.92 | 0.01 |
| EAS-US | 2026-09-05 09:15:00 | | | | | | | |
| EAS-US | 2026-09-05 09:30:00 | | | | | | | |
| EAS-US | 2026-09-05 09:45:00 | | | | | | | |
| EAS-US | 2026-09-05 10:00:00 | 14.32 | 28.42 | 0.42 | 7.34 | 9.85 | 0.84 | 0.01 |
| EAS-US | 2026-09-05 10:15:00 | | | | | | | |
| EAS-US | 2026-09-05 10:30:00 | | | | | | | |
| EAS-US | 2026-09-05 10:45:00 | | | | | | | |
| EAS-US | 2026-09-05 11:00:00 | 15.11 | 27.87 | 0.39 | 7.43 | 10.01 | 32.50 | 0.01 |
| EAS-US | 2026-09-05 11:15:00 | | | | | | | |
| EAS-US | 2026-09-05 11:30:00 | | | | | | | |
| EAS-US | 2026-09-05 11:45:00 | | | | | | | |
| EAS-US | 2026-09-05 12:00:00 | 15.30 | 27.91 | 0.40 | 7.44 | 9.97 | 0.94 | 0.01 |
| EAS-US | 2026-09-05 12:15:00 | | | | | | | |
| EAS-US | 2026-09-05 12:30:00 | | | | | | | |
| EAS-US | 2026-09-05 12:45:00 | | | | | | | |
| EAS-US | 2026-09-05 13:00:00 | 15.65 | 27.99 | 0.40 | 7.45 | 9.85 | 0.91 | 0.01 |
| EAS-US | 2026-09-05 13:15:00 | | | | | | | |
| EAS-US | 2026-09-05 13:30:00 | | | | | | | |
| EAS-US | 2026-09-05 13:45:00 | | | | | | | |
| EAS-US | 2026-09-05 14:00:00 | 15.74 | 27.96 | 0.41 | 7.43 | 9.70 | 0.95 | 0.01 |
| EAS-US | 2026-09-05 14:15:00 | | | | | | | |
| EAS-US | 2026-09-05 14:30:00 | | | | | | | |
| EAS-US | 2026-09-05 14:45:00 | | | | | | | |
| EAS-US | 2026-09-05 15:00:00 | 16.01 | 27.89 | 0.40 | 7.42 | 9.57 | 1.00 | 0.01 |
| EAS-US | 2026-09-05 15:15:00 | | | | | | | |
| EAS-US | 2026-09-05 15:30:00 | | | | | | | |

| Woodfibre LNG (East Creek)□ | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Station** | **Date/Time** | **Temperature (C)** | **Specific Conductivity (µS/cm)** | **ORP (V)** | **pH (pH units)** | **Dissolved Oxygen (mg/L)** | **Turbidity (NTU)** | **Salinity (PSU)** |
| EAS-US | 2026-09-05 15:45:00 | | | | | | | |
| EAS-US | 2026-09-05 16:00:00 | 16.27 | 28.45 | 0.42 | 7.40 | 9.42 | 0.97 | 0.01 |
| EAS-US | 2026-09-05 16:15:00 | 16.20 | 26.14 | 0.42 | 7.37 | 9.33 | 0.97 | 0.01 |
| EAS-US | 2026-09-05 16:30:00 | 16.20 | 26.16 | 0.41 | 7.37 | 9.34 | 0.99 | 0.01 |
| EAS-US | 2026-09-05 16:45:00 | 16.18 | 26.22 | 0.41 | 7.36 | 9.33 | 0.99 | 0.01 |
| EAS-US | 2026-09-05 17:00:00 | 16.13 | 26.35 | 0.41 | 7.35 | 9.29 | 1.05 | 0.01 |
| EAS-US | 2026-09-05 17:15:00 | 16.10 | 28.67 | 0.41 | 7.34 | 9.28 | 0.95 | 0.01 |
| EAS-US | 2026-09-05 17:30:00 | 16.07 | 28.81 | 0.41 | 7.31 | 9.21 | 1.03 | 0.01 |
| EAS-US | 2026-09-05 17:45:00 | 16.02 | 28.93 | 0.41 | 7.31 | 9.18 | 0.96 | 0.01 |
| EAS-US | 2026-09-05 18:00:00 | 15.99 | 28.98 | 0.42 | 7.30 | 9.15 | 1.01 | 0.01 |
| EAS-US | 2026-09-05 18:15:00 | 15.95 | 29.05 | 0.41 | 7.31 | 9.16 | 1.01 | 0.01 |
| EAS-US | 2026-09-05 18:30:00 | 15.90 | 29.11 | 0.41 | 7.30 | 9.12 | 0.98 | 0.01 |
| EAS-US | 2026-09-05 18:45:00 | 15.84 | 29.18 | 0.41 | 7.29 | 9.11 | 1.02 | 0.01 |
| EAS-US | 2026-09-05 19:00:00 | 15.78 | 29.23 | 0.42 | 7.29 | 9.11 | 0.99 | 0.01 |
| EAS-US | 2026-09-05 19:15:00 | 15.73 | 29.32 | 0.41 | 7.27 | 9.13 | 0.97 | 0.01 |
| EAS-US | 2026-09-05 19:30:00 | 15.67 | 29.37 | 0.41 | 7.27 | 9.12 | 0.96 | 0.01 |
| EAS-US | 2026-09-05 19:45:00 | 15.61 | 29.43 | 0.42 | 7.26 | 9.12 | 0.97 | 0.01 |
| EAS-US | 2026-09-05 20:00:00 | 15.55 | 29.43 | 0.42 | 7.27 | 9.10 | 1.03 | 0.01 |
| EAS-US | 2026-09-05 20:15:00 | 15.49 | 29.37 | 0.42 | 7.26 | 9.13 | 3.67 | 0.01 |
| EAS-US | 2026-09-05 20:30:00 | 15.43 | 29.37 | 0.42 | 7.24 | 9.15 | 3.58 | 0.01 |
| EAS-US | 2026-09-05 20:45:00 | 15.37 | 29.39 | 0.42 | 7.26 | 9.16 | 3.55 | 0.01 |
| EAS-US | 2026-09-05 21:00:00 | 15.32 | 29.39 | 0.42 | 7.25 | 9.16 | 3.50 | 0.01 |
| EAS-US | 2026-09-05 21:15:00 | 15.28 | 29.46 | 0.42 | 7.26 | 9.16 | 0.94 | 0.01 |
| EAS-US | 2026-09-05 21:30:00 | 15.23 | 29.54 | 0.41 | 7.26 | 9.14 | 0.94 | 0.01 |
| EAS-US | 2026-09-05 21:45:00 | 15.18 | 29.48 | 0.42 | 7.26 | 9.17 | 0.98 | 0.01 |
| EAS-US | 2026-09-05 22:00:00 | 15.13 | 29.44 | 0.42 | 7.25 | 9.18 | 0.99 | 0.01 |
| EAS-US | 2026-09-05 22:15:00 | 15.08 | 29.29 | 0.42 | 7.24 | 9.22 | 1.09 | 0.01 |
| EAS-US | 2026-09-05 22:30:00 | 15.03 | 29.27 | 0.42 | 7.24 | 9.25 | 1.85 | 0.01 |
| EAS-US | 2026-09-05 22:45:00 | 14.98 | 29.25 | 0.43 | 7.25 | 9.26 | 1.04 | 0.01 |
| EAS-US | 2026-09-05 23:00:00 | 14.94 | 29.19 | 0.43 | 7.25 | 9.26 | 1.09 | 0.01 |
| EAS-US | 2026-09-05 23:15:00 | 14.90 | 29.27 | 0.42 | 7.24 | 9.28 | 0.92 | 0.01 |
| EAS-US | 2026-09-05 23:30:00 | 14.85 | 29.23 | 0.42 | 7.25 | 9.29 | 0.92 | 0.01 |
| EAS-US | 2026-09-05 23:45:00 | 14.80 | 29.20 | 0.42 | 7.25 | 9.31 | 0.96 | 0.01 |


Turbidity (NTU)
75
50
25
0
30-Aug
31-Aug
01-Sep
02-Sep
03-Sep
04-Sep
05-Sep
06-Sep
Monitoring location
EAS-DS
EAS-US
Guideline
BC FWAL - Acute

# Water Quality Field Data Sheet

**Project: FORTIS11234**

## Location Information

| | | | | | |
|---|---|---|---|---|---|
| **Site ID:** | WLNG (EAS) US | | | **Date:** | September 1, 2026 |
| **Site Name:** | East Creek | | | **Time:** | 10:34 |
| **Site UTM:** | Zone: 10U | E: | 481906 | **Crew:** | CC |
| (NAD83) | | N: | 5501909 | **Weather:** | Partially overcast, 18°C, no precip 24 hrs+ |

## *In Situ* Parameters

| | | | | | |
|---|---|---|---|---|---|
| pH: | 7.86 | | DO: | 8 | (mg/L) |
| Temp: | 14.7 | (°C) | Cond: | 126.5 | (µs/cm) |
| Turbidity: | 0 | NTU | Salinity: | 0.06 | (ppt) |
| **Visible Sheen:** | No | | ORP: | 31.0 | (mV) |
| **Water Surface Condition:** | Clear | | | | |

## Photo Record




## Observations

No notable observations.

# Water Quality Field Data Sheet

**Project: FORTIS11234**

## Location Information

| | | | |
|---|---|---|---|
| **Site ID:** | WLNG (EAS) DS | **Date:** | September 1, 2026 |
| **Site Name:** | East Creek | **Time:** | 9:45 |
| **Site UTM:** | Zone: 10U E: 482007 | **Crew:** | CC |
| (NAD83) | N: 5501688 | **Weather:** | Partially overcast, 18°C, no precip 24 hrs+ |

## *In Situ* Parameters

| | | | | | |
|---|---|---|---|---|---|
| pH: | 7.42 | | DO: | 9.84 | (mg/L) |
| Temp: | 13.3 | (°C) | Cond: | 298 | (µs/cm) |
| Turbidity: | 0 | NTU | Salinity: | 0.14 | (ppt) |
| **Visible Sheen:** | No | | ORP: | 73.4 | (mV) |
| **Water Surface Condition:** | Clear | | | | |

## Photo Record




## Observations

Water became slightly cloudy and foamy part way through measurement and sampling.

# Appendix E:
# Lab Documentation

Your P.O. #: 4800010213
Your Project #: FORTIS11234/PE110163
Site Location: WOODFIBRE PIPELINE PROJECT
Your C.O.C. #: 140374

**Attention: Saeesh Mangwani**

HATFIELD CONSULTANTS
N. VANCOUVER
200-850 Harbourside Dr
North Vancouver, BC
Canada V7P 0A3

**Report Date: 2026/09/17**
Report #: R3830350
Version: 4 - Revision

# CERTIFICATE OF ANALYSIS – REVISED REPORT

**BUREAU VERITAS JOB #: C656823**
**Received: 2026/09/01, 16:01**

Sample Matrix: Water
# Samples Received: 5

| Analyses | Quantity | Date Extracted | Date Analyzed | Laboratory Method | Analytical Method |
|---|---|---|---|---|---|
| Alkalinity @25C (pp, total), CO3,HCO3,OH | 5 | N/A | 2026/09/02 | BBY6SOP-00026 | SM 24 2320 B m |
| Chloride/Sulphate by Auto Colourimetry | 5 | N/A | 2026/09/02 | BBY6SOP-00011 / BBY6SOP-00017 | SM24-4500-Cl/SO4-E m |
| Chromium III (Calc'd) | 2 | N/A | 2026/09/04 | | |
| Chromium III (Calc'd) | 3 | N/A | 2026/09/08 | | |
| Total Hexavalent Chromium | 5 | N/A | 2026/09/04 | BBY6SOP-00054 | SM 24 3500-Cr B m |
| Carbon (DOC) -Lab Filtered (2) | 5 | N/A | 2026/09/04 | BBY6SOP-00053 | SM 24 5310 B m |
| Fluoride | 5 | N/A | 2026/09/02 | BBY6SOP-00037 | SM 24 4500-F C m |
| Glycols in Water by GC/FID (1) | 1 | N/A | 2026/09/08 | CAL SOP-00093 | BCMOE Glycols 09/17 |
| Sulphide (as H2S) (1) | 5 | N/A | 2026/09/04 | | Auto Calc |
| Un-ionized Hydrogen Sulphide as S Calc | 3 | N/A | 2026/09/17 | BBY WI-00033 | Auto Calc |
| Hardness Total (calculated as CaCO3) (3) | 2 | N/A | 2026/09/04 | BBY WI-00033 | Auto Calc |
| Hardness Total (calculated as CaCO3) (3) | 3 | N/A | 2026/09/08 | BBY WI-00033 | Auto Calc |
| Hardness (calculated as CaCO3) | 5 | N/A | 2026/09/03 | BBY WI-00033 | Auto Calc |
| Mercury (Dissolved) by CV-Lab Filtered | 5 | 2026/09/02 | 2026/09/02 | BBY7SOP-00032 | BCMOE LMAug2023 C m |
| Mercury (Total) by CV | 1 | 2026/09/02 | 2026/09/02 | BBY7SOP-00032 | BCMOE LMAug2023 C m |
| Mercury (Total) by CV | 4 | 2026/09/03 | 2026/09/03 | BBY7SOP-00032 | BCMOE LMAug2023 C m |
| Bromide as Bromine (Br) by ICPMS | 5 | N/A | 2026/09/09 | BBY7SOP-00002 | EPA 6020B R2 m |
| EPH in Water when PAH required | 1 | 2026/09/08 | 2026/09/08 | BBY8SOP-00029 | BCMOE BCLM Sep2017 m |
| Na, K, Ca, Mg, S by CRC ICPMS (diss.) | 3 | N/A | 2026/09/17 | BBY WI-00033 | Auto Calc |
| Na, K, Ca, Mg, S by CRC ICPMS (diss.) | 2 | N/A | 2026/09/03 | BBY WI-00033 | Auto Calc |
| Elements by ICPMS Low Level (lab filter) (4) | 5 | N/A | 2026/09/03 | BBY7SOP-00002 | EPA 6020b R2 m |
| Na, K, Ca, Mg, S by CRC ICPMS (total) | 2 | N/A | 2026/09/04 | BBY WI-00033 | Auto Calc |
| Na, K, Ca, Mg, S by CRC ICPMS (total) | 3 | N/A | 2026/09/08 | BBY WI-00033 | Auto Calc |
| Elements by ICPMS Low Level (total) | 5 | N/A | 2026/09/04 | BBY7SOP-00002 | EPA 6020b R2 m |
| Nitrogen (Total) | 5 | N/A | 2026/09/04 | BBY6SOP-00016 | SM 24 4500-N C m |
| Ammonia-N (Total) | 5 | N/A | 2026/09/02 | AB SOP-00007 | SM 24 4500 NH3 A G m |
| Nitrate + Nitrite (N) | 5 | N/A | 2026/09/02 | BBY6SOP-00010 | SM 24 4500-NO3- H m |
| Nitrite (N) Regular Level Water | 5 | N/A | 2026/09/02 | BBY6SOP-00010 | SM 24 4500-NO2- m |
| Nitrogen - Nitrate (as N) | 5 | N/A | 2026/09/03 | BBY WI-00033 | Auto Calc |
| PAH in Water by GC/MS (SIM) | 1 | 2026/09/08 | 2026/09/08 | BBY8SOP-00021 | BCMOE BCLM Jul2017m |

Your P.O. #: 4800010213
Your Project #: FORTIS11234/PE110163
Site Location: WOODFIBRE PIPELINE PROJECT
Your C.O.C. #: 140374

**Attention: Saeesh Mangwani**

HATFIELD CONSULTANTS
N. VANCOUVER
200-850 Harbourside Dr
North Vancouver, BC
Canada V7P 0A3

**Report Date: 2026/09/17**
Report #: R3830350
Version: 4 - Revision

# CERTIFICATE OF ANALYSIS – REVISED REPORT

**BUREAU VERITAS JOB #: C656823**
**Received: 2026/09/01, 16:01**

Sample Matrix: Water
# Samples Received: 5

| Analyses | Quantity | Date Extracted | Date Analyzed | Laboratory Method | Analytical Method |
|---|---|---|---|---|---|
| Total LMW, HMW, Total PAH Calc (5) | 1 | N/A | 2026/09/09 | BBY WI-00033 | Auto Calc |
| pH @25°C (6) | 5 | N/A | 2026/09/02 | BBY6SOP-00026 | SM 24 4500-H+ B m |
| Phenols (4-AAP) (1) | 1 | N/A | 2026/09/04 | AB SOP-00088 | EPA 9066 R0 m |
| Total Sulphide (1) | 5 | 2026/09/03 | 2026/09/04 | AB SOP-00080 | SM 24 4500 S2-A D Fm |
| Total Dissolved Solids (Filt. Residue) | 5 | 2026/09/02 | 2026/09/03 | BBY6SOP-00033 | SM 24 2540 C m |
| EPH less PAH in Water by GC/FID (7) | 1 | N/A | 2026/09/09 | BBY WI-00033 | Auto Calc |
| Carbon (Total Organic) (8) | 5 | N/A | 2026/09/05 | BBY6SOP-00053 | SM 24 5310 B m |
| Total Phosphorus Low Level Total | 2 | 2026/09/03 | 2026/09/10 | BBY6SOP-00013 | SM 24 4500-P E m |
| Total Phosphorus Low Level Total | 3 | 2026/09/03 | 2026/09/04 | BBY6SOP-00013 | SM 24 4500-P E m |
| Total Suspended Solids (NFR) | 5 | 2026/09/02 | 2026/09/03 | BBY6SOP-00034 | SM 24 2540 D m |
| Field pH | 3 | N/A | 2026/09/02 | Field Test | Field Test |
| Field Temperature | 3 | N/A | 2026/09/02 | Field Test | Field Test |
| VOCs, VH, F1, LH in Water by HS GC/MS | 1 | N/A | 2026/09/05 | BBY8SOP-00009 / BBY8SOP-00011 / BBY8SOP-00012 | BCMOE BCLM Jul2017 m |
| Volatile HC-BTEX (9) | 1 | N/A | 2026/09/08 | BBY WI-00033 | Auto Calc |

**Remarks:**

Bureau Veritas is accredited to ISO/IEC 17025 for specific parameters on scopes of accreditation. Unless otherwise noted, procedures used by Bureau Veritas are based upon recognized Provincial, Federal or US method compendia such as CCME, EPA, APHA or the Quebec Ministry of Environment.

All work recorded herein has been done in accordance with procedures and practices ordinarily exercised by professionals in Bureau Veritas' profession using accepted testing methodologies, quality assurance and quality control procedures (except where otherwise agreed by the client and Bureau Veritas in writing). All data is in statistical control and has met quality control and method performance criteria unless otherwise noted. All method blanks are reported; unless indicated otherwise, associated sample data are not blank corrected. Where applicable, unless otherwise noted, Measurement Uncertainty has not been accounted for when stating conformity to the referenced standard.

Bureau Veritas liability is limited to the actual cost of the requested analyses, unless otherwise agreed in writing. There is no other warranty expressed or implied. Bureau Veritas has been retained to provide analysis of samples provided by the Client using the testing methodology referenced in this report. Interpretation and use of test results are the sole responsibility of the Client and are not within the scope of services provided by Bureau Veritas, unless otherwise agreed in writing. Bureau Veritas is not responsible for the accuracy or any data impacts, that result from the information provided by the customer or their agent.

Your P.O. #: 4800010213
Your Project #: FORTIS11234/PE110163
Site Location: WOODFIBRE PIPELINE PROJECT
Your C.O.C. #: 140374

**Attention: Saeesh Mangwani**

HATFIELD CONSULTANTS
N. VANCOUVER
200-850 Harbourside Dr
North Vancouver, BC
Canada V7P 0A3

**Report Date: 2026/09/17**
Report #: R3830350
Version: 4 - Revision

# CERTIFICATE OF ANALYSIS – REVISED REPORT

**BUREAU VERITAS JOB #: C656823**

**Received: 2026/09/01, 16:01**

Solid sample results, except biota, are based on dry weight unless otherwise indicated. Organic analyses are not recovery corrected except for isotope dilution methods.

Results relate to samples tested. When sampling is not conducted by Bureau Veritas, results relate to the supplied samples tested.

This Certificate shall not be reproduced except in full, without the written approval of the laboratory.

Reference Method suffix "m" indicates test methods incorporate validated modifications from specific reference methods to improve performance.

* RPDs calculated using raw data. The rounding of final results may result in the apparent difference.

(1) This test was performed by Bureau Veritas Calgary, 4000 - 19 St. , Calgary, AB, T2E 6P8

(2) DOC present in the sample should be considered as non-purgeable DOC. Dissolved > Total Imbalance: When applicable, Dissolved and Total results were reviewed and data quality meets acceptable levels unless otherwise noted.

(3) "Total Hardness" was calculated from Total Ca and Mg concentrations and may be biased high (Hardness, or Dissolved Hardness, calculated from Dissolved Ca and Mg, should be used for compliance if available).

(4) Samples were filtered and preserved at the lab. Values may not reflect concentrations at the time of sampling.
For Dissolved > Total Imbalance: When applicable, Dissolved and Total results were reviewed and data quality meets acceptable levels unless otherwise noted.

(5) Total PAHs in Water include: Quinoline, Naphthalene, 1-Methylnaphthalene, 2-Methylnaphthalene, Acenaphthylene, Acenaphthene, Fluorene, Phenanthrene, Anthracene, Acridine, Fluoranthene, Pyrene, Benzo(a)anthracene, Chrysene, Benzo(b&j)fluoranthene, Benzo(k)fluoranthene, Benzo(a)pyrene, Indeno(1,2,3-cd)pyrene, Dibenz(a,h)anthracene, and Benzo(g,h,i)perylene.

(6) The CCME method requires pH to be analysed within 15 minutes of sampling and therefore field analysis is required for compliance. All Laboratory pH analyses in this report are reported past the CCME holding time. Bureau Veritas endeavours to analyze samples as soon as possible after receipt.

(7) LEPH = EPH (C10 to C19) - (Acenaphthene + Acridine + Anthracene + Fluorene + Naphthalene + Phenanthrene)
HEPH = EPH (C19 to C32) - (Benzo(a)anthracene + Benzo(a)pyrene + Fluoranthene + Pyrene)

(8) TOC present in the sample should be considered as non-purgeable TOC.

(9) VPH = VH - (Benzene + Toluene + Ethylbenzene + m & p-Xylene + o-Xylene + Styrene)

Encryption Key

Please direct all questions regarding this Certificate of Analysis to:
Levi Manchak, Senior Project Manager
Email: Levi.MANCHAK@bureauveritas.com
Phone# (780)862-5634

==========

Bureau Veritas has procedures in place to guard against improper use of the electronic signature and have the required "signatories", as per ISO/IEC 17025, signing the reports. For Service Group specific validation, please refer to the Validation Signatures page if included, otherwise available by request. For Department specific Analyst/Supervisor validation names, please refer to the Test Summary section if included, otherwise available by request. This report is authorized by Rob Gilbert, BBY General Manager responsible for British Columbia Environmental laboratory operations.

Bureau Veritas Job #: C656823
Report Date: 2026/09/17

HATFIELD CONSULTANTS
Client Project #: FORTIS11234/PE110163
Site Location: WOODFIBRE PIPELINE PROJECT
Your P.O. #: 4800010213

## RESULTS OF CHEMICAL ANALYSES OF WATER

| Bureau Veritas ID | | ELY067 | | | ELY067 | | | ELY068 | | |
|---|---|---|---|---|---|---|---|---|---|---|
| Sampling Date | | 2026/09/01 | | | 2026/09/01 | | | 2026/09/01 | | |
| COC Number | | 140374 | | | 140374 | | | 140374 | | |
| | UNITS | WLNG-DS | RDL | QC Batch | WLNG-DS Lab-Dup | RDL | QC Batch | WLNG -EOP | RDL | QC Batch |
| **ANIONS** | | | | | | | | | | |
| Nitrite (N) | mg/L | ND | 0.0050 | C397756 | ND | 0.0050 | C397756 | ND | 0.0050 | C397756 |
| **Calculated Parameters** | | | | | | | | | | |
| Total Chromium III | mg/L | ND | 0.00099 | C397042 | | | | ND | 0.00099 | C397042 |
| Dissolved Hardness (CaCO3) | mg/L | 62.8 | 0.50 | C395910 | | | | 62.1 | 0.50 | C395910 |
| Total Hardness (CaCO3) | mg/L | 64.7 | 0.50 | C397018 | | | | 65.1 | 0.50 | C397018 |
| Nitrate (N) | mg/L | ND | 0.020 | C395914 | | | | ND | 0.020 | C395914 |
| Sulphide (as H2S) | mg/L | ND | 0.0020 | C396889 | | | | ND | 0.0020 | C396889 |
| **Field Parameters** | | | | | | | | | | |
| Field pH | pH | 7.42 | N/A | ONSITE | | | | 7.12 | N/A | ONSITE |
| Field Temperature | °C | 13.3 | N/A | ONSITE | | | | 13.4 | N/A | ONSITE |
| **Misc. Inorganics** | | | | | | | | | | |
| pH | pH | 6.95 | N/A | C397882 | | | | 6.86 | N/A | C397882 |
| Total Organic Carbon (C) | mg/L | 1.6 | 0.50 | C401250 | | | | 1.6 | 0.50 | C401250 |
| Total Dissolved Solids | mg/L | 84 | 10 | C397734 | | | | 84 | 10 | C397734 |
| Total Suspended Solids | mg/L | ND | 1.0 | C397794 | | | | 3.2 | 1.0 | C398161 |
| **Lab Filtered Inorganics** | | | | | | | | | | |
| Dissolved Organic Carbon (C) | mg/L | 1.7 | 0.50 | C399370 | | | | 1.6 | 0.50 | C399370 |
| **Anions** | | | | | | | | | | |
| Alkalinity (PP as CaCO3) | mg/L | ND | 1.0 | C397843 | | | | ND | 1.0 | C397843 |
| Alkalinity (Total as CaCO3) | mg/L | 44 | 1.0 | C397843 | | | | 44 | 1.0 | C397843 |
| Bicarbonate (HCO3) | mg/L | 54 | 1.0 | C397843 | | | | 53 | 1.0 | C397843 |
| Carbonate (CO3) | mg/L | ND | 1.0 | C397843 | | | | ND | 1.0 | C397843 |
| Fluoride (F) | mg/L | 0.24 | 0.050 | C397806 | 0.27 | 0.050 | C397806 | 0.26 | 0.050 | C397806 |
| Hydroxide (OH) | mg/L | ND | 1.0 | C397843 | | | | ND | 1.0 | C397843 |
| Total Sulphide | mg/L | ND | 0.0018 | C399096 | | | | ND | 0.0018 | C399096 |
| Chloride (Cl) | mg/L | 19 | 1.0 | C398042 | 19 | 1.0 | C398042 | 19 | 1.0 | C398042 |
| Sulphate (SO4) | mg/L | 15 | 1.0 | C398042 | 15 | 1.0 | C398042 | 15 | 1.0 | C398042 |

RDL = Reportable Detection Limit
Lab-Dup = Laboratory Initiated Duplicate
ND = Not Detected at a concentration equal or greater than the indicated Detection Limit.
N/A = Not Applicable



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

Bureau Veritas Job #: C656823
Report Date: 2026/09/17

HATFIELD CONSULTANTS
Client Project #: FORTIS11234/PE110163
Site Location: WOODFIBRE PIPELINE PROJECT
Your P.O. #: 4800010213

## RESULTS OF CHEMICAL ANALYSES OF WATER

| Bureau Veritas ID | | ELY067 | | | ELY067 | | | ELY068 | | |
|---|---|---|---|---|---|---|---|---|---|---|
| Sampling Date | | 2026/09/01 | | | 2026/09/01 | | | 2026/09/01 | | |
| COC Number | | 140374 | | | 140374 | | | 140374 | | |
| | UNITS | WLNG-DS | RDL | QC Batch | WLNG-DS Lab-Dup | RDL | QC Batch | WLNG -EOP | RDL | QC Batch |
| **Metals** | | | | | | | | | | |
| Total Hex. Chromium (Cr 6+) | mg/L | ND | 0.00099 | C400078 | | | | ND | 0.00099 | C400078 |
| **Nutrients** | | | | | | | | | | |
| Total Ammonia (N) | mg/L | ND | 0.015 | C398037 | | | | ND | 0.015 | C398037 |
| Total Phosphorus (P) | mg/L | 0.0018 | 0.0010 | C399228 | | | | 0.0011 | 0.0010 | C399228 |
| Nitrate plus Nitrite (N) | mg/L | ND | 0.020 | C397751 | ND | 0.020 | C397751 | ND | 0.020 | C397751 |
| Total Nitrogen (N) | mg/L | 0.204 | 0.020 | C398338 | | | | 0.216 | 0.020 | C398338 |
| **Misc. Organics** | | | | | | | | | | |
| Phenols | mg/L | | | | | | | ND | 0.0015 | C400201 |

RDL = Reportable Detection Limit
Lab-Dup = Laboratory Initiated Duplicate
ND = Not Detected at a concentration equal or greater than the indicated Detection Limit.



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## RESULTS OF CHEMICAL ANALYSES OF WATER

| Bureau Veritas ID | | ELY068 | | | ELY069 | | | ELY070 | | |
|---|---|---|---|---|---|---|---|---|---|---|
| Sampling Date | | 2026/09/01 | | | 2026/09/01 | | | 2026/09/01 | | |
| COC Number | | 140374 | | | 140374 | | | 140374 | | |
| | UNITS | WLNG -EOP Lab-Dup | RDL | QC Batch | WLNG-US | RDL | QC Batch | Field Blank | RDL | QC Batch |
| **ANIONS** | | | | | | | | | | |
| Nitrite (N) | mg/L | | | | ND | 0.0050 | C397756 | ND | 0.0050 | C397756 |
| **Calculated Parameters** | | | | | | | | | | |
| Total Chromium III | mg/L | | | | ND | 0.00099 | C397042 | ND | 0.00099 | C397042 |
| Dissolved Hardness (CaCO3) | mg/L | | | | 8.83 | 0.50 | C395910 | ND | 0.50 | C395910 |
| Total Hardness (CaCO3) | mg/L | | | | 9.11 | 0.50 | C397018 | ND | 0.50 | C397018 |
| Nitrate (N) | mg/L | | | | ND | 0.020 | C395914 | ND | 0.020 | C395914 |
| Sulphide (as H2S) | mg/L | | | | ND | 0.0020 | C396889 | ND | 0.0020 | C396889 |
| **Field Parameters** | | | | | | | | | | |
| Field pH | pH | | | | 7.86 | N/A | ONSITE | | | |
| Field Temperature | °C | | | | 14.7 | N/A | ONSITE | | | |
| **Misc. Inorganics** | | | | | | | | | | |
| pH | pH | | | | 6.30 | N/A | C397882 | 5.85 | N/A | C397882 |
| Total Organic Carbon (C) | mg/L | | | | 1.9 | 0.50 | C401250 | ND | 0.50 | C401250 |
| Total Dissolved Solids | mg/L | | | | ND | 10 | C397734 | ND | 10 | C397734 |
| Total Suspended Solids | mg/L | 3.2 | 1.0 | C398161 | ND | 1.0 | C398161 | ND | 1.0 | C397794 |
| **Lab Filtered Inorganics** | | | | | | | | | | |
| Dissolved Organic Carbon (C) | mg/L | | | | 1.9 | 0.50 | C399370 | ND | 0.50 | C399370 |
| **Anions** | | | | | | | | | | |
| Alkalinity (PP as CaCO3) | mg/L | | | | ND | 1.0 | C397843 | ND | 1.0 | C397843 |
| Alkalinity (Total as CaCO3) | mg/L | | | | 9.3 | 1.0 | C397843 | ND | 1.0 | C397843 |
| Bicarbonate (HCO3) | mg/L | | | | 11 | 1.0 | C397843 | ND | 1.0 | C397843 |
| Carbonate (CO3) | mg/L | | | | ND | 1.0 | C397843 | ND | 1.0 | C397843 |
| Fluoride (F) | mg/L | | | | ND | 0.050 | C397806 | ND | 0.050 | C397806 |
| Hydroxide (OH) | mg/L | | | | ND | 1.0 | C397843 | ND | 1.0 | C397843 |
| Total Sulphide | mg/L | | | | ND | 0.0018 | C399096 | ND | 0.0018 | C399096 |
| Chloride (Cl) | mg/L | | | | ND | 1.0 | C398042 | ND | 1.0 | C398042 |
| Sulphate (SO4) | mg/L | | | | 1.7 | 1.0 | C398042 | ND | 1.0 | C398042 |

RDL = Reportable Detection Limit
Lab-Dup = Laboratory Initiated Duplicate
ND = Not Detected at a concentration equal or greater than the indicated Detection Limit.
N/A = Not Applicable



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

Bureau Veritas Job #: C656823
Report Date: 2026/09/17

HATFIELD CONSULTANTS
Client Project #: FORTIS11234/PE110163
Site Location: WOODFIBRE PIPELINE PROJECT
Your P.O. #: 4800010213

## RESULTS OF CHEMICAL ANALYSES OF WATER

| Bureau Veritas ID | | ELY068 | | | ELY069 | | | ELY070 | | |
|---|---|---|---|---|---|---|---|---|---|---|
| Sampling Date | | 2026/09/01 | | | 2026/09/01 | | | 2026/09/01 | | |
| COC Number | | 140374 | | | 140374 | | | 140374 | | |
| | UNITS | WLNG -EOP Lab-Dup | RDL | QC Batch | WLNG-US | RDL | QC Batch | Field Blank | RDL | QC Batch |
| **Metals** | | | | | | | | | | |
| Total Hex. Chromium (Cr 6+) | mg/L | | | | ND | 0.00099 | C400078 | ND (1) | 0.00099 | C400078 |
| **Nutrients** | | | | | | | | | | |
| Total Ammonia (N) | mg/L | | | | ND | 0.015 | C398037 | ND | 0.015 | C398037 |
| Total Phosphorus (P) | mg/L | | | | 0.010 | 0.0010 | C399228 | ND | 0.0010 | C399360 |
| Nitrate plus Nitrite (N) | mg/L | | | | ND | 0.020 | C397751 | ND | 0.020 | C397751 |
| Total Nitrogen (N) | mg/L | | | | 0.113 | 0.020 | C398338 | ND | 0.020 | C398338 |

RDL = Reportable Detection Limit
Lab-Dup = Laboratory Initiated Duplicate
ND = Not Detected at a concentration equal or greater than the indicated Detection Limit.
(1) Matrix spike exceeds acceptance limits due to matrix interference.
ND = Not Detected at a concentration equal or greater than the indicated Detection Limit.


Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

Bureau Veritas Job #: C656823
Report Date: 2026/09/17

HATFIELD CONSULTANTS
Client Project #: FORTIS11234/PE110163
Site Location: WOODFIBRE PIPELINE PROJECT
Your P.O. #: 4800010213

## RESULTS OF CHEMICAL ANALYSES OF WATER

| Bureau Veritas ID | | ELY070 | | | ELY071 | | | ELY071 | | |
|---|---|---|---|---|---|---|---|---|---|---|
| Sampling Date | | 2026/09/01 | | | 2026/09/01 | | | 2026/09/01 | | |
| COC Number | | 140374 | | | 140374 | | | 140374 | | |
| | UNITS | Field Blank Lab-Dup | RDL | QC Batch | Trip Blank | RDL | QC Batch | Trip Blank Lab-Dup | RDL | QC Batch |
| **ANIONS** | | | | | | | | | | |
| Nitrite (N) | mg/L | | | | ND | 0.0050 | C397756 | | | |
| **Calculated Parameters** | | | | | | | | | | |
| Total Chromium III | mg/L | | | | ND | 0.00099 | C397042 | | | |
| Dissolved Hardness (CaCO3) | mg/L | | | | ND | 0.50 | C395910 | | | |
| Total Hardness (CaCO3) | mg/L | | | | ND | 0.50 | C397018 | | | |
| Nitrate (N) | mg/L | | | | ND | 0.020 | C395914 | | | |
| Sulphide (as H2S) | mg/L | | | | ND | 0.0020 | C396889 | | | |
| **Misc. Inorganics** | | | | | | | | | | |
| pH | pH | | | | 5.67 | N/A | C397882 | | | |
| Total Organic Carbon (C) | mg/L | | | | ND | 0.50 | C401250 | | | |
| Total Dissolved Solids | mg/L | ND | 10 | C397734 | ND | 10 | C397734 | | | |
| Total Suspended Solids | mg/L | | | | ND | 1.0 | C397794 | | | |
| **Lab Filtered Inorganics** | | | | | | | | | | |
| Dissolved Organic Carbon (C) | mg/L | | | | ND | 0.50 | C399370 | ND | 0.50 | C399370 |
| **Anions** | | | | | | | | | | |
| Alkalinity (PP as CaCO3) | mg/L | | | | ND | 1.0 | C397843 | | | |
| Alkalinity (Total as CaCO3) | mg/L | | | | ND | 1.0 | C397843 | | | |
| Bicarbonate (HCO3) | mg/L | | | | ND | 1.0 | C397843 | | | |
| Carbonate (CO3) | mg/L | | | | ND | 1.0 | C397843 | | | |
| Fluoride (F) | mg/L | | | | ND | 0.050 | C397806 | | | |
| Hydroxide (OH) | mg/L | | | | ND | 1.0 | C397843 | | | |
| Total Sulphide | mg/L | | | | ND | 0.0018 | C399096 | | | |
| Chloride (Cl) | mg/L | | | | ND | 1.0 | C398042 | | | |
| Sulphate (SO4) | mg/L | | | | ND | 1.0 | C398042 | | | |
| **Metals** | | | | | | | | | | |
| Total Hex. Chromium (Cr 6+) | mg/L | ND | 0.00099 | C400078 | ND | 0.00099 | C400078 | | | |

RDL = Reportable Detection Limit
Lab-Dup = Laboratory Initiated Duplicate
ND = Not Detected at a concentration equal or greater than the indicated Detection Limit.
N/A = Not Applicable



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

Bureau Veritas Job #: C656823
Report Date: 2026/09/17

HATFIELD CONSULTANTS
Client Project #: FORTIS11234/PE110163
Site Location: WOODFIBRE PIPELINE PROJECT
Your P.O. #: 4800010213

## RESULTS OF CHEMICAL ANALYSES OF WATER

| Bureau Veritas ID | | ELY070 | | | ELY071 | | | ELY071 | | |
|---|---|---|---|---|---|---|---|---|---|---|
| Sampling Date | | 2026/09/01 | | | 2026/09/01 | | | 2026/09/01 | | |
| COC Number | | 140374 | | | 140374 | | | 140374 | | |
| | UNITS | Field Blank Lab-Dup | RDL | QC Batch | Trip Blank | RDL | QC Batch | Trip Blank Lab-Dup | RDL | QC Batch |
| **Nutrients** | | | | | | | | | | |
| Total Ammonia (N) | mg/L | | | | ND | 0.015 | C398037 | | | |
| Total Phosphorus (P) | mg/L | | | | ND | 0.0010 | C399231 | | | |
| Nitrate plus Nitrite (N) | mg/L | | | | ND | 0.020 | C397751 | | | |
| Total Nitrogen (N) | mg/L | | | | 0.029 | 0.020 | C398338 | | | |

RDL = Reportable Detection Limit
Lab-Dup = Laboratory Initiated Duplicate
ND = Not Detected at a concentration equal or greater than the indicated Detection Limit.



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## GLYCOLS BY GC-FID (WATER)

| Bureau Veritas ID | | ELY068 | | |
|---|---|---|---|---|
| Sampling Date | | 2026/09/01 | | |
| COC Number | | 140374 | | |
| | UNITS | WLNG -EOP | RDL | QC Batch |
| **Glycols** | | | | |
| Ethylene Glycol | mg/L | ND | 3.0 | C402591 |
| Diethylene Glycol | mg/L | ND | 5.0 | C402591 |
| Triethylene Glycol | mg/L | ND | 5.0 | C402591 |
| Propylene Glycol | mg/L | ND | 5.0 | C402591 |
| **Surrogate Recovery (%)** | | | | |
| Methyl Sulfone (sur.) | % | 90 | | C402591 |

RDL = Reportable Detection Limit
ND = Not Detected at a concentration equal or greater than the indicated Detection Limit.


Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## MERCURY BY COLD VAPOR (WATER)

| Bureau Veritas ID | | ELY067 | | | ELY067 | | | ELY068 | | |
|---|---|---|---|---|---|---|---|---|---|---|
| Sampling Date | | 2026/09/01 | | | 2026/09/01 | | | 2026/09/01 | | |
| COC Number | | 140374 | | | 140374 | | | 140374 | | |
| | UNITS | WLNG-DS | RDL | QC Batch | WLNG-DS Lab-Dup | RDL | QC Batch | WLNG -EOP | RDL | QC Batch |
| **Elements** | | | | | | | | | | |
| Total Mercury (Hg) | ug/L | ND | 0.0019 | C399483 | | | | ND | 0.0019 | C397615 |
| **Lab Filtered Elements** | | | | | | | | | | |
| Dissolved Mercury (Hg) | ug/L | ND | 0.0019 | C397904 | ND | 0.0019 | C397904 | ND | 0.0019 | C397904 |

RDL = Reportable Detection Limit
Lab-Dup = Laboratory Initiated Duplicate
ND = Not Detected at a concentration equal or greater than the indicated Detection Limit.

| Bureau Veritas ID | | ELY069 | | ELY070 | ELY071 | | |
|---|---|---|---|---|---|---|---|
| Sampling Date | | 2026/09/01 | | 2026/09/01 | 2026/09/01 | | |
| COC Number | | 140374 | | 140374 | 140374 | | |
| | UNITS | WLNG-US | QC Batch | Field Blank | Trip Blank | RDL | QC Batch |
| **Elements** | | | | | | | |
| Total Mercury (Hg) | ug/L | ND | C398641 | ND | ND | 0.0019 | C399483 |
| **Lab Filtered Elements** | | | | | | | |
| Dissolved Mercury (Hg) | ug/L | ND | C397904 | ND | ND | 0.0019 | C397904 |

RDL = Reportable Detection Limit
ND = Not Detected at a concentration equal or greater than the indicated Detection Limit.



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## ELEMENTS BY ATOMIC SPECTROSCOPY (WATER)

| Bureau Veritas ID | | ELY067 | | | ELY067 | | | ELY068 | ELY069 | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Sampling Date | | 2026/09/01 | | | 2026/09/01 | | | 2026/09/01 | 2026/09/01 | | |
| COC Number | | 140374 | | | 140374 | | | 140374 | 140374 | | |
| | UNITS | WLNG-DS | RDL | QC Batch | WLNG-DS Lab-Dup | RDL | QC Batch | WLNG -EOP | WLNG-US | RDL | QC Batch |
| **ANIONS** | | | | | | | | | | | |
| Bromide (Br) | mg/L | ND | 0.010 | C403453 | ND | 0.010 | C403453 | ND | ND | 0.010 | C403479 |
| **Dissolved Metals by ICPMS** | | | | | | | | | | | |
| Dissolved Calcium (Ca) | mg/L | 23.0 | 0.050 | C413032 | | | | 22.7 | 3.02 | 0.050 | C413032 |
| Dissolved Magnesium (Mg) | mg/L | 1.31 | 0.050 | C413032 | | | | 1.31 | 0.312 | 0.050 | C413032 |
| Dissolved Potassium (K) | mg/L | 1.72 | 0.050 | C413032 | | | | 1.76 | 0.161 | 0.050 | C413032 |
| Dissolved Sodium (Na) | mg/L | 8.28 | 0.050 | C413032 | | | | 8.00 | 1.92 | 0.050 | C413032 |
| Dissolved Sulphur (S) | mg/L | 4.9 | 3.0 | C413032 | | | | 5.3 | ND | 3.0 | C413032 |
| **Lab Filtered Metals** | | | | | | | | | | | |
| Dissolved Aluminum (Al) | ug/L | 42.6 | 0.50 | C398553 | | | | 38.2 | 31.2 | 0.50 | C398553 |
| Dissolved Antimony (Sb) | ug/L | 0.888 | 0.020 | C398553 | | | | 0.866 | ND | 0.020 | C398553 |
| Dissolved Arsenic (As) | ug/L | 0.724 | 0.020 | C398553 | | | | 0.775 | 0.120 | 0.020 | C398553 |
| Dissolved Barium (Ba) | ug/L | 5.51 | 0.020 | C398553 | | | | 5.05 | 4.08 | 0.020 | C398553 |
| Dissolved Beryllium (Be) | ug/L | ND | 0.010 | C398553 | | | | ND | ND | 0.010 | C398553 |
| Dissolved Bismuth (Bi) | ug/L | ND | 0.0050 | C398553 | | | | ND | ND | 0.0050 | C398553 |
| Dissolved Boron (B) | ug/L | 11 | 10 | C398553 | | | | 11 | ND | 10 | C398553 |
| Dissolved Cadmium (Cd) | ug/L | ND | 0.0050 | C398553 | | | | ND | ND | 0.0050 | C398553 |
| Dissolved Cesium (Cs) | ug/L | ND | 0.050 | C398553 | | | | ND | ND | 0.050 | C398553 |
| Dissolved Chromium (Cr) | ug/L | ND | 0.10 | C398553 | | | | ND | ND | 0.10 | C398553 |
| Dissolved Cobalt (Co) | ug/L | 0.0199 | 0.0050 | C398553 | | | | 0.0221 | 0.0165 | 0.0050 | C398553 |
| Dissolved Copper (Cu) | ug/L | 0.076 | 0.050 | C398553 | | | | 0.069 | 0.619 | 0.050 | C398553 |
| Dissolved Iron (Fe) | ug/L | 2.6 | 1.0 | C398553 | | | | 2.5 | 38.1 | 1.0 | C398553 |
| Dissolved Lead (Pb) | ug/L | ND | 0.0050 | C398553 | | | | ND | 0.0154 | 0.0050 | C398553 |
| Dissolved Lithium (Li) | ug/L | 8.97 | 0.50 | C398553 | | | | 9.02 | ND | 0.50 | C398553 |
| Dissolved Manganese (Mn) | ug/L | 17.7 | 0.050 | C398553 | | | | 20.8 | 0.941 | 0.050 | C398553 |
| Dissolved Molybdenum (Mo) | ug/L | 42.3 | 0.050 | C398553 | | | | 43.5 | 0.623 | 0.050 | C398553 |
| Dissolved Nickel (Ni) | ug/L | 0.165 | 0.020 | C398553 | | | | 0.177 | 0.225 | 0.020 | C398553 |
| Dissolved Phosphorus (P) | ug/L | 4.1 | 2.0 | C398553 | | | | 2.8 | 11.8 | 2.0 | C398553 |
| Dissolved Rubidium (Rb) | ug/L | 3.36 | 0.050 | C398553 | | | | 3.43 | 0.352 | 0.050 | C398553 |
| Dissolved Selenium (Se) | ug/L | ND | 0.040 | C398553 | | | | 0.041 | ND | 0.040 | C398553 |
| Dissolved Silicon (Si) | ug/L | 6250 | 50 | C398553 | | | | 6090 | 4800 | 50 | C398553 |

RDL = Reportable Detection Limit
Lab-Dup = Laboratory Initiated Duplicate
ND = Not Detected at a concentration equal or greater than the indicated Detection Limit.



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## ELEMENTS BY ATOMIC SPECTROSCOPY (WATER)

| Bureau Veritas ID | | ELY067 | | | ELY067 | | | ELY068 | ELY069 | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Sampling Date | | 2026/09/01 | | | 2026/09/01 | | | 2026/09/01 | 2026/09/01 | | |
| COC Number | | 140374 | | | 140374 | | | 140374 | 140374 | | |
| | UNITS | WLNG-DS | RDL | QC Batch | WLNG-DS Lab-Dup | RDL | QC Batch | WLNG -EOP | WLNG-US | RDL | QC Batch |
| Dissolved Silver (Ag) | ug/L | ND | 0.0050 | C398553 | | | | ND | ND | 0.0050 | C398553 |
| Dissolved Strontium (Sr) | ug/L | 43.6 | 0.050 | C398553 | | | | 43.4 | 14.6 | 0.050 | C398553 |
| Dissolved Tellurium (Te) | ug/L | ND | 0.020 | C398553 | | | | ND | ND | 0.020 | C398553 |
| Dissolved Thallium (Tl) | ug/L | 0.0058 | 0.0020 | C398553 | | | | 0.0059 | ND | 0.0020 | C398553 |
| Dissolved Thorium (Th) | ug/L | ND | 0.0050 | C398553 | | | | ND | 0.0101 | 0.0050 | C398553 |
| Dissolved Tin (Sn) | ug/L | ND | 0.20 | C398553 | | | | ND | ND | 0.20 | C398553 |
| Dissolved Titanium (Ti) | ug/L | ND | 0.50 | C398553 | | | | ND | ND | 0.50 | C398553 |
| Dissolved Uranium (U) | ug/L | 0.191 | 0.0020 | C398553 | | | | 0.167 | 0.0496 | 0.0020 | C398553 |
| Dissolved Vanadium (V) | ug/L | ND | 0.20 | C398553 | | | | ND | 0.21 | 0.20 | C398553 |
| Dissolved Zinc (Zn) | ug/L | 2.56 | 0.10 | C398553 | | | | 3.04 | 2.88 | 0.10 | C398553 |
| Dissolved Zirconium (Zr) | ug/L | ND | 0.10 | C398553 | | | | ND | ND | 0.10 | C398553 |
| **Total Metals by ICPMS** | | | | | | | | | | | |
| Total Aluminum (Al) | ug/L | 79.0 | 0.50 | C400683 | | | | 83.0 | 37.8 | 0.50 | C400683 |
| Total Antimony (Sb) | ug/L | 0.920 | 0.020 | C400683 | | | | 0.934 | ND | 0.020 | C400683 |
| Total Arsenic (As) | ug/L | 0.798 | 0.020 | C400683 | | | | 0.794 | 0.126 | 0.020 | C400683 |
| Total Barium (Ba) | ug/L | 5.91 | 0.020 | C400683 | | | | 5.55 | 4.48 | 0.020 | C400683 |
| Total Beryllium (Be) | ug/L | ND | 0.010 | C400683 | | | | ND | ND | 0.010 | C400683 |
| Total Bismuth (Bi) | ug/L | ND | 0.0050 | C400683 | | | | ND | ND | 0.0050 | C400683 |
| Total Boron (B) | ug/L | 13 | 10 | C400683 | | | | 13 | ND | 10 | C400683 |
| Total Cadmium (Cd) | ug/L | ND | 0.0050 | C400683 | | | | ND | ND | 0.0050 | C400683 |
| Total Cesium (Cs) | ug/L | ND | 0.050 | C400683 | | | | ND | ND | 0.050 | C400683 |
| Total Chromium (Cr) | ug/L | ND | 0.10 | C400683 | | | | ND | ND | 0.10 | C400683 |
| Total Cobalt (Co) | ug/L | 0.0272 | 0.0050 | C400683 | | | | 0.0264 | 0.0247 | 0.0050 | C400683 |
| Total Copper (Cu) | ug/L | 0.075 | 0.050 | C400683 | | | | 0.064 | 0.636 | 0.050 | C400683 |
| Total Iron (Fe) | ug/L | 12.5 | 1.0 | C400683 | | | | 10.6 | 52.6 | 1.0 | C400683 |
| Total Lead (Pb) | ug/L | 0.0129 | 0.0050 | C400683 | | | | ND | 0.0212 | 0.0050 | C400683 |
| Total Lithium (Li) | ug/L | 9.36 | 0.50 | C400683 | | | | 9.57 | ND | 0.50 | C400683 |
| Total Manganese (Mn) | ug/L | 19.5 | 0.050 | C400683 | | | | 21.4 | 1.35 | 0.050 | C400683 |
| Total Molybdenum (Mo) | ug/L | 44.5 | 0.050 | C400683 | | | | 44.4 | 0.632 | 0.050 | C400683 |
| Total Nickel (Ni) | ug/L | 0.147 | 0.020 | C400683 | | | | 0.174 | 0.211 | 0.020 | C400683 |
| Total Phosphorus (P) | ug/L | 3.0 | 2.0 | C400683 | | | | 3.2 | 9.8 | 2.0 | C400683 |

RDL = Reportable Detection Limit
Lab-Dup = Laboratory Initiated Duplicate
ND = Not Detected at a concentration equal or greater than the indicated Detection Limit.



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## ELEMENTS BY ATOMIC SPECTROSCOPY (WATER)

| Bureau Veritas ID | | ELY067 | | | ELY067 | | | ELY068 | ELY069 | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Sampling Date | | 2026/09/01 | | | 2026/09/01 | | | 2026/09/01 | 2026/09/01 | | |
| COC Number | | 140374 | | | 140374 | | | 140374 | 140374 | | |
| | UNITS | WLNG-DS | RDL | QC Batch | WLNG-DS Lab-Dup | RDL | QC Batch | WLNG -EOP | WLNG-US | RDL | QC Batch |
| Total Rubidium (Rb) | ug/L | 3.50 | 0.050 | C400683 | | | | 3.53 | 0.377 | 0.050 | C400683 |
| Total Selenium (Se) | ug/L | ND | 0.040 | C400683 | | | | 0.050 | ND | 0.040 | C400683 |
| Total Silicon (Si) | ug/L | 6800 | 50 | C400683 | | | | 6910 | 5200 | 50 | C400683 |
| Total Silver (Ag) | ug/L | ND | 0.0050 | C400683 | | | | ND | ND | 0.0050 | C400683 |
| Total Strontium (Sr) | ug/L | 49.5 | 0.050 | C400683 | | | | 49.2 | 16.4 | 0.050 | C400683 |
| Total Tellurium (Te) | ug/L | ND | 0.020 | C400683 | | | | ND | ND | 0.020 | C400683 |
| Total Thallium (Tl) | ug/L | 0.0075 | 0.0020 | C400683 | | | | 0.0075 | 0.0023 | 0.0020 | C400683 |
| Total Thorium (Th) | ug/L | ND | 0.050 | C400683 | | | | ND | ND | 0.050 | C400683 |
| Total Tin (Sn) | ug/L | ND | 0.20 | C400683 | | | | ND | ND | 0.20 | C400683 |
| Total Titanium (Ti) | ug/L | ND | 0.50 | C400683 | | | | ND | ND | 0.50 | C400683 |
| Total Uranium (U) | ug/L | 0.220 | 0.0020 | C400683 | | | | 0.202 | 0.0516 | 0.0020 | C400683 |
| Total Vanadium (V) | ug/L | ND | 0.20 | C400683 | | | | ND | ND | 0.20 | C400683 |
| Total Zinc (Zn) | ug/L | 2.90 | 0.10 | C400683 | | | | 3.12 | 3.48 | 0.10 | C400683 |
| Total Zirconium (Zr) | ug/L | ND | 0.10 | C400683 | | | | ND | ND | 0.10 | C400683 |
| Total Calcium (Ca) | mg/L | 23.7 | 0.050 | C396025 | | | | 23.8 | 3.10 | 0.050 | C396025 |
| Total Magnesium (Mg) | mg/L | 1.38 | 0.050 | C396025 | | | | 1.38 | 0.331 | 0.050 | C396025 |
| Total Potassium (K) | mg/L | 1.75 | 0.050 | C396025 | | | | 1.79 | 0.165 | 0.050 | C396025 |
| Total Sodium (Na) | mg/L | 8.56 | 0.050 | C396025 | | | | 8.41 | 1.86 | 0.050 | C396025 |
| Total Sulphur (S) | mg/L | 4.6 | 3.0 | C396025 | | | | 5.1 | ND | 3.0 | C396025 |

RDL = Reportable Detection Limit
Lab-Dup = Laboratory Initiated Duplicate
ND = Not Detected at a concentration equal or greater than the indicated Detection Limit.



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## ELEMENTS BY ATOMIC SPECTROSCOPY (WATER)

| Bureau Veritas ID | | ELY070 | | | ELY070 | | | ELY071 | | |
|---|---|---|---|---|---|---|---|---|---|---|
| Sampling Date | | 2026/09/01 | | | 2026/09/01 | | | 2026/09/01 | | |
| COC Number | | 140374 | | | 140374 | | | 140374 | | |
| | UNITS | Field Blank | RDL | QC Batch | Field Blank Lab-Dup | RDL | QC Batch | Trip Blank | RDL | QC Batch |
| **ANIONS** | | | | | | | | | | |
| Bromide (Br) | mg/L | ND | 0.010 | C403479 | | | | ND | 0.010 | C403479 |
| **Dissolved Metals by ICPMS** | | | | | | | | | | |
| Dissolved Calcium (Ca) | mg/L | ND | 0.050 | C396783 | | | | ND | 0.050 | C396783 |
| Dissolved Magnesium (Mg) | mg/L | ND | 0.050 | C396783 | | | | ND | 0.050 | C396783 |
| Dissolved Potassium (K) | mg/L | ND | 0.050 | C396783 | | | | ND | 0.050 | C396783 |
| Dissolved Sodium (Na) | mg/L | ND | 0.050 | C396783 | | | | ND | 0.050 | C396783 |
| Dissolved Sulphur (S) | mg/L | ND | 3.0 | C396783 | | | | ND | 3.0 | C396783 |
| **Lab Filtered Metals** | | | | | | | | | | |
| Dissolved Aluminum (Al) | ug/L | ND | 0.50 | C398553 | ND | 0.50 | C398553 | ND | 0.50 | C398553 |
| Dissolved Antimony (Sb) | ug/L | ND | 0.020 | C398553 | ND | 0.020 | C398553 | ND | 0.020 | C398553 |
| Dissolved Arsenic (As) | ug/L | ND | 0.020 | C398553 | ND | 0.020 | C398553 | ND | 0.020 | C398553 |
| Dissolved Barium (Ba) | ug/L | ND | 0.020 | C398553 | ND | 0.020 | C398553 | ND | 0.020 | C398553 |
| Dissolved Beryllium (Be) | ug/L | ND | 0.010 | C398553 | ND | 0.010 | C398553 | ND | 0.010 | C398553 |
| Dissolved Bismuth (Bi) | ug/L | ND | 0.0050 | C398553 | ND | 0.0050 | C398553 | ND | 0.0050 | C398553 |
| Dissolved Boron (B) | ug/L | ND | 10 | C398553 | ND | 10 | C398553 | ND | 10 | C398553 |
| Dissolved Cadmium (Cd) | ug/L | ND | 0.0050 | C398553 | ND | 0.0050 | C398553 | ND | 0.0050 | C398553 |
| Dissolved Cesium (Cs) | ug/L | ND | 0.050 | C398553 | ND | 0.050 | C398553 | ND | 0.050 | C398553 |
| Dissolved Chromium (Cr) | ug/L | ND | 0.10 | C398553 | ND | 0.10 | C398553 | ND | 0.10 | C398553 |
| Dissolved Cobalt (Co) | ug/L | ND | 0.0050 | C398553 | ND | 0.0050 | C398553 | ND | 0.0050 | C398553 |
| Dissolved Copper (Cu) | ug/L | ND | 0.050 | C398553 | ND | 0.050 | C398553 | ND | 0.050 | C398553 |
| Dissolved Iron (Fe) | ug/L | ND | 1.0 | C398553 | ND | 1.0 | C398553 | ND | 1.0 | C398553 |
| Dissolved Lead (Pb) | ug/L | ND | 0.0050 | C398553 | ND | 0.0050 | C398553 | ND | 0.0050 | C398553 |
| Dissolved Lithium (Li) | ug/L | ND | 0.50 | C398553 | ND | 0.50 | C398553 | ND | 0.50 | C398553 |
| Dissolved Manganese (Mn) | ug/L | ND | 0.050 | C398553 | ND | 0.050 | C398553 | ND | 0.050 | C398553 |
| Dissolved Molybdenum (Mo) | ug/L | ND | 0.050 | C398553 | ND | 0.050 | C398553 | ND | 0.050 | C398553 |
| Dissolved Nickel (Ni) | ug/L | ND | 0.020 | C398553 | ND | 0.020 | C398553 | ND | 0.020 | C398553 |
| Dissolved Phosphorus (P) | ug/L | ND | 2.0 | C398553 | ND | 2.0 | C398553 | ND | 2.0 | C398553 |
| Dissolved Rubidium (Rb) | ug/L | ND | 0.050 | C398553 | ND | 0.050 | C398553 | ND | 0.050 | C398553 |
| Dissolved Selenium (Se) | ug/L | ND | 0.040 | C398553 | ND | 0.040 | C398553 | ND | 0.040 | C398553 |
| Dissolved Silicon (Si) | ug/L | ND | 50 | C398553 | ND | 50 | C398553 | ND | 50 | C398553 |

RDL = Reportable Detection Limit
Lab-Dup = Laboratory Initiated Duplicate
ND = Not Detected at a concentration equal or greater than the indicated Detection Limit.



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## ELEMENTS BY ATOMIC SPECTROSCOPY (WATER)

| Bureau Veritas ID | | ELY070 | | | ELY070 | | | ELY071 | | |
|---|---|---|---|---|---|---|---|---|---|---|
| Sampling Date | | 2026/09/01 | | | 2026/09/01 | | | 2026/09/01 | | |
| COC Number | | 140374 | | | 140374 | | | 140374 | | |
| | UNITS | Field Blank | RDL | QC Batch | Field Blank Lab-Dup | RDL | QC Batch | Trip Blank | RDL | QC Batch |
| Dissolved Silver (Ag) | ug/L | ND | 0.0050 | C398553 | ND | 0.0050 | C398553 | ND | 0.0050 | C398553 |
| Dissolved Strontium (Sr) | ug/L | ND | 0.050 | C398553 | ND | 0.050 | C398553 | ND | 0.050 | C398553 |
| Dissolved Tellurium (Te) | ug/L | ND | 0.020 | C398553 | ND | 0.020 | C398553 | ND | 0.020 | C398553 |
| Dissolved Thallium (Tl) | ug/L | ND | 0.0020 | C398553 | ND | 0.0020 | C398553 | ND | 0.0020 | C398553 |
| Dissolved Thorium (Th) | ug/L | ND | 0.0050 | C398553 | ND | 0.0050 | C398553 | ND | 0.0050 | C398553 |
| Dissolved Tin (Sn) | ug/L | ND | 0.20 | C398553 | ND | 0.20 | C398553 | ND | 0.20 | C398553 |
| Dissolved Titanium (Ti) | ug/L | ND | 0.50 | C398553 | ND | 0.50 | C398553 | ND | 0.50 | C398553 |
| Dissolved Uranium (U) | ug/L | ND | 0.0020 | C398553 | ND | 0.0020 | C398553 | ND | 0.0020 | C398553 |
| Dissolved Vanadium (V) | ug/L | ND | 0.20 | C398553 | ND | 0.20 | C398553 | ND | 0.20 | C398553 |
| Dissolved Zinc (Zn) | ug/L | ND | 0.10 | C398553 | ND | 0.10 | C398553 | ND | 0.10 | C398553 |
| Dissolved Zirconium (Zr) | ug/L | ND | 0.10 | C398553 | ND | 0.10 | C398553 | ND | 0.10 | C398553 |
| **Total Metals by ICPMS** | | | | | | | | | | |
| Total Aluminum (Al) | ug/L | ND | 0.50 | C400683 | | | | ND | 0.50 | C400683 |
| Total Antimony (Sb) | ug/L | ND | 0.020 | C400683 | | | | ND | 0.020 | C400683 |
| Total Arsenic (As) | ug/L | ND | 0.020 | C400683 | | | | ND | 0.020 | C400683 |
| Total Barium (Ba) | ug/L | ND | 0.020 | C400683 | | | | ND | 0.020 | C400683 |
| Total Beryllium (Be) | ug/L | ND | 0.010 | C400683 | | | | ND | 0.010 | C400683 |
| Total Bismuth (Bi) | ug/L | ND | 0.0050 | C400683 | | | | ND | 0.0050 | C400683 |
| Total Boron (B) | ug/L | ND | 10 | C400683 | | | | ND | 10 | C400683 |
| Total Cadmium (Cd) | ug/L | ND | 0.0050 | C400683 | | | | ND | 0.0050 | C400683 |
| Total Cesium (Cs) | ug/L | ND | 0.050 | C400683 | | | | ND | 0.050 | C400683 |
| Total Chromium (Cr) | ug/L | ND | 0.10 | C400683 | | | | ND | 0.10 | C400683 |
| Total Cobalt (Co) | ug/L | ND | 0.0050 | C400683 | | | | ND | 0.0050 | C400683 |
| Total Copper (Cu) | ug/L | ND | 0.050 | C400683 | | | | ND | 0.050 | C400683 |
| Total Iron (Fe) | ug/L | ND | 1.0 | C400683 | | | | ND | 1.0 | C400683 |
| Total Lead (Pb) | ug/L | ND | 0.0050 | C400683 | | | | ND | 0.0050 | C400683 |
| Total Lithium (Li) | ug/L | ND | 0.50 | C400683 | | | | ND | 0.50 | C400683 |
| Total Manganese (Mn) | ug/L | ND | 0.050 | C400683 | | | | ND | 0.050 | C400683 |
| Total Molybdenum (Mo) | ug/L | ND | 0.050 | C400683 | | | | ND | 0.050 | C400683 |
| Total Nickel (Ni) | ug/L | ND | 0.020 | C400683 | | | | ND | 0.020 | C400683 |
| Total Phosphorus (P) | ug/L | ND | 2.0 | C400683 | | | | ND | 2.0 | C400683 |

RDL = Reportable Detection Limit
Lab-Dup = Laboratory Initiated Duplicate
ND = Not Detected at a concentration equal or greater than the indicated Detection Limit.



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## ELEMENTS BY ATOMIC SPECTROSCOPY (WATER)

| Bureau Veritas ID | | ELY070 | | | ELY070 | | | ELY071 | | |
|---|---|---|---|---|---|---|---|---|---|---|
| Sampling Date | | 2026/09/01 | | | 2026/09/01 | | | 2026/09/01 | | |
| COC Number | | 140374 | | | 140374 | | | 140374 | | |
| | UNITS | Field Blank | RDL | QC Batch | Field Blank Lab-Dup | RDL | QC Batch | Trip Blank | RDL | QC Batch |
| Total Rubidium (Rb) | ug/L | ND | 0.050 | C400683 | | | | ND | 0.050 | C400683 |
| Total Selenium (Se) | ug/L | ND | 0.040 | C400683 | | | | ND | 0.040 | C400683 |
| Total Silicon (Si) | ug/L | ND | 50 | C400683 | | | | ND | 50 | C400683 |
| Total Silver (Ag) | ug/L | ND | 0.0050 | C400683 | | | | ND | 0.0050 | C400683 |
| Total Strontium (Sr) | ug/L | ND | 0.050 | C400683 | | | | ND | 0.050 | C400683 |
| Total Tellurium (Te) | ug/L | ND | 0.020 | C400683 | | | | ND | 0.020 | C400683 |
| Total Thallium (Tl) | ug/L | ND | 0.0020 | C400683 | | | | ND | 0.0020 | C400683 |
| Total Thorium (Th) | ug/L | ND | 0.050 | C400683 | | | | ND | 0.050 | C400683 |
| Total Tin (Sn) | ug/L | ND | 0.20 | C400683 | | | | ND | 0.20 | C400683 |
| Total Titanium (Ti) | ug/L | ND | 0.50 | C400683 | | | | ND | 0.50 | C400683 |
| Total Uranium (U) | ug/L | ND | 0.0020 | C400683 | | | | ND | 0.0020 | C400683 |
| Total Vanadium (V) | ug/L | ND | 0.20 | C400683 | | | | ND | 0.20 | C400683 |
| Total Zinc (Zn) | ug/L | ND | 0.10 | C400683 | | | | ND | 0.10 | C400683 |
| Total Zirconium (Zr) | ug/L | ND | 0.10 | C400683 | | | | ND | 0.10 | C400683 |
| Total Calcium (Ca) | mg/L | ND | 0.050 | C396025 | | | | ND | 0.050 | C396025 |
| Total Magnesium (Mg) | mg/L | ND | 0.050 | C396025 | | | | ND | 0.050 | C396025 |
| Total Potassium (K) | mg/L | ND | 0.050 | C396025 | | | | ND | 0.050 | C396025 |
| Total Sodium (Na) | mg/L | ND | 0.050 | C396025 | | | | ND | 0.050 | C396025 |
| Total Sulphur (S) | mg/L | ND | 3.0 | C396025 | | | | ND | 3.0 | C396025 |

RDL = Reportable Detection Limit
Lab-Dup = Laboratory Initiated Duplicate
ND = Not Detected at a concentration equal or greater than the indicated Detection Limit.



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## MISCELLANEOUS (WATER)

| Bureau Veritas ID | | ELY067 | ELY068 | ELY069 | | |
|---|---|---|---|---|---|---|
| Sampling Date | | 2026/09/01 | 2026/09/01 | 2026/09/01 | | |
| COC Number | | 140374 | 140374 | 140374 | | |
| | UNITS | WLNG-DS | WLNG -EOP | WLNG-US | RDL | QC Batch |
| **Calculated Parameters** | | | | | | |
| Total Un-ionized Hydrogen Sulfide as S | mg/L | ND | ND | ND | 0.0018 | C413030 |
| Total Un-ionized Hydrogen Sulfide as H2S | mg/L | ND | ND | ND | 0.0019 | C413030 |

RDL = Reportable Detection Limit
ND = Not Detected at a concentration equal or greater than the indicated Detection Limit.



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## LEPH & HEPH WITH CSR/CCME PAH IN WATER (WATER)

| Bureau Veritas ID | | ELY068 | | |
|---|---|---|---|---|
| Sampling Date | | 2026/09/01 | | |
| COC Number | | 140374 | | |
| | UNITS | WLNG -EOP | RDL | QC Batch |
| **Calculated Parameters** | | | | |
| Low Molecular Weight PAH`s | ug/L | ND | 0.10 | C395917 |
| High Molecular Weight PAH`s | ug/L | ND | 0.050 | C395917 |
| Total PAH | ug/L | ND | 0.10 | C395917 |
| **Polycyclic Aromatics** | | | | |
| Quinoline | ug/L | ND | 0.020 | C402253 |
| Naphthalene | ug/L | ND | 0.10 | C402253 |
| 1-Methylnaphthalene | ug/L | ND | 0.050 | C402253 |
| 2-Methylnaphthalene | ug/L | ND | 0.10 | C402253 |
| Acenaphthylene | ug/L | ND | 0.050 | C402253 |
| Acenaphthene | ug/L | ND | 0.050 | C402253 |
| Fluorene | ug/L | ND | 0.050 | C402253 |
| Phenanthrene | ug/L | ND | 0.050 | C402253 |
| Anthracene | ug/L | ND | 0.010 | C402253 |
| Acridine | ug/L | ND | 0.050 | C402253 |
| Fluoranthene | ug/L | ND | 0.020 | C402253 |
| Pyrene | ug/L | ND | 0.020 | C402253 |
| Benzo(a)anthracene | ug/L | ND | 0.010 | C402253 |
| Chrysene | ug/L | ND | 0.020 | C402253 |
| Benzo(b&j)fluoranthene | ug/L | ND | 0.030 | C402253 |
| Benzo(k)fluoranthene | ug/L | ND | 0.050 | C402253 |
| Benzo(a)pyrene | ug/L | ND | 0.0050 | C402253 |
| Indeno(1,2,3-cd)pyrene | ug/L | ND | 0.050 | C402253 |
| Dibenz(a,h)anthracene | ug/L | ND | 0.0030 | C402253 |
| Benzo(g,h,i)perylene | ug/L | ND | 0.050 | C402253 |
| **Calculated Parameters** | | | | |
| LEPH (C10-C19 less PAH) | mg/L | ND | 0.20 | C395918 |
| HEPH (C19-C32 less PAH) | mg/L | ND | 0.20 | C395918 |
| **Ext. Pet. Hydrocarbon** | | | | |
| EPH (C10-C19) | mg/L | ND | 0.20 | C402255 |
| EPH (C19-C32) | mg/L | ND | 0.20 | C402255 |

RDL = Reportable Detection Limit
ND = Not Detected at a concentration equal or greater than the indicated Detection Limit.



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## LEPH & HEPH WITH CSR/CCME PAH IN WATER (WATER)

| Bureau Veritas ID | | ELY068 | | |
|---|---|---|---|---|
| Sampling Date | | 2026/09/01 | | |
| COC Number | | 140374 | | |
| | UNITS | WLNG -EOP | RDL | QC Batch |
| **Surrogate Recovery (%)** | | | | |
| O-TERPHENYL (sur.) | % | 109 | | C402255 |
| D10-ANTHRACENE (sur.) | % | 104 | | C402253 |
| D8-ACENAPHTHYLENE (sur.) | % | 101 | | C402253 |
| D8-NAPHTHALENE (sur.) | % | 81 | | C402253 |
| TERPHENYL-D14 (sur.) | % | 95 | | C402253 |
| RDL = Reportable Detection Limit | | | | |



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## CSR VOC + VPH IN WATER (WATER)

| Bureau Veritas ID | | ELY068 | | |
|---|---|---|---|---|
| Sampling Date | | 2026/09/01 | | |
| COC Number | | 140374 | | |
| | UNITS | WLNG -EOP | RDL | QC Batch |
| **Calculated Parameters** | | | | |
| VPH (VH6 to 10 - BTEX) | ug/L | ND | 300 | C396008 |
| **Volatiles** | | | | |
| VH C6-C10 | ug/L | ND | 300 | C400247 |
| 1,1,1,2-tetrachloroethane | ug/L | ND | 0.50 | C400247 |
| 1,1,1-trichloroethane | ug/L | ND | 0.50 | C400247 |
| 1,1,2,2-tetrachloroethane | ug/L | ND | 0.50 | C400247 |
| 1,1,2Trichloro-1,2,2Trifluoroethane | ug/L | ND | 2.0 | C400247 |
| 1,1,2-trichloroethane | ug/L | ND | 0.50 | C400247 |
| 1,1-dichloroethane | ug/L | ND | 0.50 | C400247 |
| 1,1-dichloroethene | ug/L | ND | 0.50 | C400247 |
| 1,2,3-trichlorobenzene | ug/L | ND | 2.0 | C400247 |
| 1,2,4-trichlorobenzene | ug/L | ND | 2.0 | C400247 |
| 1,2-dibromoethane | ug/L | ND | 0.20 | C400247 |
| 1,2-dichlorobenzene | ug/L | ND | 0.50 | C400247 |
| 1,2-dichloroethane | ug/L | ND | 0.50 | C400247 |
| 1,2-dichloropropane | ug/L | ND | 0.50 | C400247 |
| 1,3,5-trimethylbenzene | ug/L | ND | 2.0 | C400247 |
| 1,3-Butadiene | ug/L | ND | 0.50 | C400247 |
| 1,3-dichlorobenzene | ug/L | ND | 0.50 | C400247 |
| 1,3-dichloropropane | ug/L | ND | 1.0 | C400247 |
| 1,4-dichlorobenzene | ug/L | ND | 0.50 | C400247 |
| Benzene | ug/L | ND | 0.40 | C400247 |
| Bromobenzene | ug/L | ND | 2.0 | C400247 |
| Bromodichloromethane | ug/L | ND | 0.10 | C400247 |
| Bromoform | ug/L | ND | 1.0 | C400247 |
| Bromomethane | ug/L | ND | 1.0 | C400247 |
| Carbon tetrachloride | ug/L | ND | 0.50 | C400247 |
| Chlorobenzene | ug/L | ND | 0.50 | C400247 |
| Dibromochloromethane | ug/L | ND | 1.0 | C400247 |
| Chloroethane | ug/L | ND | 1.0 | C400247 |
| Chloroform | ug/L | ND | 1.0 | C400247 |

RDL = Reportable Detection Limit
ND = Not Detected at a concentration equal or greater than the indicated Detection Limit.



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## CSR VOC + VPH IN WATER (WATER)

| Bureau Veritas ID | | ELY068 | | |
|---|---|---|---|---|
| Sampling Date | | 2026/09/01 | | |
| COC Number | | 140374 | | |
| | UNITS | WLNG -EOP | RDL | QC Batch |
| Chloromethane | ug/L | ND | 1.0 | C400247 |
| cis-1,2-dichloroethene | ug/L | ND | 1.0 | C400247 |
| cis-1,3-dichloropropene | ug/L | ND | 1.0 | C400247 |
| Dichlorodifluoromethane | ug/L | ND | 2.0 | C400247 |
| Dichloromethane | ug/L | ND | 2.0 | C400247 |
| Ethylbenzene | ug/L | ND | 0.40 | C400247 |
| Hexachlorobutadiene | ug/L | ND | 0.50 | C400247 |
| Isopropylbenzene | ug/L | ND | 2.0 | C400247 |
| Methyl-tert-butylether (MTBE) | ug/L | ND | 4.0 | C400247 |
| Styrene | ug/L | ND | 0.50 | C400247 |
| Tetrachloroethene | ug/L | ND | 0.50 | C400247 |
| Toluene | ug/L | ND | 0.40 | C400247 |
| trans-1,2-dichloroethene | ug/L | ND | 1.0 | C400247 |
| trans-1,3-dichloropropene | ug/L | ND | 1.0 | C400247 |
| Trichloroethene | ug/L | ND | 0.50 | C400247 |
| Trichlorofluoromethane | ug/L | ND | 4.0 | C400247 |
| Vinyl chloride | ug/L | ND | 0.050 | C400247 |
| m & p-Xylene | ug/L | ND | 0.40 | C400247 |
| o-Xylene | ug/L | ND | 0.40 | C400247 |
| Xylenes (Total) | ug/L | ND | 0.40 | C400247 |
| **Surrogate Recovery (%)** | | | | |
| 1,4-Difluorobenzene (sur.) | % | 97 | | C400247 |
| 4-Bromofluorobenzene (sur.) | % | 72 | | C400247 |
| D4-1,2-Dichloroethane (sur.) | % | 100 | | C400247 |

RDL = Reportable Detection Limit
ND = Not Detected at a concentration equal or greater than the indicated Detection Limit.



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## GENERAL COMMENTS

Revision: Additional parameters have been includas per request on original COC:
WLNG-DS, WLNG-US, WLNG-EOP
Un-ionized Hydrogen Sulfide as H2S
Un-ionized Hydrogen Sulfide as S
Dissolved Calcium
Dissolved Magnesium
Dissolved Potassium
Dissolved Sodium
Dissolved Sulphur

**Results relate only to the items tested.**



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## QUALITY ASSURANCE REPORT

| QA/QC Batch | Init | QC Type | Parameter | Date Analyzed | Value | Recovery | UNITS | QC Limits |
|---|---|---|---|---|---|---|---|---|
| C397615 | MEM | Matrix Spike | Total Mercury (Hg) | 2026/09/02 | | 106 | % | 80 - 120 |
| C397615 | MEM | Spiked Blank | Total Mercury (Hg) | 2026/09/02 | | 94 | % | 80 - 120 |
| C397615 | MEM | Method Blank | Total Mercury (Hg) | 2026/09/02 | ND, RDL=0.0019 | | ug/L | |
| C397615 | MEM | RPD | Total Mercury (Hg) | 2026/09/02 | NC | | % | 20 |
| C397734 | SPP | Matrix Spike [ELY071-03] | Total Dissolved Solids | 2026/09/03 | | 97 | % | 80 - 120 |
| C397734 | SPP | Spiked Blank | Total Dissolved Solids | 2026/09/03 | | 102 | % | 80 - 120 |
| C397734 | SPP | Method Blank | Total Dissolved Solids | 2026/09/03 | ND, RDL=10 | | mg/L | |
| C397734 | SPP | RPD [ELY070-03] | Total Dissolved Solids | 2026/09/03 | NC | | % | 20 |
| C397751 | RLZ | Matrix Spike [ELY067-02] | Nitrate plus Nitrite (N) | 2026/09/02 | | 113 | % | 80 - 120 |
| C397751 | RLZ | Spiked Blank | Nitrate plus Nitrite (N) | 2026/09/02 | | 111 | % | 80 - 120 |
| C397751 | RLZ | Method Blank | Nitrate plus Nitrite (N) | 2026/09/02 | ND, RDL=0.020 | | mg/L | |
| C397751 | RLZ | RPD [ELY067-02] | Nitrate plus Nitrite (N) | 2026/09/02 | NC | | % | 20 |
| C397756 | RLZ | Matrix Spike [ELY067-02] | Nitrite (N) | 2026/09/02 | | 108 | % | 80 - 120 |
| C397756 | RLZ | Spiked Blank | Nitrite (N) | 2026/09/02 | | 108 | % | 80 - 120 |
| C397756 | RLZ | Method Blank | Nitrite (N) | 2026/09/02 | ND, RDL=0.0050 | | mg/L | |
| C397756 | RLZ | RPD [ELY067-02] | Nitrite (N) | 2026/09/02 | NC | | % | 20 |
| C397794 | SPP | Matrix Spike | Total Suspended Solids | 2026/09/03 | | 104 | % | 80 - 120 |
| C397794 | SPP | Spiked Blank | Total Suspended Solids | 2026/09/03 | | 104 | % | 80 - 120 |
| C397794 | SPP | Method Blank | Total Suspended Solids | 2026/09/03 | ND, RDL=1.0 | | mg/L | |
| C397794 | SPP | RPD | Total Suspended Solids | 2026/09/03 | NC | | % | 20 |
| C397806 | BTM | Matrix Spike [ELY071-02] | Dissolved Fluoride (F) | 2026/09/02 | | 88 | % | 80 - 120 |
| C397806 | BTM | Spiked Blank | Dissolved Fluoride (F) | 2026/09/02 | | 100 | % | 80 - 120 |
| C397806 | BTM | Method Blank | Dissolved Fluoride (F) | 2026/09/02 | ND, RDL=0.050 | | mg/L | |
| C397806 | BTM | RPD [ELY067-02] | Fluoride (F) | 2026/09/02 | 11 | | % | 20 |
| C397843 | BTM | Spiked Blank | Alkalinity (Total as CaCO3) | 2026/09/02 | | 97 | % | 80 - 120 |
| C397843 | BTM | Method Blank | Alkalinity (PP as CaCO3) | 2026/09/02 | ND, RDL=1.0 | | mg/L | |
| | | | Alkalinity (Total as CaCO3) | 2026/09/02 | ND, RDL=1.0 | | mg/L | |
| | | | Bicarbonate (HCO3) | 2026/09/02 | ND, RDL=1.0 | | mg/L | |
| | | | Carbonate (CO3) | 2026/09/02 | ND, RDL=1.0 | | mg/L | |
| | | | Hydroxide (OH) | 2026/09/02 | ND, RDL=1.0 | | mg/L | |
| C397843 | BTM | RPD | Alkalinity (PP as CaCO3) | 2026/09/02 | NC | | % | 20 |
| | | | Alkalinity (Total as CaCO3) | 2026/09/02 | 1.3 | | % | 20 |
| | | | Bicarbonate (HCO3) | 2026/09/02 | 1.3 | | % | 20 |
| | | | Carbonate (CO3) | 2026/09/02 | NC | | % | 20 |
| | | | Hydroxide (OH) | 2026/09/02 | NC | | % | 20 |
| C397882 | BTM | Spiked Blank | pH | 2026/09/02 | | 100 | % | 97 - 103 |
| C397904 | MEM | Matrix Spike [ELY067-07] | Dissolved Mercury (Hg) | 2026/09/02 | | 104 | % | 80 - 120 |
| C397904 | MEM | Spiked Blank | Dissolved Mercury (Hg) | 2026/09/02 | | 100 | % | 80 - 120 |
| C397904 | MEM | Method Blank | Dissolved Mercury (Hg) | 2026/09/02 | ND, RDL=0.0019 | | ug/L | |
| C397904 | MEM | RPD [ELY067-07] | Dissolved Mercury (Hg) | 2026/09/02 | NC | | % | 20 |
| C398037 | BB3 | Matrix Spike | Total Ammonia (N) | 2026/09/02 | | 96 | % | 80 - 120 |



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## QUALITY ASSURANCE REPORT(CONT'D)

| QA/QC Batch | Init | QC Type | Parameter | Date Analyzed | Value | Recovery | UNITS | QC Limits |
|---|---|---|---|---|---|---|---|---|
| C398037 | BB3 | Spiked Blank | Total Ammonia (N) | 2026/09/02 | | 100 | % | 80 - 120 |
| C398037 | BB3 | Method Blank | Total Ammonia (N) | 2026/09/02 | ND, RDL=0.015 | | mg/L | |
| C398037 | BB3 | RPD | Total Ammonia (N) | 2026/09/02 | NC | | % | 20 |
| C398042 | JAV | Matrix Spike [ELY067-02] | Chloride (Cl) | 2026/09/02 | | 112 | % | 80 - 120 |
| | | | Sulphate (SO4) | 2026/09/02 | | 113 | % | 80 - 120 |
| C398042 | JAV | Spiked Blank | Chloride (Cl) | 2026/09/02 | | 100 | % | 80 - 120 |
| | | | Sulphate (SO4) | 2026/09/02 | | 98 | % | 80 - 120 |
| C398042 | JAV | Method Blank | Chloride (Cl) | 2026/09/02 | ND, RDL=1.0 | | mg/L | |
| | | | Sulphate (SO4) | 2026/09/02 | ND, RDL=1.0 | | mg/L | |
| C398042 | JAV | RPD [ELY067-02] | Chloride (Cl) | 2026/09/02 | 0.022 | | % | 20 |
| | | | Sulphate (SO4) | 2026/09/02 | 0.13 | | % | 20 |
| C398161 | SPP | Matrix Spike [ELY069-01] | Total Suspended Solids | 2026/09/03 | | 107 | % | 80 - 120 |
| C398161 | SPP | Spiked Blank | Total Suspended Solids | 2026/09/03 | | 102 | % | 80 - 120 |
| C398161 | SPP | Method Blank | Total Suspended Solids | 2026/09/03 | ND, RDL=1.0 | | mg/L | |
| C398161 | SPP | RPD [ELY068-01] | Total Suspended Solids | 2026/09/03 | 0 | | % | 20 |
| C398338 | BB3 | Matrix Spike | Total Nitrogen (N) | 2026/09/04 | | 104 | % | 80 - 120 |
| C398338 | BB3 | Spiked Blank | Total Nitrogen (N) | 2026/09/04 | | 102 | % | 80 - 120 |
| C398338 | BB3 | Method Blank | Total Nitrogen (N) | 2026/09/04 | ND, RDL=0.020 | | mg/L | |
| C398338 | BB3 | RPD | Total Nitrogen (N) | 2026/09/04 | 5.7 | | % | 20 |
| C398553 | AA1 | Matrix Spike [ELY070-08] | Dissolved Aluminum (Al) | 2026/09/03 | | 102 | % | 80 - 120 |
| | | | Dissolved Antimony (Sb) | 2026/09/03 | | 99 | % | 80 - 120 |
| | | | Dissolved Arsenic (As) | 2026/09/03 | | 103 | % | 80 - 120 |
| | | | Dissolved Barium (Ba) | 2026/09/03 | | 100 | % | 80 - 120 |
| | | | Dissolved Beryllium (Be) | 2026/09/03 | | 103 | % | 80 - 120 |
| | | | Dissolved Bismuth (Bi) | 2026/09/03 | | 99 | % | 80 - 120 |
| | | | Dissolved Boron (B) | 2026/09/03 | | 105 | % | 80 - 120 |
| | | | Dissolved Cadmium (Cd) | 2026/09/03 | | 100 | % | 80 - 120 |
| | | | Dissolved Cesium (Cs) | 2026/09/03 | | 99 | % | 80 - 120 |
| | | | Dissolved Chromium (Cr) | 2026/09/03 | | 100 | % | 80 - 120 |
| | | | Dissolved Cobalt (Co) | 2026/09/03 | | 92 | % | 80 - 120 |
| | | | Dissolved Copper (Cu) | 2026/09/03 | | 97 | % | 80 - 120 |
| | | | Dissolved Iron (Fe) | 2026/09/03 | | 102 | % | 80 - 120 |
| | | | Dissolved Lead (Pb) | 2026/09/03 | | 99 | % | 80 - 120 |
| | | | Dissolved Lithium (Li) | 2026/09/03 | | 99 | % | 80 - 120 |
| | | | Dissolved Manganese (Mn) | 2026/09/03 | | 100 | % | 80 - 120 |
| | | | Dissolved Molybdenum (Mo) | 2026/09/03 | | 104 | % | 80 - 120 |
| | | | Dissolved Nickel (Ni) | 2026/09/03 | | 96 | % | 80 - 120 |
| | | | Dissolved Phosphorus (P) | 2026/09/03 | | 102 | % | 80 - 120 |
| | | | Dissolved Rubidium (Rb) | 2026/09/03 | | 100 | % | 80 - 120 |
| | | | Dissolved Selenium (Se) | 2026/09/03 | | 100 | % | 80 - 120 |
| | | | Dissolved Silicon (Si) | 2026/09/03 | | 105 | % | 80 - 120 |
| | | | Dissolved Silver (Ag) | 2026/09/03 | | 99 | % | 80 - 120 |
| | | | Dissolved Strontium (Sr) | 2026/09/03 | | 97 | % | 80 - 120 |
| | | | Dissolved Tellurium (Te) | 2026/09/03 | | 101 | % | 80 - 120 |
| | | | Dissolved Thallium (Tl) | 2026/09/03 | | 99 | % | 80 - 120 |
| | | | Dissolved Thorium (Th) | 2026/09/03 | | 104 | % | 80 - 120 |
| | | | Dissolved Tin (Sn) | 2026/09/03 | | 100 | % | 80 - 120 |
| | | | Dissolved Titanium (Ti) | 2026/09/03 | | 100 | % | 80 - 120 |



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## QUALITY ASSURANCE REPORT(CONT'D)

| QA/QC Batch | Init | QC Type | Parameter | Date Analyzed | Value | Recovery | UNITS | QC Limits |
|---|---|---|---|---|---|---|---|---|
| | | | Dissolved Uranium (U) | 2026/09/03 | | 102 | % | 80 - 120 |
| | | | Dissolved Vanadium (V) | 2026/09/03 | | 100 | % | 80 - 120 |
| | | | Dissolved Zinc (Zn) | 2026/09/03 | | 106 | % | 80 - 120 |
| | | | Dissolved Zirconium (Zr) | 2026/09/03 | | 102 | % | 80 - 120 |
| C398553 | AA1 | Spiked Blank | Dissolved Aluminum (Al) | 2026/09/03 | | 104 | % | 80 - 120 |
| | | | Dissolved Antimony (Sb) | 2026/09/03 | | 106 | % | 80 - 120 |
| | | | Dissolved Arsenic (As) | 2026/09/03 | | 106 | % | 80 - 120 |
| | | | Dissolved Barium (Ba) | 2026/09/03 | | 103 | % | 80 - 120 |
| | | | Dissolved Beryllium (Be) | 2026/09/03 | | 102 | % | 80 - 120 |
| | | | Dissolved Bismuth (Bi) | 2026/09/03 | | 102 | % | 80 - 120 |
| | | | Dissolved Boron (B) | 2026/09/03 | | 107 | % | 80 - 120 |
| | | | Dissolved Cadmium (Cd) | 2026/09/03 | | 104 | % | 80 - 120 |
| | | | Dissolved Cesium (Cs) | 2026/09/03 | | 105 | % | 80 - 120 |
| | | | Dissolved Chromium (Cr) | 2026/09/03 | | 102 | % | 80 - 120 |
| | | | Dissolved Cobalt (Co) | 2026/09/03 | | 95 | % | 80 - 120 |
| | | | Dissolved Copper (Cu) | 2026/09/03 | | 99 | % | 80 - 120 |
| | | | Dissolved Iron (Fe) | 2026/09/03 | | 103 | % | 80 - 120 |
| | | | Dissolved Lead (Pb) | 2026/09/03 | | 100 | % | 80 - 120 |
| | | | Dissolved Lithium (Li) | 2026/09/03 | | 99 | % | 80 - 120 |
| | | | Dissolved Manganese (Mn) | 2026/09/03 | | 103 | % | 80 - 120 |
| | | | Dissolved Molybdenum (Mo) | 2026/09/03 | | 109 | % | 80 - 120 |
| | | | Dissolved Nickel (Ni) | 2026/09/03 | | 98 | % | 80 - 120 |
| | | | Dissolved Phosphorus (P) | 2026/09/03 | | 106 | % | 80 - 120 |
| | | | Dissolved Rubidium (Rb) | 2026/09/03 | | 103 | % | 80 - 120 |
| | | | Dissolved Selenium (Se) | 2026/09/03 | | 102 | % | 80 - 120 |
| | | | Dissolved Silicon (Si) | 2026/09/03 | | 109 | % | 80 - 120 |
| | | | Dissolved Silver (Ag) | 2026/09/03 | | 103 | % | 80 - 120 |
| | | | Dissolved Strontium (Sr) | 2026/09/03 | | 103 | % | 80 - 120 |
| | | | Dissolved Tellurium (Te) | 2026/09/03 | | 105 | % | 80 - 120 |
| | | | Dissolved Thallium (Tl) | 2026/09/03 | | 102 | % | 80 - 120 |
| | | | Dissolved Thorium (Th) | 2026/09/03 | | 108 | % | 80 - 120 |
| | | | Dissolved Tin (Sn) | 2026/09/03 | | 104 | % | 80 - 120 |
| | | | Dissolved Titanium (Ti) | 2026/09/03 | | 103 | % | 80 - 120 |
| | | | Dissolved Uranium (U) | 2026/09/03 | | 108 | % | 80 - 120 |
| | | | Dissolved Vanadium (V) | 2026/09/03 | | 102 | % | 80 - 120 |
| | | | Dissolved Zinc (Zn) | 2026/09/03 | | 101 | % | 80 - 120 |
| | | | Dissolved Zirconium (Zr) | 2026/09/03 | | 108 | % | 80 - 120 |
| C398553 | AA1 | Method Blank | Dissolved Aluminum (Al) | 2026/09/03 | ND, RDL=0.50 | | ug/L | |
| | | | Dissolved Antimony (Sb) | 2026/09/03 | ND, RDL=0.020 | | ug/L | |
| | | | Dissolved Arsenic (As) | 2026/09/03 | ND, RDL=0.020 | | ug/L | |
| | | | Dissolved Barium (Ba) | 2026/09/03 | ND, RDL=0.020 | | ug/L | |
| | | | Dissolved Beryllium (Be) | 2026/09/03 | ND, RDL=0.010 | | ug/L | |
| | | | Dissolved Bismuth (Bi) | 2026/09/03 | ND, RDL=0.0050 | | ug/L | |
| | | | Dissolved Boron (B) | 2026/09/03 | ND, RDL=10 | | ug/L | |
| | | | Dissolved Cadmium (Cd) | 2026/09/03 | ND, RDL=0.0050 | | ug/L | |



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## QUALITY ASSURANCE REPORT(CONT'D)

| QA/QC Batch | Init | QC Type | Parameter | Date Analyzed | Value | Recovery | UNITS | QC Limits |
|---|---|---|---|---|---|---|---|---|
| | | | Dissolved Cesium (Cs) | 2026/09/03 | ND, RDL=0.050 | | ug/L | |
| | | | Dissolved Chromium (Cr) | 2026/09/03 | ND, RDL=0.10 | | ug/L | |
| | | | Dissolved Cobalt (Co) | 2026/09/03 | ND, RDL=0.0050 | | ug/L | |
| | | | Dissolved Copper (Cu) | 2026/09/03 | ND, RDL=0.050 | | ug/L | |
| | | | Dissolved Iron (Fe) | 2026/09/03 | ND, RDL=1.0 | | ug/L | |
| | | | Dissolved Lead (Pb) | 2026/09/03 | ND, RDL=0.0050 | | ug/L | |
| | | | Dissolved Lithium (Li) | 2026/09/03 | ND, RDL=0.50 | | ug/L | |
| | | | Dissolved Manganese (Mn) | 2026/09/03 | ND, RDL=0.050 | | ug/L | |
| | | | Dissolved Molybdenum (Mo) | 2026/09/03 | ND, RDL=0.050 | | ug/L | |
| | | | Dissolved Nickel (Ni) | 2026/09/03 | ND, RDL=0.020 | | ug/L | |
| | | | Dissolved Phosphorus (P) | 2026/09/03 | ND, RDL=2.0 | | ug/L | |
| | | | Dissolved Rubidium (Rb) | 2026/09/03 | ND, RDL=0.050 | | ug/L | |
| | | | Dissolved Selenium (Se) | 2026/09/03 | ND, RDL=0.040 | | ug/L | |
| | | | Dissolved Silicon (Si) | 2026/09/03 | ND, RDL=50 | | ug/L | |
| | | | Dissolved Silver (Ag) | 2026/09/03 | ND, RDL=0.0050 | | ug/L | |
| | | | Dissolved Strontium (Sr) | 2026/09/03 | ND, RDL=0.050 | | ug/L | |
| | | | Dissolved Tellurium (Te) | 2026/09/03 | ND, RDL=0.020 | | ug/L | |
| | | | Dissolved Thallium (Tl) | 2026/09/03 | ND, RDL=0.0020 | | ug/L | |
| | | | Dissolved Thorium (Th) | 2026/09/03 | ND, RDL=0.0050 | | ug/L | |
| | | | Dissolved Tin (Sn) | 2026/09/03 | ND, RDL=0.20 | | ug/L | |
| | | | Dissolved Titanium (Ti) | 2026/09/03 | ND, RDL=0.50 | | ug/L | |
| | | | Dissolved Uranium (U) | 2026/09/03 | ND, RDL=0.0020 | | ug/L | |
| | | | Dissolved Vanadium (V) | 2026/09/03 | ND, RDL=0.20 | | ug/L | |
| | | | Dissolved Zinc (Zn) | 2026/09/03 | ND, RDL=0.10 | | ug/L | |
| | | | Dissolved Zirconium (Zr) | 2026/09/03 | ND, RDL=0.10 | | ug/L | |
| C398553 | AA1 | RPD [ELY070-08] | Dissolved Aluminum (Al) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Antimony (Sb) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Arsenic (As) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Barium (Ba) | 2026/09/03 | NC | | % | 20 |



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## QUALITY ASSURANCE REPORT(CONT'D)

| QA/QC Batch | Init | QC Type | Parameter | Date Analyzed | Value | Recovery | UNITS | QC Limits |
|---|---|---|---|---|---|---|---|---|
| | | | Dissolved Beryllium (Be) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Bismuth (Bi) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Boron (B) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Cadmium (Cd) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Cesium (Cs) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Chromium (Cr) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Cobalt (Co) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Copper (Cu) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Iron (Fe) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Lead (Pb) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Lithium (Li) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Manganese (Mn) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Molybdenum (Mo) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Nickel (Ni) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Phosphorus (P) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Rubidium (Rb) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Selenium (Se) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Silicon (Si) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Silver (Ag) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Strontium (Sr) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Tellurium (Te) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Thallium (Tl) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Thorium (Th) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Tin (Sn) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Titanium (Ti) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Uranium (U) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Vanadium (V) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Zinc (Zn) | 2026/09/03 | NC | | % | 20 |
| | | | Dissolved Zirconium (Zr) | 2026/09/03 | NC | | % | 20 |
| C398641 | MEM | Matrix Spike | Total Mercury (Hg) | 2026/09/03 | | 102 | % | 80 - 120 |
| C398641 | MEM | Spiked Blank | Total Mercury (Hg) | 2026/09/03 | | 91 | % | 80 - 120 |
| C398641 | MEM | Method Blank | Total Mercury (Hg) | 2026/09/03 | ND, RDL=0.0019 | | ug/L | |
| C398641 | MEM | RPD | Total Mercury (Hg) | 2026/09/03 | 2.3 | | % | 20 |
| C399096 | DSX | Matrix Spike | Total Sulphide | 2026/09/04 | | 21 (1) | % | 80 - 120 |
| C399096 | DSX | Spiked Blank | Total Sulphide | 2026/09/04 | | 103 | % | 80 - 120 |
| C399096 | DSX | Method Blank | Total Sulphide | 2026/09/04 | ND, RDL=0.0018 | | mg/L | |
| C399096 | DSX | RPD | Total Sulphide | 2026/09/04 | 19 | | % | 20 |
| C399228 | KA5 | Matrix Spike | Total Phosphorus (P) | 2026/09/04 | | 122 | % | N/A |
| C399228 | KA5 | Spiked Blank | Total Phosphorus (P) | 2026/09/04 | | 111 | % | 80 - 120 |
| C399228 | KA5 | Method Blank | Total Phosphorus (P) | 2026/09/04 | ND, RDL=0.0010 | | mg/L | |
| C399228 | KA5 | RPD | Total Phosphorus (P) | 2026/09/04 | NC | | % | 20 |
| C399231 | KA5 | Matrix Spike | Total Phosphorus (P) | 2026/09/10 | | 107 | % | N/A |
| C399231 | KA5 | Spiked Blank | Total Phosphorus (P) | 2026/09/10 | | 117 | % | 80 - 120 |
| C399231 | KA5 | Method Blank | Total Phosphorus (P) | 2026/09/10 | ND, RDL=0.0010 | | mg/L | |
| C399231 | KA5 | RPD | Total Phosphorus (P) | 2026/09/10 | 8.6 | | % | 20 |
| C399360 | KA5 | Matrix Spike | Total Phosphorus (P) | 2026/09/10 | | 103 | % | N/A |
| C399360 | KA5 | Spiked Blank | Total Phosphorus (P) | 2026/09/10 | | 119 | % | 80 - 120 |
| C399360 | KA5 | Method Blank | Total Phosphorus (P) | 2026/09/10 | ND, RDL=0.0010 | | mg/L | |



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## QUALITY ASSURANCE REPORT(CONT'D)

| QA/QC Batch | Init | QC Type | Parameter | Date Analyzed | Value | Recovery | UNITS | QC Limits |
|---|---|---|---|---|---|---|---|---|
| C399360 | KA5 | RPD | Total Phosphorus (P) | 2026/09/10 | 1.4 | | % | 20 |
| C399370 | MO5 | Matrix Spike [ELY071-02] | Dissolved Organic Carbon (C) | 2026/09/04 | | 97 | % | 80 - 120 |
| C399370 | MO5 | Spiked Blank | Dissolved Organic Carbon (C) | 2026/09/04 | | 94 | % | 80 - 120 |
| C399370 | MO5 | Method Blank | Dissolved Organic Carbon (C) | 2026/09/04 | ND, RDL=0.50 | | mg/L | |
| C399370 | MO5 | RPD [ELY071-02] | Dissolved Organic Carbon (C) | 2026/09/04 | NC | | % | 20 |
| C399483 | MEM | Matrix Spike | Total Mercury (Hg) | 2026/09/03 | | 88 | % | 80 - 120 |
| C399483 | MEM | Spiked Blank | Total Mercury (Hg) | 2026/09/03 | | 87 | % | 80 - 120 |
| C399483 | MEM | Method Blank | Total Mercury (Hg) | 2026/09/03 | ND, RDL=0.0019 | | ug/L | |
| C399483 | MEM | RPD | Total Mercury (Hg) | 2026/09/03 | 3.6 | | % | 20 |
| C400078 | JGL | Matrix Spike [ELY070-05] | Total Hex. Chromium (Cr 6+) | 2026/09/04 | | 198 (1) | % | 80 - 120 |
| C400078 | JGL | Spiked Blank | Total Hex. Chromium (Cr 6+) | 2026/09/04 | | 100 | % | 80 - 120 |
| C400078 | JGL | Method Blank | Total Hex. Chromium (Cr 6+) | 2026/09/04 | ND, RDL=0.00099 | | mg/L | |
| C400078 | JGL | RPD [ELY070-05] | Total Hex. Chromium (Cr 6+) | 2026/09/04 | NC | | % | 20 |
| C400201 | MDO | Matrix Spike | Phenols | 2026/09/04 | | 101 | % | 80 - 120 |
| C400201 | MDO | Spiked Blank | Phenols | 2026/09/04 | | 97 | % | 80 - 120 |
| C400201 | MDO | Method Blank | Phenols | 2026/09/04 | ND, RDL=0.0015 | | mg/L | |
| C400201 | MDO | RPD | Phenols | 2026/09/04 | 6.6 | | % | 20 |
| C400247 | AC2 | Matrix Spike | 1,4-Difluorobenzene (sur.) | 2026/09/04 | | 99 | % | 50 - 140 |
| | | | 4-Bromofluorobenzene (sur.) | 2026/09/04 | | 107 | % | 50 - 140 |
| | | | D4-1,2-Dichloroethane (sur.) | 2026/09/04 | | 106 | % | 50 - 140 |
| | | | 1,1,1,2-tetrachloroethane | 2026/09/04 | | 99 | % | 50 - 140 |
| | | | 1,1,1-trichloroethane | 2026/09/04 | | 99 | % | 50 - 140 |
| | | | 1,1,2,2-tetrachloroethane | 2026/09/04 | | 103 | % | 50 - 140 |
| | | | 1,1,2Trichloro-1,2,2Trifluoroethane | 2026/09/04 | | 95 | % | 50 - 140 |
| | | | 1,1,2-trichloroethane | 2026/09/04 | | 99 | % | 50 - 140 |
| | | | 1,1-dichloroethane | 2026/09/04 | | 97 | % | 50 - 140 |
| | | | 1,1-dichloroethene | 2026/09/04 | | 96 | % | 50 - 140 |
| | | | 1,2,3-trichlorobenzene | 2026/09/04 | | 107 | % | 50 - 140 |
| | | | 1,2,4-trichlorobenzene | 2026/09/04 | | 109 | % | 50 - 140 |
| | | | 1,2-dibromoethane | 2026/09/04 | | 96 | % | 50 - 140 |
| | | | 1,2-dichlorobenzene | 2026/09/04 | | 109 | % | 50 - 140 |
| | | | 1,2-dichloroethane | 2026/09/04 | | 99 | % | 50 - 140 |
| | | | 1,2-dichloropropane | 2026/09/04 | | 88 | % | 50 - 140 |
| | | | 1,3,5-trimethylbenzene | 2026/09/04 | | 113 | % | 50 - 140 |
| | | | 1,3-Butadiene | 2026/09/04 | | 110 | % | 50 - 140 |
| | | | 1,3-dichlorobenzene | 2026/09/04 | | 105 | % | 50 - 140 |
| | | | 1,3-dichloropropane | 2026/09/04 | | 99 | % | 50 - 140 |
| | | | 1,4-dichlorobenzene | 2026/09/04 | | 89 | % | 50 - 140 |
| | | | Benzene | 2026/09/04 | | 99 | % | 50 - 140 |
| | | | Bromobenzene | 2026/09/04 | | 106 | % | 50 - 140 |
| | | | Bromodichloromethane | 2026/09/04 | | 98 | % | 50 - 140 |
| | | | Bromoform | 2026/09/04 | | 97 | % | 50 - 140 |
| | | | Bromomethane | 2026/09/04 | | 84 | % | 50 - 140 |
| | | | Carbon tetrachloride | 2026/09/04 | | 97 | % | 50 - 140 |
| | | | Chlorobenzene | 2026/09/04 | | 99 | % | 50 - 140 |
| | | | Dibromochloromethane | 2026/09/04 | | 93 | % | 50 - 140 |
| | | | Chloroethane | 2026/09/04 | | 82 | % | 50 - 140 |
| | | | Chloroform | 2026/09/04 | | 97 | % | 50 - 140 |
| | | | Chloromethane | 2026/09/04 | | 88 | % | 50 - 140 |



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## QUALITY ASSURANCE REPORT(CONT'D)

| QA/QC Batch | Init | QC Type | Parameter | Date Analyzed | Value | Recovery | UNITS | QC Limits |
|---|---|---|---|---|---|---|---|---|
| | | | cis-1,2-dichloroethene | 2026/09/04 | | 98 | % | 50 - 140 |
| | | | cis-1,3-dichloropropene | 2026/09/04 | | 70 | % | 50 - 140 |
| | | | Dichlorodifluoromethane | 2026/09/04 | | 90 | % | 50 - 140 |
| | | | Dichloromethane | 2026/09/04 | | 98 | % | 50 - 140 |
| | | | Ethylbenzene | 2026/09/04 | | 116 | % | 50 - 140 |
| | | | Hexachlorobutadiene | 2026/09/04 | | 101 | % | 50 - 140 |
| | | | Isopropylbenzene | 2026/09/04 | | 102 | % | 50 - 140 |
| | | | Methyl-tert-butylether (MTBE) | 2026/09/04 | | 93 | % | 50 - 140 |
| | | | Styrene | 2026/09/04 | | 94 | % | 50 - 140 |
| | | | Tetrachloroethene | 2026/09/04 | | 98 | % | 50 - 140 |
| | | | Toluene | 2026/09/04 | | 96 | % | 50 - 140 |
| | | | trans-1,2-dichloroethene | 2026/09/04 | | 98 | % | 50 - 140 |
| | | | trans-1,3-dichloropropene | 2026/09/04 | | 60 | % | 50 - 140 |
| | | | Trichloroethene | 2026/09/04 | | 94 | % | 50 - 140 |
| | | | Trichlorofluoromethane | 2026/09/04 | | 91 | % | 50 - 140 |
| | | | Vinyl chloride | 2026/09/04 | | 92 | % | 50 - 140 |
| | | | m & p-Xylene | 2026/09/04 | | 113 | % | 50 - 140 |
| | | | o-Xylene | 2026/09/04 | | 118 | % | 50 - 140 |
| C400247 | AC2 | Spiked Blank | 1,4-Difluorobenzene (sur.) | 2026/09/04 | | 95 | % | 50 - 140 |
| | | | 4-Bromofluorobenzene (sur.) | 2026/09/04 | | 80 | % | 50 - 140 |
| | | | D4-1,2-Dichloroethane (sur.) | 2026/09/04 | | 108 | % | 50 - 140 |
| | | | VH C6-C10 | 2026/09/04 | | 90 | % | 70 - 130 |
| | | | 1,1,1,2-tetrachloroethane | 2026/09/04 | | 100 | % | 60 - 130 |
| | | | 1,1,1-trichloroethane | 2026/09/04 | | 101 | % | 60 - 130 |
| | | | 1,1,2,2-tetrachloroethane | 2026/09/04 | | 101 | % | 60 - 130 |
| | | | 1,1,2Trichloro-1,2,2Trifluoroethane | 2026/09/04 | | 97 | % | 60 - 130 |
| | | | 1,1,2-trichloroethane | 2026/09/04 | | 103 | % | 60 - 130 |
| | | | 1,1-dichloroethane | 2026/09/04 | | 98 | % | 60 - 130 |
| | | | 1,1-dichloroethene | 2026/09/04 | | 96 | % | 60 - 130 |
| | | | 1,2,3-trichlorobenzene | 2026/09/04 | | 111 | % | 60 - 130 |
| | | | 1,2,4-trichlorobenzene | 2026/09/04 | | 112 | % | 60 - 130 |
| | | | 1,2-dibromoethane | 2026/09/04 | | 99 | % | 60 - 130 |
| | | | 1,2-dichlorobenzene | 2026/09/04 | | 109 | % | 60 - 130 |
| | | | 1,2-dichloroethane | 2026/09/04 | | 100 | % | 60 - 130 |
| | | | 1,2-dichloropropane | 2026/09/04 | | 90 | % | 60 - 130 |
| | | | 1,3,5-trimethylbenzene | 2026/09/04 | | 112 | % | 60 - 130 |
| | | | 1,3-Butadiene | 2026/09/04 | | 111 | % | 50 - 140 |
| | | | 1,3-dichlorobenzene | 2026/09/04 | | 104 | % | 60 - 130 |
| | | | 1,3-dichloropropane | 2026/09/04 | | 103 | % | 60 - 130 |
| | | | 1,4-dichlorobenzene | 2026/09/04 | | 89 | % | 60 - 130 |
| | | | Benzene | 2026/09/04 | | 100 | % | 60 - 130 |
| | | | Bromobenzene | 2026/09/04 | | 106 | % | 60 - 130 |
| | | | Bromodichloromethane | 2026/09/04 | | 100 | % | 60 - 130 |
| | | | Bromoform | 2026/09/04 | | 95 | % | 60 - 130 |
| | | | Bromomethane | 2026/09/04 | | 86 | % | 50 - 140 |
| | | | Carbon tetrachloride | 2026/09/04 | | 97 | % | 60 - 130 |
| | | | Chlorobenzene | 2026/09/04 | | 101 | % | 60 - 130 |
| | | | Dibromochloromethane | 2026/09/04 | | 97 | % | 60 - 130 |
| | | | Chloroethane | 2026/09/04 | | 87 | % | 50 - 140 |
| | | | Chloroform | 2026/09/04 | | 97 | % | 60 - 130 |
| | | | Chloromethane | 2026/09/04 | | 89 | % | 50 - 140 |
| | | | cis-1,2-dichloroethene | 2026/09/04 | | 100 | % | 60 - 130 |
| | | | cis-1,3-dichloropropene | 2026/09/04 | | 73 | % | 50 - 140 |



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## QUALITY ASSURANCE REPORT(CONT'D)

| QA/QC Batch | Init | QC Type | Parameter | Date Analyzed | Value | Recovery | UNITS | QC Limits |
|---|---|---|---|---|---|---|---|---|
| | | | Dichlorodifluoromethane | 2026/09/04 | | 94 | % | 50 - 140 |
| | | | Dichloromethane | 2026/09/04 | | 98 | % | 60 - 130 |
| | | | Ethylbenzene | 2026/09/04 | | 120 | % | 60 - 130 |
| | | | Hexachlorobutadiene | 2026/09/04 | | 103 | % | 60 - 130 |
| | | | Isopropylbenzene | 2026/09/04 | | 102 | % | 60 - 130 |
| | | | Methyl-tert-butylether (MTBE) | 2026/09/04 | | 84 | % | 60 - 130 |
| | | | Styrene | 2026/09/04 | | 95 | % | 60 - 130 |
| | | | Tetrachloroethene | 2026/09/04 | | 102 | % | 60 - 130 |
| | | | Toluene | 2026/09/04 | | 98 | % | 60 - 130 |
| | | | trans-1,2-dichloroethene | 2026/09/04 | | 99 | % | 60 - 130 |
| | | | trans-1,3-dichloropropene | 2026/09/04 | | 64 | % | 50 - 140 |
| | | | Trichloroethene | 2026/09/04 | | 96 | % | 60 - 130 |
| | | | Trichlorofluoromethane | 2026/09/04 | | 93 | % | 60 - 130 |
| | | | Vinyl chloride | 2026/09/04 | | 93 | % | 50 - 140 |
| | | | m & p-Xylene | 2026/09/04 | | 114 | % | 60 - 130 |
| | | | o-Xylene | 2026/09/04 | | 119 | % | 60 - 130 |
| C400247 | AC2 | Method Blank | 1,4-Difluorobenzene (sur.) | 2026/09/04 | | 97 | % | 50 - 140 |
| | | | 4-Bromofluorobenzene (sur.) | 2026/09/04 | | 75 | % | 50 - 140 |
| | | | D4-1,2-Dichloroethane (sur.) | 2026/09/04 | | 100 | % | 50 - 140 |
| | | | VH C6-C10 | 2026/09/04 | ND, RDL=300 | | ug/L | |
| | | | 1,1,1,2-tetrachloroethane | 2026/09/04 | ND, RDL=0.50 | | ug/L | |
| | | | 1,1,1-trichloroethane | 2026/09/04 | ND, RDL=0.50 | | ug/L | |
| | | | 1,1,2,2-tetrachloroethane | 2026/09/04 | ND, RDL=0.50 | | ug/L | |
| | | | 1,1,2Trichloro-1,2,2Trifluoroethane | 2026/09/04 | ND, RDL=2.0 | | ug/L | |
| | | | 1,1,2-trichloroethane | 2026/09/04 | ND, RDL=0.50 | | ug/L | |
| | | | 1,1-dichloroethane | 2026/09/04 | ND, RDL=0.50 | | ug/L | |
| | | | 1,1-dichloroethene | 2026/09/04 | ND, RDL=0.50 | | ug/L | |
| | | | 1,2,3-trichlorobenzene | 2026/09/04 | ND, RDL=2.0 | | ug/L | |
| | | | 1,2,4-trichlorobenzene | 2026/09/04 | ND, RDL=2.0 | | ug/L | |
| | | | 1,2-dibromoethane | 2026/09/04 | ND, RDL=0.20 | | ug/L | |
| | | | 1,2-dichlorobenzene | 2026/09/04 | ND, RDL=0.50 | | ug/L | |
| | | | 1,2-dichloroethane | 2026/09/04 | ND, RDL=0.50 | | ug/L | |
| | | | 1,2-dichloropropane | 2026/09/04 | ND, RDL=0.50 | | ug/L | |
| | | | 1,3,5-trimethylbenzene | 2026/09/04 | ND, RDL=2.0 | | ug/L | |
| | | | 1,3-Butadiene | 2026/09/04 | ND, RDL=0.50 | | ug/L | |
| | | | 1,3-dichlorobenzene | 2026/09/04 | ND, RDL=0.50 | | ug/L | |


Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## QUALITY ASSURANCE REPORT(CONT'D)

| QA/QC Batch | Init | QC Type | Parameter | Date Analyzed | Value | Recovery | UNITS | QC Limits |
|---|---|---|---|---|---|---|---|---|
| | | | 1,3-dichloropropane | 2026/09/04 | ND, RDL=1.0 | | ug/L | |
| | | | 1,4-dichlorobenzene | 2026/09/04 | ND, RDL=0.50 | | ug/L | |
| | | | Benzene | 2026/09/04 | ND, RDL=0.40 | | ug/L | |
| | | | Bromobenzene | 2026/09/04 | ND, RDL=2.0 | | ug/L | |
| | | | Bromodichloromethane | 2026/09/04 | ND, RDL=0.10 | | ug/L | |
| | | | Bromoform | 2026/09/04 | ND, RDL=1.0 | | ug/L | |
| | | | Bromomethane | 2026/09/04 | ND, RDL=1.0 | | ug/L | |
| | | | Carbon tetrachloride | 2026/09/04 | ND, RDL=0.50 | | ug/L | |
| | | | Chlorobenzene | 2026/09/04 | ND, RDL=0.50 | | ug/L | |
| | | | Dibromochloromethane | 2026/09/04 | ND, RDL=1.0 | | ug/L | |
| | | | Chloroethane | 2026/09/04 | ND, RDL=1.0 | | ug/L | |
| | | | Chloroform | 2026/09/04 | ND, RDL=1.0 | | ug/L | |
| | | | Chloromethane | 2026/09/04 | ND, RDL=1.0 | | ug/L | |
| | | | cis-1,2-dichloroethene | 2026/09/04 | ND, RDL=1.0 | | ug/L | |
| | | | cis-1,3-dichloropropene | 2026/09/04 | ND, RDL=1.0 | | ug/L | |
| | | | Dichlorodifluoromethane | 2026/09/04 | ND, RDL=2.0 | | ug/L | |
| | | | Dichloromethane | 2026/09/04 | ND, RDL=2.0 | | ug/L | |
| | | | Ethylbenzene | 2026/09/04 | ND, RDL=0.40 | | ug/L | |
| | | | Hexachlorobutadiene | 2026/09/04 | ND, RDL=0.50 | | ug/L | |
| | | | Isopropylbenzene | 2026/09/04 | ND, RDL=2.0 | | ug/L | |
| | | | Methyl-tert-butylether (MTBE) | 2026/09/04 | ND, RDL=4.0 | | ug/L | |
| | | | Styrene | 2026/09/04 | ND, RDL=0.50 | | ug/L | |
| | | | Tetrachloroethene | 2026/09/04 | ND, RDL=0.50 | | ug/L | |
| | | | Toluene | 2026/09/04 | ND, RDL=0.40 | | ug/L | |
| | | | trans-1,2-dichloroethene | 2026/09/04 | ND, RDL=1.0 | | ug/L | |
| | | | trans-1,3-dichloropropene | 2026/09/04 | ND, RDL=1.0 | | ug/L | |
| | | | Trichloroethene | 2026/09/04 | ND, RDL=0.50 | | ug/L | |


Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## QUALITY ASSURANCE REPORT(CONT'D)

| QA/QC Batch | Init | QC Type | Parameter | Date Analyzed | Value | Recovery | UNITS | QC Limits |
|---|---|---|---|---|---|---|---|---|
| | | | Trichlorofluoromethane | 2026/09/04 | ND, RDL=4.0 | | ug/L | |
| | | | Vinyl chloride | 2026/09/04 | ND, RDL=0.050 | | ug/L | |
| | | | m & p-Xylene | 2026/09/04 | ND, RDL=0.40 | | ug/L | |
| | | | o-Xylene | 2026/09/04 | ND, RDL=0.40 | | ug/L | |
| | | | Xylenes (Total) | 2026/09/04 | ND, RDL=0.40 | | ug/L | |
| C400247 | AC2 | RPD | VH C6-C10 | 2026/09/04 | NC | | % | 30 |
| | | | 1,1,1,2-tetrachloroethane | 2026/09/04 | NC | | % | 30 |
| | | | 1,1,1-trichloroethane | 2026/09/04 | NC | | % | 30 |
| | | | 1,1,2,2-tetrachloroethane | 2026/09/04 | NC | | % | 30 |
| | | | 1,1,2Trichloro-1,2,2Trifluoroethane | 2026/09/04 | NC | | % | 30 |
| | | | 1,1,2-trichloroethane | 2026/09/04 | NC | | % | 30 |
| | | | 1,1-dichloroethane | 2026/09/04 | NC | | % | 30 |
| | | | 1,1-dichloroethene | 2026/09/04 | NC | | % | 30 |
| | | | 1,2,3-trichlorobenzene | 2026/09/04 | NC | | % | 30 |
| | | | 1,2,4-trichlorobenzene | 2026/09/04 | NC | | % | 30 |
| | | | 1,2-dibromoethane | 2026/09/04 | NC | | % | 30 |
| | | | 1,2-dichlorobenzene | 2026/09/04 | NC | | % | 30 |
| | | | 1,2-dichloroethane | 2026/09/04 | NC | | % | 30 |
| | | | 1,2-dichloropropane | 2026/09/04 | NC | | % | 30 |
| | | | 1,3,5-trimethylbenzene | 2026/09/04 | NC | | % | 30 |
| | | | 1,3-Butadiene | 2026/09/04 | NC | | % | 30 |
| | | | 1,3-dichlorobenzene | 2026/09/04 | NC | | % | 30 |
| | | | 1,3-dichloropropane | 2026/09/04 | NC | | % | 30 |
| | | | 1,4-dichlorobenzene | 2026/09/04 | NC | | % | 30 |
| | | | Benzene | 2026/09/04 | NC | | % | 30 |
| | | | Bromobenzene | 2026/09/04 | NC | | % | 30 |
| | | | Bromodichloromethane | 2026/09/04 | NC | | % | 30 |
| | | | Bromoform | 2026/09/04 | NC | | % | 30 |
| | | | Bromomethane | 2026/09/04 | NC | | % | 30 |
| | | | Carbon tetrachloride | 2026/09/04 | NC | | % | 30 |
| | | | Chlorobenzene | 2026/09/04 | NC | | % | 30 |
| | | | Dibromochloromethane | 2026/09/04 | NC | | % | 30 |
| | | | Chloroethane | 2026/09/04 | NC | | % | 30 |
| | | | Chloroform | 2026/09/04 | NC | | % | 30 |
| | | | Chloromethane | 2026/09/04 | NC | | % | 30 |
| | | | cis-1,2-dichloroethene | 2026/09/04 | NC | | % | 30 |
| | | | cis-1,3-dichloropropene | 2026/09/04 | NC | | % | 30 |
| | | | Dichlorodifluoromethane | 2026/09/04 | NC | | % | 30 |
| | | | Dichloromethane | 2026/09/04 | NC | | % | 30 |
| | | | Ethylbenzene | 2026/09/04 | NC | | % | 30 |
| | | | Hexachlorobutadiene | 2026/09/04 | NC | | % | 30 |
| | | | Isopropylbenzene | 2026/09/04 | NC | | % | 30 |
| | | | Methyl-tert-butylether (MTBE) | 2026/09/04 | NC | | % | 30 |
| | | | Styrene | 2026/09/04 | NC | | % | 30 |
| | | | Tetrachloroethene | 2026/09/04 | NC | | % | 30 |
| | | | Toluene | 2026/09/04 | NC | | % | 30 |
| | | | trans-1,2-dichloroethene | 2026/09/04 | NC | | % | 30 |
| | | | trans-1,3-dichloropropene | 2026/09/04 | NC | | % | 30 |



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## QUALITY ASSURANCE REPORT(CONT'D)

| QA/QC Batch | Init | QC Type | Parameter | Date Analyzed | Value | Recovery | UNITS | QC Limits |
|---|---|---|---|---|---|---|---|---|
| | | | Trichloroethene | 2026/09/04 | NC | | % | 30 |
| | | | Trichlorofluoromethane | 2026/09/04 | NC | | % | 30 |
| | | | Vinyl chloride | 2026/09/04 | NC | | % | 30 |
| | | | m & p-Xylene | 2026/09/04 | NC | | % | 30 |
| | | | o-Xylene | 2026/09/04 | NC | | % | 30 |
| | | | Xylenes (Total) | 2026/09/04 | NC | | % | 30 |
| C400683 | AA1 | Matrix Spike | Total Aluminum (Al) | 2026/09/04 | | NC | % | 80 - 120 |
| | | | Total Antimony (Sb) | 2026/09/04 | | 101 | % | 80 - 120 |
| | | | Total Arsenic (As) | 2026/09/04 | | 101 | % | 80 - 120 |
| | | | Total Barium (Ba) | 2026/09/04 | | NC | % | 80 - 120 |
| | | | Total Beryllium (Be) | 2026/09/04 | | 99 | % | 80 - 120 |
| | | | Total Bismuth (Bi) | 2026/09/04 | | 96 | % | 80 - 120 |
| | | | Total Boron (B) | 2026/09/04 | | 93 | % | 80 - 120 |
| | | | Total Cadmium (Cd) | 2026/09/04 | | 99 | % | 80 - 120 |
| | | | Total Cesium (Cs) | 2026/09/04 | | 97 | % | 80 - 120 |
| | | | Total Chromium (Cr) | 2026/09/04 | | 97 | % | 80 - 120 |
| | | | Total Cobalt (Co) | 2026/09/04 | | 93 | % | 80 - 120 |
| | | | Total Copper (Cu) | 2026/09/04 | | 91 | % | 80 - 120 |
| | | | Total Iron (Fe) | 2026/09/04 | | NC | % | 80 - 120 |
| | | | Total Lead (Pb) | 2026/09/04 | | 95 | % | 80 - 120 |
| | | | Total Lithium (Li) | 2026/09/04 | | 93 | % | 80 - 120 |
| | | | Total Manganese (Mn) | 2026/09/04 | | NC | % | 80 - 120 |
| | | | Total Molybdenum (Mo) | 2026/09/04 | | 105 | % | 80 - 120 |
| | | | Total Nickel (Ni) | 2026/09/04 | | 90 | % | 80 - 120 |
| | | | Total Phosphorus (P) | 2026/09/04 | | 102 | % | 80 - 120 |
| | | | Total Rubidium (Rb) | 2026/09/04 | | 98 | % | 80 - 120 |
| | | | Total Selenium (Se) | 2026/09/04 | | 98 | % | 80 - 120 |
| | | | Total Silicon (Si) | 2026/09/04 | | NC | % | 80 - 120 |
| | | | Total Silver (Ag) | 2026/09/04 | | 100 | % | 80 - 120 |
| | | | Total Strontium (Sr) | 2026/09/04 | | NC | % | 80 - 120 |
| | | | Total Tellurium (Te) | 2026/09/04 | | 107 | % | 80 - 120 |
| | | | Total Thallium (Tl) | 2026/09/04 | | 100 | % | 80 - 120 |
| | | | Total Thorium (Th) | 2026/09/04 | | 106 | % | 80 - 120 |
| | | | Total Tin (Sn) | 2026/09/04 | | 103 | % | 80 - 120 |
| | | | Total Titanium (Ti) | 2026/09/04 | | 101 | % | 80 - 120 |
| | | | Total Uranium (U) | 2026/09/04 | | 104 | % | 80 - 120 |
| | | | Total Vanadium (V) | 2026/09/04 | | 100 | % | 80 - 120 |
| | | | Total Zinc (Zn) | 2026/09/04 | | NC | % | 80 - 120 |
| | | | Total Zirconium (Zr) | 2026/09/04 | | 106 | % | 80 - 120 |
| C400683 | AA1 | Spiked Blank | Total Aluminum (Al) | 2026/09/04 | | 103 | % | 80 - 120 |
| | | | Total Antimony (Sb) | 2026/09/04 | | 104 | % | 80 - 120 |
| | | | Total Arsenic (As) | 2026/09/04 | | 103 | % | 80 - 120 |
| | | | Total Barium (Ba) | 2026/09/04 | | 104 | % | 80 - 120 |
| | | | Total Beryllium (Be) | 2026/09/04 | | 101 | % | 80 - 120 |
| | | | Total Bismuth (Bi) | 2026/09/04 | | 101 | % | 80 - 120 |
| | | | Total Boron (B) | 2026/09/04 | | 97 | % | 80 - 120 |
| | | | Total Cadmium (Cd) | 2026/09/04 | | 102 | % | 80 - 120 |
| | | | Total Cesium (Cs) | 2026/09/04 | | 100 | % | 80 - 120 |
| | | | Total Chromium (Cr) | 2026/09/04 | | 102 | % | 80 - 120 |
| | | | Total Cobalt (Co) | 2026/09/04 | | 100 | % | 80 - 120 |
| | | | Total Copper (Cu) | 2026/09/04 | | 99 | % | 80 - 120 |
| | | | Total Iron (Fe) | 2026/09/04 | | 100 | % | 80 - 120 |
| | | | Total Lead (Pb) | 2026/09/04 | | 97 | % | 80 - 120 |



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## QUALITY ASSURANCE REPORT(CONT'D)

| QA/QC Batch | Init | QC Type | Parameter | Date Analyzed | Value | Recovery | UNITS | QC Limits |
|---|---|---|---|---|---|---|---|---|
| | | | Total Lithium (Li) | 2026/09/04 | | 97 | % | 80 - 120 |
| | | | Total Manganese (Mn) | 2026/09/04 | | 100 | % | 80 - 120 |
| | | | Total Molybdenum (Mo) | 2026/09/04 | | 107 | % | 80 - 120 |
| | | | Total Nickel (Ni) | 2026/09/04 | | 99 | % | 80 - 120 |
| | | | Total Phosphorus (P) | 2026/09/04 | | 102 | % | 80 - 120 |
| | | | Total Rubidium (Rb) | 2026/09/04 | | 101 | % | 80 - 120 |
| | | | Total Selenium (Se) | 2026/09/04 | | 98 | % | 80 - 120 |
| | | | Total Silicon (Si) | 2026/09/04 | | 111 | % | 80 - 120 |
| | | | Total Silver (Ag) | 2026/09/04 | | 100 | % | 80 - 120 |
| | | | Total Strontium (Sr) | 2026/09/04 | | 104 | % | 80 - 120 |
| | | | Total Tellurium (Te) | 2026/09/04 | | 107 | % | 80 - 120 |
| | | | Total Thallium (Tl) | 2026/09/04 | | 100 | % | 80 - 120 |
| | | | Total Thorium (Th) | 2026/09/04 | | 103 | % | 80 - 120 |
| | | | Total Tin (Sn) | 2026/09/04 | | 103 | % | 80 - 120 |
| | | | Total Titanium (Ti) | 2026/09/04 | | 102 | % | 80 - 120 |
| | | | Total Uranium (U) | 2026/09/04 | | 103 | % | 80 - 120 |
| | | | Total Vanadium (V) | 2026/09/04 | | 102 | % | 80 - 120 |
| | | | Total Zinc (Zn) | 2026/09/04 | | 101 | % | 80 - 120 |
| | | | Total Zirconium (Zr) | 2026/09/04 | | 104 | % | 80 - 120 |
| C400683 | AA1 | Method Blank | Total Aluminum (Al) | 2026/09/04 | ND, RDL=0.50 | | ug/L | |
| | | | Total Antimony (Sb) | 2026/09/04 | ND, RDL=0.020 | | ug/L | |
| | | | Total Arsenic (As) | 2026/09/04 | ND, RDL=0.020 | | ug/L | |
| | | | Total Barium (Ba) | 2026/09/04 | ND, RDL=0.020 | | ug/L | |
| | | | Total Beryllium (Be) | 2026/09/04 | ND, RDL=0.010 | | ug/L | |
| | | | Total Bismuth (Bi) | 2026/09/04 | ND, RDL=0.0050 | | ug/L | |
| | | | Total Boron (B) | 2026/09/04 | ND, RDL=10 | | ug/L | |
| | | | Total Cadmium (Cd) | 2026/09/04 | ND, RDL=0.0050 | | ug/L | |
| | | | Total Cesium (Cs) | 2026/09/04 | ND, RDL=0.050 | | ug/L | |
| | | | Total Chromium (Cr) | 2026/09/04 | ND, RDL=0.10 | | ug/L | |
| | | | Total Cobalt (Co) | 2026/09/04 | ND, RDL=0.0050 | | ug/L | |
| | | | Total Copper (Cu) | 2026/09/04 | ND, RDL=0.050 | | ug/L | |
| | | | Total Iron (Fe) | 2026/09/04 | ND, RDL=1.0 | | ug/L | |
| | | | Total Lead (Pb) | 2026/09/04 | ND, RDL=0.0050 | | ug/L | |
| | | | Total Lithium (Li) | 2026/09/04 | ND, RDL=0.50 | | ug/L | |
| | | | Total Manganese (Mn) | 2026/09/04 | ND, RDL=0.050 | | ug/L | |
| | | | Total Molybdenum (Mo) | 2026/09/04 | ND, RDL=0.050 | | ug/L | |



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## QUALITY ASSURANCE REPORT(CONT'D)

| QA/QC Batch | Init | QC Type | Parameter | Date Analyzed | Value | Recovery | UNITS | QC Limits |
|---|---|---|---|---|---|---|---|---|
| | | | Total Nickel (Ni) | 2026/09/04 | ND, RDL=0.020 | | ug/L | |
| | | | Total Phosphorus (P) | 2026/09/04 | ND, RDL=2.0 | | ug/L | |
| | | | Total Rubidium (Rb) | 2026/09/04 | ND, RDL=0.050 | | ug/L | |
| | | | Total Selenium (Se) | 2026/09/04 | ND, RDL=0.040 | | ug/L | |
| | | | Total Silicon (Si) | 2026/09/04 | ND, RDL=50 | | ug/L | |
| | | | Total Silver (Ag) | 2026/09/04 | ND, RDL=0.0050 | | ug/L | |
| | | | Total Strontium (Sr) | 2026/09/04 | ND, RDL=0.050 | | ug/L | |
| | | | Total Tellurium (Te) | 2026/09/04 | ND, RDL=0.020 | | ug/L | |
| | | | Total Thallium (Tl) | 2026/09/04 | ND, RDL=0.0020 | | ug/L | |
| | | | Total Thorium (Th) | 2026/09/04 | ND, RDL=0.050 | | ug/L | |
| | | | Total Tin (Sn) | 2026/09/04 | ND, RDL=0.20 | | ug/L | |
| | | | Total Titanium (Ti) | 2026/09/04 | ND, RDL=0.50 | | ug/L | |
| | | | Total Uranium (U) | 2026/09/04 | ND, RDL=0.0020 | | ug/L | |
| | | | Total Vanadium (V) | 2026/09/04 | ND, RDL=0.20 | | ug/L | |
| | | | Total Zinc (Zn) | 2026/09/04 | ND, RDL=0.10 | | ug/L | |
| | | | Total Zirconium (Zr) | 2026/09/04 | ND, RDL=0.10 | | ug/L | |
| C400683 | AA1 | RPD | Total Aluminum (Al) | 2026/09/04 | 1.3 | | % | 20 |
| | | | Total Antimony (Sb) | 2026/09/04 | NC | | % | 20 |
| | | | Total Arsenic (As) | 2026/09/04 | 0.88 | | % | 20 |
| | | | Total Barium (Ba) | 2026/09/04 | 2.2 | | % | 20 |
| | | | Total Beryllium (Be) | 2026/09/04 | 4.3 | | % | 20 |
| | | | Total Bismuth (Bi) | 2026/09/04 | NC | | % | 20 |
| | | | Total Boron (B) | 2026/09/04 | 0.39 | | % | 20 |
| | | | Total Cadmium (Cd) | 2026/09/04 | 3.9 | | % | 20 |
| | | | Total Chromium (Cr) | 2026/09/04 | 3.4 | | % | 20 |
| | | | Total Cobalt (Co) | 2026/09/04 | 0.33 | | % | 20 |
| | | | Total Copper (Cu) | 2026/09/04 | 1.3 | | % | 20 |
| | | | Total Iron (Fe) | 2026/09/04 | 0.87 | | % | 20 |
| | | | Total Lead (Pb) | 2026/09/04 | 0.13 | | % | 20 |
| | | | Total Lithium (Li) | 2026/09/04 | 0.47 | | % | 20 |
| | | | Total Manganese (Mn) | 2026/09/04 | 0.88 | | % | 20 |
| | | | Total Molybdenum (Mo) | 2026/09/04 | 3.1 | | % | 20 |
| | | | Total Nickel (Ni) | 2026/09/04 | 2.0 | | % | 20 |
| | | | Total Selenium (Se) | 2026/09/04 | NC | | % | 20 |
| | | | Total Silicon (Si) | 2026/09/04 | 1.7 | | % | 20 |
| | | | Total Silver (Ag) | 2026/09/04 | NC | | % | 20 |
| | | | Total Strontium (Sr) | 2026/09/04 | 1.3 | | % | 20 |
| | | | Total Tellurium (Te) | 2026/09/04 | NC | | % | 20 |



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## QUALITY ASSURANCE REPORT(CONT'D)

| QA/QC Batch | Init | QC Type | Parameter | Date Analyzed | Value | Recovery | UNITS | QC Limits |
|---|---|---|---|---|---|---|---|---|
| | | | Total Thallium (Tl) | 2026/09/04 | 4.9 | | % | 20 |
| | | | Total Tin (Sn) | 2026/09/04 | NC | | % | 20 |
| | | | Total Titanium (Ti) | 2026/09/04 | NC | | % | 20 |
| | | | Total Uranium (U) | 2026/09/04 | 0.34 | | % | 20 |
| | | | Total Vanadium (V) | 2026/09/04 | NC | | % | 20 |
| | | | Total Zinc (Zn) | 2026/09/04 | 0.61 | | % | 20 |
| C401250 | CJY | Matrix Spike | Total Organic Carbon (C) | 2026/09/05 | | 102 | % | 80 - 120 |
| C401250 | CJY | Spiked Blank | Total Organic Carbon (C) | 2026/09/05 | | 105 | % | 80 - 120 |
| C401250 | CJY | Method Blank | Total Organic Carbon (C) | 2026/09/05 | ND, RDL=0.50 | | mg/L | |
| C401250 | CJY | RPD | Total Organic Carbon (C) | 2026/09/05 | NC | | % | 20 |
| C402253 | JP1 | Spiked Blank | D10-ANTHRACENE (sur.) | 2026/09/08 | | 107 | % | 50 - 140 |
| | | | D8-ACENAPHTHYLENE (sur.) | 2026/09/08 | | 102 | % | 50 - 140 |
| | | | D8-NAPHTHALENE (sur.) | 2026/09/08 | | 82 | % | 50 - 140 |
| | | | TERPHENYL-D14 (sur.) | 2026/09/08 | | 104 | % | 50 - 140 |
| | | | Quinoline | 2026/09/08 | | 92 | % | 50 - 140 |
| | | | Naphthalene | 2026/09/08 | | 68 | % | 50 - 140 |
| | | | 1-Methylnaphthalene | 2026/09/08 | | 73 | % | 50 - 140 |
| | | | 2-Methylnaphthalene | 2026/09/08 | | 72 | % | 50 - 140 |
| | | | Acenaphthylene | 2026/09/08 | | 83 | % | 50 - 140 |
| | | | Acenaphthene | 2026/09/08 | | 82 | % | 50 - 140 |
| | | | Fluorene | 2026/09/08 | | 83 | % | 50 - 140 |
| | | | Phenanthrene | 2026/09/08 | | 85 | % | 50 - 140 |
| | | | Anthracene | 2026/09/08 | | 89 | % | 50 - 140 |
| | | | Acridine | 2026/09/08 | | 76 | % | 50 - 140 |
| | | | Fluoranthene | 2026/09/08 | | 84 | % | 50 - 140 |
| | | | Pyrene | 2026/09/08 | | 82 | % | 50 - 140 |
| | | | Benzo(a)anthracene | 2026/09/08 | | 92 | % | 50 - 140 |
| | | | Chrysene | 2026/09/08 | | 92 | % | 50 - 140 |
| | | | Benzo(b&j)fluoranthene | 2026/09/08 | | 93 | % | 50 - 140 |
| | | | Benzo(k)fluoranthene | 2026/09/08 | | 96 | % | 50 - 140 |
| | | | Benzo(a)pyrene | 2026/09/08 | | 91 | % | 50 - 140 |
| | | | Indeno(1,2,3-cd)pyrene | 2026/09/08 | | 95 | % | 50 - 140 |
| | | | Dibenz(a,h)anthracene | 2026/09/08 | | 95 | % | 50 - 140 |
| | | | Benzo(g,h,i)perylene | 2026/09/08 | | 96 | % | 50 - 140 |
| C402253 | JP1 | Method Blank | D10-ANTHRACENE (sur.) | 2026/09/08 | | 111 | % | 50 - 140 |
| | | | D8-ACENAPHTHYLENE (sur.) | 2026/09/08 | | 108 | % | 50 - 140 |
| | | | D8-NAPHTHALENE (sur.) | 2026/09/08 | | 85 | % | 50 - 140 |
| | | | TERPHENYL-D14 (sur.) | 2026/09/08 | | 109 | % | 50 - 140 |
| | | | Quinoline | 2026/09/08 | ND, RDL=0.020 | | ug/L | |
| | | | Naphthalene | 2026/09/08 | ND, RDL=0.10 | | ug/L | |
| | | | 1-Methylnaphthalene | 2026/09/08 | ND, RDL=0.050 | | ug/L | |
| | | | 2-Methylnaphthalene | 2026/09/08 | ND, RDL=0.10 | | ug/L | |
| | | | Acenaphthylene | 2026/09/08 | ND, RDL=0.050 | | ug/L | |
| | | | Acenaphthene | 2026/09/08 | ND, RDL=0.050 | | ug/L | |
| | | | Fluorene | 2026/09/08 | ND, RDL=0.050 | | ug/L | |



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## QUALITY ASSURANCE REPORT(CONT'D)

| QA/QC Batch | Init | QC Type | Parameter | Date Analyzed | Value | Recovery | UNITS | QC Limits |
|---|---|---|---|---|---|---|---|---|
| | | | Phenanthrene | 2026/09/08 | ND, RDL=0.050 | | ug/L | |
| | | | Anthracene | 2026/09/08 | ND, RDL=0.010 | | ug/L | |
| | | | Acridine | 2026/09/08 | ND, RDL=0.050 | | ug/L | |
| | | | Fluoranthene | 2026/09/08 | ND, RDL=0.020 | | ug/L | |
| | | | Pyrene | 2026/09/08 | ND, RDL=0.020 | | ug/L | |
| | | | Benzo(a)anthracene | 2026/09/08 | ND, RDL=0.010 | | ug/L | |
| | | | Chrysene | 2026/09/08 | ND, RDL=0.020 | | ug/L | |
| | | | Benzo(b&j)fluoranthene | 2026/09/08 | ND, RDL=0.030 | | ug/L | |
| | | | Benzo(k)fluoranthene | 2026/09/08 | ND, RDL=0.050 | | ug/L | |
| | | | Benzo(a)pyrene | 2026/09/08 | ND, RDL=0.0050 | | ug/L | |
| | | | Indeno(1,2,3-cd)pyrene | 2026/09/08 | ND, RDL=0.050 | | ug/L | |
| | | | Dibenz(a,h)anthracene | 2026/09/08 | ND, RDL=0.0030 | | ug/L | |
| | | | Benzo(g,h,i)perylene | 2026/09/08 | ND, RDL=0.050 | | ug/L | |
| C402253 | JP1 | RPD | Quinoline | 2026/09/08 | 0 | | % | 40 |
| | | | Naphthalene | 2026/09/08 | NC | | % | 40 |
| | | | 1-Methylnaphthalene | 2026/09/08 | NC | | % | 40 |
| | | | 2-Methylnaphthalene | 2026/09/08 | NC | | % | 40 |
| | | | Acenaphthylene | 2026/09/08 | NC | | % | 40 |
| | | | Acenaphthene | 2026/09/08 | NC | | % | 40 |
| | | | Fluorene | 2026/09/08 | NC | | % | 40 |
| | | | Phenanthrene | 2026/09/08 | 20 | | % | 40 |
| | | | Anthracene | 2026/09/08 | 15 | | % | 40 |
| | | | Acridine | 2026/09/08 | NC | | % | 40 |
| | | | Fluoranthene | 2026/09/08 | 1.6 | | % | 40 |
| | | | Pyrene | 2026/09/08 | 4.3 | | % | 40 |
| | | | Benzo(a)anthracene | 2026/09/08 | NC | | % | 40 |
| | | | Chrysene | 2026/09/08 | 12 | | % | 40 |
| | | | Benzo(b&j)fluoranthene | 2026/09/08 | NC | | % | 40 |
| | | | Benzo(k)fluoranthene | 2026/09/08 | NC | | % | 40 |
| | | | Benzo(a)pyrene | 2026/09/08 | NC | | % | 40 |
| | | | Indeno(1,2,3-cd)pyrene | 2026/09/08 | NC | | % | 40 |
| | | | Dibenz(a,h)anthracene | 2026/09/08 | NC | | % | 40 |
| | | | Benzo(g,h,i)perylene | 2026/09/08 | NC | | % | 40 |
| C402255 | RYA | Spiked Blank | O-TERPHENYL (sur.) | 2026/09/08 | | 120 | % | 60 - 140 |
| | | | EPH (C10-C19) | 2026/09/08 | | 93 | % | 70 - 130 |
| | | | EPH (C19-C32) | 2026/09/08 | | 102 | % | 70 - 130 |
| C402255 | RYA | Method Blank | O-TERPHENYL (sur.) | 2026/09/08 | | 117 | % | 60 - 140 |
| | | | EPH (C10-C19) | 2026/09/08 | ND, RDL=0.20 | | mg/L | |
| | | | EPH (C19-C32) | 2026/09/08 | ND, RDL=0.20 | | mg/L | |



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## QUALITY ASSURANCE REPORT(CONT'D)

| QA/QC Batch | Init | QC Type | Parameter | Date Analyzed | Value | Recovery | UNITS | QC Limits |
|---|---|---|---|---|---|---|---|---|
| C402591 | AAX | Matrix Spike | Methyl Sulfone (sur.) | 2026/09/08 | | 90 | % | 50 - 140 |
| | | | Ethylene Glycol | 2026/09/08 | | 84 | % | 60 - 140 |
| | | | Diethylene Glycol | 2026/09/08 | | 103 | % | 60 - 140 |
| | | | Triethylene Glycol | 2026/09/08 | | 91 | % | 60 - 140 |
| | | | Propylene Glycol | 2026/09/08 | | 85 | % | 60 - 140 |
| C402591 | AAX | Spiked Blank | Methyl Sulfone (sur.) | 2026/09/08 | | 93 | % | 50 - 140 |
| | | | Ethylene Glycol | 2026/09/08 | | 92 | % | 70 - 130 |
| | | | Diethylene Glycol | 2026/09/08 | | 118 | % | 70 - 130 |
| | | | Triethylene Glycol | 2026/09/08 | | 108 | % | 70 - 130 |
| | | | Propylene Glycol | 2026/09/08 | | 99 | % | 70 - 130 |
| C402591 | AAX | Method Blank | Methyl Sulfone (sur.) | 2026/09/08 | | 88 | % | 50 - 140 |
| | | | Ethylene Glycol | 2026/09/08 | ND, RDL=3.0 | | mg/L | |
| | | | Diethylene Glycol | 2026/09/08 | ND, RDL=5.0 | | mg/L | |
| | | | Triethylene Glycol | 2026/09/08 | ND, RDL=5.0 | | mg/L | |
| | | | Propylene Glycol | 2026/09/08 | ND, RDL=5.0 | | mg/L | |
| C402591 | AAX | RPD | Ethylene Glycol | 2026/09/08 | NC | | % | 30 |
| C403453 | MEM | Matrix Spike [ELY067-02] | Bromide (Br) | 2026/09/09 | | 86 | % | 78 - 120 |
| C403453 | MEM | Spiked Blank | Bromide (Br) | 2026/09/09 | | 97 | % | 80 - 120 |
| C403453 | MEM | Method Blank | Bromide (Br) | 2026/09/09 | ND, RDL=0.010 | | mg/L | |
| C403453 | MEM | RPD [ELY067-02] | Bromide (Br) | 2026/09/09 | NC | | % | 20 |
| C403479 | MEM | Matrix Spike | Bromide (Br) | 2026/09/09 | | 86 | % | 78 - 120 |
| C403479 | MEM | Spiked Blank | Bromide (Br) | 2026/09/09 | | 95 | % | 80 - 120 |
| C403479 | MEM | Method Blank | Bromide (Br) | 2026/09/09 | ND, RDL=0.010 | | mg/L | |
| C403479 | MEM | RPD | Bromide (Br) | 2026/09/09 | NC | | % | 20 |

Duplicate: Paired analysis of a separate portion of the same sample. Used to evaluate the variance in the measurement.

Matrix Spike: A sample to which a known amount of the analyte of interest has been added. Used to evaluate sample matrix interference.

Spiked Blank: A blank matrix sample to which a known amount of the analyte, usually from a second source, has been added. Used to evaluate method accuracy.

Method Blank: A blank matrix containing all reagents used in the analytical procedure. Used to identify laboratory contamination.

Surrogate: A pure or isotopically labeled compound whose behavior mirrors the analytes of interest. Used to evaluate extraction efficiency.

NC (Matrix Spike): The recovery in the matrix spike was not calculated. The relative difference between the concentration in the parent sample and the spike amount was too small to permit a reliable recovery calculation (matrix spike concentration was less than the native sample concentration)

NC (Duplicate RPD): The duplicate RPD was not calculated. The concentration in the sample and/or duplicate was too low to permit a reliable RPD calculation (absolute difference <= 2x RDL).


(1) Recovery or RPD for this parameter is outside control limits. The overall quality control for this analysis meets acceptability criteria.




Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

## VALIDATION SIGNATURE PAGE


The analytical data and all QC contained in this report were reviewed and validated by:



David Huang, M.Sc., P.Chem., QP, Scientific Services Manager



Jared Wiseman, B.Sc., P.Chem., QP, Senior Analyst, Organics



Levi Manchak, Senior Project Manager



Mauro Oselin, P.Chem., QP, Scientific Specialist



Bureau Veritas Certified by Ghayasuddin Khan, M.Sc., P.Chem., QP, Scientific Specialist, Inorganics

Bureau Veritas has procedures in place to guard against improper use of the electronic signature and have the required "signatories", as per ISO/IEC 17025, signing the reports. For Service Group specific validation, please refer to the Validation Signatures page if included, otherwise available by request. For Department specific Analyst/Supervisor validation names, please refer to the Test Summary section if included, otherwise available by request. This report is authorized by Rob Gilbert, BBY General Manager responsible for British Columbia Environmental laboratory operations.



Bureau Veritas Burnaby: 4606 Canada Way V5G 1K5 Telephone(604) 734-7276 Fax(604) 731-2386

C656823
2026/09/01 16:01

BUREAU VERITAS

Burnaby: 4606 Canada Way, Burnaby, BC V5G 1K5 Toll Free (833) 282-5227
Victoria: 851 Viewfield Road, Unit 1, Victoria, BC V9A 4V2 Toll Free (833) 282-5227
bvlabs.com

# CHAIN OF CUSTODY RECORD

G175357

Page _____ of _____

| Invoice Information | Report Information (if differs from invoice) | Project Information | Turnaround Time (TAT) Required |
|---|---|---|---|
| Company: HATFIELD | Company: | Quotation | ☐ 5 - 7 Days Regular (Most analyses) |
| Contact Name: SAM WOLF | Contact Name: | P.O. #/AFE#: | PLEASE PROVIDE ADVANCE NOTICE FOR RUSH PROJECTS |
| Address: 200-850 HARBOURSIDE DRIVE PC: V7P0A3 | Address: PC: | Project #: | Rush TAT (Surcharges will be applied) |
| Phone/Fax: 866 926 3261 | Phone/Fax: | Site Location: | ☐ Same Day ☐ 2 Days ☐ 1 Day ☐ 3-4 Days |
| Email: swolf@hatfieldgroup.com | Email: | Site #: | Date Required: |
| Copies: | Copies: | Sampled By: | Rush Confirmation #: |

**Laboratory Use Only**

| | YES | NO | Cooler ID | | | |
|---|---|---|---|---|---|---|
| Seal Present | | - | | | | |
| Seal Intact | | - | Temp | 9 | 10 | 9 |
| Cooling Media | - | | | | | |
| | YES | NO | Cooler ID | | | |
| Seal Present | | | | | | |
| Seal Intact | | | Temp | | | |
| Cooling Media | | | | | | |
| | YES | NO | Cooler ID | | | |
| Seal Present | | | | | | |
| Seal Intact | | | Temp | | | |
| Cooling Media | | | | | | |

**Depot Reception**

**Analysis Requested**

| Sample Identification | Date Sampled (yyyy/mm/dd) | Time Sampled (hh:mm) | Matrix | # of Containers | ☐ BTEXS / VPH | ☐ VOC / BTEXS / VPH | ☐ MTBE | ☐ BTEX F1 | ☐ VOC / BTEX / F1 | ☐ PAH | ☐ LEPH / HEPH / PAH | ☐ EPH | ☐ TEH | ☐ F2 - F4 | ☐ Dissolved Metals | ☐ Filtered? | ☐ Preserved? | ☐ Dissolved Mercury | ☐ Filtered? | ☐ Preserved? | ☐ Total Metals | ☐ Field Preserved? | ☐ Total Mercury | ☐ Field Preserved? | ☐ Chloride | ☐ Fluoride | ☐ Sulphate | ☐ TSS | ☐ TDS | ☐ COD | ☐ BOD | ☐ pH | ☐ Conductivity | ☐ Alkalinity | ☐ Nitrite | ☐ Nitrate | ☐ Ammonia | HOLD - DO NOT ANALYZE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | eCoC submitted | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5 | W140374-R | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 9 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

**Regulatory Criteria**

☐ BC CSR
☐ YK CSR
☐ CCME
☐ Drinking Water
☐ BC Water Quality
☐ Other

**Special Instructions**

Unless otherwise agreed to in writing, work submitted on this Chain of Custody is subject to Bureau Veritas' standard Terms and Conditions. Signing of this Chain of Custody document is acknowledgement and acceptance

| Relinquished by: (Signature/ Print) | Date (yyyy/mm/dd): | Time (hh:mm): | Received by: (Signature/ Print) | Date (yyyy/mm/dd): | Time (hh:mm): |
|---|---|---|---|---|---|
| | | | Humelle Svitlu | 2026/09/01 | 16:01 |
| | | | | | |


MVAN-2026-09-050

ICE FROZEN

Bureau Veritas Job #: C656823
Report Date: 2026/09/17
Bureau Veritas Sample: ELY068

HATFIELD CONSULTANTS
Client Project #: FORTIS11234/PE110163
Site Reference: WOODFIBRE PIPELINE PROJECT
Client ID: WLNG -EOP

**EPH in Water when PAH required Chromatogram**




**Note: This information is provided for reference purposes only. Should detailed chemist interpretation or fingerprinting be required, please contact the laboratory.**

# eCOC: W140374

| | |
|---|---|
| Project Information: | C656823 |
| Job Received: | 2026/09/01 16:01 |
| Expected TAT: | 2 Day(s) - Rush |
| Expected Arrival: | 2026/09/01 16:00 |
| Submitted By: | Sam Wolf |
| Submitted To: | Burnaby ENV: 4606 Canada Way |

**Invoice Information**

Attn: Accounts Payable
Fortis BC Energy Inc
16705 Fraser Hwy
Surrey , BC , V4N 0E8
Email to:
einvoices@fortisbc.com

**Report Information**

Attn: Brett Lucas
HATFIELD CONSULTANTS
200-850 Harbourside Dr
North Vancouver , BC , V7P 0A3
Email to:
blucas@hatfieldgroup.com
danielle.samels@fortisbc.com
smangwani@hatfieldgroup.com
swolf@hatfieldgroup.com

**Project Information**

| | |
|---|---|
| **Quote #:** | C50083 |
| **PO/AFE#:** | 4800010213 |
| **Project #:** | Fortis11234/PE-110163 |
| **Site Location:** | Woodfibre Pipeline Project |

## Analytical Summary

A: 2 Day(s) - Rush

| Client Sample ID | Clnt Ref | Sampling Date/Time | Matrix | #Cont | Woodfibre | Woodfibre Additional | Woodfibre Blank | Set Number |
|---|---|---|---|---|---|---|---|---|
| WLNG-DS | 1 | 2026/09/01 | WATER | 14 | A | | | 1 |
| WLNG -EOP | 2 | 2026/09/01 | WATER | 18 | A | A | | 2 |
| WLNG-US | 3 | 2026/09/01 | WATER | 14 | A | | | 1 |
| Field Blank | 4 | 2026/09/01 | WATER | 14 | | | A | 3 |
| Trip Blank | 5 | 2026/09/01 | WATER | 14 | | | A | 3 |

*Deadlines are estimates only and are subject to change. Please refer to your Job Confirmation report for final due dates.*

## Submission Information

**# of Samples:** 5

**Details:** The 2-Day Rush is only on WLNG-EOP metals, please.

## eCOC Change Log

| Modified By | Date Modified | Changes | Comments |
|---|---|---|---|
| Sam Wolf | 31 Aug 26 17:23:26 | Service Level | |
| Sam Wolf | 31 Aug 26 17:25:33 | Notes/Comments, Sample Information | |

## Sample Set Listing

| Set 1 (2 samples) | Set 2 (1 sample) | Set 3 (2 samples) |
|---|---|---|
| WLNG-DS | WLNG -EOP | Field Blank |
| WLNG-US | | Trip Blank |